

STATUS AS ON 01.11.2016								
State: Assam							Branch Office: Tezpur, Guwahati	
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
1	37	4 laning from end of Nagaon bypass to Rangapara (Km. 278.600 to Km. 297.000) of NH-37on EPC basis	18.4	159.2	291.63	02.02.2016/ 20.05.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	(i) Civil Work in Progress.
2	37	4 laning from Rangagara to Kaliabhor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	203.79	356.29	Not yet signed/ Not yet fixed	M/s Simplex Infrastructure Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	(i) LoA withdrawn from M/s Simplex Infrastructure Ltd. (ii) Fresh Bids for Civil work to be invited soon.
3	37A	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	588.95	873.91	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singhla (JV) / M/s S A Infra	(i) Work is in progress. (ii) PHYSICAL:14.96% (iii) FINANCIAL:14.59%
4	37A &52	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	1200	1600	17.06.2016	M/s Xplorer Consultacy Pvt. Ltd.	(i)M/s Xplorer Consultacy Pvt. Ltd identified as L1 bidder. (ii)LoA issued on 16.05.2016 (iii) Contract Agreement signed on 17.06.2016. (iv) Date of Commencement : 21.06.2016 (iv) Geotechnical investigation and soil report generation has started.
5	52	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	_____	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	(i) LOA issued on 13.10.2016 Contract Agreement signed on 20.10.2016 (ii)
6	52	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	30.03.2015 _____ 15.01.2016	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	(i) Civil Work in Progress (ii) Financial Progress - 7.22% (iii) Physical Progress- 2.22%
7	52	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	30.03.2015 _____ 11.12.2015	M/s ECI / M/s ITL	(i)Physical Progress - 0% (ii) Financial Progress-10%
8	New Link	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 on BOT (Annuity) basis	40.00	3000	3000	28.06.2016	M/s Louis Berger (DPR Consultant)	(i) LoA issued on 10.05.2016. (ii) Contract Signed on 28.06.2016. (iii) Date of commencement is 04.07.2016 (iv) DPR in progress

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
9	37	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	1334.92	14.11.2014 / 23.05.15.	M/s HCC / M/s Frischmann Prabhu	(i) Work in progress. 15 Km of earth work has been done by the contractor. (ii) Financial Progress - 10% (III) Physical Progress - 0.47%
10	37	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	437.39	1299.75	19.11.2014/ 01.06.2015	M/s Corsan Corvium S. A. / M/s Frischmann Prabhu	(i) Work for Utility Shifting and disbursment of LA compensation in progress. (ii) Financial Progress - 5% (iii) Sub-Contractor appointed by the EPC Contractor and is doing the maintenance work.
11	37	Four Laning of Jhanjhi Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	1369.02	19.11.2014 / 01.06.2015	M/s Corsan Corvium S. A. / M/s Voyants	(i) Work for Utility Shifting and disbursment of LA compensation in progress. (ii) Mobilisation Advance (2%) paid to the Contractor
12	37	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	710.02	14.01.2016/ 16.05.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants	(i) Work for Utility Shifting and disbursment of LA compensation in progress. (ii) Appointed date fixed as on 16.05.2016 (iii) Contractor mobilised at the site and is doing the pre-construction activities.
13	37	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700- Km. 580.778) on EPC Mode.	19	252	559.46	14.01.2016/ 10.08.2016	M/s Atlanta Ltd./ M/s Voyants Solutions Pvt. Ltd.	(i)Appointed date fixed as on 10.08.2016. (ii)Contractor has mobilised at the site.

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
14	37	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	379.32	20.02.2015 ———— 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants	(i) Work is in progress. (ii) Physical Progress-6.46% (iii) Financial Progress-6.40%
15	38	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00	29.36	284.4	392.21	16.03.2015 ———— Appointed date being fixed.	M/s KMC - PTJV / M/s Rodic Consultants	Matter is subjudice under NGT court.
16	53	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	23.03.2015 ———— 01.10.2015	Sri Gautam Construction / Under Bidding	Civil Work in progress
17	44	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding)	4	200.00	200.00	17.04.2015	M/s SA Infra-DPR Consultant	(i) DPR Consultancy awarded in March, 2015 (ii) Contract agreement for DPR signed on 17.04.2015 (iii) Alingment approved. (iv) DPR is expected to be ready by December, 2016 as informed by the Consultant.
18	127B	2/4 lane bridge including approaches over River Brahmaputra between Dhubri on North Bank and Phulbari (on south Bank) in the state of Assam/Meghalaya on NH-127B (length=20 km.) on EPC mode under JICA	20	1200.00	1200.00	27.05.2015	M/s AECOM- DPR Consultant	(i) Draft Feasibility Report submitted on 23.05.2016. (ii) Final DPR by Oct'2016.
19	54 Ext.	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	31	271.00	271.00		M/s Feedback Infra Pvt. Ltd.-DPR Consultant	(i) Project has been transferred to NHIDCL from NHAI (ii) A Tripartite Agreement has been signed between the DPR Consultant, NHAI and NHIDCL on 30.09.2016. (iii) Updation of DPR and Cost Estimate in progress
20	208A	Improvement and Strenghtening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.5	60.5	-	M/s Ganesh Ram Dokania	Financial bids opened on 03.10.2016. LOA issued on 04.10.2016
21	-	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the state of Assam	1.66	5.68	6.97	-	-	(i) RFP invited on 28.10.2016 Bid due date- 28.11.2016 (ii)
Total			498	10429.06	16069.08			