TATE-MEGHALAYA				STATUS AS ON 28.02.2017							
SI. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	ofcontract	Name of Contractor /Authority's				
1	State Road	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	38.00	266.0	1862.0	-	M/s Chaitanaya Projects Consulting Pvt Ltd	Hon' 05.1 Cont imm			
2	State Road	Upgradation to 2-lane of State road Stretches from Nongstoin - Wahkaji.	43.06	265.91	365.66		M/s Chaitanaya Projects Consulting Pvt Ltd	Bid l Nong km).			
3	State Road	Improvement/widening to 2-laning with earthen shoulder of Ranikor- Maheshkhola-Mahadeo-Rongra- Baghmara Road from km 0.000 to 139.00 (Design from 0.000 to 129.385)	129.39	695.15	695.15	-	M/s Holtec Consulting Pvt. Ltd	(i) porti (ii) F done (iii) Maha (iv) F (v) J Maha prog (vi) S			
4	State Road	Upgradation of Wahkaji – Phlangdiloin - Ranikor (Tentative Length = 30.00 Km) and Domiasiat– Mawthabah road (Tentative length = 5.00 Km) to 2-lane Total = 35.00 Km.		259.37	259.37	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) F State mont (ii) N (iii)F done			
5	State Road	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai- Kyrshai road upto Meghalaya – Assam border to 2-lane - Tentative length = 69.50 Km.	69.5	426	426	-	M/s Holtec Consulting Pvt. Ltd	(i). I Gove State detai The corpo the s			
6	State Road	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag- Mahendraganj (near Bangladesh border)	52				Bids for DPR Consultancy under evaluation.	New (i) Aj NH a Minis 23) d			

Branch Office: Shillong

Status

n'ble Chief Miniter in the Meeting held on 12.16, directed to take action against the ntractor, if final DPR is not submitted mediately.

Invited for upgradation and rehabilitation of ngstoin-Wakhaji section (design length 43.060). Bid due date is 08.03.17.

NOC received from Ranikor-Maheshkola tion by KHADC.(56km)

Publication of Section 11 notification is to be ne by DC

) NOC received from the Garo Council for heshkola-Baghmara portion.(73km)

Forest clearance estimate yet to be received.

NOC received from the Garo council for heshkola-Baghmara portion and LA is in ogress.

Section 18 by feb 2017 end.

Final DPR is submitted by the consultant to te PWD and same has been received in the nth of March, 2016 by the Branch office.

NOC not received for KHADC.

)Forest Clearance and Utility Shifting will be ne after receipt of the final DPR from PWD.

During the meeting taken by Chief Secretary, vernment of Meghalaya, it was directed that te, PWD shall provide the land acquisition cails to the concerned DC within 10 days.

(ii).

e Consultant to submit final DPR while porating the changes in the 500 mtr length at starting point, as per suggestion of State, PWD.

w Projects:

Approved 'In-Principal' for declaration as new and asked NHIDCL for preparation of DPR vide nistry's letter no. NH-14012/15/2013-P&M (Ptdated 16.09.2015.

		Detailed Project Preparation for					(ii) F
7	State Road	Mawngap(on old NH 44E)-Mawphlang- Laitmusiang-Mawkyrwat-Rangthong- Nongnah-Dirang-Khadphra (Ranikor) (near Bangladesh border)	96				(iii)N
A		Total State Road	462.95	1912.43	3608.18		
8	40	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.405	258.37	258.37	Bids for DPR Consultancy under evaluation	(i) L4 by D0 (ii)R6 could from (iii) H will b (iv) F (V)N
9	40	Improvement of NH-40 between Shillong and Dawki and construction of Dawki bridge (JICA Funding)	71.2	1330	1330	M/s Transys Consulting Pvt. Ltd	(i) Al (ii) Fi
10	62	Assam/Meghalaya border to Dalu via Baghmara (JICA Funding)	195	1500	1500	M/s Stanley Consultant Pvt. Ltd. -	(i) Co (ii) I (iii) F (iv) S
11	51	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.5	360.3	519.95	M/s Theme Consultancy	 (i)PII (ii) B (iii) E (iv) A to be (V) T servi 14.03
В		Total	360.11	3448.67	10824.68	-	14.0.
С		Grand Total (A+B)	823.05	5361.10	10824.68		

, Financial Evaluation done.

)Negotiation meeting to be held on 23.02.2017.

LA estimate for first 10 Km have been prepraed DC, West Khasi Hills District.

Revenue & Disaster management Department ald not notify due to non-reciept of consent m Khasi Hill Autonomous District Counsil.

Remaining stretch has to be realigned and LA be initiated only after finalisation of DPR.

) Financial Evaluation done.

Negotiation meeting to be held on 23.02.2017.

Alignment approved on 16.12.2015. Final DPR by 31.01.2017.

Contract Agreement Signed on 21.04.2016. Letter of Acceptance issued on 15.07.2016.) Preparation of DPR under progress.) Submission notice issued on 22.02.2017.

PIB done. CCEA note submitted.

Bid to be invited in February, 2017.

Balance land to be aquired

) Additional survey as per the JICA team report be done.

Tender floated for Procurement of Consultacy vices for additional survey with bid due date as 03.2017