

STATUS AS ON 20.06.2016								
STATE-MEGHALAYA						Branch Office: Shillong		
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
1	State Road	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	38.00	266.0	-	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Draft DPR is submitted to State PWD and same is being collected by Branch Office. (ii) Final DPR is awaited from the DPR Consultant, likely by July, 2016
2	State Road	Upgradation to 2-lane of State road Stretches from Nongstoin - Domiasiat via Wahkaji (Tentative Length = 61.57 Km)	61.57	410	-	M/s BSCPL Infrastructure Ltd. ( LOA issued on 31.10.14)	-	(i) Land not handed over by Khasi Hill Council to State PWD. Matter has been taken up with State Govt. and is likely to be resolved in near future. (ii) Khasi Hills council has requested to Secretary MoRT&H for conveying the aims and objectives for construction of this road(Certain NGO's have raised apprehension that this road is being constructed for extraction of Uranium). (iii) Meeting of Khasi Hills Autonomous District Council is scheduled on 10.06.2016 in respect of stretch from 43/0 to 61.50 falling in Khasi Hills area.
3	State Road	Improvement/widening to 2-laning with earthen shoulder of Ranikor-Maheshkhola-Mahadeo-Rongra-Baghmara Road from km 0.000 to 139.00 (Design from 0.000 to 129.385)	129.39	695.15	-	-	M/s Holtec Consulting Pvt. Ltd	(i) NOC received from the garo council for Maheshkola-Baghmara portion and LA is in progress. (ii) NOC is pending from Ranikor-Maheshkola portion by Khasi Hills Autonomous District Council. (iii) Forest Clearance is required from Km 112.05 to Km 129.385.

STATUS AS ON 20.06.2016								
STATE-MEGHALAYA						Branch Office: Shillong		
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
4	State Road	Upgradation of Wahkaji – Phlangdiloin - Ranikor ( Tentative Length = 30.00 Km) and Domiasiat– Mawthabah road (Tentative length = 5.00 Km ) to 2-lane Total = 35.00 Km.	35	259.37	-	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Final DPR is submitted by the consultant to State PWD and same has been received in the month of March, 2016 by the Branch office. (ii) NOC is pending from Khasi Hills Autonomous District Council. (iii) LA process yet to start. Issue of land acquisition to be done with State
5	State Road	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai-Kyrshai road upto Meghalaya – Assam border to 2-lane - Tentative length = 69.50 Km.	69.5	426	-	-	M/s Holtec Consulting Pvt. Ltd	(i) After finalisation of alignment by NHIDCL on 14.09.2015, LA has been started by the DC, West Khasi Hill District and likely to be completed shortly. (ii) Draft DPR is submitted to State PWD which is being collected by Branch Office, however, final DPR is likely to be received by the end of this June, 2016.
6	State Road	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag-Mahendraganj (near Bangladesh border)	52					<b>New Projects:</b> (i) Approved 'In-Principal' for declaration as <b>new NH</b> and asked NHIDCL for preparation of DPR vide Ministry's letter no. <b>NH-14012/15/2013-P&amp;M (Pt-23)</b> dated 16.09.2015. (ii) RFP for preparation of DPR is ready and is being invited shortly.
7	State Road	Detailed Project Preparation for Mawngap(on old NH 44E)-Mawphlang-Laitmusiang-Mawkyrwat-Rangthong-Nongnah-Dirang-Khadphra (Ranikor) (near Bangladesh border)	96					
A		<b>Total State Road</b>	<b>481.46</b>	<b>2056.52</b>				

STATUS AS ON 20.06.2016								
STATE-MEGHALAYA							Branch Office: Shillong	
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
1	40	Improvement of NH-40 between Shillong and Dawki and construction of Dawki bridge <b>(JICA Funding)</b>	80	200	-		M/s Transys Consulting Pvt. Ltd	(i) DPR preparation work awarded on 12.05.2015. (ii) IR & QAP submitted. (iii) Feasibility report and draft DPR is likely to be submitted by the consultant by 30.06.2016 and 30.08.2016 respectively. (iv) Alignment approved on 16.12.15. <u>Alternate Alignment being explored for</u>
2	40	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.405	258.37	-	-	-	RFP for DPR as per revised alignment is ready and is to be invited shortly.
3	62	Assam/Meghalaya border to Dalu via Baghmara <b>(JICA Funding)</b>	161	966	-	-	M/s Stanley Consultant Pvt. Ltd.	(i) Agreement signed on 21.04.2016 and LOA was issued on 31.05.2016. (ii) DPR Consultant is being mobilized, DPR duration is 9 months.
4	51	Tura-Dalu including Tura bypass: <b>DPR ready (JICA Funding)</b>	48	360.3	519.95	-	M/s Theme Consultancy	(i) Final DPRs received. Being finalised in consultation with JICA. (ii) Preliminary Survey for LA under progress. SIA notification is being issued by the the end of this month, as per instructions was given in the meeting of DC held on 06.06.2016. (iii) Exchange note signed between GOI and GOJ on 31.03.2016. (iv) JICA Loan aggrement will be signed after cabinet (i.e. PIB) approval.
B		Total	331.41	1784.67	519.95		-	
C		Grand Total (A+B)	812.86	3841.19	519.95			