

STATUS AS ON 20.06.2016								
STATE:- MIZORAM								Branch Office: Aizawl
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (in Cr)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority Engineer	Status
Aizawl to Tuipang								
1	54	(i) km 0-125:	117	1283.02	1898.67	-	-	(i) Final DPRs received. Being discussed with JICA.* (ii) Preliminary Survey for LA under progress. Two teams of consultants as well as Revenue Authorities formed for LA. (iii) Exchange note signed between GoI and GoJ on 31.03.2016 (iv) JICA loan Agreement will be signed after Cabinet approval. i.e. PIB
2		(ii) Km 125-250:	125	1530.09	2213.50	-	-	(i) Final DPRs received. Being discussed with JICA.* (ii) Preliminary Survey for LA under progress. Two teams of consultants as well as Revenue Authorities formed for LA. (iii) Exchange note signed between GoI and GoJ on 31.03.2016 (iv) JICA loan Agreement will be signed after Cabinet approval. i.e. PIB
3		(iii) km 250-380:	130	1350.93	1991.84	-	-	(i) Final DPRs received. Being discussed with JICA.* (ii) Preliminary Survey for LA under progress. Two teams of consultants as well as Revenue Authorities formed for LA. (iii) Exchange note signed between GoI and GoJ on 31.03.2016 (iv) JICA loan Agreement will be signed after Cabinet approval. i.e. PIB
4	102B	Nagopa, Hiappui-Saichal and terminating at new NH-6 near Keifang	100	1000.00	1000.00	-	-	Yet to be entrusted.
		Total	472.00	5164.04	7104.01			

\* RFP for Additional Survey and Geological/Geotechnical Investigation is being invited