

STATUS AS ON 20.06.2016							
STATE: SIKKIM							Branch Office: Gangtok
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC	DPR Consultant	Status
1	State Road	Singtham -Kewzing	44	440		M/s CM Solutions	(i) 3(a) Published on 22.02.2016 (ii) LA estimate Awaited from State Govt. (iii) Bid for Civil work planned in July 2016
2	State Road	Kewzing-Gyalshing-Pelling	34	340		M/s CM Solutions	(i) Final DPR awaited likely by June 2016. (ii) Bids for civil work planned in Sept. 2016.
3	New Alignment	Rhenok-Roarahang-Pakyong	26	300		SA Infra	(i) Final DPR recieved (ii) 3(a) published (iii ) LA asitmate awaited from State Govt. (iv) Civil bid planned in July, 2016
4	NH-10	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border		30		M/s Chaitanya	(i) 3 (a) published (ii) 3(A) being published (iii) 3D is being published (iv) Bid for civil work invited w.e.f. 05.05.2016 in anticipation of HPC approval
5	NH-10	Rangpo Bridge at Chainage 52.100 Km alternate alingment for Km 18 to Km 26 of NH-10 under SARDP-NE		26.00			(i) Bids for Consultancy received on 27.04.2016. (ii) Awarded on 23.05.2016 (iii) Contract Signed on 09.06.2016
6	310A	Mangan (NH-310A) - Kodyong-Chunghang-Lachung-Yumthang-Yume-Samdang border,Chumthang-Lachen Monestery-Log bridge-Rangsha-Muguthang-Pashi-Naku-Nakpolatok-Nakula Bharat Mala Project (BMP)	158	1080.00			i) 6 Nos. of bids received on 22.03.2016 for DPR preparation and presently under evaluation.
7	NH-10	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone	18				i) 6 Nos. of bids received on 22.03.2016 for DPR preparation and presently under evaluation.
8	310A New	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550.00			i) 6 Nos. of bids received on 22.03.2016 for DPR preparation and presently under evaluation.
9	10	Chisopani traffic tunnel at Km. 67.24 on NH-10 in the State of Sikkim		30.00			(i) Bids for Consultancy received on 27.04.2016. (ii) Awarded on 23.05.2016 (iii) Contract Signed on 09.06.2016
10	717	Alternate Highway to Gangtok from Bagrakot to Menla.	242	2420.00		M/s SA Infra	(i) Final alignment discussed. (ii) DPR to be completed in 5 packages. (iii) DPR leikely to be finalized in July, 2016 (iv) NHAI to be sensetized for entering into Tripartite Agreement. (v) Bid for Civil work planned in Oct, 2016
		Total	577.00	5216.00			