

STATUS AS ON 15.01.2017

STATE-TRIPURA								Branch Office: Agartala
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Name of Contractor /Authority Engineer	Status
1	44	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	(i) Civil Work in progress (ii) Financial Progress-13.51% (iii) Physical progress-3.48% (iv) Milestone I slipped (13.03.2016) (v) Milestone II slipped (12.11.2016)
2	44	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Strutural Engineers Pvt Ltd, Delhi/ M/s Feedback Infra	(i) Civil Work in progress (ii) Physical Progress-28.91% (iii) Financial Progress-30.53%
3	44A	Manu-Simlung section (JICA Funding)	86.000	1064	1066	10.12.2015/ 28.12.2015	M/s Lion	Manu- Simlung section has been divided into 4 projects. DPR for package 1 (17 km) has been received and Draft DPR for package 4 has been received.
4		Two laning with paved shoulders from Kukital-Teliamur-Amarpur-Sabroom (Bangladesh border) Bharat Mala Project (BMP) /ADB	310	2480	2480	28.12.2016/ -	M/s MC Consultant Pvt. Ltd	(i) M/s MC Consultant Pvt. Ltd identified as H1 bidder (ii) Contract Agreement signed on 28.12.2016
5		Khowai-Agartala Bharat Mala Project (BMP)	53	424	424	28.12.2016/ -	M/s MC Consultant Pvt. Ltd	(i) M/s MC Consultant Pvt. Ltd identified as H1 bidder (ii) Contract Agreement signed on 28.12.2016
Total			571.07	4834.89	5534.34			