

| STATUS AS ON 17.10.2016 | | | | | | | | |
|-------------------------|-----|---|------------------|------------------------------|------------------|--------------------------------|---|--|
| STATE-TRIPURA | | | | | | | | Branch Office: Agartala |
| Sl. No. | NH | Name of project | Road Length (km) | Estimated cost (Rs in crore) | TPC including LA | Date of Award / Appointed Date | Name of Contractor /Authority Engineer | Status |
| 1 | 44 | 2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura | 48.360 | 369 | 749.29 | 31.10.2014/ 15.09.2015 | M/s KMC Construction/ M/s Rodic Consultants | (i) Civil Work in progress (ii) Financial Progress-10.00% (iii) Physical progress-0.81% (iv) Contractor proposed for extension of Milestone-I |
| 2 | 44 | 2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura | 73.712 | 497.89 | 815.05 | 11.08.2014/ 31.10.2015 | M/s Oriental Strutural Engineers Pvt Ltd, Delhi/ M/s Feedback Infra | (i) Civil Work in progress (ii) Physical Progress-15.63% (iii) Financial Progress-25.89% |
| 3 | 44A | Manu-Simlung section (JICA Funding) | 86.000 | 1064 | 1066 | 23.11.2015 | M/s Lion | (i) Agreement signed on 16.12.2015. (ii) Alignment finalised on 04.05.2016 (iii) Draft Feasibility Report submitted on 03.10.2016 |
| 4 | | Two laning with paved shoulders from Kukital-Teliampur-Amarpur-Sabroom (Bangladesh border) Bharat Mala Project (BMP) /ADB | 310 | 2480 | 2480 | - | - | (i) Financial bid opened on 23.06.2016. (ii) M/s MC Consultant Pvt. Ltd identified as H1 bidder (iii) Contract Negotiation meeting to be held on 18.10.2016. |
| 5 | | Khowai-Agartala Bharat Mala Project (BMP) | 53 | 424 | 424 | - | - | (i) Financial bid opened on 23.06.2016. (ii) M/s MC Consultant Pvt. Ltd identified as H1 bidder (iii) Contract Negotiation meeting to be held on 18.10.2016. |
| Total | | | 571.07 | 4834.89 | 5534.34 | | | |