

STATE- JAMMU & KASHMIR								STATUS AS ON 15.03.2017		Branch Office: Jammu	
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status			
1	244	Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section	274	2740	2740	14.10.2016	DPR Consultant- M/s Wadia Techno Engineering Services in association with M/s Zoma Engineers	(i) The DPR work has been awarded to M/s Wadia Techno-Engineering in association with Zoma Engineers on 12.09.2016. The Contract Agreement was signed on 14.10.2016 and work has been initiated at the site.			
2	144A	Jammu-Akhnoor Section	35	700	700			(ii) Inception Report and QAP has been submitted by the DPR Consultant. The alignment is likely to be finalized by April, 2017 and DPR work is likely to be completed by September, 2017.			
								(iii) Contract Agreement of Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) was signed with M/s JAI Buildcon Pvt Ltd. on 14.10.2016. Contractor mobilized on site to carry out maintenance work.			
								(iv) Contract Agreement signed on 14.12.2016 for repairs: (a) Ramban - M/s Jai Buildcon Pvt. Ltd. (b) Doda - M/s SRM Contractors Pvt. Ltd. (a) Kishtwar - M/s SRM Contractors Pvt. Ltd. (a) Chatroo - M/s SRM Contractors Pvt. Ltd.			
								(v) Handing/ taken over for the stretch from 9 km short of Sinthan Pass to Khanabal has been completed on 23.02.2017. Snow clearance estimate has been submitted by Branch office and is being examined.			
3	1	Punch-Uri (NH-1) Bharat Mala Project (BMP)	67	670	670	20.12.2016	M/s LN Malviya Inf. Project Pvt Ltd	(i) LOA has been issued to M/s L N Malviya Infra Projects Pvt. Ltd on 11.11.2016. The Contract Agreement has been signed on 20.12.2016.			
4	1A	Baramullah on NH-1A to Gulmarg (NHC-TP)	39	390	390			(ii) The DPR consultant has been deployed and survey work has started. DPR work is likely to be completed by November, 2017.			
								(iii) Inception Report (IR) and QAP for Baramullah to Gulmarg has been submitted by the DPR Consultant and is being examined at this office. IR and QAP for Poonch-Uri stretch is likely to be submitted by the end of this month.			

5		Chenani-Khallani (NHC-TP)						New alignment. Included under the project at Sl. No. 1.
5	NH-1	Construction Operation and Maintenance of Zozila tunnel including approaches on NH-1 (Srinagar-Sonmarg-Gumri road) on DBFOT (Annuity basis) Ch. 94.500 to Ch. 119.000 Baltal-Minamarg Expression of Interest for Appointment of Independent Engineer	14.083	7976	8026.77	yet to be awarded		Bids invited under EPC mode. Bid Due Date has been extended upto 01.05.2017.
6	NH-1D (old)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	01.04.2015	M/s SSTL/ IE-M/s EPTISA Servicios de Ingenieria SL	After financial closure, Appointed date was notified as 01-05-2015 and the Escrow Agreement & Substitution Agreement signed. At present, this work is under progress at site. M/s EPTISA Servicios de Ingenieria SL is the Independent Engineer for this project. The Construction work is under progress.
		Total	435.58	15156.42	15207.19			