

STATUS AS ON 15.03.2017								
STATE: MIZORAM							Branch Office: Aizawl	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (in Cr)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority Engineer	Status
Widening and upgradation to 2 lane with paved shoulder configuration from Aizawl to Tuipang comprising of following section:*								
1	54	(i) km 8-125 (Civil Pkg. 1 & 2)	110.26	1283.03	1917.44	Yet to be awarded	Yet to be selected	(i) Final DPRs received and draft bidding documents including draft EPC agreement is being finalised in discussion with JICA. (ii) As proposed by JICA During signing of appraisal note, JICA advised for carrying out Additional topographical and Geological Survey work to minimize the impact of unforeseen geological conditions. This work has been awarded to M/s BPC Consultant India Pvt Ltd. (selected through competitive bidding) and is under progress. As per Contract Agreement the work is to be completed by June, 2017.
2		(ii) Km 125-250 (Civil Pkg. 3 to 5)	118.30	1530.09	2238.55			(iii) Notification Under Section-11 (equivalent to Section 3A of NH Act of 1956) has been issued on 19.12.2016. Action under Section-15 (equivalent to Section 3C of NH Act of 1956) is under progress.
3		(iii) km 250-380 (Civil Pkg. 6 to 8)	122.60	1350.93	2011.59			(iv) Proposal for approval for Forest clearance is under process in the Forest Department, Government of Mizoram. (v) Draft CCEA note has been submitted to MoRTH on 06.01.2017 for further action. JICA loan Agreement will be signed after Cabinet approval.
Note: For conducting SIA study, an amount of Rs 32,53,140/- has been released on 02.09.2016. In addition to this, Administrative cost for an amount of Rs 2,66,35,264/- towards Land Acquisition, Rehabilitation and Resettlement (LA & RR) has also been released on 03.01.2017.								
Total			351.16	4164.05	6167.58			
* Widening and upgradation from Aizawl to Tuipang covering from km 8.000 to km 380.000 comprises of 8 Civil Contract Package.								