

STATUS AS ON 15.03.2017

State: Nagaland						Branch Office: Kohima		
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
1	39	Improvement of NH-39 between Imphal and Kohima.	126.00	1250.00	1587.50		M/s Stanley under JICA	(i)Date of Commencement of Services: 02.12.2015 (ii)DPR Submission date: Feb 2017 (iii) QAP and IR submitted.
2	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	485.15	22.05.2016/ 16.09.2016	M/s Ramky-ECI JV	(i) Physical Progress - 1.8% (ii) Financial Progress -
3	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	515.64	22.05.2016/ 03.08.2016	M/s Ramky-ECI JV	(i) Physical Progress - 2.4% (ii) Financial Progress -
4	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	558.56	26.04.2016/ 08.08.2016	M/s Gayatri projects limited	(i) Physical Progress - 4% (ii) Financial Progress -
5	39	(i) Construction of Dimapur bypass under EPC mode.(Nagaland Portion)	20.68	507.68	657			(i) Technical Evaluation Completed. (ii) Likely financial opening on 16.03.2017.
		(ii) Construction of Dimapur bypass under EPC mode.(Assam Portion)	14.33	400.00	506.43			(i) 3(A) Published and revised 3(A) is publishing shortly. (ii). 3(D) received,will be published after 21 days of 3(A). (iii). Sent to Ministry for AA& FS (iv) Bid to be invited in March, 2017.

6	39	Construction of Kohima Bypass under EPC mode.	36	1150	1460.5			Agreement Signed with M/s Highway Engineering Consultant in association with <i>M/s Agnitio Infrastructures Projects Pvt. Ltd.</i> on 09.12.2016 and DPR work commenced.
7	New NH	Simaluguri in Assam to Mon in Nagaland	84	840.00	840.00			(i) Bid received. (ii) Technical Evaluation under process.
		Total	323.87	5214.23	6610.78			