

STATUS AS ON 15.03.2017								
STATE-TRIPURA								Branch Office: Agartala
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Name of Contractor /Authority Engineer	Status
1	44	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	(i) Civil Work in progress (ii) Financial Progress-16.95% (iii) Physical progress-8.45% <b>(iv) DBM completed in 6.88 km.</b> <b>(v) Milestone I slipped (13.03.2016)</b> <b>(vi) Milestone II slipped (12.11.2016)</b>
2	44	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Strutral Engineers Pvt Ltd, Delhi/ M/s Feedback Infra	(i) Civil Work in progress (ii) Physical Progress-39.56% (iii) Financial Progress-40.1% <b>(iv) Length completed- 24.752 km</b>
3	44	Construction of Extra-dosed/ Cable stayed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	88.68	128.69	-	-	Bids invited for Civil Work on 12.01.2017 with Bid Due Date as 28.02.2017. Technical Bids shall be opened on 01.03.2017. Bids evaluation in progress.
4	44A	Manu-Simlung section (JICA Funding)	86.000	1064	1066	10.12.2015/ 28.12.2015	M/s Lion	Manu- Simlung section has been divided into 4 projects. DPR for package 1 (16.29 km) has been received and Draft DPR for package 2 (22.782 km), 3 (20.055 km) and 4 (16.281 km) has been received.
5		Two laning with paved shoulders from Kukital-Teliamur-Amarpur-Sabroom (Bangladesh border) Bharat Mala Project (BMP) /ADB	310	2480	2480	28.12.2016/ -	M/s MC Consultant Pvt. Ltd	Inception Report Submitted
6		Khowai-Agartala Bharat Mala Project (BMP)	53	424	424	28.12.2016/ -	M/s MC Consultant Pvt. Ltd	Inception Report Submitted
<b>Total</b>			<b>572.96</b>	<b>4923.57</b>	<b>5663.03</b>			