

STATUS AS ON 15.03.2017								
STATE: WEST BENGAL								Branch Office: Head Quarter
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
1		Connection between Sagar Island & Kakdwip	3.5	2000.00	2000.00	-	M/s RITES Ltd.	(i) Final DPR by 20.03.2017. (ii) strip plan being provided. (iii) FC position to be checked.
2	327B	Construction of Mechi River Bridge on Indo-Nepal Border by NHIDCL	0.675	109.63	140.09		M/s Sheladia Consultants	(i) 3(G) by 20.03.2017. (ii) No Forest Clearance required. (iii) SFC done on 10.2.2017 (iv) MoU with to Nepal to be done. (v) ADB contract document vetting to be done
Total			4.18	2109.63	2140.09			