

STATUS AS ON 30.06.2017

State: Arunachal Pradesh								Branch Office: Namsai
Sl. No.	NH	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
1	229	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:60.28% (iii) Financial Progress: 71.42%
2	229	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:41.48% (iii) Financial Progress: 40.55%
3	52B	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	(i) Work in progress (ii) Physical Progress:41.22% (iii) Financial Progress: 38.23%
4	52B	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:61.84% (iii) Financial Progress: 61.82%
5	State Road	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress: 17.19% (iii) Financial Progress: 16.76% (iv) LA Payment has been made on 18.04.2017.
6	52B	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	(i) Work in progress (ii) Physical progress : 40.92% (iii) Financial Progress: 37.21%
7	52B	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress -25.1% (iii) Financial Progress: 30.17%
8	52	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	(i) Work in progress. (ii) 38% ROW provided and balance will be provided in next six months
9	52B	2 laning from Changlang Dist Boundary - Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	M/s MGCPH-HGIEPL (JV)/ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress- 26.93% (iii) Financial Progress-36.40%

STATUS AS ON 30.06.2017

State: Arunachal Pradesh								Branch Office: Namsai
Sl. No.	NH	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
10	State Road	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress- 24.83% (iii) Financial Progress- 25.13%
11	State Road	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road	21	148	210.5	02.11.2016/ 21.01.2016	M/s JKM-KCL JV /M/s MSV Internationa Inc.	(i) Work in progress (ii) Physical Progress- 26.32% (iii) Financial Progress-25.96%
12	New NH-313	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	(i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-5%
13	New NH-313	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	(i) Work in progress (ii) Physical Progress: 0% (iv)Financial Progress-10%
14	New NH-313	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingenierio	(i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-0%
15	New NH-313	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-0%
16	New NH-313	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-0%
17	New NH-313	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	11.92	110.76	145.17	-		(i) Already 5 tender calls has been taken. No bidder participated in all calls. (ii) Sixth call could not be initiated due to request from DC to withhold the bidding process till alignment is finalised by him. (iii) Issue is pending with DC since eight months. (iv) DPR under finalisation, bids will be invited in July 2017
18	New NH-313	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.863	1058.25	1718.59	24.03.2017/	M/s DRA-ITL(JV)/ Authority Engineer bid under evaluation	(i) Contract Agreement signed on 31.03.2017. (ii) LA Payment made (iii) FC available from Km 47 to Km 62 and balance awaited. (iv) Bid received for AE and Technical Evaluation in process.

STATUS AS ON 30.06.2017

State: Arunachal Pradesh								Branch Office: Namsai
Sl. No.	NH	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
19	New NH-113	2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)]	17	168.3	252.05	23.03.2017/	M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
20	New NH-113	2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)]	17	168.3	252.79	23.03.2017/	M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
21	New NH-113	2 langing of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]	17.825	177.3	263.31	23.03.2017/	M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
22	New NH-113	2 langing of Hayuliang- Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town	11.306	159.3	256.66	23.03.2017/	M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
23	State Road	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/	M/s SCIW-SHIVAM (JV) / Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 13.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
24	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150] in the state of Arunachal Pradesh under SARDP-NE on EPC Mode	12.05	102.63	175.65	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
25	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in the state of Arunachal Pradesh under SARDP-NE On Engineering, Procurement & Construction (EPC) Mode	11.95	103	176.22	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
26	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000] in the state of Arunachal Pradesh under SARDP-NE On Engineering, Procurement & Construction (EPC) Mode.	15.363	136	228.72	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.

STATUS AS ON 30.06.2017

State: Arunachal Pradesh								Branch Office: Namsai
Sl. No.	NH	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
27	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00] in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	16.036	146	244.10	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
28	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	18	180	294.04	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
29	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	15	139	229.71	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
30	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	15	122	199.03	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
31	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	14.99	113	184.89	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process.
32	New NH-113	Construction of 2-lane road from Demwe to Brahmkund and Arrowa-Khupa-Hayuliang	56.17	700	905.1	13.04.2017/3 0.05.2017		(i) Project Awarded to M/s SM Consultants. (ii) LOA Date : 13.04.2017 (iii) Contract Agreement signed on 30.05.2017.
33	State Road	Construction of 2-lane road from km. 15.00 (Bile end) to Km. 51.56 of Bile Migging road	23	276	356.9			(i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under process

STATUS AS ON 30.06.2017

State: Arunachal Pradesh								Branch Office: Namsai
Sl. No.	NH	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
34	State Road	Construction of 2-lane road from km. 30.00 (Taliha end) to Km 109.3 of Taliha - Tato road	70	840	1086.1			(i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under progress
35		2 langing of Diyun to Yankang	165	1485	1920.1	19.04.2017 / 30.05.2017		(i) Project awarded to M/s SM consulatant. (ii) LOA Date : 19.04.2017 (iii) Contract Agreement signed on 30.05.2017.
Total			1007.24	9567.47	13768.39			