

STATUS AS ON 31.05.2017

| State: Arunachal Pradesh | | | | | | | | Branch Office: Namsai |
|--------------------------|------------|--|------------------|--------------------|--------------------|---|---|--|
| Sl. No. | NH | Name of project | Road Length (km) | Cost as per Tender | Total Project Cost | Date of Award of Contract /Appointed Date | Contractor/Authority Engineer. | Status |
| 1 | 229 | 2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28 | 28 | 235.08 | 299.66 | 31.03.2015/ 27.05.2015 | Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc. | (i) Work in progress (ii) Physical Progress:60.28% (iii) Financial Progress: 71.42% |
| 2 | 229 | 2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59) | 17.12 | 194.11 | 247.43 | 27.03.2015/ 27.05.2015 | T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc. | (i) Work in progress (ii) Physical Progress:41.48% (iii) Financial Progress: 40.55% |
| 3 | 52B | 2 laning from Mahadevpur to Buri Dihing section of NH-52B | 25 | 107.16 | 136.59 | 31.03.2015/ 30.5.2015 | Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution | (i) Work in progress (ii) Physical Progress:41.22% (iii) Financial Progress: 38.23% |
| 4 | 52B | 2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B | 18.27 | 130.1 | 172.74 | 31.03.2015/ 01.06.2015 | T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc. | (i) Work in progress (ii) Physical Progress:61.84% (iii) Financial Progress: 61.83% |
| 5 | State Road | Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road | 32 | 197.16 | 263.39 | 23.07.2015/ 12.09.2015 | T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc. | (i) Work in progress (ii) Physical Progress: 17.19% (iii) Financial Progress: 16.76% (iv) LA Payment has been made on 18.04.2017. |
| 6 | 52B | 2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km) | 25 | 143.21 | 189.91 | 23.07.2015/ 23.10.2015 | BIPL-BVEPL (JV)/M/s Voyants Solution | (i) Work in progress (ii) Physical progress : 37.08% (iii) Financial Progress: 37.21% |
| 7 | 52B | 2 laning from Longding to Kanubari of NH-52B | 47.21 | 394 | 522.86 | 31.03.2015/ 02.06.2015 | M/s Monte Carlo/ M/s Voyants Solution | (i) Work in progress (ii) Physical Progress -25.1% (iii) Financial Progress: 30.17% |
| 8 | 52 | 2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00 | 22.15 | 155.81 | 204.22 | 02.03.2016/ 24.02.2017 | M/s BIPL-ABL Joint Venture/M/s MSV International Inc. | (i) Work in progress. (ii) 38% ROW provided and balance will be provided in next six months |
| 9 | 52B | 2 laning from Changlang Dist Boundary - Khonsa (42.844 km) section of NH-52B | 42 | 334.22 | 438.06 | 01.03.2016 /17.06.2016 | M/s MGCP- HGIEPL (JV)/ M/s MSV International Inc. | (i) Work in progress (ii) Physical Progress- 26.36% (iii) Financial Progress-35.27% |

STATUS AS ON 31.05.2017

| State: Arunachal Pradesh | | | | | | | | Branch Office: Namsai |
|--------------------------|------------|---|------------------|--------------------|--------------------|---|---|--|
| Sl. No. | NH | Name of project | Road Length (km) | Cost as per Tender | Total Project Cost | Date of Award of Contract /Appointed Date | Contractor/Authority Engineer. | Status |
| 10 | State Road | 2 laning of Singer river to Sizoh nala | 23.38 | 179.82 | 238.46 | 09.11.2015/ 15.01.2016 | M/s ABL-BIPL Joint Venture/ M/s Voyants Solution | (i) Work in progress (ii) Physical Progress- 23.81% (iii) Financial Progress- 23.68% |
| 11 | State Road | Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road | 21 | 148 | 210.5 | 02.11.2016/ 21.01.2016 | M/s JKM-KCL JV /M/s MSV Internationa Inc. | (i) Work in progress (ii) Physical Progress- 26.32% (iii) Financial Progress-25.96% |
| 12 | New NH-313 | Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500 | 16 | 245.79 | 322.15 | 06.05.2016/ 21.12.2016 | M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio | (i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-5% |
| 13 | New NH-313 | Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50 | 16 | 198 | 259.52 | 06.05.2016/ 07.10.2016 | M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio | (i) Work in progress (ii) Physical Progress: 0% (iv)Financial Progress-10% |
| 14 | New NH-313 | Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 | 39 | 434.06 | 568.92 | 12.09.2016/ 16.12.2016 | M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingenierio | (i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-0% |
| 15 | New NH-313 | Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20 | 13.7 | 145.8 | 188.519 | 14.12.2016/ 19.01.2017 | M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects | (i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-0% |
| 16 | New NH-313 | Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 | 13.8 | 154.8 | 200.16 | 14.12.2016/ 19.01.2017 | M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects | (i) Work in Progress (ii) Physical Progress- 0% (iii)Financial Progress-0% |
| 17 | New NH-313 | Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920 | 11.92 | 110.76 | 143.04 | - | | (i) Already 5 tender calls has been taken. No bidder participated in all calls. (ii) Sixth call could not be initiated due to request from DC to withhold the bidding process till alignment is finalised by him. (iii) Issue is pending with DC since eight months. (iv) DPR under finalisation, bids will be invited in July 2017 |
| 18 | New NH-313 | Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road) | 74 | 1253.09 | 1717 | 24.03.2017/ | M/s DRA-ITL(JV)/ Authority Engineer bid under evaluation | (i) Contract Agreement signed on 31.03.2017. (ii) LA Payment made (iii) FC available from Km 47 to Km 62 and balance awaited. (iv) Bid received for AE and Technical Evaluation in process. |

STATUS AS ON 31.05.2017

| State: Arunachal Pradesh | | | | | | | | Branch Office: Namsai |
|--------------------------|------------|--|------------------|--------------------|--------------------|---|--|--|
| Sl. No. | NH | Name of project | Road Length (km) | Cost as per Tender | Total Project Cost | Date of Award of Contract /Appointed Date | Contractor/Authority Engineer. | Status |
| 19 | New NH-113 | 2 langing of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)] | 17 | 194.66 | 255.14 | 23.03.2017/ | M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 20 | New NH-113 | 2 langing of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)] | 17 | 195.23 | 255.89 | 23.03.2017/ | M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 21 | New NH-113 | 2 langing of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)] | 17.825 | 203.36 | 266.54 | 23.03.2017/ | M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 22 | New NH-113 | 2 langing of Hayuliang- Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town | 11.306 | 198.22 | 259.81 | 23.03.2017/ | M/s Sushee Infra & Mining Limited/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 23 | State Road | Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road | 32 | 320 | 384 | 31.03.2017/ | M/s SCIW-SHIVAM (JV) / Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 13.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 24 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150] in the state of Arunachal Pradesh under SARDP-NE on EPC Mode | 12.05 | 123.65 | 159.88 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 25 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in the state of Arunachal Pradesh under SARDP-NE On Engineering, Procurement & Construction (EPC) Mode | 11.95 | 125 | 161.20 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 26 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000] in the state of Arunachal Pradesh under SARDP-NE On Engineering, Procurement & Construction (EPC) Mode. | 15.363 | 164 | 211.85 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |

STATUS AS ON 31.05.2017

| State: Arunachal Pradesh | | | | | | | | Branch Office: Namsai |
|--------------------------|------------|--|------------------|--------------------|--------------------|---|---|---|
| Sl. No. | NH | Name of project | Road Length (km) | Cost as per Tender | Total Project Cost | Date of Award of Contract /Appointed Date | Contractor/Authority Engineer. | Status |
| 27 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00] in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode | 16.036 | 176 | 228.10 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 28 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode | 18 | 216 | 294.00 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 29 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode | 15 | 167 | 229.00 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 30 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode | 15 | 143 | 199.03 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 31 | New NH-713 | Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode | 14 | 133 | 184.89 | 24.03.2017/ | M/s T.K Engineering & Consortium Pvt Ltd/ Authority Engineer bid under evaluation | (i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Technical Evaluation in process. |
| 32 | New NH-113 | Construction of 2-lane road from Demwe to Brahmkund and Arrowa-Khupa-Hayuliang | 56.11 | 700 | 841.65 | | | (i) Project Awarded to M/s SM Consultants. (ii) LOA Date : 13.04.2017 (iii) Contract Agreement signed on 30.05.2017. |
| 33 | State Road | Construction of 2-lane road from km. 15.00 (Bile end) to Km. 51.56 of Bile Migging road | 36.56 | 520 | 438.72 | | | (i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under process |

STATUS AS ON 31.05.2017

| State: Arunachal Pradesh | | | | | | | | Branch Office: Namsai |
|--------------------------|------------|--|------------------|--------------------|--------------------|---|--------------------------------|--|
| Sl. No. | NH | Name of project | Road Length (km) | Cost as per Tender | Total Project Cost | Date of Award of Contract /Appointed Date | Contractor/Authority Engineer. | Status |
| 34 | State Road | Construction of 2-lane road from km. 30.00 (Taliha end) to Km 109.3 of Taliha - Tato road | 79 | 1100 | 948 | | | (i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under progress |
| 35 | | 2 langing of Diyun to Yankang | 165 | 1485 | 1650 | 19.04.2017 | | (i) Project awarded to M/s SM consulatant. (ii) LOA Date : 19.04.2017 (iii) Contract Agreement signed on 30.05.2017. |
| Total | | | 1034.75 | 10689.89 | 13290.82 | | | |