

STATUS AS ON 30.06.2017								
STATE: MIZORAM								Branch Office: Aizawl
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (in Cr)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority Engineer	Status
<b>Widening and upgradation to 2 lane with paved shoulder configuration from Aizawl to Tuipang comprising of following section:*</b>								
1	54	(i) km 8-125 <b>(Civil Pkg. 1 &amp; 2)</b>	110.26	1283.03	1917.44	Yet to be awarded	Yet to be selected	(i) Final DPRs received. View of NHIDCL on draft EPC agreement sent to JICA vide letter dated 17.03.2017. Matter is being pursued with JICA.  (ii) As advised by JICA work of Additional topographical and Geological Survey has been awarded to M/s BPC Consultant India Pvt Ltd. and is under progress. Inception Report for additional Topographical and Geotechnical survey work has been submitted by the DPR Consultant. As per Contract Agreement the work is be completed by June,2017.  (iii) Notification Under Section-11 (equivalent to Section 3A of NH Act of 1956) has been issued on 19.12.2016. Action under Section-15 (equivalent to Section 3C of NH Act of 1956) is under progress. Likely date of completion of Section 27 (equivalent to 3(D), NH act, 1956) is mid of August, 2017.  (iv) Proposal for approval for Forest clearance is under process with the Forest Department, Government of Mizoram.  (v) CCEA approval has been accorded by the Cabinet Committee on 22.03.2017. Loan Agreement has been signed between Govt. of India and Govt. of Japan on 31.03.2017. Effectuation of loan with JICA is underway.  (vi) EOI document for consultancy services has been prepared and under perusal of Competent Authority. Bid documents for civil construction work is being prepared.
2		(ii) Km 125-250 <b>(Civil Pkg. 3 to 5)</b>	118.30	1530.09	2238.55			
3		(iii) km 250-380 <b>(Civil Pkg. 6 to 8)</b>	122.60	1350.93	2011.59			
<b>Note: For conducting SIA study, an amount of Rs 32,53,140/- has been released on 02.09.2016. In addition to this, Administrative cost for an amount of Rs 2,66,35,264/- towards Land Acquisition, Rehabilitation and Resettlement (LA &amp; RR) has also been released on 03.01.2017.</b>								
<b>Total</b>			<b>351.16</b>	<b>4164.05</b>	<b>6167.58</b>			
<b>* Widening and upgradation from Aizawl to Tuipang covering from km 8.000 to km 380.000 comprises of 8 Civil Contract Package.</b>								