

**STATUS AS ON 31.05.2017**

STATE-TRIPURA								Branch Office: Agartala
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Name of Contractor /Authority Engineer	Status
1	44	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodoc Consultants	(i) Civil Work in progress (ii) Financial Progress-25.28% (iii) Physical progress-17.24% <b>(iv) DBM completed in 6.88 km.</b> <b>(v) Milestone I slipped (13.03.2016), Delayed achievement</b> <b>(vi) Milestone II slipped (12.11.2016)</b> <b>(vii) Milestone-III due on 25.06.2017</b>
2	44	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	(i) Civil Work in progress (ii) Physical Progress-53.13% (iii) Financial Progress-51.27% <b>(iv) Length completed- 38.74 km</b> <b>(v) Milestone-I &amp; II achieved.</b> <b>(vi) Milestone- III due on 28.04.2018</b>
3	44	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	31.03.2017/ -	M/s Dineshchandra R. Agrawal	(i) LOA issued on 22.03.2017 (ii) Contract Agreement signed on 31.03.2017
4	44A	Two laning with paved shoulder of Manu- Simlung section of NH-44A (86 km) in the state of Tripura (JICA funding)	86.000	1064	1066	10.12.2015/ 28.12.2015	M/s Lion	Manu- Simlung section has been divided into 4 projects. DPR for package 1 (16.29 km) has been received and Draft DPR for package 2 (22.782 km), 3 (20.055 km) and 4 (16.281 km) has been received.
5		Two laning with paved shoulders from Kukital-Teliamur-Amarpur-Sabroom (Bangladesh border) Bharat Mala Project (BMP) /ADB	310	2480	2480	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi	(i) Inception Report Submitted Draft Feasibility Report Submitted on 08.05.2017 (ii)

6		Khowai-Agartala Bharat Mala Project (BMP)	53	424	424	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) Inception Report Submitted Draft Feasibility Report Submitted on 08.05.2017	(ii)
		<b>Total</b>	<b>572.96</b>	<b>4917.46</b>	<b>5663.03</b>				