

STATUS AS ON 30.09.2017

State: Andaman & Nicobar Islands						Branch Office: Port Blair	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
1		Connection between Bamboo Flat and Chatham Island in Andaman & Nicobar Islands + approaches.	2.00	2000.00	2000.00		i) Technical Bids opened on 02.08.2017 and technical evaluation in progress.
2	223	Beonabad - Ferargunj section km 12.0 to km 45.0 (excluding km 21 to 28)	26.00	136.79	170.23	M/s Chaitnaya Projects/ M/s DRA Infracon Pvt. Ltd.	i) LOA issued to M/s DRA Infracon Pvt. Ltd. on 01.03.2017 and Contract agreement signed on 21.03.2017. ii) Appointed Date yet to be finalized as tree cutting is in progress. Approval of trees being received in parts.
3	223 New NH 4	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223 in the Union Territory of Andaman & Nicobar Islands	1.90	205.85	262.97	M/s Chaitnaya Projects	i) Technical Bid opened on 21.06.2017 & evaluation under process. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance and likely to be received in end of Sept 2017.
4	223 New NH 4	Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) to 2-Lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands on EPC Basis. (Package-II)	55.45	316.98	409.85	M/s Chaitnaya Projects/ M/s Vasishta Mantena NH JV	i) LOA issued to M/s Vasishta Mantena NH JV on 31.03.2017 and Contract agreement signed on 17.04.2017. ii) Appointed Date yet to be finalized as tree cutting approval pending from Andaman Administration.
5	223 New NH 4	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4) in the Union Territory of Andaman & Nicobar Islands	1.45	217.29	277.17	M/s Chaitnaya Projects/ M/s. MBZ-RDS (JV)	i) LoA issued to M/s. MBZ-RDS (JV) on 15.02.2017 and Appointed date has been finalized as 26.04.2017. ii) Mobilization Advance 1st installment paid to M/s. MBZ-RDS (JV) on 29.06.2017. iii) Work is in progress.

State: Andaman & Nicobar Islands						Branch Office: Port Blair	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
6	223 New NH 4	Routine Maintenance of Chidiya Tapu to Middle Strait from Km 0.00 to Km 107.00 (Km 0-12; 21-28 & 45-107) of NH-4 (old NH- 223) (Maintenance Package-I) in the Union Territory of Andaman & Nicobar Island	81.00	3.13	3.13		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and letter to proceed on 27.07.2017. ii) Work in progress.
7	223 New NH 4	Routine Maintenance of Middle Strait to Rangat from Km 107.00 to Km 220.00 (Length= 113 Km) of NH-4 (old NH-223) (Maintenance Package-II) in the Union Territory of Andaman & Nicobar Island	113.00	3.69	3.69		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and letter to proceed on 27.07.2017. ii) Work in progress.
8	223 New NH 4	Routine Maintenance of Rangat to Diglipur (North Andamans) from Km 220.00 to Km 330.70 (Length= 110.7 Km) of NH-4 (old NH-223) (Maintenance Package-III) in the Union Territory of Andaman & Nicobar Island	110.70	2.92	2.92		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 18.07.2017 and letter to proceed on 19.07.2017. ii) Work in progress.
Total			86.80	2886.65	3120.22		