

STATUS AS ON 30.09.2017

STATE-TRIPURA								Branch Office: Agartala
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Name of Contractor /Authority Engineer	Status
1	44	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodric Consultants	(i) Civil Work in progress (ii) Repayment of advance pending for 8% amount of contract price (ii) Financial Progress-19.51% (iii) Physical progress-19.51% (iv) DBM completed in 6.88 km. (v) BC Completed in 5.82 km (vi) Milestone I Delayed Achievement (13.03.2016) (vii) Milestone II slipped (12.11.2016) (viii) Milestone-III slipped on 25.06.2017
2	44	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	(i) Civil Work in progress (ii) Physical Progress-56.79% (iii) Financial Progress-58.55% (iv) Length completed- 38.74 km (v) Milestone-I & II achieved. (vi) Milestone- III due on 28.04.2018
3	44	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	31.03.2017/ -	M/s Dineshchandra R. Agrawal	(i) LOA issued on 22.03.2017 (ii) Contract Agreement signed on 31.03.2017 (iii) LA in progress, 3D completed, 3G completed and payment released to CALA for disbursement to land owners

4	44A	Two laning with paved shoulder of Manu- Simlung section of NH-44A (86 km) in the state of Tripura (JICA funding)	86.000	792.38	982.55	10.12.2015/ 28.12.2015	M/s Lion	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) EOT granted to the Consultant till 30.11.2017 for completion of land acquisition, clearances etc.
5	208	Two laning with paved shoulders from Kailashahar-Teliamura in the state of Tripura Bharat Mala Project (BMP) /ADB	157	934.95	1154.95	-	M/s CE Testing (DPR Consultant)	(i) DPR prepared by State PWD for Kailashahar to Teliamura section (157 km, design length= 106 km) has been received at NHIDCL, HQ. (ii) This stretch has been included in the JICA Rolling Plan. DPR has been submitted to DS (IC & Parl) for onward submission to JICA and DEA for taking further necessary action.
6	208	Two laning with paved shoulders from Kukital-Kailashahar & Teliamura-Amarpur-Sabroom (Bangladesh border) Bharat Mala Project (BMP) /ADB	153	915	1130	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) Inception Report Submitted (ii) Draft Feasibility Report Submitted on 08.05.2017
7	108-B	Khowai-Agartala Bharat Mala Project (BMP)	53	424	424	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) Inception Report Submitted (ii) Draft Feasibility Report Submitted on 08.05.2017
Total			572.96	4015.79	5384.53			