

STATUS AS ON 30.06.2018										
STATE: ARUNACHAL PRADESH								Branch Office: Namsai		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
			Civil Work							
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	22	(i) Work in progress (ii)Physical Progress:88.3% (iii) Financial Progress: 85.97%
2	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	6	(i) Work in progress (ii) Physical Progress:46.48% (iii) Financial Progress: 43.21%
3	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	25.135	(i) Work in progress (ii) Physical Progress:100% (iii) Financial Progress: 88.34%
4	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	1.5	(i) Work in progress (ii) Physical Progress:65.33% (iii) Financial Progress: 63.00%
5	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali-Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	0	(i) Work in progress (ii) Physical Progress: 21.13% (iii) Financial Progress: 19.93% (iv) LA Payment has been made on 18.04.2017.
6	52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	20.85	(i) Work in progress (ii)Physical progress : 89.79 % (iii)Financial Progress: 74.66%
7	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	8.27	(i) Work in progress (ii) Physical Progress- 40.82% (iii)Financial Progress:40.98%
8	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	0	(i) Work in progress. (ii) Physical Progress- 7.32% (iii)Financial Progress: 10.89% (iv) 38% ROW provided and balance will be provided in next six months
9	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	26	(i) Work in progress (ii) Physical Progress- 65.96% (iii) Financial Progress-75.94%
10	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	11	(i) Work in progress (ii) Physical Progress- 59.29% (iii) Financial Progress-51.15%
11	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali-Bame road	21	148	210.5	02.11.2015/ 21.01.2016	M/s JKM-KCL JV /M/s MSV International Inc.	3	(i) Work in progress (ii) Physical Progress- 60.14% (iii) Financial Progress-43.61%

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	0	(i) Work in Progress (ii) Physical Progress- 11.49% (iii)Financial Progress- 18.48%
13	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	0	(i) Work in progress (iii) Physical Progress: 32.54% (iv)Financial Progress-31.33%
14	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingeniero	0	(i) Work in Progress (ii) Physical Progress- 12.93% (iii)Financial Progress-12.93%
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	(i) Work in Progress (ii) Physical Progress- 7.54% (iii)Financial Progress-16.79%
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	0	(i) Work in Progress (ii) Physical Progress-17.53% (iii)Financial Progress-16.51%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing - Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59	24.03.2017/ 05.03.2018	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
18	New NH-113	SARDP	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-10.49% (iii)Financial Progress-19.44%
19	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-12.17% (iii)Financial Progress-16.97%
20	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Work in Progress (ii) Physical Progress-12.3% (iii)Financial Progress-10.00%
21	New NH-113	SARDP	2 langing of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town	11.306	159.3	256.66	23.03.2017/ 15.01.2018	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
22	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/ 21.03.2018	M/s SCIW - Shivam (JV) / M/s Highway Engineering Consultant -Agnitio (JV)	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	175.65	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Civil Work Awarded. (ii) Appointed Date being issued on Sep 18.
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	176.22	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(i) Civil Work Awarded. (ii) Appointed Date to be issued in Sep 18.

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Total Length Completed As On 30.06.2018	Status
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	228.72	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
26	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	244.10	24.03.2017/ 20.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	294.04	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	229.71	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
29	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	199.03	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
30	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	184.89	24.03.2017/ 20.2.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	0	(ii) Physical Progress- 0% (iii)Financial Progress-0%
31	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	11.92	105	139.37	16.03.2018	M/s TTC Infra India/Ms. Lion Engg	0	(i) Civil Work Awarded. (ii) Appointed Date to be issued in July 18.
A			Total (Civil work)	693.07	6495.79	9494.40			123.755	
			Bharatmala							
B			Total (Bharatmala)	0.00	0.00	0.00				
			NH-In Principle							
32	NH-In Principle	NK	Daporihio (Upper Subhansari) to Dollungmukh (lower Subhansari) Via Dumporijo Connectiong NH-15 at Ananada Bagan	125	1562.5	1812.5	2018-02-16			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018. Letter of Commencement of Services issued on 07.05.2018
33	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0	2018-02-16			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018, Contract Agreement signed on 23.04.2018. Letter of Commencement of Services issued on 07.05.2018
34	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5	2018-02-16			Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018. Letter of Commencement of Services issued on 07.05.2018
C			Total (NH-In Principle)	228	2850	3306				
			Rehabilitation Work							
D			Total (Rehabilitation Work)	0	0	0				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0	0	0				

