

STATUS AS ON 31.08.2018

STATE: NAGALAND

Branch Office: Dimapur

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			Civil Work								
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01		31.03.2016/16.09.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 41.31% (ii) Financial Progress - 38.38% (iii) EOT approved for Milestone-I, 1st Milestone: 15.03.2017 ,shifted to 09.08.2017
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72		31.03.2016/30.08.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 47.23% (ii) Financial Progress - 45.96% (iii) EOT approved 1st Milestone, 1st Milestone:29.01.2017 ,shifted to 26.06.2017.
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98		31.03.2016/08.08.2016	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.	NIL	(i) Physical Progress - 34.19 % (ii) Financial Progress - 30.30% (iii) Milestone-II is also not achieved by Contractor; EOT proposal yet to be initiated for Milestone-I.
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02		28.03.2017/05.09.2017	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	NIL	(i) Physical Progress- 6.19% (ii) Financial Progress- 7.88%
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09		19.03.2018/ -	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	NIL	(i) Revised 3(A) published, 3D published in Gazzette of India on dated 22.03.2018 and 3G proposal awaited from GM(P). Additional 3A uploaded on Bhoomi Rashi by GM(P) / CALA. (ii) Appointed date yet to be declared.
6	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57		23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	NIL	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and evaluation is under process.
7	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30		23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	NIL	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Bids for AE opened on 26.07.2018 and evaluation is under process.
8	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68		23.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018; ppointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03		28.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 11.05.2018; Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64		28.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 11.05.2018; (ii) Appointed date yet to be declared. Bids for AE opened on 24.07.2018 and evaluation is under process.

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
11	702A	SARDP	Pfutsero- Phek (PP) road Km 0-20	20.00	136.73	237.72		22.03.2018	M/s KKB Projects Pvt. Ltd.	NIL	Civil Work Contract Agreement signed on- 02.04.2018; ppointed date yet to be declared. Bids for AE opened on 25.04.2018 and evaluation is under process.
12	702A	SARDP	Pfutsero- Phek (PP) road Km 20-40	20.00	160.10	251.97		22.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date yet to be declared. Bids for AE opened on 25.04.2018 and evaluation is under process.
13	702A	SARDP	Pfutsero- Phek (PP) road Km 40-62.558	22.56	192.60	282.98		22.03.2018	M/s Madhucon Projects Limited	NIL	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date yet to be declared. Bids for AE opened on 25.04.2018 and evaluation is under process.
14	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Km 0-20	20.00	143.65	215.12		23.03.2018	M/s Keystone Infra Pvt. Ltd.	NIL	Civil Work Contract Agreement signed on- 04.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
15	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	20	161.99	215.79		28.03.2018	M/s Manaranjan Brahma	NIL	Civil Work Contract Agreement signed on- 11.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
16	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	19	187.00	272.89		28.03.2018	M/s SSR Crest Engineers and Constructions Limited	NIL	Civil Work Contract Agreement signed on 09.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
17	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 59- 86.835	27.835	237.79	323.98		28.03.2018	M/s Manaranjan Brahma	NIL	Civil Work Contract Agreement signed on 11.04.2018; Appointed date yet to be declared. Bids for AE opened on 18.04.2018 and M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV) emerged as the successful bidder, however. LOA yet to be issued to the
A			Total (Civil work)	342.80	4071.35	5937.49					

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer	Total Length Completed As On 15.06.2018	Status
			Bharatmala Projects								
18		BMP	Jessami - Akegwo	58	725	841			yet to be declared		<ul style="list-style-type: none"> 4 Bids received on 17.04.2018 for preparation of DPR. Technical Evaluation is under progress.
19	150	EC	Kohima-jessami	125	1562.5	1812.5					<ul style="list-style-type: none"> DPR completed by State Government and yet to be
20		BMP	Akegwo - Avangkhu	91	1137.5	1319.5			yet to be declared		<ul style="list-style-type: none"> 4 Bids received on 17.04.2018 for preparation of DPR. Technical Evaluation is under progress.
21	39	BMP	Khatkhathi-Chumukedeima	23	287.5	333.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
22	39	EC	Kohima -Mao	36	450	522					
B			Total (Bharatmala)	333.00	4162.50	4828.50					
			NH-In Principle								
23	New NH	NHIP	Consultancy Services for carrying out Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services in respect of Two Laning with paved shoulder NH configuration from Simaluguri-Bihubar on NH-702C in the State of Assam to Mon on NH 702 in the state of Nagaland	84	840.00	840.00		11.09.2017/ 03.10.2017	M/s S M Consultants		(i) Contract Agreement signed on 11/09/2017 (ii) Commencement Date is 03.10.2017. (iii) Alignment decision awaited from State Govt.
C			Total (NH-In Principle)	84.00	840.00	840.00					
			Rehabilitation								
D			Total (Rehabilitation Work)	0.00	0.00	0.00					
			Maintenance & Repair								
E			Total (Maintenance & Repair)	0	0	0					

