

STATUS OF CONTRACT :31-08-2018

| S.N | NAME OF ROAD/CHAINAGE | LENGTH(KM) | Estimated Cost In NR Crore (Including Dis. Excludung VAT) | Name of Contractor | Contract ID | Likely Date of Completion | Bids Finalized on | Contract Conducted on | Status of LA(%) done | Physical Work Progress (%) | Financial Progress (%) |
|-----|---|------------|---|---------------------------|----------------------------|---------------------------|-------------------|-----------------------|----------------------|----------------------------|------------------------|
| 1 | MANMAT-KALAIYA-MATIYARWA CH : 00.00-15.00 | 15.00 | 23.077 | Ashish DS JV | HRP/3372244/072/73/UR-015 | 02-May-19 | 30-Dec-15 | 19-Oct-16 | 95 | 44.58 | 52.52 |
| 2 | MANMAT-KALAIYA-MATIYARWA CH : 15.00-26.66 | 11.66 | 19.829 | Ashish DS JV | HRP/3372244/072/73/UR-016 | 02-Nov-18 | 30-Dec-15 | 19-Oct-16 | 0% | 32.27 | 36.6 |
| 3 | BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 00.00-17.00 | 17.00 | 29.81 | Raman Construction | HRP/3372244/073/74/UR- | 30-Apr-19 | 30-Dec-15 | 18-Oct-16 | 0% | 48.05 | 50.53 |
| 4 | BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 17.00-32.31 | 15.31 | 37.74 | Pappu Roshan JV | HRP/3372244/073/74/UR-009 | 24-Sep-19 | 18-Jan-17 | 09-Mar-17 | 0% | 20.74 | 33.25 |
| 5 | JANAKPUR-YADUKUHA CH : 0.00-16.63 | 16.63 | 26.92 | Diwa Nirman Sewa | HRP/3372244/072/73/UR-014 | 06-Mar-19 | 30-Dec-15 | 23-Oct-16 | 77.21 | 38.91 | 48.22 |
| 6 | MAISTHAN-GAUSHALABAZAR-SAMSI CH : 00.00-26.940 | 26.94 | 57.21 | Lama-Danfe-Golden-Good JV | HRP/3372244/074/73/UR-012 | 26-Sep-19 | 07-Jan-17 | 12-Feb-17 | 79.96 | 61.97 | 52.096 |
| 7 | JALESHWOR-HARDI CH:00.00-28.000 | 27.16 | 70.81 | SharmaPappu-Roshan JV | HRP/3372244/073/74/UR-017 | 22-Dec-19 | 28-Apr-17 | 08-Jun-17 | 65.21 | 10.15 | 18.49 |
| 8 | LAMAHI-KOILABAS 00.00 - 33.036 | 33.47 | 69.84 | Kalika-Baniya JV | HRP/3372244/073/074/UR-016 | 28-Nov-19 | 11-May-17 | 28-May-17 | 28.41 | 23.745 | 33.43 |

| | | | | | | | | | | | |
|----|--|-------|--------|---|-----------------------------------|-----------|-----------|-------------|-------|-------|-------|
| 9 | KANEPOKHARI- RANGELI CH: 00.00 - 25.40 | 25.40 | 62.2 | Lama-Danfe- The Kanchanjung a JV | HRP/3372244/ 073/74/UR- 018 | 20-Jun-19 | 11-May-17 | 20-Jun-17 | 99.76 | 16.5 | 22.77 |
| 10 | KALYANPUR- BARSAIN- SUBHRANPATTI CH:00.00 - 17.28 | 17.58 | 58.03 | Diwa Nirman Sewa | HRP/3372244/ 073/74/UR- 027 | 05-Jul-19 | 11-May-17 | 28-Jun-17 | 74.94 | 38.21 | 46.44 |
| 11 | TAMAGADHI- SIMRAUNGADH,PK G-1 CH:00.00 - 20.00 | 20.00 | 41.11 | SharmaPapp u-Roshan JV | HRP/3372244/ 073/74/UR- 019 | 03-Jul-19 | 05-May-17 | 18-Jun-17 | 0% | 6.86 | 13.69 |
| 12 | TAMAGADHI- SIMRAUNGADH,PK G-2 CH: 20.00 - 39.74 | 19.74 | 44.11 | Pappu- Mahabir JV | HRP/3372244/ 073/74/UR- 020 | 15-Jun-19 | 05-Nov-17 | 0 june 2017 | 0% | 15.82 | 24.2 |
| 13 | BIRGUNJ - THORI CH: 00.00 - 30.00 | 30.00 | 117.39 | AMR-Pappu- Contech JV | HRP/3372244/ 073/74/UR- 031 | 18-May-20 | 17-Nov-17 | 17-Nov-17 | 85% | 12.16 | 19.05 |
| 14 | BIRGUNJ - THORI CH: 30.00 - 60.00 | 30.00 | 94.5 | Kalika-Kumar JV | HRP/3372244/ 073/74/UR- 032 | 30-Apr-20 | 30-Oct-17 | 30-Oct-17 | 0% | 4.98 | 13.95 |

STATUS OF CONTRACT : 31- 08 - 2018

| S.NO | NAME OF ROAD/CHAINAGE | LENGTH (KM) | Cost (In Cr. In Nrs.) (Including Discount Excl. VAT) | Present Progress (In NPR Crs.) | Remarks |
|------|---|-------------|--|--------------------------------|--|
| 1 | MANMAT-KALAIYA- MATIYARWA CH : 00.00- 15.00 | 15.00 | 23.153 | 10.32 Cr.(Including Discount) | <ul style="list-style-type: none"> • Embankment, sub grade and sub base work is in progress • Slab Culvert work in Progress at culverts |
| 2 | MANMAT-KALAIYA- MATIYARWA CH : 15.00- 26.66 | 11.66 | 19.904 | 6.34 Cr. (Including Discount) | <ul style="list-style-type: none"> • Sub Base 1st layer preparation. |
| 3 | BIRENDRABAZAR- YADUKUHA- MAHINTHPUR CH: 00.00- 17.00 | 17.00 | 29.81 | 14.36 | <ul style="list-style-type: none"> • Mobilization advance Rs.2,9903060.00 has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Shortage of skilled labour at site • Land acquisition is incomplete by Postal Road Projects Department |
| 4 | BIRENDRABAZAR- YADUKUHA- MAHINTHPUR CH: 17.00- 32.31 | 15.31 | 37.74 | 7.82 | <ul style="list-style-type: none"> • Mobilization advance Rs.3,7742205.00 has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Shortage of skilled labour at site • Site Lab established and equipment calibration is balance. • Land acquisition is incomplete by Postal Road Projects Department |
| 5 | JANAKPUR-YADUKUHA CH : 0.00-16.63 | 16.63 | 26.92 | 10.47 | <ul style="list-style-type: none"> • Mobilization advance Rs.2,6923865.00 has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Land acquisition is incomplete by Postal Road Projects Department |
| 6 | MAISTHAN- GAUSHALABAZAR-SAMSI CH : 00.00-26.940 | 26.94 | 57.21 | 35.5 | <ul style="list-style-type: none"> • Mobilization advance Rs.5,7213307.00 has been paid to the contactor • Land acquisition and Forest clearance is incomplete by Postal Road Projects Department • Shortage of resources at site |
| 7 | JALESHWOR-HARDI CH:00.00-28.000 | 27.16 | 70.8 | 7.18 | <ul style="list-style-type: none"> • Mobilization advance Rs.7,0806290.00has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Land acquisition is incomplete by Postal Road Projects Department |
| 8 | LAMAHI-KOILABAS 00.00 - 33.036 | 33.47 | 69.837 | 33.43 | <ul style="list-style-type: none"> • Work is going on in 3 culverts & 34 culverts are completed • GSBC & Base Course Laying under process • Hill cutting under progress • Asphalt concrete work under progress/ CD work under progress • Turfing work under progress |
| 9 | KANEPOKHARI-RANGELI CH: 00.00 - 25.40 | 25.40 | 62.2 | 10.26 | <ul style="list-style-type: none"> • Mobilization advance Rs.61800000 paid to the contactor, • IPC Bill released of Rs.77,756,487.77 to the Contractor • Land acquisition has not been cleared by Postal Road Project Department. |

| | | | | | |
|----|---|-------|--------|-------|--|
| 10 | KALYANPUR-BARSAIN-SUBHRANPATTI CH:00.00 - 17.28 | 17.28 | 58.03 | 22.17 | •Mobilization advance Rs.57700000 paid to the contactor, |
| | | | | | • IPC Bill released of Rs.211,603,644.21 to the Contractor |
| | | | | | •Land acquisition has not been cleared by the Hulaki Postal Road Project Department. |
| 11 | TAMAGADHI-SIMRAUNGADH,PKG-1 CH:00.00 - 20.00 | 20.00 | 46.43 | 2.82 | • Shortage of Manpower and Equipments |
| | | | | | • Embankment 1st layer in progress |
| | | | | | • RRM Culvert work in progress |
| | | | | | • Drain (Soiling ,PCC,Brick work,Plaster)work in progress. |
| 12 | TAMAGADHI-SIMRAUNGADH,PKG-2 CH: 20.00 - 39.74 | 19.75 | 49.837 | 6.59 | • Work stop by the protester |
| 13 | BIRGUNJ - THORI CH: 00.00 - 30.00 | 30.00 | 132.4 | 14.27 | • Sub Base work in progress |
| | | | | | •Sub grade work in progress |
| 14 | BIRGUNJ - THORI CH: 30.00 - 60.00 | 30.00 | 106 | 4.72 | • Sub grade work in progress |
| | | | | | •Sub base work in progress |

STATUS OF CONTRACT : 31-08-2018

| S.NO. | NAME OF ROAD | LENGTH | SPECIFICATION | VARIATION ORDER | REMARKS |
|-------|---|--------|--|--------------------|---------|
| 1 | MANMAT-KALAIYA-MATYARWA,BARA | 26.66* | GSBC,WBM ,DBSD, WITH SLAB CULVERTS | Not done as per JS | |
| 2 | BIRENDRABAZAR-YADUKUHA-MAHIATHPUR,DHANUSA | 32.31 | Standard Specifications for Road and Bridge work, Government of Nepal & CA | Not done as per JS | |
| 3 | JANAKPUR-YADUKUHA,DHANUSA | 16.63* | Standard Specifications for Road and Bridge work, Government of Nepal & CA | Not done as per JS | |
| 4 | TAMAGADHI-SIMRAUNGADH,BARA | 39.31 | GSBC,WBM , AC, WITH SLAB CULVERTS | Not done as per JS | |
| 5 | MAISTHAN-GAUSHALBAZAR-SAMSI,MAHOTTARI | 26.94 | Standard Specifications for Road and Bridge work, Government of Nepal & CA | Not done as per JS | |
| 6 | JALESHWOR-HARDI RIVER,MAHOTTARI | 27.16 | Standard Specifications for Road and Bridge work, Government of Nepal & CA | Not done as per JS | |
| 7 | BIRGUNJ-THORI,PARSA | 52.83 | GSBC,WBM,Base,Asphalt with Slab Culvert | Not done as per JS | |
| 8 | KANEPOKHARI-RANGELI,MORANG | 25.4 | GSBC, GSBC,AC WITH SLAB CULVERTS | Not done as per JS | |
| 9 | KALYANPUR-BARSAIN-SUBHRANPATTI,SAPTARI | 17.28 | -do- | Not done as per JS | |
| 10 | LAMAHI-KOILABAS,DANG | 34.00 | -do- | Not done as per JS | |