

Status as on 31.05.2023																
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appoint ed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Meghalaya																
1	SARDP	2-laning of Ranikor-Nonghyllam- Maheshkola- Baghmara (from design Ch. 0.000 to Ch. 129.385) Package-I: Existing Ch. 0.000 to Ch.31.700 (Pkg-1)	SH 04	25.75	306.28	216.33	09-03-2019	30-09-2019	100.00%	90.30%	88.97%	30-03-2022	15-06-2023	M/s Dhar Construction Company & Chanchal Paul (JV)	dcshg@gmail.com	-
2	NH(O)-NE	Improvement/widening to 2-laning with earthen shoulder of Nongjri (Design Ch. 30.00km) to Maheshkola (Design Ch. 55.525km) [R-M-B Package 2 on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH (O)-NE (Pkg-2)	SH 04	25.525	283.5	140.928	07-03-2022	19-12-2022	98.04%	6.50%	4.68%	19-06-2024	19-06-2024	M/s Dhar Construction Company	dcshg@gmail.com	Land Aquisition & Contractor Issue
3	NH(O)-NE	Improvement/ widening to 2-laning with earthen shoulder from Maheshkola to kanai existing chainage from Ch. 59.270 to Ch. 85.970 (Design Ch. 55.525 to Ch. 79.680) on SH-4 Ranikor- Baghmara Project (Package-3)	0	24.155	260.21	150.2	27-03-2021	28-06-2021	89.48%	58.24%	54.70%	28-12-2022	27-11-2023	M/s DMR Builders Pvt. Ltd.	dmrmeghalayasite@gmail.com / dmrbuilders@yahoo.com	Land Acquisition Issues, Forest/Wildlife Clearance issue, & Contractor issue.
4	SARDP	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Kanai to Rongara, existing Ch. From Km 85.970 to Km 102.345 (Design Ch. From Km 81.100 to Km 96.000) Design length-14.763 km on EPC (Pkg-4)	SH 04	14.763	157.86	82.798	30-09-2020	24-10-2020	99.18%	63.08%	57.47%	24-04-2022	31-12-2023	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com	Land Acquisition & Contractor Issue
5	SARDP	Improvement/widening to 2-lane with Earthen shoulder of Ranikor-Maheshkhola- Baghmara road section from Rongara to Panda, existing Ch. From Km 102.345 to Km 119.810 (design Ch. From Km 96.00 to Km 112.300) design length-16.30 km on EPC (Pkg-5)	SH 04	16.3	146.88	74.409	30-09-2020	24-10-2020	100.00%	82.13%	75.27%	24-04-2022	31-12-2023	M/s Narendra Sharma	nscdholpur@gmail.com / nscbaghmara@gmail.com	Contractor Issue
6	NH(O)-NE	Improvement/ widening to 2-laning with earthen shoulder of Panda (Design Ch. 112.300 km) to Baghmara (Design Ch. 129.385 km) [R-M-B Package-VI] on SH-4 section of Ranikor- Maheshkhola- Baghmara Project in the state of Meghalaya under NH(O)-NE (Pkg-6)	SH 04	17.085	144.99	82.336	27-01-2022	30-09-2022	100.00%	27.87%	22.07%	31-03-2024	30-03-2024	Nidhi Creative Infrastructure Pvt. Ltd.	nidhi.cipl@yahoo.in	Contractor Issue
7	NH(O)-NE	Rehabilitation and up gradation of Nongstoin-Rambrai-Kyrshai road up to Meghalaya-Assam border from Km 0.335 to km 34.039 to 2-Lane under NH(o) - NE in the State of Meghalaya (Package-I)	-	33.7	359.86	155.543288	27-01-2022	27-05-2022	100.00%	42.50%	41.52%	28-05-2024	25-04-2024	M/s SPICA Projects & Infrastructures Pvt. Ltd.	nongstoin.spica@gmail.com	Contractor Issue
8	EAP (JICA)	Widening to 2- lane with Geometric improvement of Tura-Dalu Road from Km 85,000 to Km 95,000 & Km 101,000 to km 145,000 to 2-lanes with paved shoulder of Tura- Dalu section	51	51.536	553.41	358.65	28-03-2018	15-09-2018	92.59%	56.25%	53.99%	14-09-2021	31-12-2023	M/s Manaranjan Brahma (MB Constructions)	mb.tura.siteoffice@gmail.com, manaranjanbrahma2016@gmail.com	Land Acquisition, Contractor Issue
9	EAP (JICA)	Improvement/Widening to 2-L with Paved Shoulder/4-L from Km 81+740 to Km 93+490 (design Km 0+000 to Km 10+670) of NH-40 section & 4-L from (design Km 0.00 to Km 0.930) of NH-44 section between Shillong-Dawki (Pkg-1)	40	11.6	351.12	-	To be Re-awarded	-	41.38%	-	-	-	-	Contract Foreclosed & Bids are Re-invited	-	Land Acquisition, Utility Shifting & Tree felling
10	EAP (JICA)	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 10.670 to Km 37.550) between Shillong-Dawki (Pkg-2)	40	26.55	525.68	210	24-11-2020	26-12-2020	93.63%	16.70%	15.31%	25-12-2022	13-09-2023	M/s ARSS Infrastructure Pvt Ltd	rameshranjan.arss@gmail.com, arss.meghalaya@gmail.com	Land Acquisition, Utility & Contractor Issue
11	EAP (JICA)	Improvement/Widening to 2-Lane with Paved Shoulder from (design Km 45.760 to Km 63.530) between Shillong-Dawki (Pkg-4)	40	17.77	445.51	88.2	02-11-2020	14-12-2020	87.66%	25.40%	21.14%	14-12-2022	30-07-2023	M/s S S Infrazone Pvt. Ltd.	ssinfrapvttd@outlook.com	Land Aquisition & Contractor Issue
12	EAP (JICA)	Improvement/Widening to 2-Lane with Paved Shoulder / 4-Laning of NH-40 section from Km 151+330 to Km 163+400 (design Km 63.530 to Km 71.520) including (Dawki Bridge of length 368 m) between Shillong-Dawki (Pkg-5)	40	7.99	284.21	-	To be Re-awarded	-	94.49%	-	-	-	-	Contract Foreclosed & Bids to be Re-invited	-	Land Acquisition & Utility Issues
13	SARDP	Construction of 2-Lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (Existing km 60.900 of old NH-40) to NH106 (old NH-44E), km 0+000 to km 12+800 (Package-I) under SARDP-NE 'PHASE A' in the State of Meghalaya on EPC Mode (Greenfield alignment)	06 & 106	12.8	620.3	185.49	24-03-2023	to be given	-	-	-	-	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com	Land Acquisition Issues
14	SARDP	Construction of 2 lane with paved shoulder of Shillong Western Bypass starting from NH-06 near Ladumsaw (existing km 60.900 of old NH-40) to NH-106 (old NH-44E), (Package-II) km 12+800 to km 24+700 under SARDP-NE 'Phase A' in the State of Meghalaya on EPC Mode	06 & 106	11.9	686.03	199.89	24-03-2023	to be given	-	-	-	-	-	Narendra Sharma - T.K. Engineering Consortium Pvt. Ltd. (TKECPL) (JV)	nscdholpur@gmail.com	Land Acquisition Issues

[illegible]