

Status as on 31.05.2023																	
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)	
Sikkim																	
1	NH(O)	Special Repair of NH-10 as Improvement & Rehabilitation of existing Indira Bye Pass road form Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10	10.12	33.24	17.57	28-03-2018	04-05-2018	100.00%	100.00%	100.00%	15-08-2019	Completed on 15.08.2019	M/s Pasang Lama & Sons	-	-	
2	NH(O)	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	10	0.42	35.69	29	05-03-2019	09-09-2019	100.00%	100.00%	99.72%	08-09-2021	Completed on 08.06.2022.	M/s Nagyan Constrction Pvt. Ltd	-	-	
3	NH(O)	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800 on NH-10	10	0.48	8.93	7.45	21-05-2019	16-09-2019	100.00%	100.00%	90.45%	15-09-2021	Completed COD yet to issue	M/s Mohan Bajaj	mohanbajajconstt@gmail.com	-	
4	SARDP	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	10	1.12	133.49	55.79	16-12-2016	20-02-2017	100.00%	100.00%	96.88%	20-02-2020	Completed on 08.06.2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	-	-	
5	SARDP	Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.00 Oto Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from Rhenock-Pakyong on NH-717A.	717A	26.71	530.67	318.42	31-03-2017	01-11-2017	99.92%	99.66%	99.55%	31-10-2020	Completed on 24.05.2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draplanning.sikkim@gmail.com	-	
6	SARDP	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	510	16.00	375.8	163	26-02-2019	05-10-2019	98.18%	80.06%	77.47%	05-04-2022	29-11-2023	M/s. VKJ-NSPR (JV) .	vkjnsprjv@gmail.com	Land Acquisition	
7	SARDP	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	510	16.50	290.05	171.53	31-03-2017	01-11-2017	100.00%	94.21%	90.96%	31-10-2020	31-08-2023	M/s S&P Infrastructures Developers Pvt.ltd	snp.sikkim510@gmail.com info@spinfra.in		
8	SARDP	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m	717A	2.00	380.94	50	04-02-2021	10-04-2021	87.00%	39.29%	35.22%	09-04-2022	29-02-2024	Suryodaya Infra Project (I) Pvt. Ltd	sipl.ranipool@gmail.com		
9	SARDP	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE 'A"	717A	14.17		81.275	02-11-2022	05-01-2023	95.83%	9.62%	7.86%	06-07-2024	06-07-2024	Bhavya Construction	bhavya.silchar@gmail.com		
10	NH(O)-NE	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazzar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE	717 B	7.32	332.28	162.741	15-01-2021	10-03-2021	97.75%	27.08%	21.16%	08-09-2023	08-09-2023	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)	lgcycc.jv@gmail.com		
11	NH(O)-NE	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)	717 B	10.40	244.91	100.953	31-08-2020	15-10-2020	99.71%	70.17%	61.29%	15-04-2023	11-09-2023	A.K. Builders - J.K Associate (JV)	akbuilderssikkim2020@gmail.com		
12	NH(O)-NE	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	717 B	14.40	479.79	236.121	16-03-2021	25-05-2021	99.39%	25.64%	22.37%	23-05-2024	23-05-2024	Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)	pkg2c@nalandaengicon.com		
13	NH(O)-NE	Construction of 2-lane with paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)	717 B	30.00	786.6	532.52	28-10-2020	10-12-2020	100.00%	23.92%	16.91%	09-12-2023	05-09-2024	U.P. State Bridge Corporation Ltd.	bousikkimupsbc@gmail.com		
14	NH(O)-NE	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	717 B	12.03	379.3	260.52	28-12-2020	25-02-2021	100.00%	28.20%	26.40%	24-02-2024	24-02-2024	A. G. Construction	agconstruction.rhenok@gmail.com		
15	NH(O)-NE	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	510	1.10	79.21	50.6	22-09-2020	15-10-2020	100.00%	43.81%	40.06%	15-10-2022	10-10-2023	Nagyan Construction Pvt. Ltd.	ncpsikkim@gmail.com		
16	NH(O)-NE	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 (Pkg- IV)	510	25.24	292.8	144.9	31-08-2020	31-10-2020	86.57%	25.65%	24.41%	01-05-2022	14-10-2023	Shivam Condev Pvt. Ltd.	shivamsikkimpgkivnh510@gmail.com shivamcondev@gmail.com		

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
17	NH(O)-NE	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)	510	16.16	414.203	132.295	14-09-2020	10-11-2020	98.00%	22.04%	19.51%	09-05-2023	23-08-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com pmsikkim@jrainfra.com	
18	NH(O)-NE	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg-VI)	510	15.21	439.56	89.566	14-09-2020	10-11-2020	100.00%	12.05%	9.25%	10-05-2022	24-03-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com pmsikkim@jrainfra.com	
19	NH(O)	Special protection work on rehabilitation and restoration of sliding/sinking zone from Km 70+900to Km 71+100 and Km 71+550 to Km 71+850 with JICA Technical Assistance including widening of narrow zone from Km 53+775 to Km 54+100 and fom Km 63+045 to Km 63+470 on NH-10 (Rangpo to Ranipool section) on Item Rate Basis	10	1.25	33.84	38.93	28-02-2020	11-06-2020	100.00%	69.01%	68.87%	10-06-2022	18-06-2023	KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com	
		Total		220.63	5271.30	2643.18										