								8	Status as on 31	.05.2023						
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Uttarakhand																
1	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	NH-34	0.735	47.13	34.90	16-06-2017	11-09-2017	100.00%	100%	100%	15-03-2019	Completed on 15.01.2020	M/s KCC Buildcon Pvt. Ltd.	kcc.dharsu@gmail.com	
2	NH(O)	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District	NH-58	0.575	45.09	34.52	06-04-2016	04-11-2016	100.00%	100%	100%	31-01-2020	Completed on 15.01.2020	M/S R.G. Buildwell Engineers LTD.	uk.package@gmail.com	
3	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	NH-34	0.76	40.89	28.00	18-09-2017	04-01-2018	100.00%	100.00%	98.90%	03-01-2020	Completed on 31.04.2021	M/s Bharat Construction	bharatconstruction248@gmail.com	
4	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH- 07 under "Chardham Pariyojna"	NH-7	1.175	89.27	65.00	10-12-2018	03-05-2019	100.00%	100.00%	99.17%	02-05-2020	Completed on 25.08.2020	M/s Bharat Construction	bharatconstruction248@gmail.com	
5	NH(O)	Construction of valley side slope stabilization treatment including drainage, cross drainage work and pavement in Dharasu- Gangotri road from km. 123.080 to km 123.970 of NH-34 and stabilization of dumping zone	NH-34	0.89	23.51	18.00	22-11-2019	08-01-2020	100.00%	100%	100%	05-07-2020	Completed on 08.09.2020	M/s Chaudhary Construction Company Pvt Ltd.	ccc.nhidcldharasupm@gmail.com	
6	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna"	NH-7	0.6	45.37	37.00	10-12-2018	03-05-2019	100.00%	100.00%	99.95%	02-05-2020	Completed on 31.01.2021	M/s Bharat Construction	bharatconstruction248@gmail.com	
7	NH(O)	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Maithana (km 423.500), Birahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district		0.775	57.66	44.92	06-04-2016	04-11-2016	100.00%	100.00%	99.84%	06-05-2018	Completed on 31.05.2021	M/S R.G. Buildwell Engineers LTD.	uk.package@gmail.com	
8	NH(O)	Construction, Operation & Maintenance of 2-L Bidirectional Silkyara Bend- Barkot Tunnel with escape passage including approaches on Dharasu-Yamunotri section b/w Chainage 25.400km and 51.00km falling along NH-134(Old NH-94)	94/134	4.859	1383.78	853.79	31-05-2018	09-07-2018	100.00%	49.72%	48.43%	08-07-2022	14-05-2024	M/s Navayuga Engineering Co. Limited	necdocumentcontroller@gmail.com	Other Issues
9	NH(O)	Construction and upgradation of existing road to 2-lane with paved shoulder from Km 368.000 to Km 399.000 of Lameri to Karanprayag (Excluding km 379.000 to km 380.275). Rudraprayag to Josimath Package-l	NH-7	29.125	274.31	163.35	26-03-2018	23-05-2018	99.49%	96.73%	96.72%	20-11-2020	31-12-2023	M/s RCC Developers ltd	rccdpkg1@gmail.com	Contractor Issue
10	NH(O)	Construction and upgradation of existing road to 2-lane with paved shoulder from km 399,000 to km 430,000 of karanprayag to chamoli (excluding km 420,250 to km 420,500 and km 423,300 to 423,500) . Rudraprayag to Josimath	NH-7	28.8	403.36	258.26	26-03-2018	24-05-2018	95.42%	93.27%	90.31%	21-11-2020	31-12-2023	M/s SCCPL-HCCPL(JV)	sccplhccplkpg2@gmail.com	Forest Issues & Contractor Issue
11	NH(O)	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km 488.000 of Chamoli to Paini (excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) R	NH-7	36.675	417.24	307.28	26-03-2018	23-05-2018	98.34%	97.45%	96.20%	20-11-2020	31-12-2023	M/s NKG Infra. Struc Pvt. Ltd.	chamoliproject3@gmail.com	Forest Issues & Contractor Issue
		Total		104.97	2827.61	1845.02										