

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Manipur	Completed	152979	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	45.68	789.81	01-06-2018	16-10-2018	100%	100%	14-10-2021	<b>30-06-2021</b>	M/s GR Infra Projects ltd	planning.immo@grinfra.com
2	Manipur	Completed	156201	Construction of :(i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	2.00	141.14	02-12-2016	27-04-2017	100%	100%	24-04-2020	<b>27-04-2022</b>	M/s Bhartia Infra (BIPL)	info@bhartiainfra.com
3	Manipur	Completed	156171	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	18.00	107.72	27-03-2020	01-07-2020	100%	100%	30-06-2022	<b>15-05-2022</b>	Krishna Construction Co.	kcnh102c@gmail.com
4	Manipur	Completed	156188	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg- I A)	13.75	167.95	31-03-2020	01-07-2020	100%	100%	30-06-2022	<b>15-05-2023</b>	Krishna Construction Co.	kcnh102b@gmail.com
5	Manipur	Completed	148456	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	37.97	471.04	08-03-2019	01-08-2019	100	97.5	31-07-2022	<b>08-04-2023</b>	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com
<b>Total (Completed Works-C.C issued)</b>					<b>117.40</b>	<b>1677.66</b>								
1	Manipur	Ongoing	151446	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length- 16.84 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	16.84	204.58	07-07-2021	15-09-2021	100	97.3	18-03-2023	Completed C.C Not issued	Heera Ram Godara - Dudi & Company (JV)	<a href="mailto:heeraramgodara@gmail.com">heeraramgodara@gmail.com</a>
5	Manipur	Ongoing	66770	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	19.55	820.56	05-09-2019	01-06-2020	100	97.23	31-05-2023	Completed C.C Not issued	M/s GR Infra Projects ltd	planning.immo@grinfra.com
3	Manipur	Ongoing	151269	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	0.13	49.31	27-11-2020	04-01-2021	92.46	84.67	16-10-2022	30-04-2024	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com
4	Manipur	Ongoing	151709	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	12.67	139.38	30-03-2021	01-07-2021	41.29	40.22	02-01-2023	01-07-2024	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com
5	Manipur	Ongoing	151710	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	17.18	195.14	26-03-2021	11-06-2021	49.8	49.16	13-12-2022	28-05-2024	CMM Infraprojects Ltd.	cmm.manipur@gmail.com
6	Manipur	Ongoing	152089	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	33.16	467.00	15-07-2021	15-09-2021	68.67	66.36	19-03-2023	07-08-2024	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com
7	Manipur	Ongoing	152292	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	35.17	579.63	23-08-2021	27-06-2022	44.61	40.51	29-12-2023	24-09-2024	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n
8	Manipur	Ongoing	153048	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Puilon (Kambiron) Village ( PKG-5 )	30.00	410.68	25-03-2022	09-11-2022	43.02	37.66	12-05-2024	12-02-2025	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com
9	Manipur	Ongoing	153148	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	38.29	504.76	31-03-2022	07-02-2023	24.51	19.96	06-02-2025	06-02-2025	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com
10	Manipur	Ongoing	154594	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 near Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	36.40	760.16	19-01-2023	30-12-2023	8.5	1.65	28-12-2025	28-12-2025	M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
11	Manipur	Ongoing	151640	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	10.00	185.80	19-07-2021	15-09-2021	90.23	90.13	16-03-2023	30-04-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	<a href="mailto:roadridgedevelopers@gmail.com">roadridgedevelopers@gmail.com</a>
12	Manipur	Ongoing	152087	Construction of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	21.43	483.87	20-07-2021	15-09-2021	90.34	90.04	16-03-2023	30-04-2024	M/s Jandu Construction India Limited - Niraj Cement Structurals Limited (JV)	<a href="mailto:mohit@jandu.co.in">mohit@jandu.co.in</a>
13	Manipur	Ongoing	151707	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	12.05	234.08	26-03-2021	21-06-2021	86	85.45	20-12-2022	30-04-2024	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
14	Manipur	Ongoing	151641	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	10.70	198.77	19-07-2021	15-09-2021	76	75.4	16-03-2023	11-04-2024	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	<a href="mailto:roadridgedevelopers@gmail.com">roadridgedevelopers@gmail.com</a>
15	Manipur	Ongoing	152293	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	26.45	477.86	23-08-2021	18-11-2021	76.3	75.31	19-05-2023	12-08-2024	M/s Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com
16	Manipur	Ongoing	152328	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	16.24	311.18	10-09-2021	19-11-2021	66.8	64.06	20-05-2023	31-05-2024	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com
17	Manipur	Ongoing	149283	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	16.90	478.81	28-03-2020	01-07-2020	54.39	52.05	30-06-2022	30-08-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
18	Manipur	Ongoing	149292	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package -II) on EPC basis	14.07		28-03-2020	01-07-2020	61.25	54.51	30-06-2022	27-05-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com
19	Manipur	Ongoing	155297	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	42.59	564.05	31-03-2023	to be given	0	0	-	-	M/s S S Builders	ssb_nagi@yahoo.com ssb.uj.pkg5@gmail.com
20	Manipur	Ongoing	155298	Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	44.48	554.66	31-03-2023	to be given	0	0	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
21	Manipur	Ongoing	155299	Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	11.01	164.89	31-03-2023	to be given	0	0	-	-	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com
22	Manipur	Ongoing	155085	Construction of 2-laning with Hard shoulder of Ukhrul Toloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	41.40	578.98	15-03-2023	01-03-2024	0	0	28-02-2026	28-02-2026	S S Builders - Ganpati Builders (JV)	ssb_nagi@yahoo.com
23	Manipur	Ongoing	154500	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	31.02	315.56	16-12-2022	23-07-2023	19.58	12.53	22-01-2025	23-01-2025	Satish Aggarwal & Co.	<a href="mailto:nh102a.pkg03@gmail.com">nh102a.pkg03@gmail.com</a>
24	Manipur	Ongoing	152295	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	23.96	310.76	27-08-2021	27-08-2022	58.04	50	28-02-2024	16-12-2024	A K Shivhare Infrastructure Pvt Ltd	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com
25	Manipur	Ongoing	149280	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	19.09	241.52	31-03-2020	01-07-2020	77.19	70.51	30-06-2022	30-04-2024	RSM Infra Projects	rsminfraprojects@gmail.com
26	Manipur	Ongoing	149277	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	15.75	232.99	31-03-2020	01-07-2020	84.48	82.21	30-06-2022	03-05-2024	Bharat Vanijya Eastern Pvt. Ltd	bharatvanijyaimphalbranch@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
27	Manipur	Ongoing	150563	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	21.88	365.53	30-06-2020	05-08-2020	77.36	75.73	04-08-2022	30-04-2024	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com	
28	Manipur	Ongoing	152088	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	51.89	673.27	14-07-2021	25-08-2021	67.11	61.15	24-08-2023	30-06-2024	M/s M & S Co.	mnsccpur102@gmail.com	
29	Manipur	Ongoing	149279	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	11.15	204.12	31-03-2020	01-07-2020	69.89	69.51	30-06-2022	20-05-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com	
30	Manipur	Ongoing	150565	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	11.03	177.76	01-07-2020	05-08-2020	80.53	78.28	04-08-2022	04-06-2024	M/s GPT Infraprojects Ltd.	gptinfraprojectsimphalbranch@gmail.com	
31	Manipur	Ongoing	151444	Improvement of existing road to 2 laning with Hard Shoulders of Maram - Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	22.34	226.32	05-02-2021	21-06-2021	47.72	44.01	22-12-2022	30-12-2024	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	csrinfratechmanipur@gmail.com	
32	Manipur	Ongoing	151445	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	17.66	188.36	05-02-2021	21-06-2021	77.3	70.44	22-12-2022	10-05-2024	CSR Infratech India Pvt. Ltd.- Raam Infratech India Pvt. Ltd. (JV)	csrinfratechmanipur@gmail.com	
33	Manipur	Ongoing	151447	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	18.16	232.63	12-02-2021	21-06-2021	100	95.18	22-12-2022	Completed C.C Not issued	Satya Builders	satya_builders@yahoo.com	
34	Manipur	Ongoing	152294	Improvement of existing road to 2 laning with Hard Shoulders of Maram Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	34.49	467.41	27-08-2021	26-11-2021	73.75	69.18	25-11-2023	17-07-2024	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	ti_maram-pkg3@knjprojects.com	
35	Manipur	Ongoing	150572	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	12.44	379.39	31-08-2020	15-10-2020	43.87	44.06	18-04-2022	08-02-2024 (COM Project likely date can't be changed)	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	Civil@lekconinfra.com	
36	Manipur	Ongoing	154486	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00 ) (Pkg-4B)	12.39	268.98	16-12-2022	to be given	0	0	-	-	M/s A K Shivhare Infrastructure Pvt. Ltd.	akshivhare2015@gmail.com akshivhare@rediffmail.com	
37	Manipur	Ongoing	154501	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)	10.70	228.97	16-12-2022	to be given	0	0	-	-	M/s Alone Infra Pvt. Ltd.	info@aloneinfra.com	
38	Manipur	Ongoing	151706	Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to Nilkhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B)	11.02	211.70	27-03-2021	20-07-2021	11.56	9.02	21-01-2023	08-01-2025	NSC Projects Pvt. Ltd	nscmanipu07@gmail.com	
39	Manipur	Ongoing	151639	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from Km 395.680 to Km 406.000 (Package-III)	9.85	259.31	22-03-2021	21-06-2021	98.27	95.55	20-12-2022	30-04-2024	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com	
40	Manipur	Ongoing	151638	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from km 406.000 to Km 425.411 (Package-IV)	19.41	277.99	22-03-2021	20-07-2021	96.76	94.75	19-01-2023	30-04-2024	M/s SKV & SPG Pvt. Ltd.	imphalmorehpkgiv@gmail.com	
41	Manipur	Ongoing	66774	Construction of Moreh Bypass to 2-lane with Paved shoulder from km421.950 to 425.411 of NH-39 (Length= 2.52 km) near Indo-Myanmar border on EPC	2.37	68.14	27-03-2020	01-07-2020	74.25	72.99	31-12-2021	30-06-2024	M/s L.K. & Sons	kadamjiti@gmail.com	
42	Manipur	Ongoing	153460	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland- Manipur from design Ch. 325.440 km to 340.160 km (Pkg-II)	14.72	152.11	21-06-2022	20-02-2023	51.65	44.95	19-02-2025	19-02-2025	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com	
43	Manipur	Ongoing	157538	Ukhrul Bypass-Manipur-on Ukhrul-Toloi-Tadubi section-PKG-1	6.57	204.30	15-03-2024	to be given	0	0	-	-	M/s SCONS Infra - Kaushal Sharma (JV)		
44	Manipur	Ongoing	157539	Ukhrul to Choithar on (Ukhrul-Jessami Road)-Manipur-(Design Ch. 45.600 to 54.212 Km) Pkg-4.	8.61	26.25	15-03-2024	to be given	0	0	-	-	M/s Vertex Construction		
<b>Total (Ongoing Works-including Terminated)</b>					<b>893.2</b>	<b>14077.5</b>									