

STATUS AS ON 15.01.2017

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
1	37	4 laning from end of Nagaon bypass to Rangapara (Km. 278.600 to Km. 297.000) of NH-37 on EPC basis	18.4	159.2	291.628	02.02.2016/ 20.05.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	(i) 1st and 2nd instalment of Mobilization Advance both equal to 5% of Contract Price paid to the Contractor (ii) Financial Progress- 10% (iii) Physical Progress-0% (iv) Proof Consultant/ Safety Consultant appointed (iv) Milestone 1 : 18.11.2016(Not achieved) (v) Milestone 2 : 22.07.2017(Not Likely)
2	37	4 laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	223	356.29		M/s Simplex Infrastructure/M/s STUP - Ayoleeza (JV) Consultancy	M/s Simplex Infrastructure has been issued LoA dated 16.01.2017.
3	37A	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	588.95	873.91	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singha (JV) / M/s S A Infra	(i) Work is in progress. (ii) PHYSICAL:16.80% (iii) FINANCIAL:16.31% Milestone 1 : 25.09.2015(Not achieved) Milestone 2 : 28.11.2016 (Not achieved) Milestone 3 : Dec 2017- (Not Likely)
4	37A & 52	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	1200	1600	17.06.2016	M/s Xplorer Consultancy Pvt. Ltd.	(i) DPR submitted on 30 Dec 2016. (ii) Bids for Civil work to be invited shortly.
5	52	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	20.10.2016 19.12.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	(i) Authority Engineer appointed (ii) Work plan /Proof Consultant/ Safety Consultant to be appointed.
6	52	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	30.03.2015 15.01.2016	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	(i) Civil Work in Progress (ii) Financial Progress -8.89% (iii) Physical Progress- 3.89% Milestone 1 : 17.07.2016(Not achieved) Milestone 2 : March 2017(Not Likely)
7	52	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	30.03.2015 11.12.2015	M/s ECI / M/s ITL	(i)Physical Progress - 2.36% (ii)Financial Progress-12.42% Milestone 1 : 18.06.2016(Not achieved) Milestone 2 : 14.01.2017(Not achieved)

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
8	52 & 37 (New link)	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 on BOT (Annuity) basis	40	3500	4500	28.06.2016	M/s Louis Berger (DPR Consultant)	(i) Inception report submitted by the Consultant on 17.11.2016. (ii) Proposal for Rail-cum-Road bridge send to Ministry of Railway for further necessary action

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
9	37	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	1334.92	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	(i) Financial Progress - 12.32% (ii) Physical Progress - 3.27% Milestone 1 : 17.03.2016(Not achieved) Milestone 2 : 21.01.2017(Not Likely)
10	37	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	437.39	1299.75	19.11.2014/ 01.06.2015	M/s Corsan Corvium S. A. / M/s Frischmann Prabhu	(i) Financial Progress - 10% (ii) Civil work in progress. Milestone 1 : 21.11.2015(Not achieved) Milestone 2 : 04.07.2016(Not achieved) Milestone 3 : 10.05.2017(Not Likely)
11	37	Four Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	1369.02	19.11.2014 / 01.06.2015	M/s Corsan Corvium S. A. / M/s Voyants	(i) Mobilisation Advance (10%) paid to the Contractor (ii) Civil work in progress. Milestone 1 : 21.11.2015(Not achieved) Milestone 2 : 04.07.2016(Not achieved) Milestone 3 : 10.05.2017(Not Likely)
12	37	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	710.02	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants	(i) Civil work in progress. Milestone 1 : 17.02.2017(May achieve by march 2017)
13	37	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700 Km. 580.778) on EPC Mode.	19	252	559.46	14.01.2016/ 10.08.2016	M/s Atlanta Ltd./ M/s Voyants Solutions Pvt. Ltd.	(i)Financial Progress 10%. (ii)Civil work is in progress. Milestone 1 : 05.02.2017 (Not likely)

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
14	37	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	379.32	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants	(i) Work is in progress. (ii) Physical Progress-6.46% (iii) Financial Progress-6.40% Milestone 1 : (Achieved) Milestone 2 : 03.07.2017 (Most Likely)
15	38	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00	29.36	284.4	392.21	16.03.2015 Appointed date being fixed.	M/s KMC - PTJV / M/s Rodic Consultants	Contract has been terminated.
16	53	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	5	53	77	23.03.2015 01.10.2015	Sri Gautam Construction / Procurement through T&M in process	Civil Work in progress.
17	44	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding)	4	200	200	17.04.2015	M/s SA Infra-DPR Consultant	Draft feasibility report submitted by the Consultant.
18	127B	2/4 lane bridge including approaches over River Brahmaputra between Dhubri on North Bank and Phulbari (on south Bank) in the state of Assam/Meghalaya on NH-127B (length=20 km.) on EPC mode under JICA	20	1200.00	1200.00	27.05.2015	M/s AECOM- DPR Consultant	(i) Draft DPR Submitted by the Consultant.
19	54 Ext.	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	31	271			M/s Feedback Infra Pvt. Ltd.-DPR Consultant	(i) Project has been transferred to NHIDCL from NHAI (ii) A Tripartite Agreement has been signed between the DPR Consultant, NHAI and NHIDCL on 30.09.2016. (iii) Updation of DPR and Cost Estimate in progress. (iii) Bids for Civil work to be invited shortly.
20	208A	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	18	60	67	28.10.2016 28.11.2016	M/s Ganesh Ram Dokania	(i) Contractor mobilised at site. (ii) Milestone I slipped (12.01.2017)

State: Assam								Branch Office: Tezpur, Guwahati
Sl. No	NH	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
21		Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	2	6				Bids re-invited for Civil Work on 29.12.2016 with Bid Due date as 23.01.2017
22		Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17	69				(i) Bids invited for Civil Work on 11.11.2016 with Bid Due date as 09.01.2017 (ii) Technical Bids Opened on 09.01.2017. 5 Bids received. (iii) One bidder technically non-responsive. (iv) Clarifications sought from remaining 4 bidders. Reply awaited.
23		Rehabilitation and up-gradation of Saiphai - Bagha Bazar Road from Bagha Bazar (0/000 km) to Saiphai (17/042 km) to intermediate & two lane carriageway in the State of Assam and Mizoram	17	47				Bids annuled.
24		Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	65				Bids invited for Civil Work on 15.12.2016 with Bid Due date as 27.01.2017
25		Rehabilitation and up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	12	61				Bids invited for Civil Work on 15.12.2016 with Bid Due date as 27.01.2017
26		Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	13	65				Bids invited for Civil Work on 15.12.2016 with Bid Due date as 27.01.2017
Total			533	11063.71	17297.55			