

STATUS AS ON 17.10.2016								
STATE- JAMMU & KASHMIR								Branch Office: Jammu
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
1	244	Chenani-Sudhmahadev-Goha-Khellani-Kishtnar-SinthanPass-Khanabal Section	274	2740	-	-	-	(i) Earlier DPR was invited but due to high/ unreasonable quote by the Consultants, the same was not accepted by the Authority. (ii) 4 nos. of bids were received on 21.06.2016 for DPR work, for which financial bids were opened on 12.08.2016. LOA has been issued to M/s Wadia Techno- Engineering in association with Zoma Engineers on 12.09.2016.
2	144A	Jammu-Akhnoor Section	35	700	-	-	-	(iii) 3 nos. bids for Maintenance work for Chenani-Sudhmahadev-Goha-Khellani section have been received on 28.07.2016. After Technical and Financial evaluation, work has been awarded to M/s JAI BUILDCON Pvt. Ltd on 09.09.2016. (iv) Estimate SR & PR works for Batote - Doda-Kishtwar-Sinthan road (amounting to Rs 95.30 Cr.) is prepared by State PWD. Sanction orders has been issued vide Ministry letter dated 08.07.2016. (v) Bids for Ramban and Doda Divisions were opened on 12.09.2016 and bids for Kishtwar and Chatroo Divisions were opened on 16.09.2016. The Bids are under Technical evaluation. (vi) In addition to above, an amount of Rs 3.01 Cr for Ordinary Repair works for this road have also been released for the year 2015-16 and repair works are being carried out by the State PWD. (vii) For Immediate repair works in the realigned portion of Chenani-Sudhmahadev-Goha-Khellani (New Alignment) road, an amount to Rs 194800/- has been released. For the construction of PCC R/Wall at Km 4th of the same stretch, an amount of Rs 5 Lakhs has been released.
3	1	Punch-Uri (NH-1) Bharat Mala Project (BMP)	67	670	-	-	-	3 nos. of bids has been received on due date and time and are under evaluation.
4	1A	Baramullah on NH-1A to Gulmarg (NHC-TP)	39	390	-	-	-	3 nos. of bids has been received on due date and time and are under evaluation.
5		Chenani-Khallani (NHC-TP)			-	-	-	New alignment. Included under the project at Sl. No. 1.

STATUS AS ON 17.10.2016								
STATE- JAMMU & KASHMIR								Branch Office: Jammu
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
6	NH-1	Construction Operation and Maintenance of Zozila tunnel including approaches on NH-1 (Srinagar-Sonmarg Gumri road) on DBFOT (Annuity basis) Ch. 94.500 to Ch. 119.000 Baltal-Minamarg Expression of Interest for Appointment of Independent Engineer	14.083	9090	9090	-	-	No bids were received by bid due date. Bidding process for EOI for appointment of Independent Engineer is being annulled.
7	NH-1D (old)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	-	M/s EPTISA Servicios de Ingenieria SL	After financial closure, Appointed date was notified as 01-05-2015 and the Escrow Agreement & Substitution Agreement are also signed. At present, this work is under progress at site. M/s EPTISA Servicios de Ingenieria SL is the Independent Engineer for this project. The project is on hold for the last two months due to law and order problem in the state. No physical progress has been reported during this period.
		Total	435.58	16270.42				