

# STATUS AS ON 29.07.2016

State: MANIPUR							Branch Office: Imphal
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
1	102C	Pallel-Chandel Section of NH-102C	18	40			Bids for DPR invited with bid due date as 03.08.2016
2	137	2 laning of Tamenglong- Khonsang road(SARDP-NE)	40	1150		M/s PNG Planning & Structural Consultant Pvt. Ltd.	(i) Letter to proceed: 15.01.2016 (ii) Date of submission: 14.10.2016 (iii) QAP and IR submitted. (iv) Bid for civil work are planned in Oct, 2016
3	102A	Ukhrul -Toloi- Tadubi, NH-102A, NH(O)	115	1600		M/s CE Testing	(i) Letter to proceed dated: 06.01.2016 (ii) Date of final submission: 05.10.2016 (iii) Alignment approved. (iv) Bid for civil work are planned in Oct, 2016
4	53	Improvement of NH-53 between Imphal and Jiribam	220	2200		M/s CDM Smith	(i) Letter to Proceed dated :13.05.2015 (ii) Date of final submission:12.02.2016 (iii) Inception report submitted by CDM Smith. (iv) Draft Alingment Plan submitted. (v) Letter for suspension of work being issued on account of poor performance.
5	39	(i) Improvement of Imphal -Moreh section with alternate route under ADB funding	95	869			(i) Final DPR received. (ii) Pre-PIB note being initiated. (iii) LA detailing is given to consultant by ADB, and completed in june 2016. (iv) Joint verification will start in Aug 2016
		(ii) Alternate route under ADB funding	59				DPR under finalization
6	102A	Shangshak-Nampisha Bharat Mala Project (BMP)	90	903			Bids for DPR invited with bid due date as 03.08.2016
7		Two laning with paved shoulders from Dimapur-Maram-Peren (Manipur & Nagaland)	116	1162			Bids for DPR invited with bid due date as 03.08.2016
8	State Road	Two laning with paved shoulders from Hafflong-Tamenglong Via Lia Sang & Tausem (ADB)	150	1509			3 Nos. of bids received and are under evaluation.
9	150	Four laning Imphal-Moirang, NH-150 (ADB)	45	456			3 Nos. of bids received and are under evaluation.

**STATUS AS ON 29.07.2016**

State: MANIPUR							Branch Office: Imphal
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant	Status
10	202	Two laning with paved shoulders from Ukhrul-Jessami (ADB)	114	1200			4 Nos. of bids received and are under evaluation.
11	53	Two laning with paved shoulders from Jiribam to Tipaimukh (ADB)	105	1135			4 Nos. of bids received and are under evaluation.
12	39	Moreh Bypass{NH(O)}	3	20			4 Bids received and are under evaluation.
13	102B	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500 {NH(O)}	35	48			(i) Estimate for maintenance and restoration being prepared. (ii) Bids are planned to be invited on EPC mode in Aug 2016.
14		Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00 {NH(O)}					Contract Awarded for Civil work of Rehabilitation. (ii) Appointed Date is 22 july 2016.
15	102B	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00{NH(O)}	59	80			(i) Estimate for maintenance and restoration being prepared. (ii) Bids are planned to be invited on EPC mode in Aug 2016.
16	102B	Rehabilitation/Strengthening of existing road Churachandpur-Tuima {NH(O)}	92				Estimate for maintenance and restoration being prepared
17	102B	Rehabilitation/Strengthening of existing road Tuima-Tuivai {NH(O)}	70				Estimate for maintenance and restoration being prepared
18	53	Barak Makru Bridge	120	150			Bids for civil work invited with bid due date as 03.08.2016
		Total	1544.91	12372.34			