

STATUS AS ON 15.01.2017								
STATE-MEGHALAYA							Branch Office: Shillong	
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
1	State Road	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	38.00	266.0	-	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) DPR being prepared by state PWD. (ii) Final DPR likely to be submitted in Jan 2017.
2	State Road	Upgradation to 2-lane of State road Stretches from Nongstoin - Wahkaji-Domisiat (Tentative Length = 61.57 Km)	61.57	293	-		M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Final DPR Received. (ii) Due to non availability of NOC from KHADC, earlier LoA withdrawn. (iii) Now bid is being floated for 43.06km of road for upgradation of Nongstoin to Wahkhaji.
3	State Road	Improvement/widening to 2-laning with earthen shoulder of Ranikor-Maheshkhola-Mahadeo-Rongra-Baghmara Road from km 0.000 to 139.00 (Design from 0.000 to 129.385)	129.385	695.15	-	-	M/s Holtec Consulting Pvt. Ltd	(i) NOC received from Ranikor-Maheshkola portion by KHADC.(56km) (ii) Section 11 notification will be done in Jan 2017 (iii) NOC received from the Garo Council for Maheshkola-Baghmara portion.(73km) (iv) Forest clearance estimate yet to be received. (v) NOC received from the Garo council for Maheshkola-Baghmara portion and LA is in progress. (vi) Section 18 by feb 2017.
4	State Road	Upgradation of Wahkaji – Phlangdiloin - Ranikor (Tentative Length = 30.00 Km) and Domiasiat– Mawthabah road (Tentative length = 5.00 Km) to 2-lane Total = 35.00 Km.	35	259.37	-	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Final DPR is submitted by the consultant to State PWD and same has been received in the month of March, 2016 by the Branch office. (ii) NOC not received for KHADC. (iii)Forest Clearance and Utility Shifting will be done after receipt of the final DPR from PWD.
5	State Road	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai-Kyrshai road upto Meghalaya – Assam border to 2-lane - Tentative length = 69.50 Km.	69.5	426	-	-	M/s Holtec Consulting Pvt. Ltd	(i) After finalisation of alignment by NHIDCL on 14.09.2015, LA has been started by the DC, West Khasi Hill District and likely to be completed shortly.
6	State Road	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag-Mahendraganj (near Bangladesh border)	52				Bids for DPR Consultancy under evaluation.	New Projects: (i) Approved 'In-Principal' for declaration as new NH and asked NHIDCL for preparation of DPR vide Ministry's letter no. NH-14012/15/2013-P&M (Pt-23) dated 16.09.2015. (ii) Technical Evaluation done. (iii) Date for final representation is 12.01.2016.
7	State Road	Detailed Project Preparation for Mawngap(on old NH 44E)-Mawphlang-Laitmusiang-Mawkyrwat-Rangthong-Nongnah-Dirang-Khadphra (Ranikor) (near Bangladesh border)	96					
A		Total State Road	481.46	1939.52				

STATUS AS ON 15.01.2017								
STATE-MEGHALAYA							Branch Office: Shillong	
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
8	40	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.405	258.37	-	-	Bids for DPR Consultancy under evaluation.-	(i) LA estimate for first 10 Km have been prepraed by DC, West Khasi Hills District. (ii)Revenue & Disaster management Department could not notify due to non-reciept of consent from Khasi Hill Autonomous District Counsil. (iii) Remaining stretch has to be realigned and LA will be initiated only after finalisation of DPR. (iv)RFP for preparation of DPR has been invited and the bid is under evaluation.
9	40	Improvement of NH-40 between Shillong and Dawki and construction of Dawki bridge (JICA Funding)	80	200	-		M/s Transys Consulting Pvt. Ltd	(i) Alignment approved on 16.12.2015. (ii) Final DPR by 31.01.2017.
10	62	Assam/Meghalaya border to Dalu via Baghmara (JICA Funding)	161	966	-	-	M/s Stanley Consultant Pvt. Ltd.	(i) Contract Agreement Signed on 21.04.2016. (ii) Letter of Acceptance issued on 15.07.2016. (iii) Suspension notice to be issued.
11	51	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	48	360.3	519.95	-	M/s Theme Consultancy	(i)PIB done. CCEA note to be prepared. (ii) Bid to be invited in Jan 2017. (iii) Balance land to be aquired
B		Total	331.41	1784.67	519.95		-	
C		Grand Total (A+B)	812.86	3724.19	519.95			