STATUS AS ON 15.02.2017											
STATE-MEGHALAYA Branch Office: S											
Sl. No.	NH	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status			
1	State Road	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	38.00	266.0	-	-	M/s Chaitanaya Projects Consulting Pvt Ltd	Hon'ble Chief Miniter in the Meeting held on 05.12.16, directed to take action against the Contractor, if final DPR is not submitted immediately.			
2	State Road	Upgradation to 2-lane of State road Stretches from Nongstoin - Wahkaji.	43.06	269.32	-		M/s Chaitanaya Projects Consulting Pvt Ltd	Bid Invited for upgradation and rehabilitation of Nongstoin-Wakhaji section (design length 43.060 km). Bid due date is 23.02.17.			
3	State Road	Improvement/widening to 2-laning with earthen shoulder of Ranikor-Maheshkhola-Mahadeo-Rongra-Baghmara Road from km 0.000 to 139.00 (Design from 0.000 to 129.385)		695.15	-	-	M/s Holtec Consulting Pvt. Ltd	(i) NOC received from Ranikor-Maheshkola portion by KHADC.(56km) (ii) Publication of Section 11 notification is to be done by DC (iii) NOC received from the Garo Council for Maheshkola-Baghmara portion.(73km) (iv) Forest clearance estimate yet to be received. (v) NOC received from the Garo council for Maheshkola-Baghmara portion and LA is in progress. (vi) Section 18 by feb 2017 end.			
4	State Road	Upgradation of Wahkaji – Phlangdiloin - Ranikor (Tentative Length = 30.00 Km) and Domiasiat – Mawthabah road (Tentative length = 5.00 Km) to 2-lane Total = 35.00 Km.	35	259.37	-	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Final DPR is submitted by the consultant to State PWD and same has been received in the month of March, 2016 by the Branch office. (ii) NOC not received for KHADC. (iii)Forest Clearance and Utility Shifting will be done after receipt of the final DPR from PWD.			
5	State Road	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai- Kyrshai road upto Meghalaya – Assam border to 2-lane - Tentative length = 69.50 Km.	69.5	426	-	-	M/s Holtec Consulting Pvt. Ltd	(i). During the meeting taken by Chief Secretary, Government of Meghalaya, it was directed that State, PWD shall provide the land acquisition details to the concerned DC within 10 days. (ii). The Consultant to submit final DPR while corporating the changes in the 500 mtr length at the starting point, as per suggestion of State, PWD.			
6	State Road	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag- Mahendraganj (near Bangladesh border)	52				Bids for DPR Consultancy under evaluation.	New Projects: (i) Approved 'In-Principal' for declaration as new NH and asked NHIDCL for preparation of DPR vide Ministry's letter no. NH-14012/15/2013-P&M (Pt-23) dated 16.09.2015.			

7	State Road	Detailed Project Preparation for Mawngap(on old NH 44E)-Mawphlang- Laitmusiang-Mawkyrwat-Rangthong- Nongnah-Dirang-Khadphra (Ranikor) (near Bangladesh border)	96					(iii) Technical Evaluation done. (iii) Date for final representation is 12.01.2016.
Α		Total State Road	462.95	1915.84				
8	40	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.405	258.37	-	-	Bids for DPR Consultancy under evaluation	(i) LA estimate for first 10 Km have been prepraed by DC, West Khasi Hills District. (ii)Revenue & Disaster management Department could not notify due to non-reciept of consent from Khasi Hill Autonomous District Counsil. (iii) Remaining stretch has to be realigned and LA will be initiated only after finalisation of DPR. (iv)RFP for preparation of DPR has been invited and the bid is under evaluation.
9	40	Improvement of NH-40 between Shillong and Dawki and construction of Dawki bridge (JICA Funding)	71.2	1330	-		M/s Transys Consulting Pvt. Ltd	(i) Alignment approved on 16.12.2015. (ii) Final DPR by 31.01.2017.
10	62	Assam/Meghalaya border to Dalu via Baghmara (JICA Funding)	195	1500	-	-	M/s Stanley Consultant Pvt. Ltd.	(i) Contract Agreement Signed on 21.04.2016. (ii) Letter of Acceptance issued on 15.07.2016. (iii) Preparation of DPR under progress.
11	51	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.5	360.3	519.95	-	M/s Theme Consultancy	(i)PIB done. CCEA note submitted. (ii) Bid to be invited in February, 2017. (iii) Balance land to be aquired (iv) Additional survey as per the JICA team report to be done.
В		Total	360.11	3448.67	519.95		-	
С		Grand Total (A+B)	823.05	5364.51	519.95			