

STATUS AS ON 01.09.2016

State: Nagaland						Branch Office: Kohima	
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Name of Contractor /Consultant	Status
1	39	Improvement of NH-39 between Imphal and Kohima.	126.00	1250.00	1587.50	M/s Stanley under JICA	(i) Date of Commencement of Services: 02.12.2015 (ii) DPR Submission date: 01.Sep.2016 (iii) QAP and IR submitted.
2	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	485.15	M/s Ramky-ECI JV	(i) LOA issued to L1 Bidder: M/s Ramky-ECI JV on 31.03.2016 (ii) Agreement signed on 22.05.2016
3	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	515.64	M/s Ramky-ECI JV	(i) LOA issued to L1 Bidder: M/s Ramky-ECI JV on 31.03.2016 (ii) Agreement signed on 22.05.2016
4	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	558.56	M/s Gayatri	(i) LOA issued to L1 Bidder: M/s Gayatri projects limited on 31.03.2016 (ii) Contract Agreement signed on 26.04.2016
5	39	Construction of Dimapur bypass under EPC mode.	38.00	1200.00	1524	M/s ACPI	(i) Tripartite Agreement with DPR Consultant and NHAI : March 2016 (ii) AA & FS for LA of Nagaland portion for 23 km issued by Ministry. Payment being made to State Government. (iii) 3(a) being published vide gazette but state govt. has appointed CALA for Assam portion. (iv) Assam portion Civil work bid is planned in Dec 2016. (v) NHAI to be sensitized to enter into Tripartite Agreement so that DPR Consultant can handover DPR of Nagaland portion to NHIDCL enabling invitation of bid in Aug, 2016. (vi) Bids for civil work of Nagaland portion planned in Sep, 2016
6	39	Construction of Kohima Bypass under EPC mode.	36	1150	1460.5		(i) Bid for DPR consultant invited on 16.03.2016 (ii) Bid Evaluation under process.
7	129A	Dimapur-Peren to Jalukie	18	-	-		Included in Manipur Project
8	New NH	Simaluguri in Assam to Mon in Nagaland	84	840.00	840.00		Bid for DPR Consultancy services to be invited in Sep 2016
		Total	344.86	5506.55	6971.35		