

STATUS AS ON 15.03.2017

State: Arunachal Pradesh								Branch Office: Namsai
Sl. No.	NH	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
1	229	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:58.30% (iii) Financial Progress: 51.81%
2	229	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.43	27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:41.48% (iii) Financial Progress: 40.55%
3	52B	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25	107.16	136.59	31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	(i) Work in progress (ii) Physical Progress:21.34% (iii) Financial Progress: 20.89%
4	52B	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.74	31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:61.84% (iii) Financial Progress: 61.83%
5	State Road	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road	32	197.16	263.39	23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress: 17.19% (iii) Financial Progress: 24.73% (iv) 11% land to be given. (v) LA Estimate is still awaited from the State Govt.
6	52B	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	25	143.21	189.91	23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	(i) Work in progress (ii) Physical progress : 32.91% (iii) Financial Progress: 32.42%

7	52B	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.86	31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress -23.31% (iii) Financial Progress: 28.09% (iv) Total 37 Km Land Handed over to the Contractor. (v) Payment for Land Acquisition was made in 2015. (vi) Land for 10 km still to be handed over to the Contractor by DC Kanubari
8	52	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	204.22	02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	(i) Work Awarded (ii) LOA date:02.03.2016 (iii) appointed date: 24.02.2017
9	52B	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42	334.22	438.06	01.03.2016 /17.06.2016	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	(i) Physical Progress- 18.62% (II) Financial Progress-28.37%
10	State Road	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress- 20.57% (iii) Financial Progress- 22.94%
11	State Road	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road	21	148	210.5	02.11.2016/ 21.01.2016	M/s JKM-KCL JV /M/s MSV Internationa Inc.	(i) Work in progress (ii) Physical Progress- 19.41% (iii) Financial Progress-18.98% (iv) Only 61.93% Land Handed over. Estimate for 21.56 hectare land is still awaited from DC
12	New NH-313	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	(i) Project Awarded to M/s Madhucon Projects Limited (iii) Appointed date: 21.12.2016 (iv) Financial Progress-5%
13	New NH-313	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	(i) Project Awarded to M/s Madhucon Projects Limited (iii) Appointed date: 07.10.2016 (iv) Financial Progress-5%

14	New NH-313	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	-	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingenierio	(i) Project Awarded to M/s PCL-Eagle (JV) (ii) Appointed Date 16.12.2016
15	New NH-313	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.519	-	M/s Sushee Infra & Mining Limited /M/s Lion Infra	(i) Project Awarded to M/s Sushee Infra & Mining Limited (ii) Appointed date 19.01.2017.
16	New NH-313	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.16	-	M/s Sushee Infra & Mining Limited /M/s Lion Infra	(i) Project Awarded to M/s Sushee Infra & Mining Limited (ii) Appointed date 19.01.2017
17	New NH-313	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	11.92	110.76	143.04	-		(i) Already 5 tender calls has been taken. No bidder participated in all calls. (ii) Sixth call could not be initiated due to request from DC to withhold the bidding process till alignment is finalised by him. (iii) Issue is pending with DC since eight months. (iv) DPR finalised bids will be invited in April 2017
18	New NH-313	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74	1253.09	1717			(i) Bids received and L1 Bidder identified as M/s DRA-ITL (JV) (ii) Bid for AE invited with bid due date being 15.03.2017
19	New NH-113	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)]	17	194.66	255.14	-		(i) Bids received and L1 Bidder identified as M/s Sushee Infra & Mining Limited. (ii) Bid for AE invited with bid due date being 15.03.2017.
20	New NH-113	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)]	17	195.23	255.89	-		(i) Bids received and L1 Bidder identified as M/s Sushee Infra & Mining Limited. (ii) Bid for AE invited with bid due date being 15.03.2017.
21	New NH-113	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]	17.825	203.36	266.54	-		(i) Bids received and L1 Bidder identified as M/s Sushee Infra & Mining Limited. (ii) Bid for AE invited with bid due date being 15.03.2017.

22	New NH-113	2 langing of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town	11.306	198.22	259.81	-	(i) Bids received and L1 Bidder identified as M/s Sushee Infra & Mining Limited. (ii) Bid for AE invited with bid due date being 15.03.2017.
23	State Road	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	32	320	384		(i) HPC Meeting on 16.03.2017 (ii) Bids invited with bid due date 21.03.2017
24	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150] in the state of Arunachal Pradesh under SARDP-NE on EPC Mode	12.05	123.65	159.88		(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
25	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050] in the state of Arunachal Pradesh under SARDP-NE On Engineering, Procurement & Construction (EPC) Mode	11.95	125	161.20		(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
26	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000] in the state of Arunachal Pradesh under SARDP-NE On Engineering, Procurement & Construction (EPC) Mode.	15.363	164	211.85		(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
27	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00] in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	16.036	176	228.10		(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
28	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	18	216	294.00		(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.

29	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	15	167	229.00			(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
30	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	15	143	199.03			(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
31	New NH-713	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00 in the state of Arunachal Pradesh under SARDPNE On Engineering, Procurement & Construction (EPC) Mode	14	133	184.89			(i) Bids received and L1 Bidder identified as M/s T K Engineering & Consortium Pvt. Ltd. (iii) Bid for AE invited with bid due date being 15.03.2017.
32	New NH-113	Construction of 2-lane road from Demwe to Brahmkund and Arrowa-Khupa-Hayuliang	56.11	700	841.65			(i) Bid received. (ii) Technical Evaluation under process.
33	State Road	Construction of 2-lane road from km. 15.00 (Bile end) to Km. 51.56 of Bile Migging road	36.56	520	438.72			(i) Consultant Name: M/s Eptisa Servicios Ingenirio Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation commenced
34	State Road	Construction of 2-lane road from km. 30.00 (Taliha end) to Km 109.3 of Taliha - Tato road	79	1100	948			(i) Consultant Name: M/s Eptisa Servicios Ingenirio Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation commenced
35		2 langing of Diyun to Yankang	165	1485	1650			SM consulatant is H1 Bidder. Invited for negotiation.
		Total	1034.75	10689.89	13290.82			