

STATUS AS ON 30.06.2017								
STATE- JAMMU & KASHMIR								
Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
1. Preparation of Detailed Project Report:								
1.1 Road Projects:								
1	244	Preparation of DPR for two lanning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass)	274	4.85		29.10.2016	DPR Consultant- M/s Wadia Techno Engineering Services in association with M/s Zoma Engineers	(i) Preliminary studies for both the Stretches are in progress and alternative alignment options are being explored. (ii) The Consultant has made presentation on 06.06.2017on Draft Feasibility Report. Final Feasibility Report is scheduled to be submitted by last week of June 2017. (iii) The alignment is likely to be finalized by June, 2017. DPR work is likely to be completed by October, 2017.
2	144A	Preparation of DPR for Four lanning with paved shoulders of Jammu-Akhnoor Section of NH-144A	35					
3	State Road	Punch-Uri (New Alignment) Bharat Mala Project (BMP)	67	2.52	-	20.12.2016	M/s LN Malviya Inf. Project Pvt Ltd	(i) Preliminary studies for both the Stretches are in progress and alternative alignment options are being explored. (ii) A presentation on updated status has been made by Consultant on 11.04.2017. Work is under progress. DPR work is likely to be completed by November, 2017. (iii) The Consultant has submitted the Draft Feasibility Report 14.06.2016. Final Feasibility report is likely to be submitted on 1 week of July,2017.
4	State Road	Baramullah on NH-1A to Gulmarg (NHC-TP)	39					
TOTAL			415	7.37				
1.2 Tunnel projects:								
5	244	Preparation of DPR for two lane Tunnel at Sudhmahadev and Sinthan pass on Sudhmahadev-Goha and Kishtwar-Sinthan Pass-Khanabal Section of NH-244.	10 & 4.5					Bids were invited on 23.03.2017. Bid due date is 10.07.2017.

STATUS AS ON 30.06.2017								
STATE- JAMMU & KASHMIR								
Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
6		Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities for the Construction of a Road Tunnel and its approaches Enabling All Weather Connectivity along the Mughal Road in the State of Jammu and Kashmir.	8.5					Bids were invited on 30.03.2017. Bid due date is 20.07.2017.
TOTAL			23.0					
2. Civil Works:								
2.1 Road Projects:								
7	244	Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) of NH-244	55	3.00	-	01.11.2016	M/s JAI Buildcon Pvt Ltd.	The work is likely to be completed in June,2017. GM (P), BO Jammu has recommended EOT upto June,2017 which has been submitted for approval of Competent Authority.
8	244	Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244						The work is being carried out by the selected Contractor under supervision of State PWD. Work is under progress.
		(a) KM 0.00 to KM 25.00 of Ramban Division	25	18.26	-	01.01.2017	M/s Jai Buildcon Pvt. Ltd.	
		(b) KM 26.00 to KM 80.00 of Doda Division	55	24.75	-	01.01.2017	M/s SRM Contractors Pvt. Ltd.	
		(c) KM 80.00 to KM 123.60 of Kishtwar Division	43.60	15.35	-	01.01.2017	M/s SRM Contractors Pvt. Ltd.	
		(d) KM 123.60 to KM 170.00 of Chatroo Division	46.40	14.41	-	01.01.2017	M/s SRM Contractors Pvt. Ltd.	
TOTAL			225.00	75.77				

STATUS AS ON 30.06.2017								
STATE- JAMMU & KASHMIR								
Sl. No.	NH	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Commencement	Name of Contractor / Consultant	Status
2.2 Tunnel projects:								
9	1A	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00 in the state of Jammu & Kashmir on EPC mode.	14.31	7440.89	7591.16	yet to be awarded		4 Nos. bids were received by due date 30.05.2017 and time. Technical Evaluation is under progress.
10	1	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	01.04.2015	M/s SSSL/ IE-M/s EPTISA Servicios de Ingenieria SL	(i) Work is under progress, M/s EPTISA Servicios de Ingenieria SL is the Independent Engineer for this project. (ii) Physical progress is 10% (approx.) (iii) Financial Progress is 27% (approx.) (iv) 2nd Milestone was due on 01.05.2017. Progress as on 31.05.2017: (v) Ventilation portal=177.00 m (vi) Main Tunnel (West portal)=25 m (vii) Escape tunnel (West face)= 86.15 m. (viii) Construction work is scheduled to be completed on 30.04.2020.
		Total	20.81	10121.31	10271.58			
		Grand Total	683.81	10204.45	10271.58			