

STATUS AS ON 31.05.2017								
State: Nagaland						Branch Office: Kohima		
Sl. No.	NH	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
1	NH-39	Improvement of NH-39 between Imphal and Kohima.	126.00	1250.00	1587.50		M/s Stanley under JICA	(i)Date of Commencement of Services: 02.12.2015 (ii)DPR Submission date: June 2017 (iii) QAP and IR submitted.
2	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	485.15	22.05.2016/ 16.09.2016	M/s Ramky-ECI JV / M/s L. N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 7.27% (ii) Financial Progress - 3.48%
3	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	515.64	22.05.2016/ 03.08.2016	M/s Ramky-ECI JV / M/s L. N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 6.68% (ii) Financial Progress - 9.37%
4	NH-39	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	558.56	26.04.2016/ 08.08.2016	M/s Gayatri projects limited / M/s L. N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 6.03 % (ii) Financial Progress - 13.26%
	NH-39	(i) Construction of Dimapur bypass under EPC mode.(Nagaland Portion)	20.68	387.00	657	28.03.2017/	M/s Simplex Infrastructures Projects/	(i) Contract Agreement Signed on 12.04.2017 (ii) Bid for AE invited with bid due date 22.06.2017.

5		(ii) Construction of Dimapur bypass under EPC mode.(Assam Portion)	14.33	395.00	500.86			(i) Revised 3(A) is Published on 10.02.2017 (ii)NOC awaited from State Government for publication of 3(D) (iii) Bid invited for civil work with bid due date 03.07.2017. (iv) Bid for AE invited with bid due date 22.06.2017.
6	NH-39	Construction of Kohima Bypass under EPC mode.	36	1150	1460.5			M/s Highway Engineering Consultant in association with <i>M/s Agnitio Infrastructures Projects Pvt. Ltd.</i> on 09.12.2016 and DPR work under progress.
7	New NH	Simaluguri in Assam to Mon in Nagaland	84	840.00	840.00			(i) Bid received. (ii) Contract negotiation under process.
8	State	Merangkong-Tamlu-Mon Road	100	1500.00	1939.50			(i) Entrusted by MORTH on 14.02.2017 (ii) Alignment is being finalised. (iii) M/s RITES has been directed to make certain changes in the DPR and accordingly alignment will be finalised
9	State Road	Changtongya-Longleng road (New NH-702)	35	430.00	555.99			
10	State Road	Chakabama-Zunheboto road (82 Km as new NH-702A)	128	1536.00	1986.05			
11	State Road	Pfutsero- Phek road(3.5 Km as New NH-702A)	66	990.00	1280.07			
		Total	652.87	9544.55	12366.82			