

**STATUS AS ON 30.06.2017**

**Branch Office: Kathmandu (Nepal)**

S.No	NAME OF ROAD/CHAINAGES	LENGTH (KM)	COST OF WORKS (IN CRORES NRs) INCL VAT	NAME OF CONTRACTOR	BIDS CALLED ON	BIDS RECEIVED ON	BIDS FINALIZED ON	CONTRACT CONCLUDED ON	Present Status	Present Financial Progress
1	MANMAT-KALAIYA- MATIYARWA 0.00 -15.00	15	26.13	Ashish DS JV	28.8.2015	07.10.2015	30.12.2015	01.10.2016	Work Commenced	3.30%
2	MANMAT-KALAIYA- MATIYARWA 15.00- 26.66	11.66	22.45	Ashish DS JV	28.8.2015	07.10.2015	30.12.2015	01.10.2016	Joint Survey Completed	1.25%
3	BIRENDRABAZAR-YADUKUHA- MAHINTHPUR 0.00 - 17.00	17	33.75	Raman Const.	28.8.2015	07.10.2015	30.12.2015	01.10.2016	Work Commenced	3.44%
4	BIRENDRABAZAR-YADUKUHA- MAHINTHPUR 17.00-32.31	15.31	42.64	Pappu Roshan	10.11.2016	12.12.2016	18.01.2017	09.03.2017	Joint Survey Under Progress	0.70%
5	MAISTHAN-GAUSHALABAZAR- SAMSI 0.00- 26.940	25.4	64.61	Lama Danfe golden goods JV	07.12.2016	19.12.2016	07.01.2017	24.01.2017	Work Commenced	2.69%
6	TAMAGADI-SIMRAUNGADH 0.00-20.00	20	41.11	Sharma Pappu Roshan JV	27.01.2017	10.03.2017			Bid Under Evaluation	Acceptance Under Process
7	TAMAGADI-SIMRAUNGADH 20 - 39.745	19.745	41.11	Pappu Mhabir JV	27.01.2017	10.03.2017			Bid Under Evaluation	Acceptance Under Process
8	JANAKPUR-YADUKUHA 0.00 - 16.63	16.63	30.39	Diwa Nirman Sewa	28.08.2015	07.10.2015	30.12.2015	01.10.2016	Work Commenced	5.19%
9	JALESHWOR-HARDI RIVER 0.00 - 28.00	28	70.8	Sharma Pappu Roshan JV	27.01.2017	10.03.2017			Bid Under Evaluation	Acceptance Under Process
10	BIRGUNJ- THORI 0.00 - 30.00	30								Q Bid opened on 14.06.2017
11	BIRGUNJ- THORI 30-60	30							DPR under progress	Q Bid opened on 14.06.2017
12	KANEPOKHARI-RANGELI 0.00 - 25.40	25.4	62.2	Lama Danfe the Kanchanjunga Jv	27.01.2015	10.03.2017			Bid Under Evaluation	Acceptance Under Process

13	KALYANPUR-BARSAIN-SUBHRANPATTI 0.00 - 17.29	17.29	58.3	Diwa Nirman Sewa	1/3/2017	31.03.2017			Bid Under Evaluation	Joint survey commenced on 21.06.2017
14	LAMAHI- KOILABAS 0.00 - 33.036	33.036	69.83	Kalika/Kumar JV	27.01.2017	10.03.2017			Bid Under Evaluation	Acceptance Under Process
	<b>TOTAL</b>	<b>304.471</b>	<b>563.32</b>							