STATUS AS ON 30.09.2017									
State: Uttarakhand Branch Office: Dehradun									
Sl. No.	NH No.	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Name of Contractor	Status
1	134	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km	4.86	1100	1441		DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.		i) Draft 3(A) notification has been published on 08.06.2017. ii) Forest Clearance for in-principle approval for stage -1 clearance has been uploaded on 30.06.2017 with MoEF. (iii) 3D Gazette Notification published on 29.08.2017. iv) Draft PIB memorandum has been sent to Ministry for approval of AA & FS on 21.07.2017 v) Draft bidding document is under process.
2	34	Proposed Protection work at Bareti landslide zone km. 100.500 to km. 101.33	0.75	31.55	31.55		DPR Consultant - M/s. AECOM	M/s Bharat Construction	(i) LOA issued on 18.09.2017. (ii) Contract Agreement signed on 25.09.2017, with M/s Bharat Construction.
3	34	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	38.07	38.07	16.06.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	i) LOA issued on 16.06.2017. ii) Contract Agreement signed on 28.06.2017 with M/s KCC Buildcon Pvt. Ltd. (iii) Appointee date declared as 11.09.2017.
4		Askot-Dharchula-Tawaghat-Sirkha- Malpa-Garbyang-Lipu-Lekh Pass Bharat Mala Project (BMP)	147	800	800	-			
5	87E	Baijnath-Bageshwar-Balighat-Kapkot- Sama-Quiti-Birthi-Girgaon-Ratapani- Munsiyari-Darkot-Madkot-Sheraghat- Mawani-Jauljibi	215.40	2528.9	2528.9	-	M/s Voyants Solutions Pvt. Ltd		(i) Contract Agreement signed on 18.10.2016 with M/s Voyants Solutions Pvt. Ltd (ii) Inception Report submitted on 05.12.2016 (iii) Final Feasibility Report submitted on 09.06.2017 for following Stretches: (a) Baijnath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birthi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jauljibi. (b) Almora (NH-109) - Kausani-Baijnath-Tharali-Karn Prayag
6		Mana-Mussapani-Gasroli-Rattakana- Manapass Bharat Mala Project (BMP)	50.86	480	480	-			
7		Joshimath-Malari Bharat Mala Project (BMP)	62.67	620	620	-			
8	109 &109A	Almora (NH-109) - Kausani-Baijnath- Tharali-Karn Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35	-			
9	7	Rudraprayag to Josimath	100.00	1000	1000	-			(i) work has been entrusted to NHIDCL by MoRTH on dated 13.07.2017. (ii) RFP invited for maintenance work having bid due date 03.10.2017.
		Total	746.21	8170.87	8511.87				