

STATUS AS ON 28.02.2018								
State: Andaman & Nicobar Islands							Branch Office: Port Blair	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
			Civil work					
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	205.85	262.97	M/s Mantena Vasistha Bidge JV	i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance. MoEF&CC in its meeting 179th EAC meeting, held on 28th November 2017 has directed to submit supplementary EIA report on Marine Impact Assessment. The same is being prepared by DPR Consultant.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis (Package-I) .	26.00	136.79	170.23	M/s DRA Infracon Pvt. Ltd.	Contract Agreement signed with M/s DRA Infracon Pvt. Ltd. on 21.03.2017. ii) Appointed date has been finalized as 01.11.2017. iii) Utility Shifting is in progress. iv) Rs. 7.00 Crore has been transferred to BO, Port Blair regarding Utility Shifting. v) Authority Engineer for this work has been notified as M/s Eptisa Servicios DE Ingenieria S.L. with effect from 06.01.2018.
3	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. (Package-II)	55.45	316.98	409.85	M/s Vasishta Mantena NH JV	i) Contract agreement signed with M/s Vasishta Mantena NH JV and Appointed Date has been. ii) Authority Engineer for this work has been notified as M/s Eptisa Servicios DE Ingenieria S.L. with effect from 06.01.2018. iii) Trees Cutting permission & User Agency process still pending.
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	217.29	277.17	M/s. MBZ-RDS (JV)	i) Contract Agreement with M/s. MBZ-RDS (JV) has signed on 02.03.2017. ii) Appointed date has been finalized as 26.04.2017. iii) Mobilization Advance 2nd installment paid to M/s. MBZ-RDS (JV) on 01.11.2017. iv) Work is in progress, Test pile on A1 and A2 side Completed.
5	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode (Package-III) .	54.71	322.34	391	--	2 Bids have been received and under evalauation.

State: Andaman & Nicobar Islands							Branch Office: Port Blair	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode (Package-IV).	33.45	193.136	234.274	--	Bid Due Date of the work is 05.03.2018
7	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	50.11	57.61	--	L1 identified. LOA ia being issued.
A			Total (Civil work)	237.26	1442.50	1803.10		
			DPR Work					
		NH(O)	Connection between Bamboo Flat and Chatham Island in Andaman & Nicobar Islands+approaches.	2.00	2000.00	2000.00		i) H-1 has been identified as M/s S. N. BHOBE & ASSOCIATES Pvt. Ltd. iii) Contract Negotiation meeting with Consultant held on 03.01.2018. Change of name issue is being resolved.
B			Total DPR Work	2.00	2000.00	2000.00		
			NH-In Principle					
9		SH-1	Jetty-Hut-Bay-RK Pur-VK Pur	22.00	264.00	319.00		LOA for DPR issued on 23.11.2017
10		SH-4	Havelock Jetty Radha Nagar Beach	11.00	132.00	159.50		LOA for DPR issued on 23.11.2017
11		SH-5	Goving Nagar Junction-Kalapathar	9.00	108.00	130.50		LOA for DPR issued on 23.11.2017
12		SH-6	Neil Jetty Island Sitapur	4.00	48.00	58.00		LOA for DPR issued on 23.11.2017
13		SH-14	Kalra Junction on NH-4 Ramnagar	20.00	240.00	290.00		LOA for DPR issued on 23.11.2017
14		SH-15	Diglipur Bazar on NH-4 Hatilevel	24.70	296.40	358.15		LOA for DPR issued on 23.11.2017
C			Total (NH-In Principle)	90.70	1088.40	1315.15		
			Rehabilitation					
D			Total (Rehabilitation Work)	0.00	0.00	0.00		
			Maintenance & Repair					
1	NH-04	M&R	Routine Maintenance of Chidiya Tapu to Middle Strait from Km 0.00 to Km 107.00 (Km 0-12; 21-28 & 45-107) of NH-4 (old NH-223) (Maintenance Package-I)	81.00	3.13	3.13		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 3rd RA bill has been processed.
2	NH-04	M&R	Routine Maintenance of Middle Strait to Rangat from Km 107.00 to Km 220.00 (Length= 113 Km) of NH-4 (old NH-223) (Maintenance Package-II)	113.00	3.69	3.69		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 3rd RA bill has been processed.
3	NH-04	M&R	Routine Maintenance of Rangat to Diglipur (North Andamans) from Km 220.00 to Km 330.70 (Length= 110.7 Km) of NH-4 (old NH-223) (Maintenance Package-III)	110.70	2.92	2.92		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 18.07.2017 and letter to proceed on 19.07.2017. ii) Work in progress. iii) 3rd RA bill has been processed.
E			Total (Maintenance & Repair)	304.70	9.74	9.74		
			Grand Total (A+B+C+D+E)	634.66	4540.64	5127.99		