

ORIGINAL WORKS - NHIDCL																		
S.No	State	Civil works (Roads & Bridges)		Tunnel civil work		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Rehabilitation work under NH(O)		Total		
		Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in)	Length (in Km)	Cost (Rs in)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Total Nos.	Length (in Km)	Cost (Rs in Cr)
		A		B		C	D	E		F		G		H		I=A+B+C+D+E+F+G+H		
1	Andaman & Nicobar Island	237	1803	0	0			2	2000	91	1315	0	0	0	0	14	330	5118
2	Arunachal Pradesh	681	9355	0	0			239	3166	0	0	228	3306	0	0	38	1148	15827
3	Assam	403	11207	0	0			93	6416	1341	19445	1253	18168	80	265	85	3170	55502
4	Himachal Pradesh	0	0	0	0			198	2310	0	0	0	0	0	0	3	198	2310
5	Jammu & Kashmir	446	6239	6.5	2680	51	6809	67	1325	120	26	0	0	170	94	11	810	10363
6	Manipur	1.2	141	0	0			1009	8751	925	13181	0	0	591	254	36	2526	22326
7	Meghalaya	0	0	0	0			691	10183	599	8686	0	0	0	0	19	1290	18869
8	Mizoram	0	0	0	0			351	6168	492	7134	0	0	0	0	10	843	13302
9	Nagaland	64	2217	0	0			354	6388	333	4829	84	840	0	0	16	834	14273
10	Sikkim	61	1247	0	0			555	7821	165	2393	0	0	10	24	17	791	11485
11	Tripura	149	2124	0	0			0	0	352	5533	0	0	0	0	7	501	7657
12	Uttarakhand	100	1099			4.86	1441	100	1200	745	10407	1	32	1.4	70	10	947	12808
13	West Bengal	1.50	159	0	0			108	3907	0	0	0	0	0	0	4	110	4066
	Grand Total	2144	35590	6.5	2680	55.86	8250	3768	59635	5163	72946	1566	22346	852	707	270	13499	193905

S.No.	State	Maintenance & Repair	
		Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Islan	305	10
2	Assam (NEC Work)	80	265
3	Jammu & Kashmir	120	26
4	Manipur	217	161
5	Sikkim	56	16
6	Uttarakhand	100	7.35
	Grand Total	878	486

STATUS AS ON 31.01.2018								
State: Andaman & Nicobar Islands							Branch Office: Port Blair	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
			Civil work					
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	205.85	262.97	M/s Mantena Vasistha Bidge JV	i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance and likely to be received in Feb, 2018.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis (Package-I).	26.00	136.79	170.23	M/s DRA Infracore Pvt. Ltd.	21.03.2017. ii) Appointed date has been finalized as 01.11.2017. iii) Utility Shifting is in progress. iv) Revised AA&FS sent to MoRTH on 23.10.2017. v) Rs. 7.00 Crore has been transferred to BO, Port Blair regarding Utility Shifting.
3	NH-04	NH(O)	2-Lane with hard shoulder,Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. (Package-II)	55.45	316.98	409.85	M/s Vasistha Mantena NH JV	i) Contract agreement signed with M/s. vasistha mantena nh JV on 17.04.2017. ii) Appointed Date has been notified as 05.12.2017. iii) Rs. 1 lakh has been paid to CAMPA account regarding Change of User Agency from APWD to NHIDCL for tree cutting permission. iii) Trees Cutting permission & User Agency process still pending.
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	217.29	277.17	M/s. MBZ-RDS (JV)	i) Contract Agreement with M/s. MBZ-RDS (JV) has signed on 02.03.2017. ii) Appointed date has been finalized as 26.04.2017. ii) Mobilization Advance 2nd installment paid to M/s. MBZ-RDS (JV) on 01.11.2017. iii) Work is in progress, Test pile on A1 and A2 side Completed. iv) Construction of temporary bridge is in progress for piling in sea.
5	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode (Package-III).	54.71	322.34	391.01	--	i) DPR alongwith RoW details and Bid documents received. ii) AA&FS approval sent to MoRTH on 02.11.2017. iii) Project has been cleared from Standing Cost Committee (SCC) and Standing Finance Committee (SFC). iv) AA&FS likely to recieved before 07.02.2018. iv) RFP has been invited on 14.11.2017 with Bid Due Date as 07.02.2018.
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode (Package-IV).	33.45	193.196	234.274	--	i) RoW from Andaman PWD has been received by DPR Consultant. ii) Proposal amounting to Rs. 234.274 has been cleared by PATSC. iii) RFP has been invited on 11.01.2018 with Bid Due Date as 27.02.2018. iv) Inclusion of work of Pkg-IV and Pkg-V in FY 2017-18 has been recived from MoRTH. v) SFC of the proposal is scheduled on 05.02.2018.
7	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	50.11	57.61	--	i) AA&FS amounting to Rs. 57.61 Crore has been received. ii) Bids of 6 bidders has been opened on 10.01.2018. iii) Technical Result uploaded & Financial Opneing is scheduled on 31.01.2018.
A			Total (Civil work)	237.26	1442.56	1803.11		

State: Andaman & Nicobar Islands							Branch Office: Port Blair	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
			DPR Work					
8		NH(O)	Connection between Bamboo Flat and Chatham Island in Andaman & Nicobar Islands+approaches.	2.00	2000.00	2000.00		i) H-1 has been identified as M/s S. N. BHOBE & ASSOCIATES Pvt. Ltd. iii) Contract Negotiation meeting with Consultant held on 03.01.2018.
B			Total (DPR Work)	2.00	2000.00	2000.00		
			Bharatmala					
C			Total (Bharatmala)	0.00	0.00	0.00		
			NH-In Principle					
9		SH-1	Jetty-Hut-Bay-RK Pur-VK Pur	22.00	264.00	319.00	M/s S M Consultants	DPR under Progress
10		SH-4	Havelock Jetty Radha Nagar Beach	11.00	132.00	159.50		
11		SH-5	Goving Nagar Junction-Kalapathar	9.00	108.00	130.50		
12		SH-6	Neil Jetty Island Sitapur	4.00	48.00	58.00		
13		SH-14	Kalra Junction on NH-4 Ramnagar	20.00	240.00	290.00		
14		SH-15	Diglipur Bazar on NH-4 Hatilevel	24.70	296.40	358.15		
D			Total (NH-In Principle)	90.70	1088.40	1315.15		
			Rehabilitation					
E			Total (Rehabilitation Work)	0.00	0.00	0.00		
			Maintenance & Repair					
1	NH-04	M&R	Routine Maintenance of Chidiya Tapu to Middle Strait from Km 0.00 to Km 107.00 (Km 0-12; 21-28 & 45-107) of NH-4 (old NH-223) (Maintenance Package-I)	81.00	3.13	3.13		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 3rd RA bill has been processed.
2	NH-04	M&R	Routine Maintenance of Middle Strait to Rangat from Km 107.00 to Km 220.00 (Length= 113 Km) of NH-4 (old NH-223) (Maintenance Package-II)	113.00	3.69	3.69		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 3rd RA bill has been processed.
3	NH-04	M&R	Routine Maintenance of Rangat to Diglipur (North Andamans) from Km 220.00 to Km 330.70 (Length= 110.7 Km) of NH-4 (old NH-223) (Maintenance Package-III)	110.70	2.92	2.92		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 18.07.2017 and letter to proceed on 19.07.2017. ii) Work in progress. iii) 3rd RA bill has been processed.
F			Total (Maintenance & Repair)	304.70	9.74	9.74		
			Grand Total (A+B+C+D+E+F)	634.66	4540.70	5128.00		

STATUS AS ON 31.01.2018									
State: Arunachal Pradesh								Branch Office: Namsai	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
			Civil Work						
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:80.15% (iii) Financial Progress: 80.32%
2	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:44.43% (iii) Financial Progress: 43.21%
3	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	(i) Work in progress (ii) Physical Progress:80.31% (iii) Financial Progress: 76.37%
4	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:61.84% (iii) Financial Progress: 63.00%
5	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress: 20.70% (iii) Financial Progress: 19.93% (iv) LA Payment has been made on 18.04.2017.
6	52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	(i) Work in progress (ii) Physical progress : 56.91% (iii) Financial Progress: 57.17%
7	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress- 29.11% (iii) Financial Progress: 28.68%
8	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	(ii) Physical Progress- 3.29% (iii) Financial Progress: 7.81% (iv) 38% ROW provided and balance will be provided in next six months
9	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016/ 17.06.2016	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress- 53.52% (iii) Financial Progress-57.60%
10	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress- 40.87% (iii) Financial Progress- 40.21%
11	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road	21	148	210.5	02.11.2015/ 21.01.2016	M/s JKM-KCL JV /M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress- 41.41% (iii) Financial Progress-40.61%
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	(i) Work in Progress (ii) Physical Progress- 2.39% (iii) Financial Progress- 12.15%
13	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	(i) Work in progress (ii) Physical Progress: 14.21% (iv) Financial Progress-23.17%
14	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingeniero	(i) Work in Progress (ii) Physical Progress- 4.85% (iii) Financial Progress-4.37%
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress- 0% (iii) Financial Progress-10%

STATUS AS ON 31.01.2018									
State: Arunachal Pradesh								Branch Office: Namsai	
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/ M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress-7.33% (iii) Financial Progress-6.59%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing-Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.863	1058.25	1718.59	24.03.2017/	M/s DRA-ITL(JV)/ Authority Engineer bid under evaluation	(i) Contract Agreement signed on 31.03.2017. (ii) LA Payment made (iii) FC available from Km 47 to Km 62 and balance awaited. (iv) (ii) Bid received for AE and Financial Evaluation is completed. (v) Preferred bidder identified and Contract negotiation is under process.
18	New NH-113	SARDP	2 langing of Khupa - Hayuliang - Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa - Hayuliang Road) to Km 8.970 (Hayuliang - Hawaii Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA date for AE: 24.10.2017 (iv) Contract Agreement Signed on 22.11.2017. (v) Commencement date 10.12.2017
19	New NH-113	SARDP	2 langing of Hayuliang - Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang - Hawaii Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA date for AE: 24.10.2017 (iv) Contract Agreement Signed on 22.11.2017. (v) Commencement date 10.12.2017
20	New NH-113	SARDP	2 langing of Hayuliang - Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang - Hawaii Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA date for AE: 24.10.2017 (iv) Contract Agreement Signed on 22.11.2017. (v) Commencement date 10.12.2017
21	New NH-113	SARDP	2 langing of Hayuliang - Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang - Hawaii road to Hawaii Town	11.306	159.3	256.66	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA date for AE: 24.10.2017 (iv) Contract Agreement Signed on 22.11.2017. (v) Commencement date 10.12.2017
22	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Barne road	26.118	220.17	374.73	31.03.2017/	/ Authority Engineer bid under evaluation	(i) Contract Agreement Signed on 13.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) Preferred bidder identified and Contract negotiation is under process.
23	New NH-713	SARDP	Two-Laning of Joram - Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	175.65	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017
24	New NH-713	SARDP	Two-Laning of Joram - Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	176.22	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017
25	New NH-713	SARDP	Two-Laning of Joram - Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	228.72	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017
26	New NH-713	SARDP	Two-Laning of Joram - Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	244.10	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE - 04.01.2018

STATUS AS ON 31.01.2018									
State: Arunachal Pradesh								Branch Office: Namsai	
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	294.04	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	229.71	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE- 04.01.2018
29	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	199.03	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE - 04.01.2018
30	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	184.89	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE- 04.01.2018
A			Total (Civil work)	681.15	6390.79	9355.03			
			DPR Work						
31	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	10.3	110.76	145.17	-		(i) Bids invited for civil work with bid due date 16.01.2018.
32	New NH-113	SARDP	Construction of 2-lane road from Demwe to Brahmkund and Arrowa-Khupa-Hayuliang	56.17	700	905.1	13.04.2017/30.05.2017		(i) Project Awarded to M/s SM Consultants. (ii) LOA Date : 13.04.2017 (iii) Contract Agreement signed on 30.05.2017.
33	State Road	SARDP	Construction of 2-lane road from km. 15.00 (Bile end) to Km. 51.56 of Bile Migging road	36	276	356.9			(i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under process
34	State Road	SARDP	Construction of 2-lane road from km. 30.00 (Taliha end) to Km 109.3 of Taliha - Tato road	79	840	1086.1			(i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under progress
35	State Road	NK	2 langing of Diyun to Yankang	57.82	520.38	672.9	19.04.2017 / 30.05.2017		(i) Project awarded to M/s SM consulatant. (ii) LOA Date : 19.04.2017 (iii) Contract Agreement signed on 30.05.2017.
B			Total (DPR Work)	239.29	2447.14	3166.10934			
			Bharatmala						
C			Total (Bharatmala)	0.00	0.00	0.00			
			NH-In Principle						
36	NH-In Principle	NK	Daporih (Upper Subhansari) to Dollungmukh (lower Subhansari) Via Dumporijo Connecting NH-15 at Ananada Bagan	125	1562.5	1812.5			Bid recieved and Technical evaluation is under process.
37	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0			Bid recieved and Technical evaluation is under process.
38	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5			Bid recieved and Technical evaluation is under process.
D			Total (NH-In Principle)	228	2850	3306			
			Rehabilitation Work						
E			Total (Rehabilitation Work)	0	0	0			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0	0	0			
			Grand Total (A+B+C+D+E+F)	1148.44	11687.93	15827.14			

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
			Civil Work						
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37 on EPC basis	18.4	159.2	291.628	02.02.2016/ 23.05.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	(i) Financial Progress-9.8% (ii) Physical Progress-11.4% (iii) Revised Milestone 1 : 30.10.2017 (iv) Revised Milestone 2 : 28.02.2018
2	37	SARDP	4 laning from Rangagara to Kalibhor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	23.01.2017/ 23.10.2017	M/s Simplex Infrastructure/M/s STUP - Ayoleeza (JV) Consultancy	Contractor mobilised on site. Work in progress.
3	37A	SARDP	4 laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singha (JV) / M/s S A Infra	(i) Work is in progress. (ii) PHYSICAL:27.72% (iii) FINANCIAL:27.28% MSI(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not Likely)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	12.04.2017/ 01.09.2017	M/s Simplex Infrastructure/Under Bidding	Contractor mobilised on site. Work in progress. Mobilisation Advance equal to 5% of Contract Price paid to the Contractor.
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	20.10.2016 19.12.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress= 4.36% (iii) Financial Progress= 4.36% (iv) 1st Milestone: 17.06.2017 (Not achieved) (v) 2nd Milestone: 17.02.2018
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	30.03.2015 15.01.2016	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (iii) Financial Progress -27.3% (iv) Revised Milestone 1- 25.02.2017 (achieved) (v) Revised Milestone 2- 28.10.2017(Not achieved) (vi) Revised Milestone 3 - 31.03.2018
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	30.03.2015 11.12.2015	M/s ECI / M/s ITL	(i)Physical Progress - 10.57% (ii)Financial Progress-10.46% (iii) Revised Milestone 1 : 31.03.2018 (iv) Revised Milestone 2 : 31.12.2018
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	1334.92	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	(i) Financial Progress - 16.09% (ii) Physical Progress - 8.97% MS I (10%) : 18.03.16(Not achieved) MS II (30%) : 22.01.17(Not achieved) MSIII(60%) : 28.11.17 ,
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	437.39	1299.75	19.11.2014/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	(i) Work awarded to M/s GDCL on 09.11.2017. (ii) Contract Agreement signed on 21.11.2017. (iii) Appointed date fixed as 01.01.2018
10	37	SARDP	Four Laning of Jhanji In to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	1369.02	19.11.2014 / 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	(i) Work awarded to M/s GDCL on 09.11.2017. (ii) Contract Agreement signed on 21.11.2017. (iii) Appointed date fixed as 20.01.2018

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	710.02	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	(i) Financial Progress - 8.65 % (ii) Physical progress -2.47% MSI (10%) : 13.02.17(Not achieved) MSII (30%) : 16.10.17 MSIII (60%) : 29.05.18 Contractor has Mobilized its manpower and machinery on the site, as informed by Branch Office. Work is in Progress.
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	559.46	14.01.2016/ 10.08.2016	M/s Atlanta Ltd. / M/s Voyants Solutions Pvt. Ltd.	(i) Financial Progress- 7.58%. (ii) Physical progress-8.05% MSI (10%) : 06.02.17(Not achieved) MSII (30%) : 09.10.17 MSIII (60%) : 11.02.18 Contractor has Mobilized its manpower and machinery on the site, as informed by Branch Office. Work is in Progress. The Contractor has also sought EOT and has invoked Arbitration. AE has reported 'NIL' EOT in its recommendation.
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	379.32	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants Solutions Pvt. Ltd.	(i) Work is in progress. (ii) Physical Progress-37.91% (iii) Financial Progress-32.58% MSI (10%) : 26.08.16(Achieved) MSII (30%) : 04.07.17(Achieved within the grace period upto 30.08.2017) MSIII (60%) : 10.05.18 (Most Likely)
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	31	519.3	818.4	31.10.2017 26.12.2017	M/s Sushee Infra-M/s PTPS (JV) -	(i) Work awarded to M/s Sushee Infra & Mining Limited - JSC Purpetruboprovodstroy (JV) on 31.10.2017. Appointed date has been fixed as 26.12.2017. (ii) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (iii) Contractor mobilised on site. Work in progress.
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	08.04.2015 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	(i) Financial Progress- 33.48% (ii) Physical Progress-33.48% (iii) Revised Milestone I -15.06.2017 (achieved) (iv) Revised Milestone- II 10.02.2018 (achieved) (v) Revised Milestone III 05.07.2018 (vi) Revised completion- 08.02.2019
16	208A	NH(O)	Improvement and Strengthening of Road Section from Chand Khera to Kurl Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	28.10.2016 28.11.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	(i) Civil Work in progress. (ii) Physical Progress= 38.12% (iii) Financial Progress=37.50% (iv) Milestone I achieved on 31.05.2017 (scheduled on 12.01.2017) (v) Milestone II achieved on 31.12.2017 (scheduled on 26.02.2017) (vi) Milestone III slipped on 12.04.2017 (vii) Scheduled completion on 27.05.2017 (Not achieved)
A			Total (Civil work)	403.12	5523.54	11207.438			

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
			DPR						
17	44	JICA	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding)	4	200	200	17.04.2015	M/s SA Infra-DPR Consultant	(i) Draft preliminary project report submitted by the Consultant. (ii) Public consultation meeting to be reconvened due to objection of stakeholders and locals on the proposed bridge alignment.
18	38	SARDP	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00	29.36	284.4	392.21		M/s KMC - PTJV / M/s Rodic Consultants	Contract has been terminated.
19	52 & 37 (New link)	SARDP	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 on BOT (Annuity) basis	40	1545	1780	28.06.2016	M/s Louis Berger (DPR Consultant)	(i) Inception report submitted by the Consultant on 22.11.2016. (ii) DPR in progress (iii) A suspension notice issued to the Consultant on 26.10.2017 for slow progress of work. (iv) Alignment proposed by the Consultant which is under review by NHIDCL.
20	127B	JICA	2/4 lane bridge including approaches over River Brahmaputra between Dhubri on North Bank and Phulbari (on south Bank) in the state of Assam/Meghalaya on NH-127B (length=20 km.) on EPC mode under JICA	20	4044	4044	27.05.2015	M/s AECOM- DPR Consultant	<ul style="list-style-type: none"> Draft DPR has been submitted and final DPR is likely to be submitted by end of February,2018 by the Consultant. The hydraulic model study report is under process by CWPRS, Pune by end Feb. 2018 The draft DPR is presently under examination in Consultation with JICA. JICA Fact Finding Mission-I held at NHIDCL from 13.11.2017 to 17.11.2017 raised certain observations pertaining to the Environmental, Social consideration, Procurement Process and preparation of draft bidding document for the project. Fact Finding Mission-II of JICA will be having second round meeting with NHIDCL .The reply to the observation has been prepared by NHIDCL in consultation with DPR Consultant M/s AECOM and has been submitted to JICA.
Total (DPR Work)				93.36	6073.4	6416.21			

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
			Bharatmala						
21		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5			<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
22	151	ICS	Sutarkandi -Karimganj	14	175	203			<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
23	31	EC	Hapachara- Tulungia	14	175	203			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
24	31	EC	Tulungia - Jogighopa	18	225	261			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
25	37	EC	Jogighopa - Gendera	15	187.5	217.5			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
26	37	EC	Gendera - Paikan	15	187.5	217.5			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
27	37	EC	Paikan- Dudhnoi	14	175	203			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
28	37	EC	Dudhnoi- Guwahati	108	1350	1566			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
29	37	EC	Kamar Gaon- Lahowal	16	200	232			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
30	37	EC	Lahowal- Tinsukia	38	475	551			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
31	37	EC	Tinsukia- Makum	10	125	145			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
32	38	EC	Makum- Digboi	25	312.5	362.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
33	38	EC	Digboi- Margherita	13	162.5	188.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
34	62	EC	Dudhnoi-Damra	5	62.5	72.5			<ul style="list-style-type: none"> • Total 3 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
35	36	EC	Daboka- Manja	90	1125	1305			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
36	36	EC	Manja-Lahorjan	38.8	485	562.6			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
37	36	EC	Lahorjan - Khatkhali	1	12.5	14.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
38	39	EC	Numaligarh- Khatkhali	99	1237.5	1435.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
39	44	EC	Ratacheria-kalain	25	312.5	362.5			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
40	44/53	EC	Kalain-Panchgram	16	200	232			<ul style="list-style-type: none"> • Total 3 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
41	53	EC	Panchgram-Silchar	23	287.5	333.5			<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
42	44	EC	Badarpur-Agartala	253	3162.5	3668.5			<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
43	54	EC	Silchar- Vairengte	49.9	623.75	723.55			<ul style="list-style-type: none"> • Bids to be received on 13.02.2018 • DPR likely to be completed by December 2018 • To be awarded by 05.03.2018
44	53	EC	Jiribam- Silchar	55	687.5	797.5			<ul style="list-style-type: none"> • Bids to be received on 13.02.2018 • DPR likely to be completed by December 2018 • To be awarded by 05.03.2018
45	127B	ER	Srirampur- Dhubri	71	887.5	1029.5			<ul style="list-style-type: none"> • Total 7 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
46		ER	Hatsingimari - Rajabala	12	150	174			<ul style="list-style-type: none"> • Total 7 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
47		FR	Fakirganj - Dhubri	14	175	203			<ul style="list-style-type: none"> • Total 7 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
48		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 20.12.2017
49		FR	Dimow Charali- Sengajan	8.2	102.5	118.9			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 20.12.2017
50		FR	Dibrugarh Ghat / Bogbil Bridge (South Bank)- Bogbil Bridge (North Bank	8	100	116			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 20.12.2017

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
51		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 20.12.2017

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
52		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 20.12.2017
53		FR	Naltoli -Silghat	4	50	58			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
54		FR	Jorhat - Neamati	10.4	130	150.8			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
55		FR	Dimow Charali- Oriyamghat Road	62	775	899			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
56		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15			<ul style="list-style-type: none"> • Total 6 bids received on 28.11.2017 • Financial proposal opened on 11.01.2018 • DPR likely to be completed by December 2018 • To be awarded by 16.02.2018
57		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5			<ul style="list-style-type: none"> • Total 4 bids received on 30.01.2018 • Technical Evaluation in progress • DPR likely to be completed by December 2018 • To be awarded by 25.02.2018
			Total (Bharatmala)	1341	16762.5	19444.5			
			NH-In Principle						
58	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		M/s Wapcos	DPR in Progress
59	NHIP	NK	Indo-Bhutan border -Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595			
60	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5			
61	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725			
62	NHIP	NK	Baihata-Goreswar-Udaguri	50	625	725			
63	NHIP	NK	Mangaldai-Bhulianhang-Changrang	62	775	899			
64	NHIP	NK	Dudhnoi-Matia-Momoi-Goalpara-Pancharatna	103	1287.5	1493.5			
65	NHIP	NK	Haldyanjan-Mankachar road	22	275	319			
66	NHIP	NK	Aqia-Medhipara-Lakhipur	32	400	464		M/s Global Infra Tech	DPR in Progress
67	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175			
68	NHIP	NK	Lowairpowa-Kunmum	27	337.5	391.5			
69	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5			
70	NHIP	NK	Silchar- Kalain Road	30	375	435		M/s CE Testing	DPR in Progress
71	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5			
72	NHIP	NK	Kamalabari-Gamur-Jengrai-Haldibari-Tekeliphuta	50	625	725			
73	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5			
74	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696			
75	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5			
76	NHIP	NK	Moran-Naharkatia Road	56	700	812			
77	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825			
78	NHIP	NK	Dulaijan Digboi Road	34.13	426.625	494.885			
79	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48			
80	NHIP	NK	Margherita Pengeri Phibari Doondoma Road	56.76	709.5	823.02			
F			Total (NH-Inprinciple)	1252.98	15662.25	18168.21			

STATUS AS ON 31.01.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
			Rehabilitation work (Deposit work of NEC)						
81	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68	23.03.2017 15.09.2017	M/s M. P. Agarwala	(i) LOA issued on 07.03.2017 (ii) Contract Agreement Signed on 23.03.2017 (iii) Appointed Date fixed as 15.09.2017 (iv) Earthwork for subgrade in progress
82	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54	17.03.2017 27.09.2017	M/s Nabam Tullon LLP- EOI (JV)	(i) LOA issued on 03.03.2017 (ii) Contract Agreement signed on 17.03.2017 (iii) Appointed Date fixed as 27.09.2017 (iv) Earthwork for subgrade in progress
83	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33	13.04.2017 01.09.2017	M/s C S infraconstruction Limited	(i) Appointed Date fixed as 01.09.2017 (ii) Design director, proof and safety consultant appointed. (iii) Contractor has submitted proposal for sub-contracting the work.
84	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64	13.04.2017 01.09.2017	M/s C S infraconstruction Limited	(i) Appointed Date fixed as 01.09.2017 (ii) Design director, proof and safety consultant appointed. (iii) Contractor has submitted proposal for sub-contracting the work.
85	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19	13.04.2017 01.09.2017	M/s C S infraconstruction Limited	(i) Appointed Date fixed as 01.09.2017 (ii) Design director, proof and safety consultant appointed. (iii) Contractor has submitted proposal for sub-contracting the work.
E			Total (Rehabilitation Work)	79.715	214	265.38			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F)	3170.18	44235.69	55501.74			

STATUS AS ON 31.01.2018

STATE- HIMACHAL PRADESH									Branch Office: Shimla
Sl. No.	NH	Funding	Name of project	Road Length (km)	Approx.Estimate d cost (Rs in crore)	Approx. TPA including LA [In Cr]	Date of Award of Contract/ Appointed date	Name of DPR Consultant	Status
			Civil work						
A			Total (Civil work)	0.00	0.00	0.00			
			DPR						
1	21	NK	Hathithan (NH-21)-Manikaran-Pulga	42.938	430	430	-	M/s. Lion Engineering Consultants	(i) M/s. Lion Engineering Consultants is DPR consultant. (ii)Draft feasibility report approved on 29.05.2017. (iii) 3(a) notification published on 22.06.2017 (iv) Final Feasibility report submitted on 02.08.2017. (v) Drft DPR submitted on 25.11.2017
2	5	NK	Rohru-Jangla-Sungri-Taklesh-Sarahan-Jeori (NH-5)	109.6	1380	1380	-		(i) M/s. Lion Engineering Consultants is DPR consultant. (ii) Draft feasibility report approved on 29.05.2017. (iii) 3(a) notification published on 22.06.2017 (iv)) Final Feasibility report submitted on 11.09.2017. (v) Drft DPR submitted on 25.11.2017
3	5	NH(O)	Chandigarh-Karoran-Tanda-Premura-Gariran-Paploha-Bar-Shilukurd-Jangesh-Kasuali-Dharpur (on NH-5)	45.603	500	500	-		(i) M/s. Lion Engineering Consultants is DPR consultant. (ii)Draft feasibility report approved on 29.05.2017. (iii) 3(a) notification published on 22.06.2017. (iv) Final Feasibility report submitted on 24.07.2017. (v) Drft DPR submitted on 25.11.2017
B			Total (DPR Work)	198.14	2310.00	2310.00			
			Bharatmala						
C			Total (Bharatmala)	0.00	0.00	0.00			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F)	198.14	2310.00	2310.00			

STATUS AS ON 31.01.2018									
STATE- JAMMU & KASHMIR									
Sl. No.	NH	Funding	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commencement	Name of Contractor / Consultant	Status
			Tunnel Works (under Construction)						
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	01.04.2015	Concessionaire-M/s Srinagar Sonamarg Tunnelway Limited IE-M/s EPTISA Servicios de Ingenieria SL	(i) Work is under progress. (ii) West Portal: Egress Tunnel: Current Progress: 953.5 m Current Activity: Face Drilling is in progress. Main Tunnel from MCP1: Current Progress: 755 m Current Activity: Mucking is in progress. Main Tunnel: Current Progress: 378 m Current Activity: Forepoling is in progress. Ventilation Tunnel: Benching is in progress. East portal: Work has been stopped due to deposition of heavy snow. (iii) Construction work is scheduled to be completed on 30.04.2020.
A			Total (Tunnel Works (under Construction))	6.50	2680.42	2680.42			
			Rehabilitation						
2	244	NH(O)	Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244						
		NH(O)	(a) KM 0.00 to KM 25.00 of Ramban Division	25	18.26	24	15.12.2016/ 01.01.2017	M/s Jai Buldcon Pvt. Ltd.	Physical Progress: 90% Financial Progress: 75%
		NH(O)	(b) KM 26.00 to KM 80.00 of Doda Division	55	24.75	32	14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 65% Financial Progress: 56%
		NH(O)	(c) KM 80.00 to KM 123.60 of Kishtwar Division	43.60	15.35	20	14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 98% Financial Progress: 85%
		NH(O)	(d) KM 123.60 to KM 170.00 of Chatroo Division	46.40	14.41	19	14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 100% Financial Progress: 85%
B			Total (Rehabilitation Work)	170.00	72.77	93.87			
			Tunnel Works (under award/ DPR)						
3	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658.42	6808.69	19.01.2018 Commencement date not given yet.	Contractor- M/s IL&FS Transportation Networks Limited	(i) LOA has been issued to M/s IL&FS Transportation Networks Limited on 19.01.2018. (ii) Contract Agreement has been signed with the succesful bidder on 24.01.2018.
4	244	NH(O)	Preparation of DPR for two lane Tunnel at Sudhmahadev and Sinthan pass on Sudhmahadev-Goha and Kishtwar-Sinthan Pass-Khanabal Section of NH-244. (Valloo La (10 km) & Dharanga (4.5 km) on NH-244)	14.5	174		yet to be awarded		Preferred bidder H1 has been identified. The work is expected to be awarded by the 1st week of February, 2018.
5	NH-3	NH(O)	Preparation of DPR for Tunnel at Laachunga La (14.5 km)	14.5					
6	NH-3	NH(O)	Preparation of DPR for Tunnel at Tanglang La (7.3 km) on NH-3	7.3					
D			Total (Tunnel Works (under award/ DPR))	51	6832	6809			
			Road works (Under award/DPR)						
7	NH-144A	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length in the state of Jammu and Kashmir to be executed on EPC basis (Pkg-II)	5.2	332.48	404.17			Bids for the work has been invited with Bid Due Date as 19.02.2018
	NH-144A	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Hanuman chowk (Km 30.000) of 24 Km length in the state of Jammu and Kashmir to be executed on EPC basis (Pkg-III)	24	260.77	325.7			Bids for the work has been invited with Bid Due Date as 19.02.2018
	NH-244	NH(O)	Widening and upgradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir	16.99	174.34	225.82			Bids for the work has been invited with Bid Due Date as 19.02.2018
E			Total (Civil work)	46.19	767.59	955.69			

STATUS AS ON 31.01.2018									
STATE- JAMMU & KASHMIR									
Sl. No.	NH	Funding	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commencement	Name of Contractor / Consultant	Status
			DPR						
8	244	NH(O)	Preparation of DPR for two lanning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass)	274	3708.00	3708.00	14.10.2016/ 29.10.2016	DPR Consultant- M/s Wadia Techno Engineering Services in association with M/s Zoma Engineers	Phase-I : Chennai-Sudhmahadev-Goha-Khellani (i) Final DPR is submitted 30.12.2017. (iv) The project is likely to be put out for bidding by February 2018.
9	State Road	NK	Punch-Uni (New Alignment)	67	1325.00	1325.00	20.12.2016/ 20.12.2016	M/s LN Malviya Inf. Project Pvt Ltd	(i) These projects are not included in the Bharatmala projects sanctioned by the Government and hence it is proposed to keep these projects in abeyance. (ii) Being the isolated project it was also decided to transfer these projects to BRO for which a request letter will be issued by Home Ministry to MOD.
10	State Road	NK	Baramullah on NH-1A to Gulmarg	39					
11	NH-1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities: (i) For construction of Approach Roads with Avalanche Protection Works to West and East portal of the proposed Zojila Tunnel between (between Battal and Minamarg) from km 82.00 to km 95.00 on Srinagar-Leh road (NH-1) and; (ii) For making the NH-1 from Z-Morh Tunnel to proposed Zojila Tunnel (approx. 20 km) all weather road in the State of Jammu & Kashmir	20.00	250	250	yet to be awarded		Bids have been invited with Bid Due Date as 05.02.2018.
F			Total (DPR Work)	400	5283	5283			
			Maintenance						
2	244	M&R	Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) of NH-244	25	0.86	1	19.12.2017/ -	M/s JAI Buildcon Pvt Ltd.	LOA has been issued for new maintenance work for the year 2018.
3	244	M&R	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre-Mixed Surfacing/Mixed seal Surfacing (PC) on Balote-Kishtwar-Chettoo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 in the state of Jammu & Kashmir.	14.00	6.99	8			02 Nos of bidders out of 04 bidders are technically qualified, the financial bids for the same shall be opened.
4	244	M&R	Emergency Restoration of road by way of clearance of side drains, construction of R/walls and providing & laying of WBM & closed graded Premix Carpeting/Mixed Seal Surfacing on Sinthan Pass-Khanabal road, NH-244 from km. 184.000 to km 265.000 and Providing and supplying of construction equipments including driver, loading/unloading arrangements, fuel, lubricants and attachments for misc. work as and when required basis from 171.000 to km 265.000 in the State of Jammu & Kashmir	81.00	12.47	17			M/s Khanday Infrastructure Limited has been identified as the L1 bidder.
C			Total (Maintenance & Repair)	120.00	20.32	25.80			
			Bharatmala						
G			Total (Bharatmala)	0.00	0.00	0.00			
			NH-In Principle						
H			Total (NH-In Principle)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F+G+H)	793.30	15656.52	15847.47			

STATUS AS ON 31.01.2018								
State: MANIPUR							Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant/Contractor	Status
			Civil Work					
1	53	NH(O)	Barak Makru Bridge	1	109	141	M/s Bhartiya Infra Project Ltd.	(i). LOA issued to BIPL on 01.12.2016 (ii) Appointment date given on 27.04.2017.
A			Total (Civil work)	1.20	109.00	141.00		
			DPR Work					
2	102C	SARDP	Pallel-Chandel Section	18	195	252	M/s CE Testing	(a) LOA issued on 26.10.2017. (b) Date of Commencement of services 22.11.2017. (c) QAP and IR submitted on 02.01.2018 DPR work in progress
3	129A	NK	Two laning with paved shoulders from Maram-Peren - Dimapur	204	1259	1624		
4		NK	2 laning with paved shoulder from Tamenglong in Manipur to Peren in Nagaland via Longdi Pabram	100	1030	1329	M/s CE Testing	(a) LOA issued on 26.10.2017. (b) Date of Commencement of services 22.11.2017. (c) QAP and IR submitted on 02.01.2018 DPR work in progress
5	137	SARDP	2 laning of Tamenglong- Khonsang road	40	121	156	M/s PNG Planning & Structural Consultant Pvt. Ltd. (Rs 0.799 Cr)	(i). Letter of Acceptance issued on 23.11.2015 (ii) Extension of Time has been granted up to 30.05.2017. (iii). Final DPR for 2 laning of the road is received on 29th July 2017.
6	102A	ADB	Ukhrul -Toloi- Tadubi	115	1248	1610	M/s CE Testing (Rs 3.26 Cr)	(i) Date of commencement 16.12.2015 (ii) Date of Completion is 15.09.2016 (iii) Final DPR (including drawings and draft bidding (ICB) documents) EMP, RAP Submitted on 15.09.2016. (iv) LA estimates awaited.
7	State Road	NK	Two laning with paved shoulders from Haflong- Tamenglong Via Lia Sang & Tausem	150	1628	2100	M/s L.N. Malviya (Rs 5.07 Cr)	(i) Date of commencement 02.01.2017 (ii) Date of Completion is 09.10.2017. (iii) QAP document and Inception Report submission on 06.03.2017 (iv) Draft feasibility report is submitted on 15.01.2018.
8	State Road	NK	Two laning with paved shoulders from Jiribam to Tipaimukh	105	1140	1470		
9	202	NK	Two laning with paved shoulders from Jessami to Nagaland Border	12	130	168	M/s SM Consultant (Rs 1.50 Cr)	(i) Date of commencement 28.12.2016 (ii) Date of Completion is 22.08.2017 (iii) Draft Feasibility Study Report including option study report submitted on 27.04.2017. (iv) Total length Yaingokopi-Jessami-Nagaland Border road is 182 km, out of which 170 km has been included in BharatMala Pariyojna.
10	39	NH(O)	Moreh Bypass	3	30	42	M/s Choice Consultancy (Rs 0.24 Cr)	(i) Date of commencement 22.09.2016 (ii) Date of Completion is 15.01.2017. (iii) Final DPR incorporating compliance of comments of client submitted on 14.01.2017 (iv) Extension of Time has been granted up to 30.09.2017.
11	2	NK	Churachandpur-Tipaimukh road	262				The Stretch entrusted to NHIDCL vide Gazette dated 29.09.2017. Tender for DPR preparation is being invited.
B			Total (DPR Work)	1009	6781	8751		

STATUS AS ON 31.01.2018								
State: MANIPUR								Branch Office: Imphal
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant/Contractor	Status
			Bharatmala					
12		BR	Shangshak-Nampisha	90	1125	1260		DPR under Progress
13	53	EC	Imphal-Jiribam	220	2750	3080		Change of Scope for Imphal-Jiribam
14	102B	EC	Tuivai- Singnhat	89	1112.5	1290.5		DPR under Progress (M/s CE Testing)
15	102B	EC	Singnhat- Churachandpur	35	437.5	507.5		DPR under Progress (M/s CE Testing)
16	150	EC	Churachandpur-Moirang	19	237.5	275.5		
17	150	EC	Moirang-Imphal	42	525	609		DPR under Progress
18	150	EC	Jessami-Yaingangpopki	170	2125	2465		DPR under Progress
19	39	EC	Mao-Imphal	106	1325	1537		DPR under Progress
20	39	ICR	Alternate Alignment	59	738	826	M/s Sheladia Inc.	DPR Completed
21	39	ICR	Imphal -Moreh	95	1188	1330	M/s Sheladia Inc.	(i). Land Acquisition (LA) estimate awaited from State Govt. (ii). PIB meeting held on 25.04.2017 and Minutes approved. (iii) CCEA Approved on 12 July 2017. (iv) The bids for package-I from km m330 to km 350 (20 km) and Package-II from km 350.00 to km 395.68 (45.68 km) received on 29.11.2017 and evaluation sent to ADB for confirmation before opening the financial bid.
C			Total (Bharatmala)	925	11563	13181		
			NH-In Principle					
D			Total (NH-In Principle)	0.00	0.00	0.00		
			Rehabilitation					
22	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49	M/s Satya Builders	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017
23	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62	M/s Bhartiya Infra Projects Ltd.	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii). Work in progress.
24	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59	M/s Garg & Sons Estate Promoters Pvt Ltd	(i)Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018
25	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.8	3.8	M/s Bhartiya Infra Project Ltd.	Comencement/Start date 27.10.2016. Work in progress
26	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	14.9	12	M/s Shongvah Thanmi	Comencement/Start date 31.10.2016. Work in progress
27	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13	M/s Bhartiya Infra Project Ltd.	Comencement/Start date 27.10.2016. Work in progress

STATUS AS ON 31.01.2018								
State: MANIPUR								Branch Office: Imphal
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant/Contractor	Status
28	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	15.6	18	M/s Haokhotinlen Vaiphei	(i)Contract Agreement signed on 11.05.2017 (ii)Letter to proceed issued on 12.05.2017. Work in progress
29	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	15.4	18	M/s Haokhotinlen Vaiphei	(i)Contract Agreement signed on 11.05.2017 (ii)Letter to proceed issued on 12.05.2017. Work in progress
30	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	14.8	19	M/s K .Morung & sons.	LOA issued .on 20.12.2016 and work in progress
31	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-II)	40	0.8		M/s JKS	Date of commencement of the project was 17.08.2017.
32	NH 137	NH(O)	Pallel-Chandel Road	18	0.89		M/s K .Morung & sons.	Date of commencement of the project was 21.08.2017.
33	NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	217	3		M/s NDS Construction	Date of commencement of the project was 30.08.2017.
E			Total (Rehabilitation Work)	591	213	254		
			Maintenance					
34	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	72	33	52	M/s HVS Construction Materials Pvt. Ltd.	(i) Contract agreement signed on 26.04.2017. (ii) Letter to proceed issued on 28.04.2017. (iii) Commencement /Start date is 01.04.2017
35	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	70	31	43	M/s Nidhi Creative Infrastructure Pvt. Ltd	(i) Contract agreement signed on 17.04.2017. (ii) Letter to Proceed issued on 01.05.2017 (iii) Commencement /Start date is 11.03.2017
36	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	75	43	67	M/s Bhartia Infra Pvt. Ltd.	(i) Contract agreement signed on 08.05.2017. (ii) Letter to Proceed issued on 18.05.2017 (iii) Commencement /Start date is 01.04.2017
F			Total (Maintenance & Repair)	217	107	161		
			Total (A+B+C+D+E+F)	2743.2	18772.7	22487.2		

STATUS AS ON 31.01.2018									
STATE-MEGHALAYA			Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Branch Office: Shillong
Sl. No.	NH	Funding							Status
			Civil Work						
A			Total (Civil work)	0.00	0.00	0.00			
			DPR Work						
1	40	SARDP	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.405	258.37	258.37	-	M/s L.N. Malviya	(i) LA estimate for first 10 Km have been prepared by DC, West Khasi Hills District. (ii) Revenue & Disaster management Department could not notify due to non-receipt of consent from Khasi Hill Autonomous District Council. (iii) Remaining stretch has to be realigned and LA will be initiated only after finalisation of DPR. (iv) Award of Consultancy services under process.
2	51	EAP	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.5	360.3	519.95	-	M/s Theme Consultancy	(i) Bid for Civil work invited with bid due date 15.02.2018
3	State Road	NK	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	38.00	266.0	1862.0	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Work is being maintained by State Govt. Consultant refused to Sign Tripartite Supplementary Agreement.
4	State Road	SARDP	Upgradation to 2-lane of State road Stretches from Nongstoin - Wakhaji.	43.06	265.91	365.66		M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Due to non-issuance of NOC for KHADC, Meghalaya, bid for civil work has been annulled as per the recommendations of HPC.
5	State Road	SARDP	Upgradation of Wakhaji - Phlangdilo - Ranikor (Tentative Length = 30.00 Km) and Domiasiat- Mawthabah road (Tentative length = 5.00 Km) to 2-lane Total = 35.00 Km.	35	259.37	259.37	-	M/s Chaitanaya Projects Consulting Pvt Ltd	(i) Work being maintained by State Govt. Consultant refused to Sign Tripartite Supplementary Agreement.
6	State Road	SARDP	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai-Kyrshai road upto Meghalaya - Assam border to 2-lane - Tentative length = 69.50 Km.	69.5	426	426	-	M/s Holtec Consulting Pvt. Ltd	(i). During the meeting taken by Chief Secretary, Government of Meghalaya, it was directed that State, PWD shall provide the land acquisition details to the concerned DC within 10 days. (ii). The Consultant to submit final DPR while incorporating the changes in the 500 mtr length at the starting point, as per suggestion of State, PWD. (iii) Tripartite Supplementary agreement signed between NHIDCL, State PWD Meghalaya & M/S Holtec Consulting Pvt. Ltd. on 31.05.2017.
7	State Road	NK	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag-Mahendraganj (near Bangladesh border)	52	650	754		M/s L.N. Malviya	New Projects: (i) Approved 'In-Principal' for declaration as new NH and asked NHIDCL for preparation of DPR vide Ministry's letter no. NH-14012/15/2013-P&M (Pt-23) dated 16.09.2015. (ii) M/s L.N. Malviya has been identified as the H1 bidder. (iii) Bid for civil work has been annulled.
8	State Road	NK	Detailed Project Preparation for Mawngap (on old NH 44E)-Mawphlang-Laitmusiang-Mawkyrwat-Rangthong-Nongnah-Dirang-Khadphra (Ranikor) (near Bangladesh border)	96	1200	1392			
9	NH-62	JICA	Assam/Meghalaya border to Dalu via Baghmara	185		2983		M/s Stanley Consultant	Alignment approval awaited from State Government, Meghalaya . LA is under progress, DPR is under progress.
10	127B	JICA	Phulbari to Tura	79	1185	1363			Case has been taken up for transfer of DPR from State Government to NHIDCL from MoRTH.
B			Total (DPR Work)	691	4871	10183			

STATUS AS ON 31.01.2018									
STATE-MEGHALAYA						Branch Office: Shillong			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
			Bharatmala						
11		SARDP BMP	Baghmara-Rongra-Mahadeo-Ranikor	206	2575	2987			<ul style="list-style-type: none">• DPR under progress• Final DPR Submitted
12	40	JICA	Dawki - Shillong	95	1187.5	1377.5			<ul style="list-style-type: none">• DPR under progress• Final DPR submitted on 23.08.2017 Under JICA funding loan agreement to be signed
13		EC	Nengkra – William Nagar	16	200	232			<ul style="list-style-type: none">• Total 3 bids received on 30.01.2018• Technical Evaluation in progress• DPR likely to be completed by December 2018• To be awarded by 25.02.2018
14	40	EC	Mawlyngkhung- Mawryngkneng (Shillong bypass)	49	612.5	710.5			<ul style="list-style-type: none">• Total 3 bids received on 30.01.2018• Technical Evaluation in progress• DPR likely to be completed by December 2018• To be awarded by 25.02.2018
15	40	EC	Mawryngkneng- West Jaintia Hills	19	237.5	275.5			<ul style="list-style-type: none">• Total 3 bids received on 30.01.2018• Technical Evaluation in progress• DPR likely to be completed by December 2018• To be awarded by 25.02.2018
16	40	EC	West Jaintia Hills- Jowai	7	87.5	101.5			<ul style="list-style-type: none">• Total 3 bids received on 30.01.2018• Technical Evaluation in progress• DPR likely to be completed by December 2018• To be awarded by 25.02.2018
17	44	EC	Jowai-Ratachera	101	1262.5	1464.5			<ul style="list-style-type: none">• Total 3 bids received on 30.01.2018• Technical Evaluation in progress• DPR likely to be completed by December 2018• To be awarded by 25.02.2018
18		EC	Damra-Nengkra	66	825	957			<ul style="list-style-type: none">• Total 3 bids received on 30.01.2018• Technical Evaluation in progress• DPR likely to be completed by December 2018• To be awarded by 25.02.2018
19		FR	Rajabala- Fakirganj	40	500	580			<ul style="list-style-type: none">• Total 7 bids received on 28.11.2017• Financial proposal opened on 11.01.2018• DPR likely to be completed by December 2018• To be awarded by 16.02.2018
C			Total (Bharatmala)	599.00	7487.50	8685.50			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0			
			Grand Total (A+B+C+D+E+F)	1290.47	12358.45	18868.85			

STATUS AS ON 31.01.2018

STATE: MIZORAM									Branch Office: Aizawl
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (In Cr)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority Engineer	Status
			Civil work						
A			Total (Civil work)	0.00	0.00	0.00			
			DPR						
1	54	EAP/BMP	(i) km 8-125 (Civil Pkg. 1 & 2)	110.26	1283.03	1917.44	Yet to be awarded	Yet to be selected	<p>(i) Final DPRs received. View of NHIDCL on draft EPC agreement sent to JICA vide letter dated 17.03.2017. Matter is being pursued with JICA.</p> <p>(ii) As advised by JICA work of Additional topographical and Geological Survey has been awarded to M/s BPC Consultant India Pvt Ltd. and is under progress. Inception Report for additional Topographical and Geotechnical survey work has been submitted by the DPR Consultant.</p> <p>(iii) An area of 272.38 Ha private lands has been identified under Phase-I (non- settlement area) for which an amount of Rs. 48.08 Crores demanded (50% of the approximate cost of acquisition worked out by the Collectors) has been deposited with G/o Mizoram on 26.09.2017.</p> <p>(iv) Publication of Notification for non-settlement area u/s 19 of MLARR, 2016 (equivalent to 3 (D) of NH Act) has been issued as follows: AIZAWL SERCHHIP LUNGLEI LAWNGTLAI SAIHA 31.10.17 02.11.17 30.10.17 23.10.17 08.11.17</p> <p>(v) Determination of Amount of compensation u/s 27 of MLARR Act (equivalent to 3 (G) of NH Act) is under progress.</p> <p>(vi) Forest clearance for Package 1 and Package 3 from the MoEF-RO, Shillong which needs to be expedited. In-principle approval for package-2 has been granted on 13.11.2017. Demand Note for Package-2 for an amount of Rs 5.11 Lakhs has been sent to HO NHIDCL New Delhi on 03.01.2018. The same has been paid on 25.01.2018.</p> <p>(vii) CCEA approval has been accorded by the Cabinet Committee on 22.03.2017. Loan Agreement has been signed between Govt. of India and Govt. of Japan on 31.03.2017. JICA ODA Loan (ID-P 249) has been effectuated on July 26, 2017 as communicated vide JICA's letter no. JICA (ID) 29 -373 dated August 7, 2017.</p> <p>(viii) Invitation of bids for Expression of Interest has been published with Bid Due Date as 21.11.2017. Technical Evaluation is under progress. Based on the consent of JICA on EPC documents Bid documents for civil construction work has been sent to MoRTH & JICA. MoRTH has concurred EPC documents vide letter no. A-12024/14/2015-NHIDCL Cell dated 06.11.2017 and JICA has concurred EPC documents vide letter no. JICA (ID) 29-781 dated 28.11.2017.</p> <p>(ix) Bids for Civil Construction work have been invited for all 8 packages with due date on 15.02.2018.</p> <p>(x) M/s PNG Planning and Structural Consultants Pvt. Ltd. has been selected bidder to carry out Consultancy Services for construction of 4 nos. of Bypasses. under JICA ODA loan (Phase-2). LOA has been issued on 17.01.2018.</p>
2		EAP/BMP	(ii) Km 125-250 (Civil Pkg. 3 to 5)	118.30	1530.09	2238.55			
3		EAP/BMP	(iii) km 250-380 (Civil Pkg. 6 to 8)	122.60	1350.93	2011.59			
B			Total (DPR)	351.16	4164.05	6167.58			

			Bharatmala Projects					
4	6	ICR	Kawlkulh- Champhai	70	875	1015		<ul style="list-style-type: none"> ● DPR for Kawlkulh- Champhai has already been completed. DPR to be transferred.
6	302	ICR	Lunglei- Tlabung	97	1212.5	1406.5		<ul style="list-style-type: none"> ● DPR Completed by PWD. To be transferred
7		ICR	Tlabung -Kawarpuchiah	14	175	203		<ul style="list-style-type: none"> ● Total 3 bids received on 23.11.2017 ● Technical Evaluation in progress Financial bid opened on 02.01.2018
8	6	EC	Seling-Kawlkulh	78	975	1131		<ul style="list-style-type: none"> ● DPR completed by State PWD and to be taken over by NHIDCL
9	102B	EC	Kawlkulh-Tuivai	122	1525	1769		<ul style="list-style-type: none"> ● Total 3 bids received on 23.11.2017 ● Technical Evaluation in progress Financial bid opened on 02.01.2018
10	54	EC	Vairengte - Sairang	111	1387.5	1609.5		<ul style="list-style-type: none"> ● Bids to be received on 13.02.2018 ● DPR likely to be completed by December 2018 ● To be awarded by 05.03.2018
C			Total (Bharatmala)	492	6150	7134		
			NH-In Principle					
D			Total (NH-In Principle)	0	0	0.0		
			Rehabilitation Work					
E			Total (Rehabilitation Work)	0	0	0		
			Maintenance & Repair					
F			Total (Maintenance & Repair)	0	0	0		
			Grand Total (A+B+C+D+E+F)	843.16	10314.05	13301.58		

STATUS AS ON 31.01.2018								
State: Nagaland							Branch Office: Dimapur	
Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Status
			Civil Work					
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01	31.03.2016/ 16.09.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd. (i) Physical Progress - 19.66% (ii) Financial Progress - 23.68% (iii) EOT approved as per the recommendation of EC MoM dated 10.11.2017
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72	31.03.2016/ 30.08.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd. (i) Physical Progress -26.52% (ii) Financial Progress - 29.7% (iii) EOT approved as per the recommendation of EC MoM dated 10.11.2017
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98	31.03.2016/ 08.08.2016	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd. (i) Physical Progress - 9.67 % (ii) Financial Progress - 19.67% (iii) Letter from GM (T) dated 01.08.2017 to Principal Secretary, Karbi-Anglong district, Assam regarding LA. (iv) Cure notice issued on 16.06.2017 due to slow progress. (v) Meeting was held at RO-NE and HQ on 22.06.2017 and 11.07.2017 respectively to review the progress. (vi) EOT proposal from ED(P) awaited
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka- Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02	28.03.2017/ 05.09.2017	Simplex Infrastructures Limited / -- (i) Physical Progress- 0.00% (ii) Financial Progress- 5.00% (iii) Contract Agreement with consultant M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd executed dated 27.12.2017
A			Total (Civil work)	63.54	1453.55	2216.73		

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
			DPR Work						
5	NH-39	SARDP	Consultancy Services for Feasibility Study and Detailed Project Report for 4 laninig of of Kohima bypass connecting NH-39,NH-150, NH-61 on EPC mode in the state of Nagaland	36	1150	1460.5	26.10.2016 / 12.12.2016	Highway Engineering Consultant in association with Agnitio Infrastructures Projects Pvt. Ltd.	(i) DPR work under progress (Alignment finalization). (ii) "Minutes of the Consultative Meeting held on 21.09.2017 at Secretarait Conference Hall regarding 4 (four) SARDP-NE Roads and Kohima Bypass" has been received on 12.10.2017. (iii) DO letter issued to State govt for Land Acquisition.
6	NH-39	SARDP	(iii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km) in the State of Assam under Phase-A of SARDP-NE	14.33	394.39	500.09	-- / --	-- / --	(i) Revised 3(A) published, 3D & 3G proposal awaited from GM(P). (ii) Bid invited for civil work with bid due date 20.02.2018. (iii) Contract Agreement with consultant M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd executed dated 27.12.2017
7	State Road	SARDP	Merangkong-Tamlu-Mon (MTM) Road (SARDP-NE)	86.835	1085.4375	1266.92265	--	Rites Limited	(i) Entrusted by MORTH on 14.02.2017. (ii) Alignment of 2 roads i.e. PP & CZ road has been approved by Competent Authority of NHIDCL vide MoM dated 17.10.2017. However other two roads i.e. MTM & CL road some reservation by state govt. To sort out the issues of these two roads. (iii) LA plan to be prepared for fixing of centre line & ROW based on data provided by M/s RITES Ltd through contractor, M/s Alliance Engineer's Consultants. (Contract Agreement signed on 19.01.2018) (v) MD, NHIDCL proposed (in MoM dated 17.10.2017 that NHIDCL would take an experimental step to develop and identification stretch for chemically treated pavement CL road was selected to develop having with 38.5 Km to be constructed with chemically treated sub-base and base course. (vi) "Minutes of the Consultative Meeting held on 21.09.2017 at Secretariat Conference Hall regarding 4 (four) SARDP-NE Roads and Kohima Bypass" has been received on 12.10.2017. (vii) Deed of agreement for LA of all three road except CL road received from GM (P). (viii)NHIDCL has invited Bids for three roads i.e. Phek-Pfutsero Road, Chakabama-Zunheboto road and Merangkong-Tamlu-Mon Road.
8	702	SARDP	Changtongya-Longleng (CL) road	38.5	481.25	561.715			
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road	115.53	1444.125	1685.5827			
10	702A	SARDP	Pfutsero- Phek (PP) road	62.558	781.975	912.72122			
B			Total (DPR)	353.75	5337.18	6387.53			

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
			Bharatmala Projects						
11		BMP	Jessami - Akegwo	58	725	841			<ul style="list-style-type: none"> ● Total 3 bids received on 23.11.2017 ● Technical Evaluation in progress Financial bid opened on 02.01.2018
12	150	EC	Kohima-jessami	125	1562.5	1812.5			
13		BMP	Akegwo - Avangkhu	91	1137.5	1319.5			<ul style="list-style-type: none"> ● Total 3 bids received on 23.11.2017 ● Technical Evaluation in progress Financial bid opened on 02.01.2018
14	39	BMP	Khatkhati-Chumukedeima	23	287.5	333.5			i) Total 6 bids received on 28.11.2017. ii) Technical Evaluation in progress iii) DPR likely to be completed by December 2018 (iv) To be awarded by 20.12.2017
15	39	EC	Kohima -Mao	36	450	522			
C			Total (Bharatmala)	333.00	4162.50	4828.50			
			NH-In Principle						
16	New NH	NHIP	Consultancy Services for carrying out Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services in respect of Two Laning with paved shoulder NH configuration from Simaluguri-Bihubar on NH-702C in the State of Assam to Mon on NH 702 in the state of Nagaland	84	840.00	840.00	-- / --	M/s S M Consultants	(i) Contract Agreement signed on 11/09/2017 (ii) Commencement Date is 03.10.2017. (iii) Alignment decision awaited from State Govt.
D			Total (NH-In Principle)	84.00	840.00	840.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0	0	0			
			Grand Total (A+B+C+D+E+F)	834.29	11793.23	14273			

STATUS AS ON 31.01.2018									
STATE: SIKKIM									
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
			Civil Work						
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii)3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017. (iv) Appointed date declared as 01.11.2017
2	510	SARDP	(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km) (ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	32.5	371.42	665.85	M/s CM Solutions	(i) M/s AARPEE Infra project Pvt.Ltd. (ii) M/s S&P Infrastructure Pvt. Ltd. M/s Technocrats Advisory Services Private Limited(AE)	(i) Contract Agreement Signed on 17.04.2017 (ii) In principal approval for stage -I clearance has been received on 21.06.2017. (iii) Appointed date declared as 01.11.2017
3	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF & CC, New Delhi. (iv) Physical Progress = 10%
A			Total (Civil Work)	61.006	745.63	1246.71			
			DPR Work						
4	717 B	SARDP	PKG II : Rishi Border -Rolep (NH-717B)	45.78	549.36	663.81	M/s SA Infrastructure Pvt.Ltd.		(i) 3(A) by 15.05.2018. (ii) DPR submitted, under examination.
5	717 B	SARDP	PKG III : Rolep-Menla (NH-717B)	43.84	526.08	635.68	M/s SA Infrastructure Pvt.Ltd.		(i) DPR by 30.02.2018.
6	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool- Pakyong in the state of Sikkim	15.5	158.05	204.44	M/s CM Solutions	-	(i) DPR received . (ii) Bid invited with bid due date 15.02.2018. (iii) 3(A) published on 29.08.2017.
7	510	SARDP	Rabongla-Ranjit Bridge	30	360	435	M/s CM Solutions	-	(i) Final DPR awaited likely in feb 2018. (ii) Bid Planned by feb. 2017.

STATUS AS ON 31.01.2018									
STATE: SIKKIM						Branch Office: Gangtok			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
8	510	SARDP	Legship-Gyalshing	18	216	261	M/s CM Solutions	-	(i) DPR by Feb. 2017
9	NH-10	SARDP	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone (west Bengal Portion)	18	216	261			
10	NH-10	NH(O)	Construction of Additional Bridge adjacent to the existing bridge at Km 52.100 on NH-10 at Rangpo at the border of West Bengal and Sikkim State on EPC Mode	0.24	13.01	18.70	M/s CM Solutions	-	(i) Bid Annuled due to Administrative reasons. (ii) 3(A) has been published on 27.09.2017. (iii) Change in name of user agency from BRO to NHIDCL is awaited from Forest Dept.
11	310A New	SARDP	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550	-	-	(i) Work is With BRO.
12		NHIP	(i) 2 laning with paved shoulder of Namchi-Ravangla-Tashiding-Yusksun-Geyzing road section (length-122Km) in the State of Sikkim (ii) 2 laning with paved shoulder of Geyzing-Dentam-Uttarey-Chiwabhanjang road section (length-55 Km) in the State of Sikkim (iii) 2 laning with paved shoulder of Ravong-Phamtum-Dzongu-Upper Dzongu-Chungthang road section (length-150 Km) in the State of Sikkim.	327	3924	4578	M/s L.N. Malviya Infra Projects Pvt. Ltd. in Association with Agnitio Infrastructure Project Pvt. Ltd.		(i) LOA issued dated 27.07.2017. (ii) Contract Agreement signed on 22.08.2017, with M/s L.N. Malviya Infra Projects Pvt. Ltd. in Association with Agnitio Infrastructure Project Pvt. Ltd. (iii) Draft Feasibility Report has been submitted on 21.12.2017 at Branch Office.
13	NH-10	NH(O)	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode	0.42	27.50	34.61	M/s CM Solutions (DPR Consultant)		(i) AA&FS has been sent to Ministry Dated 30.04.2017 (ii) Bid planned by 30.02.2018 (iii) Change in the name of user agency from BRO to NHIDCL has been applied by BO, Sikkim vide dated 30.03.2017. (iv) Land Acquisition not required.
14	NH-10	NH(O)	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project)	1.17	133.39	179.10		-	(i) Bid for civil work invited with Bid Due Date 12.02.2018. (ii) AA&FS proposal has been sent to Ministry, approval awaited.
B			Total (DPR Work)	554.95	6673.39	7821.34			

STATUS AS ON 31.01.2018									
STATE: SIKKIM							Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
			Bharatmala						
15		BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border	90	1125	1305			(i) DPR under progress (ii) Draft Feasibility Report submitted on 11.10.2017 for 32 km
16		BM	Chungthang-Lachen Monastery- Log bridge-Muguthang & Naku to Nakpolatok- Nakula	75	937.5	1087.5			(i) DPR under progress (ii) Inception Report submitted
C			Total(Bharatmala)	165.0	2062.5	2392.5			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
17	NH-10	NH(O)	Improvement & Rehabilitation of existing Indira Bye Pass road from Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	19.75	19.75	DPR prepared by BO, Sikkim GM(P)		(i) AA & FS received on 13.12.2017 (ii) Technical Evaluation under process. (iii) Tender Cancelled and reinvited with bid due date 05.02.2018
E			Total (Rehabilitation Work)	10.12	19.75	23.57			
			Maintenance & Repair						
1	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 51.00 to Km 93.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	43	4.97	6.71		M/s Latala Construction Co.	(i) Contract agreement signed on 27.03.2017 with M/s Latala Construction Co.
2	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	6.28	6.28	DPR prepared by BO, Sikkim GM(P)		(i) AA & FS received on 13.12.2017 (ii) Tender Cancelled and reinvited with bid due date 19.02.2018
3	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	2.96	2.96	DPR prepared by BO, Sikkim GM(P)		(i) AA & FS received on 13.12.2017 (ii) Tender Cancelled and reinvited with bid due date 05.02.2018
F			Total (Maintenance & Repair)	56.100	14.210	15.950			
			Total (A+B+C+D+E+F)	847.17	9515.48	11500.07			

STATUS AS ON 31.01.2018									
STATE-TRIPURA									Branch Office: Agartala
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Name of Contractor /Authority Engineer	Status
			Civil Work						
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	(i) Civil Work in progress (ii) Repayment of advance pending for 8% amount of contract price (iii) Financial Progress-35.76% (iv) Physical progress-35.76% (v) DBM completed in 19.57 km. (vi) BC Completed in 14.27 km (vii) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (viii) Revised Milestone II on 31.12.2017 (Achieved) (ix) Milestone-III due on 16.04.2018
2	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	(i) Civil Work in progress (ii) Physical Progress-72.16% (iii) Financial Progress-72.16% (iv) Length completed- 54.16 km (v) Milestone-I & II achieved. (vi) Milestone- III achieved
3	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	31.03.2017/ 27.10.2017	M/s Dineshchandra R. Agrawal	(i) LOA issued on 22.03.2017 (ii) Contract Agreement signed on 31.03.2017 (iii) Appointed Date fixed as 27.10.2017
4	208	SARDP	Kumarghat- Kailashahar	25	375	431			This stretch has been taken over from BRO on 18.10.2017.
A			Total (Civil Works)	149	1324	2124			
			DPR Work						
B			Total (DPR Work)	0.00	0.00	0.00			
			Bharatmala						
5	208 & 208 A	BR	Teliamura- Sabroom (Bangladesh border)	216	3240	3726		M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) Inception Report Submitted (ii) Draft Feasibility Report Submitted on 08.05.2017
6	44 A	EC	Manu- Simlung	81	1012.5	1174.5		M/s Lion	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) Land acquisition, clearances etc. in progress.
7	108 B	BR	Khowai- Agartala	55	550	632	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017
C			Total (Bharatmala)	352.00	4802.50	5532.50			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total	0	0	0			
			Grand Total (A+B+C+D+E+F))	500.74	6126.96	7656.53			

STATUS AS ON 31.01.2018										
State: Uttarakhand								Branch Office: Dehradun		
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Name of Contractor	Status
			Civil Work							
1	7	NH(O)	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km. 368.000 to Km. 399.000 of Lameri to Karanprayag (Excluding Km. 379.100 to Km 380.275) of NH-07 under Chardham Pariyojna on EPC basis in the state of Uttarakhand.	31	183.79	275.19		M/s Casta Engineers Pvt. Ltd.		(i) PATSC meeting for Technical Scrutiny held on 11.01.2018. (ii) Proposal for Financial Approval being sent to MoRTH. (iii) Bids for the work has been invited on 12.01.2018 with Bid Due Date as 26.02.2018. (iv) Stage -2 approval for forest clearance has been granted by MoEF&CC. (v) 3(G) compensation has been deposited in CALA account for 6.1801 Ha of Rs. 17.95 crore
2	7	NH(O)	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 399.000 to Km. 430.000 of Karanpyrag to Chamoli (Excluding Km 420.250 to Km 420.500 and Km 423.300 to km 423.650) of NH-07 under Chardham Pariyojna on EPC basis in the state of Uttarakhand.	31	295.491	404.76		M/s Casta Engineers Pvt. Ltd.		(i) PATSC meeting for Technical Scrutiny held on 11.01.2018. (ii) Proposal for Financial Approval being sent to MoRTH. (iii) Bids for the work has been invited on 12.01.2018 with Bid Due Date as 26.02.2018. (iv) Forest Clearance for in-principle approval has been given. (v) Draft 3D and Supplementary 3A forwarded to Ministry for approval
3	7	NH(O)	Construction and Upgradation of existing road to 2-lane with paved shoulder from Km 430.000 to Km. 468.000 of Chamoli to Painsi (Excluding Km 437.625 to Km 437.775, Km 458.900 to Km 459.475 and Km 464.425 to Km 464.525) of NH-07 under Chardham Pariyojna on EPC basis in the state of Uttarakhand	38	318.75	418.76		M/s Casta Engineers Pvt. Ltd.		(i) PATSC meeting for Technical Scrutiny held on 11.01.2018. (ii) Proposal for Financial Approval being sent to MoRTH. (iii) Bids for the work has been invited on 12.01.2018 with Bid Due Date as 26.02.2018. (iv) Stage -2 approval for forest clearance has been granted by MoEF&CC. (v) 3(G) compensation has been deposited in CALA account for 2.703 Ha of Rs. 6.10 crore
A			Total (Civil work)	100	798.031	1098.71				
			DPR Work							
1	7	NH(O)	Rudraprayag to Josimath	100.00	1200	1200	-	M/s Casta Engineers Pvt. Ltd.		(i) Work has been entrusted to NHIDCL by MoRTH on dated 13.07.2017.
B			Total (DPR)	100.00	1200.00	1200.00				
			Bharatmala							
4		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass	80	800	800		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017
5		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Bajinath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birthi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Joljivi	306	4590	5279		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
6		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
7		BMP	Joshimath-Malari	62	620	620		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
8		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050				Bids for DPR to be invited.
9		BRT	Almora (NH-109) - Kausani-Bajinath-Tharali-Karn Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
D			Total (Bharatmala)	745.00	9577.35	10407.35				
D			Total (NH-In Principle)	0.00	0.00	0.00				

STATUS AS ON 31.01.2018										
State: Uttarakhand								Branch Office: Dehradun		
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Name of Contractor	Status
			Rehabilitation work							
7	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	31.55	31.55	18.09.2017	DPR Consultant - M/s. AECOM	M/s Bharat Construction	(i) LOA issued on 18.09.2017. (ii) Contract Agreement signed on 25.09.2017, with M/s Bharat Construction. (iii) Appointee date declared as 04.01.2018.
8	34	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	38.07	38.07	16.06.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	i) LOA issued on 16.06.2017. ii) Contract Agreement signed on 28.06.2017 with M/s KCC Buildcon Pvt. Ltd. (iii) Appointee date declared as 11.09.2017.
E			Total (Rehabilitation Work)	1.43	69.62	69.62				
			Maintenance Work							
9	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath in the State of Uttarakhand	35.00	1.78	1.78	01.11.2017		M/S Massom Ali and CO	(i) Technical bid opened on 04.10.2017. (ii) Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Masoom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017
10	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath in the State of Uttarakhand	65.00	5.57	5.57	01.11.2017		M/s AR Thermosets Pvt. Ltd.	(i) Technical bid opened on 04.10.2017. (ii) Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017
F			Total (Maintenance)	100.00	7.35	7.35				
			Grand Total (A+B+C+D+E+F)	465.43	3647.35	3948.03				
			Tunnel Work (DPR Work)							
11	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km	4.86	1100	1441		DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.		i) Draft 3(A) notification has been published on 08.06.2017. ii) Forest Clearance for in-principle approval for stage -1 clearance has been uploaded on 30.06.2017 with MoEF. iii) 3D Gazette Notification published on 29.08.2017. iv) Draft bidding document is under process. v) The project has been approved in PIB meeting held on 27.11.2017. vi) Draft CCEA Note has been sent to Ministry for approval of AA & FS on 18.12.2017. (vii) Bids invited having bid due date 27.02.2018.
G			Total	4.86	1100.00	1441.00				

STATUS AS ON 31.01.2018

STATE: WEST BENGAL

Branch Office: Sikkim

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
			Civil Work						
1	327 B	EAP	Construction of Mechi Bridge and Approaches on India-Nepal border linking Kakarvitta in Nepal and Panitnaki in India under Engineering Procurement and Construction (EPC) Mode	1.5	114.74	158.65	23.11.2017	M/s DRA Infracon Pvt. Ltd	(i)AA&FS issued from the Ministry on 23.03.2017. (ii) No Forest Clearance required. (iii) MOU with Nepal to be done (iv) 3G done. Handling over of land under process. (v) Contract Agreement signed on 12.12.2017 with M/s DRA Infracon Pvt. Ltd for Rs1,03,78,00,000/- .
A			Total (Civil work)	1.50	114.74	158.65			
			DPR Work						
2	117A	NH(O)	Connection between Sagar Island & Kakdwip	9.5	2135.45	2135.45	-	M/s RITES Ltd.	(i) DPR approved by NH&DCE on 27.05.2017. (ii) EC position to be checked by KOPT & Rites Limited. (iii) Decision to consultant road bridge only in place of Rail cum Road bridge to be decided by MoRTH
3	717 A	SARDP	PKG IV : Bagrakot-Kafer (NH-717A)	40	621.57	814.09			(i) 3(A) for 3.50 km has been published on 17.05.2017. (ii) 3(A) Notification for 3.50 to 40.00 Km has been published on 15.06.2017. (iii) 3(D) for Km 3.5 has been published on 27.09.2017. (vi) Forest Clearance Satge -I is under process. (v) Bids have been invited for Package-IVA, IVB, & IVD having Bid-Due date 19.02.2018
4	717 A	SARDP	PKG V : Kafer-Rishi Border (NH-717A)	58.595	739.79	957.89			(i) BRO is working on part of stretches. (ii) DPR submitted on 11.07.2017 by Consultant. (iii) 3(a) Published on 25.05.2016. (iv) Online submission for Forest Clearance stage -1 has been made on 27.07.2017.
B			Total (DPR Work)	108.10	3496.81	3907.43			
			Bharatmala						
C			Total (Bharatmala)	0.00	0.00	0.00			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F)	109.60	3611.55	4066.08			