

As on 30.04.2018

ORIGINAL WORKS - NHIDCL																						
S.No	State	Civil works (Roads & Bridges)		Tunnel civil work		Rehabilitation work under NH(O)		Total Civil works in progress		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Total DPR works in progress		Overall Total		
		Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Total Nos.	Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	237	1803	0	0	0	0	237	1803			2	2000	0	0	91	1315	93	3315	14	330	5118
2	Arunachal Pradesh	691	9494	0	0	0	0	691	9494			229	3021	0	0	228	3306	457	6327	38	1148	15821
3	Assam	403	11207	0	0	0	0	403	11207			149	6416	1341	19445	1253	18168	2743	44029	85	3146	55236
4	Himachal Pradesh	0	0	0	0	0	0	0	0			198	4696	0	0	0	0	198	4696	3	198	4696
5	Jammu & Kashmir	117	653	20.8	9489	124	94	262	10236	36	8640	425	5609	0	0	0	0	461	14249	14	723	24485
6	Manipur	1.2	141	0	0	381	418	382	559			1009	12681	925	13181	0	0	1934	25861	34	2316	26420
7	Meghalaya	52	520	0	0	0	0	52	520			640	9663	599	8686	0	0	1239	18349	19	1290	18869
8	Mizoram	0	0	0	0	0	0	0	0			351	6168	492	7134	0	0	843	13302	10	843	13302
9	Nagaland	343	5937	0	0	0	0	343	5937			75	2022	333	4829	84	840	492	7691	16	834	13628
10	Sikkim	77	1451	0	0	10	24	87	1475			539	7604	165	2393	0	0	704	9997	17	791	11471
11	Tripura	124	1693	0	0	0	0	124	1693			21	364	352	5533	0	0	373	5897	7	497	7590
12	Uttarakhand	95	1095	0	0	3.2	300	98	1395	4.86	1441	0	0	745	10407	0	0	750	11848	10	848	13243
13	West Bengal	41.00	1101	0	0	0	0	41	1101			69	2035	0	0	0	0	69	2035	4	110	3136
	Grand Total	2181	35096	20.8	9489	518	835	2720	45420	41.16	10081	3707	62279	4952	71605	1656	23629	10355	167595	271	13075	213015

S.No.	State	Maintenance & Repair	
		Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	305	10
2	Jammu & Kashmir	55	3
3	Sikkim	56	18
4	Tripura	25	3
5	Uttarakhand	100	7.35
	Grand Total	541	41

S.No.	State	Deposit work of NEC	
		Length (in Km)	Cost (Rs in Cr)
1	Assam	80	265

STATUS AS ON 30.04.2018								
State: Andaman & Nicobar Islands						Branch Office: Port Blair		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
			Civil work					
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	205.85	262.97	M/s Mantena Vasistha Bidge JV	i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. ii) CRZ Clearance pending with MoEF, NOC received from Supreme Court regarding CRZ Clearance & Andaman PWD has submitted all the compliance and likely to be received in May 2018.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis (Package-I) .	26.00	136.79	170.23	M/s DRA Infracon Pvt. Ltd.	Contract Agreement signed with M/s DRA Infracon Pvt. Ltd. on 21.03.2017. ii) Appointed date has been finalized as 01.11.2017. iii) Utility Shifting is in progress. iv) Work is in progress.
3	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. (Package-II)	55.45	316.98	409.85	M/s Vasishtha Mantena NH JV	i) Contract agreement signed with M/s Vasishtha Mantena NH JV on 17.04.2017. ii) Appointed Date has been notified as 05.12.2017. iii) Rs. 1 lakh has been paid to CAMPA account regarding Change of User Agency from APWD to NHIDCL for tree cutting permission. iii) Trees Cutting permission & User Agency process still pending.
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	217.29	277.17	M/s. MBZ-RDS (JV)	i) Contract Agreement with M/s. MBZ-RDS (JV) has signed on 02.03.2017. ii) Appointed date has been finalized as 26.04.2017. ii) Mobilization Advance 2nd installment paid to M/s. MBZ-RDS (JV) on 01.11.2017. iii) Work is in progress, 6 Nos Test pile has been Completed. iv) Construction of temporary bridge is in progress for piling in sea.
5	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	50.11	57.61	M/s Jandu Construction Company	LOA issued to M/s Jandu Construction Company 05.03.2018 and Contract Agreement signed on 09.04.2018.
6	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode (Package-III) .	54.71	322.34	391	M/s Mantena Vasishtha Strait JV	i) LoA to Mantena-Vasistha Strait JV issued on 05.03.2018 and Contract Agreement has been signed on 26.03.2018.
7	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode (Package-IV) .	33.45	184.2	234.27	M/s Vasishtha Construction Pvt.Ltd	i) LoA to M/s Vasishtha Construction Pvt.Ltd issued on 27.03.2018 and Contract Agreement has been signed on 10.04.2018.
A			Total (Civil work)	237.26	1433.56	1803.10		

State: Andaman & Nicobar Islands							Branch Office: Port Blair	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Name of Contractor /Consultant	Status
			DPR Work					
8		NH(O)	Connection between Bamboo Flat and Chatham Island in Andaman & Nicobar Islands+approaches.	2.00	2000.00	2000.00		Bid is to be re invited
B			Total (DPR Work)	2.00	2000.00	2000.00		
			Bharatmala					
C			Total (Bharatmala)	0.00	0.00	0.00		
			NH-In Principle					
9		SH-1	Jetty-Hut-Bay-RK Pur-VK Pur	22.00	264.00	319.00	M/s S M Consultants	i) Agreement has been signed on 12.01.2018 with M/s S. M. Consultant. ii) Commencement date has been notified as 27.01.2018. iii) DPR in progress (QAP & Inception report submitted).
10		SH-4	Havelock Jetty Radha Nagar Beach	11.00	132.00	159.50		
11		SH-5	Goving Nagar Junction-Kalapathar	9.00	108.00	130.50		
12		SH-6	Neil Jetty Island Sitapur	4.00	48.00	58.00		
13		SH-14	Kalra Junction on NH-4 Ramnagar	20.00	240.00	290.00		
14		SH-15	Diglipur Bazar on NH-4 Hatilevel	24.70	296.40	358.15		
D			Total (NH-In Principle)	90.70	1088.40	1315.15		
			Rehabilitation					
E			Total (Rehabilitation Work)	0.00	0.00	0.00		
			Maintenance & Repair					
15	NH-04	M&R	Routine Maintenance of Chidiya Tapu to Middle Strait from Km 0.00 to Km 107.00 (Km 0-12; 21-28 & 45-107) of NH-4 (old NH-223) (Maintenance Package-I)	81.00	3.13	3.13		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.
16	NH-04	M&R	Routine Maintenance of Middle Strait to Rangat from Km 107.00 to Km 220.00 (Length= 113 Km) of NH-4 (old NH-223) (Maintenance Package-II)	113.00	3.69	3.69		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.
17	NH-04	M&R	Routine Maintenance of Rangat to Diglipur (North Andamans) from Km 220.00 to Km 330.70 (Length= 110.7 Km) of NH-4 (old NH-223) (Maintenance Package-III)	110.70	2.92	2.92		i) LoA issued to M/s Baba Projects Pvt. Ltd. on 18.07.2017 and letter to proceed on 19.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.
F			Total (Maintenance & Repair)	304.70	9.74	9.74		
			Grand Total (A+B+C+D+E+F)	634.66	4531.70	5127.99		

STATUS AS ON 30.04.2018

State: Arunachal Pradesh									Branch Office: Namsai
Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
			Civil Work						
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:84.02% (iii) Financial Progress: 85.97%
2	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:44.43% (iii) Financial Progress: 43.21%
3	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	(i) Work in progress (ii) Physical Progress:91.07% (iii) Financial Progress: 88.34%
4	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	T K Engineering & Consortium Pvt. Ltd./ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:63.82% (iii) Financial Progress: 63.00%
5	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress: 20.70% (iii) Financial Progress: 19.93% (iv) LA Payment has been made on 18.04.2017.
6	52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	BIPL-BVEPL (JV)/M/s Voyants Solution	(i) Work in progress (ii) Physical progress : 77.66 % (iii) Financial Progress: 74.66%
7	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	M/s Monte Carlo/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress- 40.82% (iii) Financial Progress:40.98%
8	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	(i) Work in progress. (ii) Physical Progress- 7.32% (iii) Financial Progress: 10.89% (iv) 38% ROW provided and balance will be provided in next six months
9	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	M/s MGCPL-HGIEPL (JV)/ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress- 60.52% (iii) Financial Progress-75.94%

STATUS AS ON 30.04.2018

State: Arunachal Pradesh									Branch Office: Namsai
10	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress- 51.66% (iii) Financial Progress-51.15%
11	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road	21	148	210.5	02.11.2015/ 21.01.2016	M/s JKM-KCL JV /M/s MSV Internationa Inc.	(i) Work in progress (ii) Physical Progress- 43.82% (iii) Financial Progress-43.61%
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	(i) Work in Progress (ii) Physical Progress- 9.16% (iii) Financial Progress- 18.48%
13	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingenierio	(i) Work in progress (iii) Physical Progress: 32.54% (iv) Financial Progress-31.33%
14	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingenierio	(i) Work in Progress (ii) Physical Progress- 12.93% (iii) Financial Progress-12.93%
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress- 7.54% (iii) Financial Progress-16.79%
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress-17.53% (iii) Financial Progress-16.51%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing - Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59	24.03.2017/ 05.03.2018	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	(i) Contract Agreement signed on 31.03.2017. (ii) LA Payment made (iii) FC available from Km 47 to Km 62 and balance awaited. (iv) (ii) Bid received for AE and Financial Evaluation is completed. (v) LOA Date for AE - 06.02.2018 (vi) Letter of Commencement is 20.03.2018 for AE
18	New NH-113	SARDP	2 langing of Khupa - Hayuliang – Hawai Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawai Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Work in Progress (ii) Physical Progress-10.49% (iii) Financial Progress-19.44%

STATUS AS ON 30.04.2018

State: Arunachal Pradesh									Branch Office: Namsai
19	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawai Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Work in Progress (ii) Physical Progress-7.75% (iii)Financial Progress-16.97%
20	New NH-113	SARDP	2 langing of Hayuliang – Hawai Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawai Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Work in Progress (ii) Physical Progress-0.00% (iii)Financial Progress-10.00%
21	New NH-113	SARDP	2 langing of Hayuliang– Hawai bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawai road to Hawai Town	11.306	159.3	256.66	23.03.2017/ 15.01.2018	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 07.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA date for AE: 24.10.2017 (iv) Contract Agreement Signed on 22.11.2017. (v) Commencement date 10.12.2017
22	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/ 21.03.2018	M/s SCIW - Shivam (JV) / Authority Engineer contract negotiation is under process.	(i) Contract Agreement Signed on 13.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) Preferred bidder identified and Contract negotiation is under process.
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	175.65	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	176.22	24.03.2017/	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE

STATUS AS ON 30.04.2018

State: Arunachal Pradesh									Branch Office: Namsai
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	228.72	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE
26	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	244.10	24.03.2017/ 20.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE - 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	294.04	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE: 24.10.2017. (iv) Contract Agreement signed for AE on 22.11.2017 (v) Letter of Commencement is 19.02.2018 for AE
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	229.71	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE- 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
29	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	199.03	24.03.2017/ 05.02.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE - 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
30	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	184.89	24.03.2017/ 20.2.2018	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Contract Agreement Signed on 10.04.2017 (ii) Bid received for AE and Financial Evaluation is completed. (iii) LOA Date for AE- 04.01.2018 (iv) Letter of Commencement is 20.02.2018 for AE
31	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 131.920	10.3	105	139.37	16.03.2018	M/s TTC Infra India	(i) Bids received . (ii) LOA Date: 16.03.2018 (iii) Contract Agreement signed on 02.04.2018.
A			Total (Civil work)	691.45	6495.79	9494.40			

STATUS AS ON 30.04.2018

State: Arunachal Pradesh								Branch Office: Namsai
			DPR Work					
32	New NH-113	SARDP	Construction of 2-lane road from Demwe to Brahm kund and Arrowa-Khupa-Hayuliang	56.17	700	905.1	13.04.2017/ 01.06.2017	(i) Project Awarded to M/s SM Consultants. (ii) LOA Date : 13.04.2017 (iii) Contract Agreement signed on 30.05.2017.
33	State Road	SARDP	Construction of 2-lane road from km. 15.00 (Bile end) to Km. 51.56 of Bile Migging road	36	276	356.9	2017-01-02	(i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under process
34	State Road	SARDP	Construction of 2-lane road from km. 30.00 (Taliha end) to Km 109.3 of Taliha - Tato road	79	840	1086.1	2017-01-02	(i) Consultant Name: M/s Eptisa Servicios Ingenirio (ii) Contract Agreement for DPR preparation signed on 21.12.2016 and DPR preparation under progress
35	State Road	NK	2 langing of Diyun to Yankang	57.82	520.38	672.9	19.04.2017 / 01.06.2017	(i) Project awarded to M/s SM consulatant. (ii) LOA Date : 19.04.2017 (iii) Contract Agreement signed on 30.05.2017.
B			Total (DPR Work)	228.99	2336.38	3020.94		
			Bharatmala					
C			Total (Bharatmala)	0.00	0.00	0.00		
			NH-In Principle					
36	NH-In Principle	NK	Daporiho (Upper Subhansari) to Dollungmukh (lower Subhnsari) Via Dumporijo Connectiong NH-15 at Ananada Bagan	125	1562.5	1812.5	2018-02-16	Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018
37	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0	2018-02-16	Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018
38	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5	2018-02-16	Bid recieved and Technical evaluation completed. Consultant identified as TASPL LOA Date : 16.02.2018
D			Total (NH-In Principle)	228	2850	3306		
			Rehabilitation Work					
E			Total (Rehabilitation Work)	0	0	0		
			Maintenance & Repair					
F			Total (Maintenance & Repair)	0	0	0		
			Grand Total (A+B+C+D+E+F)	1148.44	11682.17	15821.34		

STATUS AS ON 30.04.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
			Civil Work						
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagara (Km. 278.600 to Km. 297.000) of NH-37on EPC basis	18.4	159.2	291.628	02.02.2016/ 23.05.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	(i) Financial Progress-9.8% (ii) Physical Progress-12.526% (iii) Revised Milestone 1 : 30.10.2017 (iv) Revised Milestone 2 : 28.02.2018
2	37	SARDP	4 laning from Rangagara to Kaliabor Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	23.01.2017/ 23.10.2017	M/s Simplex Infrastructure/M/s STUP - Ayoleeza (JV) Consultancy	(i) Contractor mobilised on site. (ii) Clearing & Grubbing in progress (iii) Physical progress : 0.2%
3	37A	SARDP	4 laning from Kaliabor Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singhla (JV) / M/s S A Infra	(i) Work is in progress. (ii) PHYSICAL:35.23% (iii) FINANCIAL:31.14% MSI(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) REVISED MILESTONE (as Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Acheived MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	12.04.2017/ 01.09.2017	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 0.43% (iv) Milestone 1 : 27.02.2018 (Not achieved)
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	20.10.2016 19.12.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress= 5.21% (iii) Financial Progress= 5.21% (iv) 1st Milestone: 17.06.2017 (Not achieved) (v) 2nd Milestone: 17.02.2018 (vi) 3rd Milestone : 30.09.2018
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	30.03.2015 15.01.2016	M/s Ramky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (ii) Financial Progress -29.64% (iii) Physical Progress-35% (iv) Revised Milestone 1- 25.02.2017 (achieved) (v) Revised Milestone 2- 28.10.2017(delayed achievement) (vi) Revised Milestone 3 - 31.03.2018(Not Achieved)
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	30.03.2015 11.12.2015	M/s ECI / M/s ITL	(i)Physical Progress - 17% (ii)Financial Progress-17% (iii) Revised Milestone 1 : 31.03.2018 (Achieved) (iv) Revised Milestone 2 : 31.12.2018
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	1334.92	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhu	(i) Financial Progress - 16.09% (ii) Physical Progress - 13.77% MS I (10%) : 18.03.16(Not achieved) MS II (30%) : 22.01.17(Not achieved) MSIII(60%) : 28.11.17 , (Not achieved) Project Compl: 21.05.2018 The EOT under examination at RO, Guwahati Based on MOM dtd 10.8.17 Contractor requested for completion of the Project by Dec. 2019

STATUS AS ON 30.04.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	437.39	1299.75	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhu	(i) Work awarded to M/s GDCL on 09.11.2017. (ii) Contract Agreement signed on 21.11.2017. (iii) Appointed date is 01.01.2018 (iv) Branch Office issued cure period notice on 06.4.18
10	37	SARDP	Four Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	1369.02	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	(i) Work awarded to M/s GDCL on 09.11.2017. (ii) Contract Agreement signed on 21.11.2017. (iii) appointed date is 20.01.2018 (iv) Branch Office issued cure period notice on 16.4.18
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	710.02	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	(i) Financial Progress -5.98% (ii) Physical progress -12.94% MSI (10%) : 13.02.17(Not achieved) MSII (30%) : 16.10.17 (Not achieved) MSIII (60%) : 29.05.18 (Not Likely) The Authority has issued Intention to Terminate Notice on. 28.8.17. The Contrator requested for EOT and assured to mobilise resources to expedite the progress. BO directed to submit the latest status.
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	559.46	14.01.2016/ 10.08.2016	The Bid for Civil work to be invited	NHIDCL, HQ vide letter no. 1138 dated 23.02.2018 terminated the subject project of the EPC Contractor M/s Atlanta Ltd due to dismal progress of the work. The draft RFP for Civil work under prpreparation
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	379.32	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants Solutions Pvt. Ltd.	(i)Work is in progress. (ii) Physical Progress-50.68% (iii) Financial Progress-43.85% MSI (10%): 26.08.16(Achieved) MSII (30%): 04.07.17(Achieved) MSIII (60%): 10.05.18 (NotLikely) Completion date: 01.11.2018
14	54 Ext.	NHDP II	4 laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	31	519.3	818.4	31.10.2017 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	(i) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (ii) Earthwork in progress. (iii) Physical progress: 1%
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	08.04.2015 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	(i) Financial Progress- 40.29% (ii) Physical Progress-45% (iii) Revised Milestone I -15.06.2017 (achieved) (iv) Revised Milestone- II 10.02.2018 (achieved) (v) Revised Milestone III 05.07.2018 (vi) Revised completion- 08.02.2019
16	208A	NH(O)	Improvement and Strenghtening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	28.10.2016 28.11.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	(i) Civil Work in progress. (ii) Physical Progress= 98% (iii) Financial Progress=98% (iv) DBM Completed= 17.95 km (v) BC Completed= 17.50 km (iv) Milestone I achieved on 31.05.2017 (scheduled on 24.01.2018) (v) Milestone II achieved on 31.12.2017 (scheduled on 24.01.2018) (vi) Milestone III achieved on 31.01.2018 (scheduled on 24.01.2018) (vii) Scheduled completion on 24.01.2018 (Not achieved)
A			Total (Civil work)	403.12	5523.54	11207.438			

STATUS AS ON 30.04.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
			DPR						
17	44	JICA	Badarpurghat bridge over River Barak near Silchar on NH-44-Rehabilitation of existing bridge and construction of new bridge (JICA funding)	4	200	200	17.04.2015	M/s SA Infra-DPR Consultant	(i) Draft preliminary project report submitted by the Consultant. (ii) Public consultation meeting reconvened on 22.01.2018 for deciding the proposed bridge alignment. Minutes of the meeting awaited.
18	38	SARDP	Re alignment and improvement to 2-lane with paved shoulders of NH-38 By passing Digboi, Powai, Margherita and Ledo towns in between km 20.00 to km 52.00	29.36	284.4	392.21		M/s KMC - PTJV / M/s Rodic Consultants	Contract has been terminated.
19	52 & 37 (New link)	SARDP BMP	Four lane bridge along with 4 lane connecting roads from Gohpur to Numaligarh section from km 264.10 of NH 52 to km 413.875 of NH 37 on BOT (Annuity) basis	40	1545	1780	28.06.2016	M/s Louis Berger (DPR Consultant)	(i) Inception report submitted by the Consultant on 22.11.2016. (ii) DPR in progress (iii) Alignment proposed by the Consultant which is under review by NHIDCL.
20	127B	JICA	2/4 lane bridge including approaches over River Brahmaputra between Dhubri on North Bank and Phulbari (on south Bank) in the state of Assam/Meghalaya on NH-127B (length=20 km.) on EPC mode under JICA	20	4044	4044	27.05.2015	M/s AECOM- DPR Consultant	• Final DPR is submitted on 08.02.2018 by the Consultant. • The hydraulic model study report is under progress. • The DPR is presently under examination in Consultation with JICA. • JICA Fact Finding Mission-II held at NHIDCL from 26.02.2018 to 01.03.2018. M/s Aecom, DPR Consultant shared EIA, SIA and RAP report with JICA for concurrence, the same is awaited from JICA.
21	127B	ER	Srirampur- Dhubri	55.7	696.25	807.65		M/s. CE Testing CO. Pvt. Ltd.	(i) DPR is in progress by PWD, Meghalaya. (ii) vide NHIDCL HQ letter No.1060 dated 20.12.2017, the updated status of DPR of the said stretch from the State Government was sought, so that a Tripartite Agreement shall be executed between the parties (State Government, NHIDCL & DPR Consultant) and Consultant asked give PPT in the coming week.
			Total (DPR Work)	149.06	6073.4	6416.21			
			Bharatmala						
22		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5			• DPR under progress • Draft Feasibility Report submitted on 18.08.2017
23	151	ICS	Sutarkandi -Karimganj	14	175	203			• DPR under progress • Draft Feasibility Report submitted on 18.08.2017
24	31	EC	Hapachara- Tulungia	14	175	203		M/s CE Testing Company Pvt. Ltd	• LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018
25	31	EC	Tulungia - Jogighopa	18	225	261		M/s CE Testing Company Pvt. Ltd	• LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018
26	37	EC	Jogighopa - Gendera	15	187.5	217.5		M/s CE Testing Company Pvt. Ltd	• LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018
27	37	EC	Gendera - Paikan	15	187.5	217.5		M/s CE Testing Company Pvt. Ltd	• LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018
28	37	EC	Paikan- Dudhnoi	14	175	203		M/s CE Testing Company Pvt. Ltd	• LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018
29	37	EC	Dudhnoi- Guwahati	108	1350	1566		M/s CE Testing Company Pvt. Ltd	• LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018

STATUS AS ON 30.04.2018

State: Assam

Branch Office: Tezpur, Guwahati

Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
30	37	EC	Kamar Gaon- Lahowal	16	200	232	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
31	37	EC	Lahowal- Tinsukia	38	475	551	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
32	37	EC	Tinsukia- Makum	10	125	145	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
33	38	EC	Makum- Digboi	25	312.5	362.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
34	38	EC	Digboi- Margherita	13	162.5	188.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
35	62	EC	Dudhnoi-Damra	5	62.5	72.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
36	36	EC	Daboka- Manja	90	1125	1305	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
37	36	EC	Manja-Lahorijan	38.8	485	562.6	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
38	36	EC	Lahorijan - Khatkhathi	1	12.5	14.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
39	39	EC	Numaligarh- Khatkhathi	99	1237.5	1435.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
40	44	EC	Ratacherra-kalain	25	312.5	362.5		M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018
41	44/53	EC	Kalain-Panchgram	16	200	232		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
42	53	EC	Panchgram-Silchar	23	287.5	333.5			<ul style="list-style-type: none"> DPR under progress Draft Feasibility Report submitted on 18.08.2017
43	44	EC	Badarpur-Agartala	253	3162.5	3668.5			<ul style="list-style-type: none"> DPR under progress Draft Feasibility Report submitted on 18.08.2017
44	54	EC	Silchar- Vairengte	49.9	623.75	723.55		M/s. Transys Consulting Pvt. Ltd	<ul style="list-style-type: none"> LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
45	53	EC	Jiribam- Silchar	55	687.5	797.5		M/s. Transys Consulting Pvt. Ltd	<ul style="list-style-type: none"> LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
46	127B	ER	Srirampur- Dhubri	71	887.5	1029.5		M/s. Global Infra Solutions	<ul style="list-style-type: none"> LoA issued to M/s. Global Infra Solutions on 02.02.2018
47		ER	Hatsinghimari - Rajabala	12	150	174		M/s. Global Infra Solutions	<ul style="list-style-type: none"> LoA issued to M/s. Global Infra Solutions on 02.02.2018
48		FR	Fakirganj - Dhubri	14	175	203		M/s. Global Infra Solutions	<ul style="list-style-type: none"> LoA issued to M/s. Global Infra Solutions on 02.02.2018

STATUS AS ON 30.04.2018									
State: Assam								Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
49		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
50		FR	Dimow Charali- Sengajan	8.2	102.5	118.9	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
51		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank)	8	100	116	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
52		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
53		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
54		FR	Naitoli -Silghat	4	50	58	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
55		FR	Jorhat - Neamati	10.4	130	150.8	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
56		FR	Dimow Charali- Oriyamghat Road	62	775	899	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
57		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15	06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
58		FR	Biswanath Chairali - Biswanath Ghat	19	237.5	275.5		M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018
			Total (Bharatmala)	1341	16762.5	19444.5			
			NH-In Principle						
59	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		M/s Wapcos	DPR in Progress
60	NHIP	NK	Indo-Bhutan border –Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595			
61	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5			
62	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725			
63	NHIP	NK	Baihata-Goreswar-Udaguri	50	625	725			
64	NHIP	NK	Mangaldai-Bhutianhang-Changrang	62	775	899			
65	NHIP	NK	Dudhnoi-Matia-Mornoi-Goalpara-Pancharatna	103	1287.5	1493.5			
66	NHIP	NK	Haldyanganj-Mankachar road	22	275	319			
67	NHIP	NK	Agia-Medhipara-Lakhipur	32	400	464		M/s Global Infra Tech	DPR in Progress
68	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175			
69	NHIP	NK	Lowairpowa-Kunnum	27	337.5	391.5			

STATUS AS ON 30.04.2018

State: Assam									Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Civil cost (Rs in crore)	TPC including LA(in Cr)	Date of signing of Contract/ Appointed Date	Name of the Contractor/ Authority's Engineer	Status
70	NHIP	NK	Silchar-Hailakandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5		M/s Global Infra Tech	DPR in Progress
71	NHIP	NK	Silchar- Kalain Road	30	375	435			
72	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5			
73	NHIP	NK	Kamalabari-Garmur-Jengrai-Haldibari-Tekeliphuta	50	625	725			
74	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5			
75	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696			
76	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5			
77	NHIP	NK	Moran-Naharkatia Road	56	700	812			
78	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825			
79	NHIP	NK	Duliajan Digboi Road	34.13	426.625	494.885			
80	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48			
81	NHIP	NK	Margherita Pengeri Phiobari Doondoma Road	56.76	709.5	823.02			
F			Total (NH-Inprinciple)	1252.98	15662.25	18168.21			
			Rehabilitation work (Deposit work of NEC)						
82	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68	23.03.2017 15.09.2017	M/s M. P. Agarwala/ M/s ITL	(i) Earthwork for subgrade in progress. (ii) Physical progress= 35.42% (iii) Financial Progress= 35.42%
83	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54	17.03.2017 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	(i) Civil Work in progress (ii) Physical progress= 31% (iii) Financial Progress= 31% (iv) DBM Completed= 4.65 km
84	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	(i) Design director, proof and safety consultant appointed. (ii) Work in progress. (iii) Physical progress= 5%
85	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	(i) Design director, proof and safety consultant appointed. (ii) Work in progress. (iii) Physical progress= 3%
86	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	(i) Design director, proof and safety consultant appointed. (ii) Work in progress. (iii) Physical progress= 3%
E			Total (Rehabilitation Work)	79.715	214	265.38			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F)	3225.88	44235.69	55501.74			

STATUS AS ON 30.04.2018										
STATE- HIMACHAL PRADESH										Branch Office: Shimla
Sl. No.	NH	Funding	Name of project	Road Length (km)	Approx.Estimate d cost (Rs in crore)	Approx. TPC Excluding LA,FC&US (Rs in crore)	Approx. TPC including LA,FC&US [In Cr]	Date of Award of Contract/ Appointed date	Name of DPR Consultant	Status
			Civil work							
A			Total (Civil work)	0.00	0.00		0.00			
			DPR							
1	21	NK	Hathithan (NH-21)-Manikaran-Pulga	42.938	652.63	778.6	791.64	-	M/s. Lion Engineering Consultants	(i) M/s. Lion Engineering Consultants is DPR consultant. (ii) Draft feasibility report approved on 29.05.2017. (iii) 3(a) notification published on 22.06.2017 (iv) Final Feasibility report submitted on 02.08.2017. (v) Drft DPR submitted on 25.11.2017
2	5	NK	Rohru-Jangla-Sungri-Taklesh-Sarahan-Jeori (NH-5)	109.6	2463.55	2939.01	2988.2	-		(i) M/s. Lion Engineering Consultants is DPR consultant. (ii) Draft feasibility report approved on 29.05.2017. (iii) 3(a) notification published on 22.06.2017 (iv)) Final Feasibility report submitted on 11.09.2017. (v) Drft DPR submitted on 25.11.2017
3	5	NH(O)	Chandigarh-Karoran-Tanda-Prempura-Gariran-Paploha-Bar-Shilukurd-Jangesh-Kasuali-Dhampur (on NH-5)	45.603	755.44	901.23	916.34	-		(i) M/s. Lion Engineering Consultants is DPR consultant. (ii) Draft feasibility report approved on 29.05.2017. (iii) 3(a) notification published on 22.06.2017. (iv) Final Feasibility report submitted on 24.07.2017. (v) Drft DPR submitted on 25.11.2017
B			Total (DPR Work)	198.14	3871.62	4618.84	4696.18			
			Bharatmala							
C			Total (Bharatmala)	0.00	0.00	0.00	0.00			
			NH-In Principle							
D			Total (NH-In Principle)	0.00	0.00	0.00	0.00			
			Rehabilitation							
E			Total (Rehabilitation Work)	0.00	0.00	0.00	0.00			
			Maintenance & Repair							
F			Total (Maintenance & Repair)	0.00	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F)	198.14	3871.62	4618.84	4696.18			

STATUS AS ON 30.04.2018									
STATE- JAMMU & KASHMIR									
Sl. No.	NH	Funding	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commencement	Name of Contractor / Consultant	Status
			Tunnel Works (under Construction)						
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42	01.04.2015	M/s SSTL IE-M/s EPTISA Servicios de Ingenieria SL	(i) Work is under progress. (ii) West Portal: Main Tunnel = 305.5 tm Current Activity: Forepolling in is progress. Egress Tunnel = 636 tm. Ventilation tunnel current face Ch. = 578 tm. Current activity: Final shotcrete is in progress East Portal: Main tunnel = Canopy work is in progress. Egress Tunnel Face ch. = 9.5 tm. (iii) Construction work is scheduled to be completed on 30.04.2020.
2	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Srinagar-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658	6808.69	19.01.2018 Commencement date not given yet.	Contractor- M/s IL&FS Transportation Networks Limited	(i) LOA has been issued to M/s IL&FS Transportation Networks Limited on 19.01.2018. (ii) Contract Agreement has been signed with the successful bidder on 24.01.2018. Work shall commence from Mid of April, 2018.
A			Total tunnel works	20.81	9338.42	9489.11			
			Civil works						
3	NH-144A	NH(O)	Four lanning with paved shoulders of Jammu-Akhnoor Section of NH-144A Package II	5.2	332.48	404.17	27.03.2018	S.P. Single Construction Pvt Ltd	LOA has been issued to M/s SP Singla Construction Pvt. Ltd on 15.03.2018. Contract Agreement has been signed on 27.03.2018.
4	244	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass-Anantnag -Khanabal road (Km 184.00 to Km 265.000)	81.00	12.44	16			work in progress
5	244	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000	14.00	6.35	7	01.03.2018		work in progress
6	244	NH(O)	Two lanning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass)	17.00	174.34	225.82	27.03.2018	ECI Engineering in JV with SRM contracts pvt ltd	LOA has been issued to M/s ECI Engineering & Construction in JV with SRM Contractors Pvt. Ltd. on 27.03.2018.
B			Total Civil Works	117.20	525.61	652.98			

STATUS AS ON 30.04.2018									
STATE- JAMMU & KASHMIR									
Sl. No.	NH	Funding	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commencement	Name of Contractor / Consultant	Status
			Rehabilitation						
		NH(O)	Rehabilitation of Batote-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244						
7	244	NH(O)	(a) KM 0.00 to KM 25.00 of Ramban Division	14	18.26	24	15.12.2016/ 01.01.2017	M/s Jai Buildcon Pvt. Ltd.	Physical Progress: 90% Financial Progress:80%
8		NH(O)	(b) KM 26.00 to KM 80.00 of Doda Division	44	24.75	32	14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress:90% Financial Progress: 80%
9		NH(O)	(c) KM 80.00 to KM 123.60 of Kishtwar Division	32.60	15.35	20	14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress: 98% Financial Progress: 85%
10		NH(O)	(d) KM 123.60 to KM 170.00 of Chatroo Division	33.40	14.41	19	14.12.2016/ 01.01.2017	M/s SRM Contractors Pvt. Ltd.	Physical Progress:100% Financial Progress:85%
C			Total (Rehabilitation Work)	124	73	94			
			Tunnel Works (under award/ DPR)						
11	244	NH(O)	Preparation of DPR for two lane Tunnel at Sudhmahadev and Sinthan pass on Sudhmahadev-Goha and Kishtwar-Sinthan Pass-Khanabal Section of NH-244. (Vailoo La (10 km) & Dharanga (4.5 km) on NH-244)	14.5	174		01.02.2018/ 20.02.2018		Inception Report has been submitted in BO Jammu on 19.03.2018.
12	NH-3	NH(O)	Preparation of DPR for Tunnel at Laachunga La (14.5 km)	14.5					Preparation of Tender Documents are in progress.
13	NH-3	NH(O)	Preparation of DPR for Tunnel at Tanglang La (7.3 km) on NH-3	7.3					RFP is under preparation
D			Total (Tunnel Works (under award/ DPR))	36	8640	8640			

STATUS AS ON 30.04.2018									
STATE- JAMMU & KASHMIR									
Sl. No.	NH	Funding	Name of project	Road Length (km)	Contract Price (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract/ Date of Commencement	Name of Contractor / Consultant	Status
			DPR						
14	244	NH(O)	Preparation of DPR for two lanning with paved shoulders of Chenani-Sudhmahadev-Goha-Khellani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Sudhmahadev and Sinthan pass)	274	3708.00	3708.00	14.10.2016/ 29.10.2016	DPR Consultant- M/s Wadia Techno Engineering Services in association with M/s Zoma Engineers	Phase-I : Chennai-Sudhmahadev-Goha-Khellani (i) Final DPR is submitted 30.12.2017. (iv) The project is likely to be put out for bidding by February 2018.
15	144A	NH(O)	Preparation of DPR for Four lanning with paved shoulders of Jammu-Akhnoor Section of NH-144A	24.6	260.77	325.70			Tenders for rebidding for the project has been floated on 28.03.2018 with Bid Due Date as 08.05.2018.
16	State Road	NK	Punch-Uri (New Alignment)	67	1325.00	1325.00	20.12.2016/ 20.12.2016	M/s LN Malviya Inf. Project Pvt Ltd	(i) These projects are not included in the Bharatmala projects sanctioned by the Government and hence it is proposed to keep these projects in abeyance. (ii) Being the isolated project it was also decided to transfer these projects to BRO for which a request letter will be issued by Home Ministry to MOD.
17	State Road	NK	Baramullah on NH-1A to Gulmarg	39					
18	NH-1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities: (i) For construction of Approach Roads with Avalanche Protection Works to West and East portal of the proposed Zojila Tunnel between (between Baltal and Minamarg) from km 82.00 to km 95.00 on Srinagar-Leh road (NH-1) and; (ii) For making the NH-1 from Z-Morh Tunnel to proposed Zojila Tunnel (approx. 20 km) all weather road in the State of Jammu & Kashmir	20.00	250	250	yet to be awarded		LOA has been issued to M/s SMEC on 27.03.2018.
E			Total (DPR Work)	424.6	5543.77	5608.70			
			Maintenance						
19	244	M & R	Maintenance work for Chenani-Sudhmahadev-Goha-Khellani (re-aligned portion) of NH-244	55	3.00	3	19.12.2017/ -	M/s JAI Buildcon Pvt Ltd.	Completed
F			Total (Maintenance & Repair)	55.00	3.00	3.00			
			Bharatmala						
G			Total (Bharatmala)	0.00	0.00	0.00			
			NH-In Principle						
H			Total (NH-In Principle)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F+G+H)	778	24124	24488			

STATUS AS ON 30.04.2018								
State: MANIPUR								Branch Office: Imphal
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant/Contractor	Status
			Civil Work					
1	53	NH(O)	Barak Makru Bridge	1	109	141	M/s Bhartiya Infra Project Ltd.	(a). LOA issued to BIPL on 01.12.2016 (b) Appointment date given on 27.04.2017. (C) Work in progress
A			Total (Civil work)	1.20	109.00	141.00		
			DPR Work					
2	102C	SARDP	Pallel-Chandel Section	18	195	252	M/s CE Testing Company Pvt Ltd (Rs 5.77 Cr)	(a) LOA issued on 26.10.2017. (b) Date of Commencement of services 22.11.2017. c) DPR work in progress (d) QAP and IR submitted on 02.01.2018 (e) Draft feasibility report submitted on 09.04.2018
3	129A	NK	Two laning with paved shoulders from Maram-Peren - Dimapur	204	1259	1624		(a) LOA issued on 26.10.2017. (b) Date of Commencement of services 22.11.2017. c) DPR work in progress (d) QAP and IR submitted on 02.01.2018 (e) Draft Alignment report submitted on 12.03.2018
4		NK	2 laning with paved shoulder from Tamenglong in Manipur to Peren in Nagaland via Longdi Pabram	100	1030	1329	M/s CE Testing Company Pvt Ltd (Rs 2.50 Cr)	(a) LOA issued on 26.10.2017. (b) Date of Commencement of services 22.11.2017. c) DPR work in progress (d) QAP and IR submitted on 02.01.2018 (e) Draft Alignment report submitted on 12.03.2018
5	137	SARDP	2 laning of Tamenglong- Khonsang road	40	121	156	M/s PNG Planning & Structural Consultant Pvt. Ltd. (Rs 0.799 Cr)	(a). Letter of Acceptance issued on 23.11.2015 (b) Date of Commencement of services 18.01.2016 (c) Extension of Time has been granted up to 30.05.2017. (d). Final DPR received on 28.11.2017 including the utility plan, Bidding document etc. and is under finalization.
6	102A	ADB	Ukhrul -Toloi- Tadubi	115	1248	1610	M/s CE Testing (Rs 3.26 Cr)	(a) Date of commencement 16.12.2015 (b) Final DPR submitted (including drawings and draft bidding (ICB) documents)EMP,RAP (c) LA estimates awaited from State Government.
7	State Road	NK	Two laning with paved shoulders from Hafflong- Tamenglong Via Lia Sang & Tausem	150	1628	2100	M/s L.N. Malviya (Rs 5.07 Cr)	(a) Date of commencement 02.01.2017 (b) Date of Completion is 09.10.2017. (c) Draft feasibility report received on 13.01.2018.
8	State Road	NK	Two laning with paved shoulders from Jiribam to Tipaimukh	105	1140	1470		
9	202	NK	Two laning with paved shoulders from Jessami to Nagaland Border	12	130	168	M/s SM Consultant (Rs 1.50 Cr)	(a) Date of commencement 28.12.2016 (b) Date of Completion is 22.08.2017 (c) DPR under Progress (d) Draft DPR submitted on 29.12.2017
10	39	NH(O)	Moreh Bypass	3	30	42	M/s Choice Consultancy (Rs 0.24 Cr)	(i) Date of commencement 22.09.2016 (ii) Date of Completion is 15.01.2017. (iii) Final DPR incorporating compliance of comments of client submitted on 14.01.2017 (iv) Extension of Time has been granted up to 30.09.2017.
11	2	NK	Churachandpur-Tipaimukh road	262	3930	3930		The Stretch entrusted to NHIDCL vide Gazette dated 29.09.2017.
B			Total (DPR Work)	1009	10711	12681		

STATUS AS ON 30.04.2018								
State: MANIPUR								Branch Office: Imphal
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant/Contractor	Status
			Bharatmala					
12		BR	Shangshak-Nampisha	90	1125	1260		DPR under Progress
13	53	EC	Imphal-Jiribam	220	2750	3080		Change of Scope for Imphal-Jiribam
14	102B	EC	Tuivai- Singghat	89	1112.5	1290.5		DPR under Progress (M/s CE Testing)
15	102B	EC	Singghat- Churachandpur	35	437.5	507.5		DPR under Progress (M/s CE Testing)
16	150	EC	Churachandpur-Moirang	19	237.5	275.5		
17	150	EC	Moirang-Imphal	42	525	609		DPR under Progress
18	150	EC	Jessami-Yaingangpopki	170	2125	2465		DPR under Progress
19	39	EC	Mao-Imphal	106	1325	1537		DPR under Progress
20	39	ICR	Alternate Alignment	59	738	826	M/s Sheladia Inc.	DPR Completed
21	39	ICR	Imphal -Moreh	95	1188	1330	M/s Sheladia Inc.	(i). Land Acquisition (LA) estimate awaited from State Govt. (ii). PIB meeting held on 25.04.2017 and Minutes approved. (iii). CCEA Approved on 12 July 2017. (iv) The bids for package-I from km m330 to km 350 (20 km) and Package-II from km 350.00 to km 395.68 (45.68 km) received on 29.11.2017 and evaluation sent to ADB for confirmation before opening the financial bid.
C			Total (Bharatmala)	925	11563	13181		
			NH-In Principle					
D			Total (NH-In Principle)	0.00	0.00	0.00		
			Rehabilitation					
22	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49	M/s Satya Builders	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Work in progress.
23	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62	M/s Bhartiya Infra Projects Ltd.	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii). Work in progress.
24	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59	M/s Garg & Sons Estate Promoters Pvt Ltd	(i)Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii). Work in progress.
25	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8	M/s Bhartiya Infra Project Ltd.	Comencement/Start date 27.10.2016. Work in progress
26	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	10.6	12	M/s Shongvah Thanmi	Comencement/Start date 31.10.2016. Work in progress
27	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.0	13	M/s Bhartiya Infra Project Ltd.	Comencement/Start date 27.10.2016. Work in progress

STATUS AS ON 30.04.2018								
State: MANIPUR								Branch Office: Imphal
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Consultant/Contractor	Status
28	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	12.5	18	M/s Haokhotinlen Vaiphei	(i)Letter to proceed issued on 12.05.2017 (ii). Work in progress
29	102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.3	18	M/s Haokhotinlen Vaiphei	(i)Letter to proceed issued on 12.05.2017. (ii) Work in progress
30	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	16.7	19	M/s K .Morung & sons.	(i)LOA issued .on 20.12.2016 (ii) Start date 06.02.2017 (iii) work in progress
31	NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	3	3	M/s NDS Construction	(i)Date of commencement of the project was 30.08.2017. (ii) Work in progress.
32	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	22	46.76	52	M/s HVS Construction Materials Pvt. Ltd.	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
33	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	22	38.44	43	M/s Nidhi Creative Infrastructure Pvt. Ltd	(i) Contract agreement signed on 17.04.2017. (ii) Commencement /Start date is 11.03.2017 (iii) work in progress
34	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.36	67	M/s Bhartia Infra Pvt. Ltd.	(i) Contract agreement signed on 08.05.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
35	NH-102B		De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal road of span 140 feet (DDR) Standard width IRC Class 40R loading complete width bearing and Steel decking in the State of Manipur.		2		M/s Bhartia Infra Pvt. Ltd.	(i) Letter of Award issued on 26.02.2018.
E			Total	381	349	418		
Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)								
36	NH-37	M & R	From Km 3.00 to Km 75.00	72	11			Bids invited DRT-22 May18 Award July18
37	NH-37	M & R	From Km 75.00 to Km 145.00	70	14			Bids invited by ,DRT-22 May18 Award July18
38	NH-37	M & R	From Km 145.00 to Km 220.00	75	14			Bids invited by DRT-22 May18 Award July18
39	NH-37	M & R	De-launching and Launching of Chera Thok Bailey Bridge (Nung Dalan bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Makru Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300	75	14		M/s Bhartia Infra Pvt. Ltd.	Letter of Award issued to M/s BIPL on 11.04.2018
Churachandpur-Tipaimukh road from km 0.00 to 262.00								
40	NH-37	M & R	From 185 to Km 262	77	36			Bids opened on 02.05.2018
Yaingangpokpi-Jessami- Nagaland Border (161 km)								
41	NH-37	M & R	From Yaingangpokpi to Finch Corner (Km 488.125 to Km 522.86).	35	11		M/s L K & Sons	Letter of Award issued to M/s L K & Sons on 02.04.2018.
42	NH-37	M & R	Ukhul- Jessami-Nagaland Border (km 126)	126	19			Bids opened on 10.04.2018.
			Total (A+B+C+D+E)	2316	22731	26420		

STATUS AS ON 30.04.2018									
STATE-MEGHALAYA							Branch Office: Shillong		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
			Civil Work						
1	51	JICA	Tura-Dalu including Tura bypass: DPR ready (JICA Funding)	51.5	360.3	519.95		M/s Theme Consultancy	(i) The Civil Work awarded to M/s Manaranjan Brahma on 28.03.2018. (ii) LOA issued on 28.03.2018 and the Contract Agreement signed on 11.04.2018. (iii) Proposals for Selection of Consultants/ NGO's to assist in Implementation of Resettlement Action Plan (RAP) received on 09.04.2018 from 2 (Two) bidders (Consultants). Technical Evaluation is under Progress. (iv) The draft RFP for Authority's Engineer sent to JICA HQ for approval on 05.04.2018. JICA vide letter no. 066 dtd. 24.04.2018 has submitted observation the same is under review at HQ.
A			Total (Civil work)	51.50	360.30	519.95			
			DPR Work						
2	40	SARDP	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.405	258.37	258.37	-	M/s L.N. Malviya	(i) LA estimate for first 10 Km have been prepared by DC, West Khasi Hills District. (ii) Revenue & Disaster management Department could not notify due to non-receipt of consent from Khasi Hill Autonomous District Council. (iii) Remaining stretch has to be realigned and LA will be initiated only after finalisation of DPR. (iv) The LOA issued to the DPR consultant has been withdrawn and draft RFP under preparation for invitation of fresh bid
3		NK	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane.	38.00	266.0	1862.0	-	M/s Chaitanaya Projects Consulting Pvt Ltd	DPR is in progress
4	State Road	SARDP	Upgradation to 2-lane of State road Stretches from Nongstoin - Wakhaji.	43.06	265.91	365.66		M/s Chaitanaya Projects Consulting Pvt Ltd	Proposal was taken up in the 73rd HPC Meeting held on 28.12.2017 however the Ministry directed to seek the NOC for the balance portion of 23.50km and to obtain NOC from KHADC. Branch Office directed to obtain the same from the state Govt and to resolve the LA between 10km - 15km.
5	State Road	SARDP	Upgradation of Wakhaji – Phlangdilo - Ranikor (Tentative Length = 30.00 Km) and Domiasiat- Mawthabah road (Tentative length = 5.00 Km) to 2-lane Total = 35.00 Km.	35	259.37	259.37	-	M/s Chaitanaya Projects Consulting Pvt Ltd	DPR is in progress
6	State Road	SARDP	Detailed Project Preparation for Upgradation of Nongstoin-Rambrai-Kyrshai road upto Meghalaya – Assam border to 2-lane - Tentative length = 69.50 Km.	69.5	426	426	-	M/s Holtec Consulting Pvt. Ltd	DPR is in progress The TSA between NHIDCL, PWD Meghalaya and Consultant was signed on 09.05.2017. The Branch Office directed to submit the status of ROW and the LA details, FC and Utility related estimates.
7	State Road	NK	Detailed Project Preparation for Garobdha (on NH 127B)-Ampati-Zigzag-Mahendraganj (near Bangladesh border)	52	650	754		Bids for DPR consultant to be invited	DPR work to be initiated The LOA for the DPR consultant has been withdrawn and draft RFP under preparation for invitation of fresh bid
8	State Road	NK	Detailed Project Preparation for Mawngap(on old NH 44E)-Mawphlang-Laitmusiang-Mawkyrwat-Rangthong-Nongnah-Dirang-Khadphra (Ranikor) (near Bangladesh border)	96	1200	1392			

STATUS AS ON 30.04.2018

STATE-MEGHALAYA							Branch Office: Shillong		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority's	Status
9	NH-62	JICA	Assam/Meghalaya border to Dalu via Baghmara	185	2983	2983		M/s Stanley Consultant	DPR in progress. The draft feasibility report received 23.08.2017. Alignment approval awaited from the State Govt. SIA/LA started by the Consultant
10	127B	JICA	Phulbari to Tura	79	1185	1363		M/s EDMAC Engineering Consultant Pvt. Ltd.	(i) DPR is in progress by PWD, Meghalaya. (ii) vide NHIDCL HQ letter No.1060 dated 20.12.2017, the updated status of DPR of the said stretch from the State Government was sought, so that a Tripartite Agreement shall be executed between the parties (State Government, NHIDCL & DPR Consultant) and Consultant asked give PPT in the coming week. iii) Ministry of RT&H vide NH-12011/02/2014/MG/NH-8 dated 15.03.18 has submitted Draft feasibility Report(copy) to NHIDCL
B			Total (DPR Work)	640	7494	9663			
			Bharatmala						
11		SARDP BMP	Baghmara-Rongra-Mahadeo-Ranikor	206	2575	2987		M/s Holtec Consulting Pvt. Ltd	<ul style="list-style-type: none"> As per present site condition, variation as proposed into DPR under progress. Final DPR Submitted to MoRTH on 24.04.2014.
12	40	JICA	Dawki - Shillong	95	1187.5	1377.5		M/s Transys Consulting Pvt Ltd	<ul style="list-style-type: none"> DPR under progress Final DPR submitted on 23.08.2017 Under JICA funding loan agreement to be signed
13		EC	Nengkra – William Nagar	16	200	232		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
14	40	EC	Mawlyngkhung- Mawryngkneng (Shillong bypass)	49	612.5	710.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
15	40	EC	Mawryngkneng- West Jaintia Hills	19	237.5	275.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
16	40	EC	West Jaintia Hills- Jowai	7	87.5	101.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
17	44	EC	Jowai-Ratachera	101	1262.5	1464.5		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
18		EC	Damra-Nengkra	66	825	957		M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
19		FR	Rajabala- Fakirganj	40	500	580		M/s. Global Infra Solutions	<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s. Global Infra Solutions on 02.02.2018
C			Total (Bharatmala)	599.00	7487.50	8685.50			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0			
			Grand Total (A+B+C+D+E+F)	1290.47	15341.45	18868.85			

STATUS AS ON 30.04.2018									
STATE: MIZORAM									Branch Office: Aizawl
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (in Cr)	TPC Including LA (In Cr)	Date of Award of Contract	Name of Contractor /Authority Engineer	Status
			Civil work						
A			Total (Civil work)	0.00	0.00	0.00			
			DPR						
1		EAP/BMP	(i) km 8-125 (Civil Pkg. 1 & 2)	110.26	1283.03	1917.44			<p>(i) Final DPRs received. View of NHIDCL on draft EPC agreement sent to JICA vide letter dated 17.03.2017. Matter is being pursued with JICA.</p> <p>(ii) CCEA approval has been accorded by the Cabinet Committee on 22.03.2017. Loan Agreement has been signed between Govt. of India and Govt. of Japan on 31.03.2017. JICA ODA Loan (ID-P 249) has been effectuated on July 26, 2017 as communicated vide JICA's letter no. JICA (ID) 29-373 dated August 7, 2017.</p> <p>(iii) As advised by JICA work of Additional topographical and Geological Survey has been awarded to M/s BPC Consultant India Pvt Ltd. and is under progress. Inception Report for additional Topographical and Geotechnical survey work has been submitted by the DPR Consultant.</p> <p>(iv) Land Acquisition was being done as per the Mizoram Land Acquisition, Rehabilitation and Resettlement (MLARR) Act-2016. Social Impact Assessment (SIA), Assessment of Buildings u/s 11, Hearing of objections u/s 15 and R&R Scheme u/s 16 were completed and an area of 272.38 Ha private land was identified under Phase-I (non- settlement area) for which an amount of Rs. 48.08 Crores (50% of the approximate cost of acquisition worked out by the Collectors) was deposited with G/o Mizoram on 26.09.2017.</p> <p>(v) Publication of Notification for non-settlement area u/s 19 of MLARR, 2016 (equivalent to 3 (D) of NH Act) were issued by first week of November 2017 and determination of amount of compensation u/s 27 of MLARR Act (equivalent to 3 (G) of NH Act) was under progress.</p> <p>(vi) In a writ petition of Land Acquisition (not pertaining to this project) the Hon'ble High Court, Gauhati Aizawl Bench in its decision dated 15.11.2017 has held that the (MLARR) Act-2016 is ultra vires.</p> <p>(vii)The Govt. of Mizoram, in the meeting of the Council of Ministers held at Aizawl on 06.03.2018, has agreed to acquire the land as per National Highways Act, 1956.</p> <p>(viii) As per the discussion held on 12.03.2018 under the Chairmanship of MD, NHIDCL, since the land acquisition is process is now to begin as per NH Act, 1956 and the modified alignment is based on the recent Additional Survey details and updated optimal alignment design in consultation with JICA, therefore, Land is to be acquired as per the updated alignment.</p> <p>(ix) Govt. of Mizoram Land Revenue and Settlement Department has issued a notification dated 14.03.2018, inter-alia mentioning that during the period the Mizoram (Land Acquisition, Rehabilitation and Resettlement) Act, 2016 (Act No. 5 of 2016) is sub- judice, lands for the National Highways Projects shall be acquired under the relevant provisions of the National Highways Act,1956 as a special case.</p> <p>(x) The Land Revenue & Settlement Dept. vide letter dated 22.03.2018 has recommended the respective Deputy Commissioner of the five Distracts viz. Aizawl, Serchhip, Lunglei, Lawngtlai and Saiha as the Competent Authority for Land Acquisition (CALA) for the instant projects.</p> <p>(xi) Proposal for 3a has been uploaded on the Bhoomirashi Portal on 05.04.2018. 3a for Package 2, Package 3, Package 6 and Package 8 has been published in Extraordinary Gazette notification published on 21.04.2018.</p> <p>(xii) Technical Evaluation for shortlisting of firms for Authority's Engineer is under progress. Based on the consent of JICA on EPC documents Bid documents for civil construction work has been sent to MoRTH & JICA. MoRTH has concurred EPC documents vide letter no. A-12024/14/2015-NHIDCL Cell dated 06.11.2017and JICA has concurred EPC documents vide letter no. JICA (ID) 29-781 dated 28.11.2017.</p> <p>(xiii) Bids for Civil Construction work have been invited for all 8 packages with due date on 10.05.2018.</p> <p>(xiv) M/s PNG Planning and Structural Consultants Pvt. Ltd. has been selected bidder to carry out Consultancy Services for construction of 4 nos. of Bypasses under JICA.</p>
2	54	EAP/BMP	(ii) Km 125-250 (Civil Pkg. 3 to 5)	118.30	1530.09	2238.55		Yet to be awarded	
3		EAP/BMP	(iii) km 250-380 (Civil Pkg. 6 to 8)	122.60	1350.93	2011.59			
B			Total (DPR)	351.16	4164.05	6167.58			
			Bharatmala Projects						
4	6	ICR	Kawlkulh- Champhai	70	875	1015			● DPR for Kawlkulh- Champhai has already been completed. DPR to be transferred.
6	302	ICR	Lunglei- Tiabung	97	1212.5	1406.5			● DPR Completed by PWD. To be transferred
7		ICR	Tiabung -Kawarpuchiah	14	175	203			● 3 Bids received on 17.04.2018 for preparation of DPR. ● Technical Evaluation is under progress.
8	6	EC	Seling-Kawlkulh	78	975	1131			● DPR completed by State PWD and to be taken over by NHIDCL
9	102B	EC	Kawlkulh-Tuivai	122	1525	1769			● 3 Bids received on 17.04.2018 for preparation of DPR. ● Technical Evaluation is under progress.
10	54	EC	Vairengte - Sairang	111	1387.5	1609.5			● LoA issued for preparation of DPR to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018
C			Total (Bharatmala)	492	6150	7134			
			NH-In Principle						
D			Total (NH-In Principle)	0	0	0.0			
			Rehabilitation Work						
E			Total (Rehabilitation Work)	0	0	0			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0	0	0			
			Grand Total (A+B+C+D+E+F)	843.16	10314.05	13301.58			

STATUS AS ON 30.04.2018									
State: Nagaland							Branch Office: Dimapur		
Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
			Civil Work						
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01	31.03.2016/ 16.09.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 31.36% (ii) Financial Progress - 38.38% (iii) EOT approved as per the recommendation of EC MoM dated 10.11.2017
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72	31.03.2016/ 30.08.2016	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 40.09% (ii) Financial Progress - 45.96% (iii) EOT approved as per the recommendation of EC MoM dated 10.11.2017
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98	31.03.2016/ 08.08.2016	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 28.43 % (ii) Financial Progress - 30.30% (iii) EOT proposal from ED(P) awaited
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka-Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02	28.03.2017/ 05.09.2017	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	(i) Physical Progress- 3.20% (ii) Financial Progress- 7.88% (iii) Contract Agreement with consultant M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd executed dated 27.12.2017 for AE
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09	19.03.2018/ --	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	(i) Revised 3(A) published, 3D published in Gazzette of India on dated 22.03.2018 and 3G proposal awaited from GM(P). Additional 3A awaited for uploading on Bhoomi Rashi by GM(P) / CALA. (ii) Contract Agreement signed with M/s Gawar - Singh (JV) on 05/04/2018. (iii) Contract Agreement with consultant M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd executed dated 27.12.2017 for AE.
6	State Road	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57	23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	Contract Agreement signed on- 06.04.2018
7	State Road	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30	23.03.2018	M/s Shivalaya Construction Co Pvt Ltd.	Contract Agreement signed on- 06.04.2018
8	State Road	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68	23.03.2018	M/s Madhucon Projects Limited	LOA issued on – 23.03.2018
9		SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03	28.03.2018	M/s Madhucon Projects Limited	LOA issued on – 28.03.2018
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64	28.03.2018	M/s Madhucon Projects Limited	LOA issued on – 28.03.2018

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
11	State Road	SARDP	Pfutsero- Phek (PP) road Km 0-20	20.00	136.73	237.72	22.03.2018	M/s KKB Projects Pvt. Ltd.	Contract Agreement signed on- 02.04.2018
12	State Road	SARDP	Pfutsero- Phek (PP) road Km 20-40	20.00	160.10	251.97	22.03.2018	M/s Madhucon Projects Limited	LOA issued on – 23.03.2018
13	State Road	SARDP	Pfutsero- Phek (PP) road Km 40-62.558	22.56	192.60	282.98	22.03.2018	M/s Madhucon Projects Limited	LOA issued on – 22.03.2018
14	State Road	SARDP	Merangkong-Tamlu-Mon (MTM) Km 0-20	20.00	143.65	215.12	23.03.2018	M/s Keystone Infra Pvt. Ltd.	Contract Agreement signed on- 04.04.2018
15	State Road	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	20	161.99	215.79	28.03.2018	M/s Manaranjan Brahma	Contract Agreement signed on- 11.04.2018
16	State Road	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	19	187.00	272.89	28.03.2018	M/s SSR Crest Engineers and Constructions Limited	Contract Agreement signed on 09.04.2018
17	State Road	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 59- 86.835	27.835	237.79	323.98	28.03.2018	M/s Manaranjan Brahma	Contract Agreement signed on- 11.04.2018
A			Total (Civil work)	342.80	4071.35	5937.49			
			DPR Work						
18	NH-39	SARDP	Consultancy Services for Feasibility Study and Detailed Project Report for 4 laning of of Kohima bypass connecting NH-39,NH-150, NH-61 on EPC mode in the state of Nagaland	36	1150	1460.5	26.10.2016 / 12.12.2016	Highway Engineering Consultant in association with Agnitio Infrastructures Projects Pvt. Ltd.	(i) DPR work under progress (Alignment finalization). (ii) DO letter issued to State govt for Land Acquisition. (ii) EOT granted upto 30.04.2018.
19	702	SARDP	Changtongya-Longleng (CL) road	38.5	481.25	561.715		Rites Limited	Alignment approval from State Govt is awaited.
			Total (DPR)	74.50	1631.25	2022.22			
			Bharatmala Projects						
20		BMP	Jessami - Akegwo	58	725	841			<ul style="list-style-type: none"> 4 Bids received on 17.04.2018 for preparation of DPR. Technical Evaluation is under progress.
21	150	EC	Kohima-jessami	125	1562.5	1812.5			
22		BMP	Akegwo - Avangkhu	91	1137.5	1319.5			<ul style="list-style-type: none"> 4 Bids received on 17.04.2018 for preparation of DPR. Technical Evaluation is under progress.
23	39	BMP	Khatkhati-Chumukedeima	23	287.5	333.5	06.04.2018		<ul style="list-style-type: none"> LoA issued for preparation of DPR to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018
24	39	EC	Kohima -Mao	36	450	522			
C			Total (Bharatmala)	333.00	4162.50	4828.50			

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
			NH-In Principle						
25	New NH	NHIP	Consultancy Services for carrying out Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services in respect of Two Laning with paved shoulder NH configuration from Simaluguri-Bihubar on NH-702C in the State of Assam to Mon on NH 702 in the state of Nagaland	84	840.00	840.00	11.09.2017/ 03.10.2017	M/s S M Consultants	(i) Contract Agreement signed on 11/09/2017 (ii) Commencement Date is 03.10.2017. (iii) Alignment decision awaited from State Govt.
D			Total (NH-In Principle)	84.00	840.00	840.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0	0	0			
			Grand Total (A+B+C+D+E+F)	834.30	10705.10	13628			

STATUS AS ON 30.04.2018									
STATE: SIKKIM							Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
			Civil Work						
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii)3(G) compensation deposited to Branch Office. (iii) Stage-I Forest Clearance has been received on 18.07.2017. (iv) Appointed date declared as 01.11.2017 (v) Civil work under progress
2	510	SARDP	(i) Singtam - Tarku (Stretch -I of km 0.00 to 16.00Km) (ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	32.5	371.42	665.85	M/s CM Solutions	(i) M/s AARPEE Infra project Pvt.Ltd. (ii) M/s S&P Infrastructure Pvt. Ltd. M/s Technocrats Advisory Services Private Limited(AE)	(i) Contract Agreement Signed on 17.04.2017 (ii) In principal approval for stage -I clearance has been received on 21.06.2017. (iii) Appointed date declared as 01.11.2017 (iv) 2nd RA bill of S&P Infrastructure Pvt. Ltd has been processed. (v) Civil Work under progress.
3	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Change in name of user agency awaited from MoEF & CC, New Delhi. (iv) Civil work under pogress.
4	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	15.5	158.05	204.44	M/s CM Solutions	NPCC Ltd	Contract Agreement signed on 10.04.2018
A			Total (Civil Work)	76.506	903.68	1451.15			
			DPR Work						
5	717 B	SARDP	PKG II : Rishi Border -Rolep (NH-717B)	45.78	549.36	663.81	M/s SA Infrastructure Pvt.Ltd.		DPR under prepration
6	717 B	SARDP	PKG III : Rolep-Menla (NH-717B)	43.84	526.08	635.68	M/s SA Infrastructure Pvt.Ltd.		DPR under prepration
7	510	SARDP	Rabongla-Ranjit Bridge	30	360	435	M/s CM Solutions	-	DPR under prepration
8	510	SARDP	Legship-Gyalshing	18	216	261	M/s CM Solutions	-	DPR under prepration
9	NH-10	SARDP	Realignment of NH-31-A (New NH-10) between km 20 to km 27.7 for circumventing sinking zone (west Bengal Portion)	18	216	261	M/s Eptisa Services De		DPR under prepration
10	NH-10	NH(O)	Construction of Additional Bridge adjacent to the existing bridge at Km 52.100 on NH-10 at Rangpo at the border of West Bengal and Sikkim State on EPC Mode	0.24	13.01	18.70	M/s CM Solutions	-	DPR under prepration
11	310A New	SARDP	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	550	-	-	(i) Work is With BRO.

STATUS AS ON 30.04.2018

STATE: SIKKIM							Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Name of Contractor / Authority Engineer	Status
12		NHIP	(i) 2 laning with paved shoulder of Namchi-Ravangla-Tashiding-Yusksun-Geyzing road section (length-122Km) in the State of Sikkim (ii) 2 laning with paved shoulder of Geyzing-Dentam-Uttarey-Chiwabhanjang road section (length-55 Km) in the State of Sikkim (iii) 2 laning with paved shoulder of Ravong-Phamtum-Dzongu-Upper Dzongu-Chungthang road section (length-150 Km) in the State of Sikkim.	327	3924	4578	M/s L.N. Malviya Infra Projects Pvt. Ltd. in Association with Agnitio Infrastructure Project Pvt. Ltd.		(i) LOA issued dated 27.07.2017. (ii) Contract Agreement signed on 22.08.2017, with M/s L.N. Malviya Infra Projects Pvt. Ltd. in Association with Agnitio Infrastructure Project Pvt. Ltd. (iii) Draft Feasibility Report has been submitted on 21.12.2017 at Branch Office.
13	NH-10	NH(O)	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode	0.42	27.50	34.61	M/s CM Solutions (DPR Consultant)		DPR under examination
14	NH-10	NH(O)	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project)	1.17	133.39	166.30		M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) L-1 Bidder identified M/s NPCC-Bumi. (ii) LOA to be issued.
B			Total (DPR Work)	539.45	6515.34	7604.1			
			Bharatmala						
15		BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border	90	1125	1305			(i) DPR under progress (ii) Draft Feasibility Report submitted on 11.10.2017 for 32 km
16		BM	Chungthang-Lachen Monastery- Log bridge-Muguthang & Naku to Nakpolatok- Nakula	75	937.5	1087.5			(i) DPR under progress (ii) Inception Report submitted
C			Total(Bharatmala)	165.0	2062.5	2392.5			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
17	NH-10	NH(O)	Improvement & Rehabilitation of existing Indira Bye Pass road form Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	23.57	23.57	DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	LOA issued on 28.03.2018 Contract agreement signed on 17.04.2018
E			Total (Rehabilitation Work)	10.12	23.57	23.57			
			Maintenance & Repair						
18	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 51.00 to Km 93.00 of NH-10 in the State of Sikkim (Including Indra and Northern Bypass) on Percentage Rate basis.	43	4.97	6.71		M/s Latala Construction Co.	(i) Contract agreement signed on 27.03.2017 with M/s Latala Construction Co.
19	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	7.58	7.58	DPR prepared by BO, Sikkim GM(P)	M/s Passang Lama & Sons	LOA issued on 28.03.2018 Contract agreement signed on 17.04.2018
20	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	3.54	3.54	DPR prepared by BO, Sikkim GM(P)	M/s H.N. Pradhan and sons	(i) LOA issued dated 28.03.2018. (ii)Contract Agreement to be signed.
F			Total (Maintenance & Repair)	56.100	16.090	17.830			
			Total (A+B+C+D+E+F)	847.17	9521.18	11489.15			

STATUS AS ON 30.04.2018									
STATE-TRIPURA									Branch Office: Agartala
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Date of signing of Contract / Appointed Date	Name of Contractor /Authority Engineer	Status
			Civil Work						
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.360	369	749.29	16.03.2015/ 15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	(i) Civil Work in progress (ii) Financial Progress-56.15% (iii) Physical progress-56.15% (iv) DBM completed in 32 km. (v) BC Completed in 22.82 km (vi) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (vii) Revised Milestone II on 31.12.2017 (Achieved) (viii) Milestone-III achieved
2	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/ 31.10.2015	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	(i) Civil Work in progress (ii) Physical Progress-97% (iii) Financial Progress-97% (iv) Length completed- 73 km (v) Milestone-I & II achieved. (vi) Milestone- III achieved
3	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	31.03.2017/ 27.10.2017	M/s Dineshchandra R. Agrawal	(i) Geotechnical Survey and investigation completed. (ii) Civil Work in progress
A			Total (Civil Works)	124	949	1693			
			DPR Work						
4	208	SARDP	Kumarghat- Kailashahar	21	317	364			This stretch has been taken over from BRO on 18.10.2017. Maintenance & repair work of the stretch is in progress.
B			Total (DPR Work)	21	317	364			
			Bharatmala						
5	208 & 208 A	BR	Teliamura- Sabroom (Bangladesh border)	216	3240	3726		M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) Inception Report Submitted (ii) Draft Feasibility Report Submitted on 08.05.2017
6	44 A	EC	Manu- Simlung	81	1012.5	1174.5		M/s Lion	(i) This stretch has been included in the JICA Rolling Plan. Final DPR has been received from the Consultant. DPR has been submitted to DS (IC & Parl) on 11.07.2017 for onward submission to JICA and DEA for taking further necessary action. (ii) Land acquisition, clearances etc. in progress.
7	108 B	BR	Khowai- Agartala	55	550	632	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017
C			Total (Bharatmala)	352.00	4802.50	5532.50			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total	0	0	0			
			Grand Total (A+B+C+D+E+F))	497.06	6068.96	7589.53			

STATUS AS ON 30.04.2018										
State: Uttarakhand								Branch Office: Dehradun		
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Name of Contractor	Status
			Rehabilitation work							
1	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	31.55	31.55	18.09.2017	DPR Consultant - M/s. AECOM	M/s Bharat Construction	(i) LOA issued on 18.09.2017. (ii) Contract Agreement signed on 25.09.2017, with M/s Bharat Construction. (iii) Appointee date declared as 04.01.2018.
2	34	NH(O)	Proposed Protection work at Nalupani Landslide (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	38.07	38.07	16.06.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	i) LOA issued on 16.06.2017. ii) Contract Agreement signed on 28.06.2017 with M/s KCC Buildcon Pvt. Ltd. (iii) Appointee date declared as 11.09.2017.
3	7	NH(O)	Construction of Road and Slope Protection works at Patalganga Landslide from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	0.6	70	70		M/s Casta Engineers Pvt. Ltd.		DPR submitted by the consultant.
4	7	NH(O)	Construction of Road and Slope Protection works at Gholteer Landslide from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	1.175	160	160		M/s Casta Engineers Pvt. Ltd.		DPR submitted by the consultant.
A			Total (Rehabilitation Work)	3.20	299.62	299.62				
			Civil Work							
3	7	NH(O)	Rudraprayag to Josimath Package-I	29.125	183.79	274.31	26.03.2018	Casta Engineers Pvt Ltd	M/s RCC Developers ltd	i) LOA issued on 26.03.2018 ii) Contract Agreement signed on 09.04.2018
4	7	NH(O)	Rudraprayag to Josimath Package-II	28.8	295.49	403.36	26.03.2018	Casta Engineers Pvt Ltd	M/s SCCPL-HCCPL(JV)	i) LOA issued on 26.03.2018 ii) Contract Agreement signed on 09.04.2018
5	7	NH(O)	Rudraprayag to Josimath Package-III	36.675	318.24	417.24	26.03.2018	Casta Engineers Pvt Ltd	M/s NKG Infra. Struc Pvt. Ltd.	i) LOA issued on 26.03.2018 ii) Contract Agreement signed on 09.04.2018
B			Total (Civil work)	94.6	797.52	1094.91				
			DPR Work	0	0	0				
C			Total (DPR)	0.00	0.00	0.00				
			Bharatmala							
6		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass	80	800	800		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017
7		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Bajjnath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birithi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolljivi	306	4590	5279		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
8		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
9		BMP	Joshimath-Malari	62	620	620		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017
10		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050				Bids for DPR to be invited.
11		BRT	Almora (NH-109) - Kausani-Bajjnath-Tharali-Kam Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35		M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
			Total (Bharatmala)	745.00	9577.35	10407.35				

STATUS AS ON 30.04.2018										
State: Uttarakhand								Branch Office: Dehradun		
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Estimated cost /EPC cost in Rs. Crore	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Name of Contractor	Status
			NH-In Principle							
E			Total (NH-In Principle)	0.00	0.00	0.00				
			Tunnel Work (DPR Work)							
12	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km	4.86	1100	1441		DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.		i) Draft 3(A) notification has been published on 08.06.2017. ii) Forest Clearance for in-principle approval for stage -1 clearance has been uploaded on 30.06.2017 with MoEF. iii) 3D Gazette Notification published on 29.08.2017. iv) Draft bidding document is under process. v) The project has been approved in PIB meeting held on 27.11.2017. vi) Draft CCEA Note has been sent to Ministry for approval of AA & FS on 18.12.2017. vii) Bid for the subject work were opened on 10.04.2018. viii) 10 bids were received and technical evaluation is under process.
G			Total	4.86	1100.00	1441.00				
			Maintenance							
13	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	35.00	1.78	1.78	01.11.2017	M/S Massom Ali and CO		(i) Technical bid opened on 04.10.2017. (ii) Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Masoom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017
14	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	65.00	5.57	5.57	01.11.2017	M/s AR Thermosets Pvt. Ltd.		(i) Technical bid opened on 04.10.2017. (ii) Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017
F			Total (Maintenance)	100.00	7.35	7.35				
			Grand Total (A+B+C+D+E+F)	947.66	11781.84	13250.23				

STATUS AS ON 30.04.2018									
STATE: WEST BENGAL								Branch Office: Sikkim	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Name of Contractor /Consultant	Status
			Civil Work						
1	327 B	EAP	Construction of Mechi Bridge and Approaches on India-Nepal border linking Kakarvitta in Nepal and Panitnaki in India under Engineering Procurement and Construction (EPC) Mode	1.5	114.74	158.65	23.11.2017	M/s DRA Infracon Pvt. Ltd	(i)AA&FS issued from the Ministry on 23.03.2017. (ii) No Forest Clearance required. (iii) MOU with Nepal to be done (iv) 3G done. Handling over of land under process. (v) Contract Agreement signed on 12.12.2017 with M/s DRA Infracon Pvt. Ltd for Rs1,03,78,00,000/- . (vi) Appointee date declared as 01.02..2018
2	717A	SARDP-NE	construction and upgradation of Alternate highway to Gangtok from Bagrakot to Kafer Package IVA	13	316.71	402.95	28.03.2018	R.P. Infraprojects (Joint venture of S &P Infrastructure Developers Pvt. Ltd.and Aarpee Infra Projects (P) Ltd.)	(i) AA&FS issued from the Ministry on 22.03.2017. (ii) Forest clearance stage-II under process. (iii) 3(D) has been published (iv) LOA has been issued on 28.03.2018
3	717A	SARDP	PKG IV B : Bagrakot-Kafer (NH-717A)	12.6	231.74	295.97	26.03.2018	M/s M.G. Contractors pvt. Ltd	(i) AA&FS issued from the Ministry on 22.03.2017. (ii) Forest clearance stage-II under process. (iii) 3(D) has been published (iv) LOA has been issued on 26.03.2018 (v) Contract Agreement has been signed dated 09.04.2018
4	717A	SARDP	PKG IV D : Bagrakot-Kafer (NH-717A)	13.9	194.65	242.98	26.03.2018	M/s S&P- Kamac (JV)	(i) AA&FS issued from the Ministry on 22.03.2017. (ii) Forest clearance stage-II under process. (iii) 3(D) has been published (iv) LOA has been issued on 26.03.2018 (v) Contract Agreement has been signed dated 10.04.2018
A			Total (Civil work)	41.00	857.84	1100.55			
			DPR Work						
5	117A	NH(O)	Connection between Sagar Island & Kakdwip	9.5	739.79	1000.00	-	M/s RITES Ltd.	(i) DPR approved by NHIDCL on 27.03.2017. (ii) EC position to be checked by KOPT & Rites Limited. (iii) Decision to consultant road bridge only in place of Rail cum Road bridge to be decided by MoRTH
6	717 A	SARDP	PKG IV C : Bagrakot-Kafer (NH-717A)	0.5	70.58	77.44			AA&FS received
7	717 A	SARDP	PKG V : Kafer-Rishi Border (NH-717A)	58.595	739.79	957.89			(i) BRO is working on part of stretches. (ii) DPR submitted on 11.07.2017 by Consultant. (iii) Online submission for Forest Clearance stage -1 has been made on 27.07.2017.
B			Total (DPR Work)	68.60	1550.16	2035.33			
			Bharatmala						
C			Total (Bharatmala)	0.00	0.00	0.00			
			NH-In Principle						
D			Total (NH-In Principle)	0.00	0.00	0.00			
			Rehabilitation						
E			Total (Rehabilitation Work)	0.00	0.00	0.00			
			Maintenance & Repair						
F			Total (Maintenance & Repair)	0.00	0.00	0.00			
			Grand Total (A+B+C+D+E+F)	109.60	2408.00	3135.88			

STATUS OF CONTRACT :30-04-2018

S.N	NAME OF ROAD/CHAINAGE	LENGTH(KM)	Estimated Cost In NR Crore (Including Dis. Excludung VAT)	Name of Contractor	Contract ID	Likely Date of Completion	Bids Finalized on	Contract Conducted on	Status of LA(%) done	Physical Work Progress (%)	Financial Progress (%)
1	MANMAT-KALAIYA-MATIYARWA CH : 00.00-15.00	15.00	23.077	Ashish DS JV	HRP/3372 244/072/ 73/UR-015	02-May-19	30-Dec-15	19-Oct-16	95	25.65	21.28
2	MANMAT-KALAIYA-MATIYARWA CH : 15.00-26.66	11.66	19.829	Ashish DS JV	HRP/3372 244/072/ 73/UR-016	02-Nov-18	30-Dec-15	19-Oct-16	30	17.17	13.58
3	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 00.00-17.00	17.00	29.81	Raman Constructio n	HRP/3372 244/073/ 74/UR-	30-Apr-19	30-Dec-15	18-Oct-16	0	33.83	38.93
4	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 17.00-32.31	15.31	37.74	Pappu Roshan JV	HRP/3372 244/073/ 74/UR-009	24-Sep-19	18-Jan-17	09-Mar-17	0	10.42	18.24
5	JANAKPUR-YADUKUHA CH : 0.00-16.63	16.63	26.92	Diwa Nirman Sewa	HRP/3372 244/072/ 73/UR-014	06-Mar-19	30-Dec-15	23-Oct-16	77.21	33.08	59.46
6	MAISTHAN-GAUSHALABAZAR-SAMSI CH : 00.00-26.940	26.94	57.21	Lama-Danfe-Golden-Good JV	HRP/3372 244/074/ 73/UR-012	26-Sep-19	07-Jan-17	12-Feb-17	79.6	44.23	32.88
7	JALESHWOR-HARDI CH:00.00-28.000	27.16	70.81	SharmaPap pu-Roshan JV	HRP/3372 244/073/ 74/UR-017	22-Dec-19	28-Apr-17	08-Jun-17	65.21	5.94	13.29

8	LAMAHI-KOILABAS 00.00 - 33.036	33.47	69.84	Kalika- Baniya JV	HRP/3372 244/073/ 074/UR- 016	28-Nov-19	11-May-17	28-May-17	28.41	10.66	17.3
9	KANEPOKHARI- RANGELI CH: 00.00 - 25.40	25.40	62.2	Lama- Danfe-The Kanchanjun ga JV	HRP/3372 244/073/ 74/UR- 018	20-Jun-19	11-May-17	20-Jun-17	99.76	8.55	13.62
10	KALYANPUR- BARSAIN- SUBHRANPATTI CH:00.00 - 17.28	17.58	58.03	Diwa Nirman Sewa	HRP/3372 244/073/ 74/UR- 027	05-Jul-19	11-May-17	28-Jun-17	74.94	23.69	21.37
11	TAMAGADHI- SIMRAUNGADH,PK G-1 CH:00.00 - 20.00	20.00	41.11	SharmaPap pu-Roshan JV	HRP/3372 244/073/ 74/UR- 019	03-Jul-19	05-May-17	18-Jun-17	50	5.44	10
12	TAMAGADHI- SIMRAUNGADH,PK G-2 CH: 20.00 - 39.74	19.74	44.11	Pappu- Mahabir JV	HRP/3372 244/073/ 74/UR- 020	15-Jun-19	05-Nov-17	0 june 2017	IN PROGRES S	13.01	17.64
13	BIRGUNJ - THORI CH: 00.00 - 30.00	30.00	117.39	AMR- Pappu- Contech JV	HRP/3372 244/073/ 74/UR- 031	18-May-20	17-Nov-17	17-Nov-17	IN PROGRES S	8.18	19.05
14	BIRGUNJ - THORI CH: 30.00 - 60.00	30.00	94.5	Kalika- Kumar JV	HRP/3372 244/073/ 74/UR- 032	30-Apr-20	30-Oct-17	30-Oct-17	IN PROGRES S	2.67	10

STATUS OF CONTRACT : 30 - 04 - 2018

S.NO	NAME OF ROAD/CHAINAGE	LENGTH (KM)	Cost (In Cr. In Nrs.) (Including Discount Excl. VAT)	Present Progress (In NPR Crs.)	Remarks
1	MANMAT-KALAIYA-MATIYARWA CH : 00.00-15.00	15.00	23.153	5.93 Cr.(Including Discount)	<ul style="list-style-type: none"> • C&G, embankment, sub grade and sub base work is in progress • Slab Culvert work in Progress at 4 culverts • Resources have not been mobilized as per schedule
2	MANMAT-KALAIYA-MATIYARWA CH : 15.00-26.66	11.66	19.904	3.39 Cr. (Including Discount)	<ul style="list-style-type: none"> • Slab Culvert work in Progress at 4 culverts • C&G embankment work in progress. • Resources have not been mobilized as per schedule.
3	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 00.00-17.00	17.00	29.81	10.11	<ul style="list-style-type: none"> • Mobilization advance Rs.2,9903060.00 has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Shortage of skilled labour at site • Land acquisition is incomplete by Postal Road Projects Department
4	BIRENDRABAZAR-YADUKUHA-MAHINTHPUR CH: 17.00-32.31	15.31	37.74	3.93	<ul style="list-style-type: none"> • Mobilization advance Rs.3,7742205.00 has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Shortage of skilled labour at site • Site Lab established and equipment calibration is balance. • Land acquisition is incomplete by Postal Road Projects Department
5	JANAKPUR-YADUKUHA CH : 0.00-16.63	16.63	26.92	8.9	<ul style="list-style-type: none"> • Mobilization advance Rs.2,6923865.00 has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Land acquisition is incomplete by Postal Road Projects Department
6	MAISTHAN-GAUSHALABAZAR-SAMSI CH : 00.00-26.940	26.94	57.21	25.3	<ul style="list-style-type: none"> • Mobilization advance Rs.5,7213307.00 has been paid to the contactor • Land acquisition and Forest clearance is incomplete by Postal Road Projects Department • Shortage of resources at site
7	JALESHWOR-HARDI CH:00.00-28.000	27.16	70.8	4.2	<ul style="list-style-type: none"> • Mobilization advance Rs.7,0806290.00has been paid to the contactor • Resources have not been mobilized as per schedule/site requirement • Land acquisition is incomplete by Postal Road Projects Department
8	LAMAHI-KOILABAS 00.00 - 33.036	33.47	69.837	12.01	<ul style="list-style-type: none"> • Work is going on in 25 culverts. • laboratory setup is completed • Slab work of culverts completed going on • Tree cutting is going on. • Grade cutting work is in progress
					<ul style="list-style-type: none"> • Mobilization advance Rs.61800000 paid to the contactor, • IPC Bill released of Rs.22919869 to the Contractor

9	KANEPOKHARI- RANGELI CH: 00.00 - 25.40	25.40	62.2	5.32	<ul style="list-style-type: none"> • Land acquisition has not been cleared by the Hulaki Postal Road Project Department. • Resources haven't mobilized as per site requirement.
10	KALYANPUR-BARSAIN- SUBHRANPATTI CH:00.00 - 17.28	17.28	58.03	13.74	<ul style="list-style-type: none"> • Mobilization advance Rs.57700000 paid to the contractor, • IPC Bill released of Rs. 60000000 to the Contractor • Land acquisition has not been cleared by the Hulaki Postal Road Project Department.
11	TAMAGADHI- SIMRAUNGADH,PKG-1 CH:00.00 - 20.00	20.00	46.43	2.23	<ul style="list-style-type: none"> • The work progress is very slow due to less Equipment's. • Laboratory not established yet • Engineering facilities not fully established yet. • Embankment 1st layer in progress from ch: 0+000 to 6+000 RHS • Dumping of Sub Base material in progress from 0+000 to 6+000 RHS • Culvert work in progress at 2 culverts
12	TAMAGADHI- SIMRAUNGADH,PKG-2 CH: 20.00 - 39.74	19.75	49.837	5.73	<ul style="list-style-type: none"> • Culvert work in progress at 3 culverts • Embankment 2nd layer in progress from ch: 20+000 to 30+000 RHS • Sub Grade Preparation in progress at Ch : 28+120 onwards. • Drain Work in Progress.
13	BIRGUNJ - THORI CH: 00.00 - 30.00	30.00	132.4	9.6	<ul style="list-style-type: none"> • C&G Embankment work in progress • Slab culvert work in progress • Sub grade work in progress
14	BIRGUNJ - THORI CH: 30.00 - 60.00	30.00	106	2.52	<ul style="list-style-type: none"> • Slab Culvert work in progress • Excavation for slab culvert

STATUS OF CONTRACT : 30-04-2018

S.NO.	NAME OF ROAD	LENGTH	SPECIFICATION	VARIATION ORDER	REMARKS
1	MANMAT-KALAIYA-MATYARWA,BARA	26.66*	GSBC,WBM ,DBSD, WITH SLAB CULVERTS	Not done as per JS	
2	BIRENDRABAZAR-YADUKUHA-MAHIATHPUR,DHANUSA	32.31	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
3	JANAKPUR-YADUKUHA,DHANUSA	16.63*	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
4	TAMAGADHI-SIMRAUNGADH,BARA	39.31	GSBC,WBM , AC, WITH SLAB CULVERTS	Not done as per JS	
5	MAISTHAN-GAUSHALBAZAR-SAMSI,MAHOTTARI	26.94	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
6	JALESHWOR-HARDI RIVER,MAHOTTARI	27.16	Standard Specifications for Road and Bridge work, Government of Nepal & CA	Not done as per JS	
7	BIRGUNJ-THORI,PARSA	52.83	GSBC,WBM,Base,Asphalt with Slab Culvert	Not done as per JS	
8	KANEPOKHARI-RANGELI,MORANG	25.4	GSBC, GSBC,AC WITH SLAB CULVERTS	Not done as per JS	
9	KALYANPUR-BARSAIN-SUBHRANPATTI,SAPTARI	17.28	-do-	Not done as per JS	
10	LAMAHI-KOILABAS,DANG	34.00	-do-	Not done as per JS	