

As on 28.02.2019

ORIGINAL WORKS - NHIDCL																						
S.No	State	Civil works (Roads & Bridges)		Tunnel civil work		Rehabilitation work under NH(O)		Total Civil works in progress		Tunnel DPR work		DPR other than BMP		Bharatmala DPR		NH-in principle		Total DPR works in progress		Overall Total		
		Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Length (in Km)	Cost (Rs in Cr)	Total Nos.	Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	85	1120	0	0	236	975	321	2095	0	0	2	4	0	0	136	1315	138	1319	19	459	3415
2	Arunachal Pradesh	616	8708	0	0	0	0	616	8708	0	0	56	0	57.82	0	228	3306	342	3306	33	958	12014
3	Assam	379	8909	0	0	0	0	379	8909	0	0	269	8944	1341	19445	1253	18168	2863	46557	84	3243	55466
4	Himachal Pradesh	0	0	0	0	0	0	0	0	0	0	198	3254	0	0	0	0	198	3254	3	198	3254
5	Jammu & Kashmir	64	630	20.8	9489	95	23	180	10142	107	11	511	11	0	0	80	5.4	698	27	14	878	10170
6	Manipur	47.2	1010	0	0	161	170	208	1180	0	0	1009	12681	879	13181	0	0	1888	25862	25	2096	27041
7	Meghalaya	52	553	0	0	0	0	52	553	0	0	845	12289	304	4408	0	0	1149	16697	21	1200	17250
8	Mizoram	0	0	0	0	0	0	0	0	0	0	351	6168	492	7134	0	0	843	13302	9	843	13302
9	Nagaland	343	5937	0	0	0	0	343	5937	0	0	75	0	333	4829	84	840	492	5669	25	834	11606
10	Sikkim	77	1522	0	0	10	18	87	1540	0	0	506	6906	158	5364	0	0	664	12270	17	751	13810
11	Tripura	50	878	0	0	0	0	50	878	0	0	0	0	598	9768	0	0	598	9768	10	648	10646
12	Uttarakhand	95	1095	5	1384	4.6	302	104	2781	0	0	0	0	745	10407	0	0	745	10407	16	849	13188
13	West Bengal	41.00	1101	0	0	0	0	41	1101	0	0	60	3116	0	0	0	0	60	3116	8	101	4217
	Grand Total	1849	31464	25.7	10873	507	1488	2381	43825	107.31	11	3881	53372	4907	74535	1781	23635	10678	151553	284	13059	195378

Maintenance & Repair				
S.No.	State	Total Nos.	Works under progress	
			Length (in Km)	Cost (Rs in Cr)
1	Andaman & Nicobar Island	1	7	5.07
2	Jammu & Kashmir	5	539	65.39
3	Manipur	8	299	163.91
4	Sikkim	4	63	24.16
5	Uttarakhand	2	100	7.35
	Grand Total	20	1008	265.88

S.No.	State	Deposit work of NEC	
		Length (in Km)	Cost (Rs in Cr)
1	Assam	80	265

STATUS AS ON 28.02.2019										
STATE: ANDAMAN AND NICOBAR ISLANDS							Branch Office: Port Blair			
SL No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
			Civil work							
1	NH-04	NH(O)	Construction of Major Bridge over Middle Strait Creek between Km. 106.590 to Km. 107.762 of NH-223	1.90	170.40	262.97	0223-A&N(1)/2014-15/001-S&R(B)	18.12.2017/03.01.2019	M/s Mantena Vasistha Bidge JV	(i) LOA issued to M/s Mantena Vasistha Bridge JV on 18.12.2017 & Contract Agreement signed on 02.01.2018. (ii) Contract negotitaion for Authority Engineer under process.
2	NH-04	NH(O)	2-Lane with hard shoulder, Rehabilitation and up-gradation of Beodnabad- Ferrargunj section of NH-223 from Km 12.0 to 45.0 (excluding Km 21.0 to 28.0) on EPC Basis (Package-I).	26.00	124.74	170.23	NHIDCL Cell/NH-223/Beod-Fer/2016-17/1	01.03.2017/01.11.2017	M/s DRA Infracon Pvt. Ltd./ EPTISA SERVICIOS DE INGENIERIA, S.L.	(i) Physical Progress - 73.96 % (ii) Financial Progress -74.37 %
3	NH-04	NH(O)	2-Lane with hard shoulder,Rehabilitation and up-gradation of section from Km 242.0 to 298.0 of NH-223 (New NH-4) on EPC Basis. (Package-II)	55.45	259.00	409.85	NHIDCL Cell/NH-223/2016-17/4	31.03.2017/05.12.2017	M/s Vasistha Mantena NH JV/ EPTISA SERVICIOS DE INGENIERIA, S.L.	(i) Physical Progress - 3.00 % (ii) Financial Progress - 4.38 %
4	NH-04	NH(O)	Construction of Major Bridge over Humphrey Strait Creek between Km.129.420 to Km. 130.600 of NH-223 (New No. NH-4)	1.45	202.91	277.17	0223-A&N(1)/2014-15/002-S&R(B)	15.02.2017/26.04.2017	M/s. MBZ-RDS (JV) / EPTISA SERVICIOS DE INGENIERIA, S.L.	(i) Physical Progress - 49.55 % (ii) Financial Progress - 58.31 %
A			Total (Civil work)	84.80	757.05	1120.22				
			Bharatmala							
B			Total (Bharatmala)	0.00	0.00	0.00				
			NH-In Principle							
5		SH-1	Jetty-Hut-Bay-RK Pur-VK Pur	22.00	264.00	319.00			M/s S M Consultants	i) Agreement has been signed on 12.01.2018 with M/s S. M. Consultant. ii) Commencement date has been notified as 27.01.2018. iii) DPR in progress (QAP, Inception report, draft feasilblity report & Alignment details has been submitted). iv) PATSC held v) DPR submitted in the Ministry for approval & decision.
6		SH-4	Havelock Jetty Radha Nagar Beach	11.00	132.00	159.50				
7		SH-5	Goving Nagar Junction-Kalapathar	9.00	108.00	130.50				
8		SH-6	Neil Jetty Island Sitapur	4.00	48.00	58.00				
9		SH-14	Kalra Junction on NH-4 Ramnagar	20.00	240.00	290.00				
10		SH-15	Diglipur Bazar on NH-4 Hatilevel	24.70	296.40	358.15				
11		SH-3	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of "In-Principle" declared NH in the Car Nicobar Island under the Union Territory of Andaman & Nicobar Island	45.75					M/s Almondz Global Infra-Consultant Limited (A Wholly Owned Subsidiary of Almondz Global Securities Limited) In association with A & A Consulting Engineer	(i) LoA issued to M/s. Almondz Global Infra-Consultant Limited (A Wholly Owned Subsidiary of Almondz Global Securities Limited) In association with A & A Consulting Engineer on 04.01.2019 (ii) Contract Agreement to be signed by Jan 2019
C			Total (NH-In Principle)	136.45	1088.40	1315.15				

STATE: ANDAMAN AND NICOBAR ISLANDS								Branch Office: Port Blair		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status
			Rehabilitation							
12	NH-04	NH(O)	Rehabilitation and Upgradation of Jarwa area of NH-223 (New NH-4) from Km 59.40 to Km 107.00 and Km 138.30 to Km 155.00	64.30	44.36	57.61	NHIDCL Cell/ Jarwa Area - NH-223/ 2017-18/ 4	05.03.2018/ 09.04.2018	M/s Jandu Construction Company	(i) Work is in progress. (ii) Physical Progress -33.47 % (iii) Financial Progress - 33.47 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed and H1 Bidder identified as M/s Yogma Engineering Co. Ltd. (v) Contract negotiaiton for Authority Engineer under process.
13	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 107.760 to Km 129.445 (After Middle strait to Humphrey), Km 130.600 to Km 138 (After Humphrey to Kadamtala) & Km 155.00 to Km 181.0 (End of Jarwa to Rangat) of NH-223 to 2-Lane with hard shoulder on EPC Mode (Package-III).	54.71	298.00	391	NHIDCL Cell/ NH-223(New NH-4)/A&N/2017-18/7	05.03.2018/ 04.09.2018	M/s Mantena Vasishtha Strait JV	(i) Work is in progress. (ii) Physical Progress - 0.00% (iii) Financial Progress - 5.00 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed and H1 Bidder identified as M/s Yogma Engineering Co. Ltd. (v) Contract negotiaiton for Authority Engineer under process.
14	NH-04	NH(O)	Rehabilitation and up-gradation of section from Km 206.00 to Km 242.00 (Nimbutala to Austin Creek) of NH-223 (New NH-4) to 2-Lane with hard shoulder on EPC Mode (Package-IV).	33.45	174.00	234.27	NHIDCL Cell/ NH-4 (old NH-223)/A&N/2017-18/9	27.03.2018/ 04.09.2018	M/s Vasishtha Construction Pvt.Ltd	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 10.00 % (iv) Bids received on 21.08.2018 for Authority Engineer and Technical Evaluation is completed and H1 Bidder identified as M/s Yogma Engineering Co. Ltd. (v) Contract negotiaiton for Authority Engineer under process.
15	NH-04	NH(O)	Rehabilitation of Km 0.00 to Km 12.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 12.00 km) on EPC Mode (Package-V)	12	22.6	32.54	NHIDCL Cell/ /A&N (Pkg-V)/NH-4/2018-19/1	14.02.2019/ -	M/s Mohan Mutha Exports Pvt Ltd	(i) AA&FS received from the Ministry. (ii) Bids recalled with Bid Due Date 24.01.2019 (iii) Bids received for civil work on 24.01.2019 (iv) LOA Date for Civil Work : 14.02.2019 (v) Contract Agreement signed on 21.02.2019
16	NH-04	NH(O)	Rehabilitation of section from Km 45.00 to Km 59.20 of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 14.10) on EPC Mode (Package-VI)	14.1	37.67	59.08	NHIDCL Cell/ /A&N (Pkg-VII)/NH-4/2018-19/2	14.02.2019/ -	M/s Mohan Mutha Exports Pvt Ltd	(i) AA&FS received from the Ministry. (ii) Bids recalled with Bid Due Date 24.01.2019 (iii) Bids received for civil work on 24.01.2019 (iv) LOA Date for Civil Work : 14.02.2019 (v) Contract Agreement signed on 21.02.2019
17	NH-04	NH(O)	Rehabilitation of Km 181.00 to Km 206.00 section in Andaman Trunk Road of NH-4 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 25.00 km) on EPC Mode (Package-VII)	25	53.96	71.93	NHIDCL Cell/ /A&N (Pkg-VI)/NH-4/2018-19/3	30.11.2018 / 01.01.2019	M/s Garg & Sons Estate Promoters Pvt Ltd	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 10.00 %
18	NH-04	NH(O)	Rehabilitation of section from Km 298.00 to Km 330.662 (Karala to Kalipur) of NH-04 to Intermediate lane with hard shoulder in the Union Territory of Andaman & Nicobar Islands (Total Length 32.36 km) on EPC Mode (Package-VIII)	32.36	128.75	128.75	-	-	-	(i) Bids received for civil work on 18.12.2018 (ii) AA&FS awaited from the Ministry. (iii) L-1, identified.
D			Total (Rehabilitation Work)	235.92	759.34	975.18				
			Maintenance & Repair							
19	NH-04	M&R	Improvement by overlaying of Stretch from Km 21-km28 on NH-4 in the UT of Andaman & Nicobar Islands	7.00	4.05	5.07		28.05.2018/ 17.07.2018	M/s Jandu Construction Company	(i) Work is in progress. (ii) Physical Progress - 75.00 % (iii) Financial Progress - 37.09 %
E			Total (Maintenance & Repair)	7.00	4.05	5.07				

STATE: ANDAMAN AND NICOBAR ISLANDS									Branch Office: Port Blair						
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	Total Cost i/c Centages as per HPC (Rs. in Cr.)	Job No.	Date of Award of Contract /Appointed Date	Contractor/Authority Engineer.	Status					
			DPR Work												
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Awarded Cost	Alignment Approval Status	Feasibility Report			Draft DPR		Status Of Pre-Construction Activity		Final DPR	
							Actual Date	Target Date		Actual Date	Target Date	FC	Utility Shifting Estimate	Target Date	Actual Date
20			Connection between Bamboo Flat and Chatham Island in Andaman & Nicobar Islands + approaches.	1.6	4.29										
F			Total (DPR Work)	1.60	4.29										
			Grand Total (A+B+C+D+E+F)	465.77	2608.84	3419.91									

STATUS AS ON 28.02.2019										
STATE: ARUNACHAL PRADESH									Branch Office: Namsai, Lakhimpur and Roing	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Status
			Civil Work							
BO-NAMSAI										
1	229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 41.3 to 58 (Existing Km 42 to km 59)	17.12	194.11	247.44	27.03.2015/ 27.05.2015	SARDP-NE/Pasi-Pangin/Ar.Pkg/2014-15/83	T K Engineering & Consortium Pvt. Ltd. /M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:81.93 % (iii) Financial Progress: 81.10%
2	52B	SARDP	2 laning from Km 40 to Km 58 of Changlang/Tirap District boundary to Changlang of NH-52B	18.27	130.1	172.75	31.03.2015/ 01.06.2015	SARDP NE/Chang-Tirap/Ar.Pkg/2014-15/84	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress:78.78 % (iii) Financial Progress: 78.17 %
3	52B	SARDP	2 laning from Changlang Dist Boundary – Khonsa (42.844 km) section of NH-52B	42.844	334.22	438.32	01.03.2016 /17.06.2016	SARDP NE/NH-215/Chang-Khonsa/Ar.Pkg/2015-16/97	M/s MGCPPL-HGIEPL (JV)/ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress- 98.26 % (iii) Financial Progress-98.00 %
4	52B	SARDP	2 laning from Longding to Kanubari of NH-52B	47.21	394	522.87	31.03.2015/ 02.06.2015	SARDP-NE/Long-Kanul/Ar.Pkg/2014-15/86	M/s Monte Carlo/ M/s Voyants Solution	(i) Work in progress (ii) Physical Progress- 58.72 % (iii) Financial Progress:50.67 %
5	52	SARDP	2 laning with paved shoulders from Pasighat to Bomjur section from km 583.450 to 595.00	22.15	155.81	244.82	02.03.2016/ 24.02.2017	SARDP NE/NH-52/Pasi-Bomjur/Ar.Pkg/2015-16/98	M/s BIPL-ABL Joint Venture/M/s MSV International Inc.	(i) Work in progress. (ii) Physical Progress- 14.78 % (iii) Financial Progress: 9.32 %
6	513	SARDP	2 laning of Singer river to Sizoh nala	23.38	179.82	238.46	09.11.2015/ 15.01.2016	SARDP-NE/Pasi-Mary-Ying/Ar.Pkg/2015-16/93	M/s ABL-BIPL Joint Venture/ M/s MSV International Inc.	(i) Work in progress (ii) Physical Progress-72.86 % (iii) Financial Progress-65.33 %
7	New NH-113	SARDP	2 laning of Khupa - Hayuliang – Hawaii Road on EPC basis from design Km. 0.000 (Khupa) to Km. 17.000 [Existing Km 95.800 of (Khupa – Hayuliang Road) to Km 8.970 (Hayuliang – Hawaii Road)]	17	168.3	252.05	23.03.2017/ 10.11.2017	SARDP NE/Khupa-Hawaii/Ar.P/2016-17/106	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Work in Progress (ii) Physical Progress-20.63% (iii) Financial Progress-20.00%
8	New NH-113	SARDP	2 laning of Hayuliang – Hawaii Road on EPC basis from design Km. 17.000 (Khupa) to Km. 34.000 [Existing Km 16.950 to Km 34.310 (Hayuliang – Hawaii Road)]	17	168.3	252.79	23.03.2017/ 10.11.2017	SARDP NE/Hayu-Hawaii/AR.Pkg/2016-17/108	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Work in Progress (ii) Physical Progress-13.72 % (iii) Financial Progress-16.97%
9	New NH-113	SARDP	2 laning of Hayuliang – Hawaii Road on EPC basis from Design Km. 34.000 to Km. 51.825 [Existing Km 26.625 to Km 45.050 (Hayuliang – Hawaii Road)]	17.825	177.3	263.31	23.03.2017/ 10.11.2017	SARDP NE/Hayu-Hawaii/AR.Pkg/2016-17/109	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Work in Progress (ii) Physical Progress-14.00% (iii) Financial Progress-12.30%
10	New NH-113	SARDP	2 laning of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town	11.306	159.3	256.66	23.03.2017/ 15.01.2018	SARDP NE/Hayu-Hawaii/AR.Pkg/2016-17/105	M/s Sushee Infra & Mining Limited/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Physical Progress- 10.13 % (ii) Financial Progress-10%
BO-Roing										
11	New NH-313	SARDP	Construction of 2-lane road from existing km. 21.50 of Hunli-Anini road (Near Ithun Bridge) to Km. 37.500	16	245.79	322.15	06.05.2016/ 21.12.2016	SARDP-NE/Hunli Anini/21.50-37.50/Ar.Pkg/2016-17/102	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	(i) Work in Progress (ii) Physical Progress- 19.58% (iii) Financial Progress- 19.00%
12	New NH-313	SARDP	Construction of 2-lane road from existing km. 37.500 of Hunli-Anini road (Near Ithun Bridge) to Km. 53.50	16	198	259.52	06.05.2016/ 07.10.2016	SARDP-NE/Hunli Anini/37.50-53.50/Ar.Pkg/2016-17/	M/s Madhucon Projects Ltd./M/s Eptisa Servicio ingeniero	(i) Work in progress (ii) Physical Progress: 48.10% (iv) Financial Progress-38.12 %

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Status
13	New NH-313	SARDP	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500	39	434.06	568.92	12.09.2016/ 16.12.2016	SARDP-NE/Hunli Anini/53.50-92.50/Ar.Pkg/2016-17/95	M/s PCL-Eagle (JV)/M/s Eptisa Servicio ingeniero	(i) Work in Progress (ii) Physical Progress- 18.45% (iii)Financial Progress-17.44 %
14	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 92.50 to Km. 106.20	13.7	145.8	188.780	14.12.2016/ 19.01.2017	SARDP-NE/Hunli Anini/92.50-106.20/Ar.Pkg/2016-17/99	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress- 11.46 % (iii)Financial Progress-11.46 %
15	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00	13.8	154.8	200.44	14.12.2016/ 19.01.2017	SARDP-NE/Hunli Anini/106.20-120.00/Ar.Pkg/2016-17/100	M/s Sushee Infra & Mining Limited/M/s Lion Engineering Projects	(i) Work in Progress (ii) Physical Progress-25.65% (iii)Financial Progress-21.50%
16	New NH-313	SARDP	Construction of 2-lane of Hunli-Anini road from km.120.00 to Km. 130.300	10.3	105	139.37	16.03.2018/ 15.06.2018	SARDP NE/Hunli Anini/120.00-131.920/Ar.Pkg/2015-16/101	M/s TTC Infra India/Ms. Lion Engg/M/s Lion Engineering Projects	(ii) Physical Progress- 13.02 % (iii)Financial Progress-12.2%
17	New NH-313	SARDP	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing -Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)	74.86	1058.25	1718.59	24.03.2017/ 05.03.2018	SARDP NE/Roing-Hunli-Anini/Ar.P/2016-17/107	M/s DRA-ITL(JV)/ M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	(ii) Physical Progress- 13 % (iii)Financial Progress-9 %
BO-Lakhimpur										
18	State Road	SARDP	Construction of 2-lane road from km. 12.00 to Km. 33.00 of Akajan-Likabali- Bame road	21	148	210.5	02.11.2015/ 21.01.2016	SARDP-NE/Aka-Lika-Bame/Ar.Pkg/2015-16/94	M/s JKM-KCL JV /M/s MSV Intemationa Inc.	(i) Work in progress (ii) Physical Progress- 62.10 % (iii) Financial Progress-61.12 %
19	State Road	SARDP	Construction of 2-lane road from km. 33.00 to Km. 65.00 of Akajan-Likabali- Bame road	32.81	197.16	263.4	23.07.2015/ 12.09.2015	SARDP-NE/Aka-Lika/Ar.Pkg/201516/90	T K Engineering & Consortium Pvt. Ltd. / M/s MSV International Inc.	(i) Physical Progress: 27.61% (ii) Financial Progress: 21.72 %
20	State Road	SARDP	Construction of 2-lane road from Km. 65.00 to Km. 97.00 of Akajan-Likabali-Bame road	26.118	220.17	374.73	31.03.2017/ 21.03.2018	SARDP NE/Akajan-Bame/Ar.Pr./2016-17/112	M/s SCIW - Shivam (JV) / M/s Highway Engineering Consultant -Agnitio (JV)	(ii) Physical Progress- 14.52 % (iii)Financial Progress-13.28 %
21	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 20+000 to Km. 32+050 [Existing Km 20.000 to Km 35.150]	12.05	102.63	159.06	24.03.2017/	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Civil Work Awarded. (ii) Appointed Date being issued in January 2019
22	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 32+050 to Km. 44+000 [Existing Km 35.150 to Km 50.050]	11.95	103	160.15	24.03.2017/	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd - M/s Brand Eagles (JV) / M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Civil Work Awarded. (ii) Appointed Date being issued in January 2019
23	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 44+000 to Km. 59+363 [Existing Km 50.000 to Km 70.000]	15.363	136	202.03	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(i) Physical Progress- 14.20 % (ii)Financial Progress-13.71 %
24	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 70.00 to Km 88.00	18	180	262.43	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with Agnitio Infrastructure Projects Pvt. Ltd.	(ii) Physical Progress- 6.59 % (iii)Financial Progress-6.42 %

Sl. No.	NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Status				
25	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 88.00 to Km 103.00	15	139	209.52	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(ii) Physical Progress- 11.77 % (iii)Financial Progress-9.27 %				
26	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 103.00 to Km 118.00	15	122	187.76	24.03.2017/ 05.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(ii) Physical Progress- 3.39 % (iii)Financial Progress-3.08 %				
27	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) on EPC basis from design Km. 118.00 to Km 132.00	14.99	113	175.89	24.03.2017/ 20.2.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/111	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(ii) Physical Progress- 2.41 % (iii)Financial Progress-0%				
28	New NH-713	SARDP	Two-Laning of Joram – Koloriang Road (NH-713) from design Km. 138+000 to Km. 154+036 [Existing Km 138.00 to Km 158.00]	16.036	146	215.46	24.03.2017/ 20.02.2018	SARDP NE/Joram-Koloriang/Ar.P/2016-17/110	M/s T.K Engineering & Consortium Pvt Ltd/ M/s Highway Engineering consultants in association with M/s Manglam Associates	(i) Physical Progress- 1.25 % (ii)Financial Progress-0.00 %				
			Total (Civil work)	616.09	6010.34	8708.17								
			Bharatmala											
29	State Road	NK	2 langing of Diyun to Yankang	57.82						Alignmet finalized. DPR under progress				
B			Total (Bharatmala)	57.82										
			NH-In Principle											
30	NH-In Principle	NK	Daporih (Upper Subhansari) to Dollungmukh (lower Subhnshari) Via Dumporjo Connecting NH-15 at Ananada Bagan	125	1562.5	1812.5	2/16/2018			(i) Feasibilty report submitted. (ii) Alignment approved.				
31	NH-In Principle	NK	2 langing of Changlang-Marghreita	44	550	638.0	2/16/2018			(i) Feasibilty report submitted. (ii) Alignment approved.				
32	NH-In Principle	NK	Tezu-Chapakhawa Via Sunpura	59	737.5	855.5	2/16/2018			(i) Feasibilty report submitted. (ii) Alignment approved.				
C			Total (NH-In Principle)	228	2850	3306								
			Rehabilitation Work											
D			Total (Rehabilitation Work)	0	0	0								
			Maintenance & Repair											
E			Total (Maintenance & Repair)	0	0	0								
			DPR Work											
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Alignment Approval Status	Feasibility Report			Draft DPR				Final DPR	
						Actual Date	Target Date		Actual Date	Target Date	FC	Utility Shifting Estimate	Actual Date	Target Date
33	New NH-113	SARDP	Construction of 2-lane road from Demwe to Brahmkund and Arrowa-Khupa-Hayuliang	56.17	In-principle approval of alignment has been accorded.					Under tender				under tender
F			Total (DPR Work)	56.17										
			Grand Total (A+B+C+D+E+F)	958.08	8860.34	12014.17								

STATUS AS ON 28.02.2019										
STATE: ASSAM										Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Status
Civil Work										
1	37	SARDP	4 laning from end of Nagaon bypass to Rangagera (Km. 278.600 to Km. 297.000) of NH-37 on EPC basis	18.4	159.2	291.628	SARDP-NE/NH-37/Naga-Rang/AS/2015-16/275 dtd 14.01.2016	02.02.2016/ 23.05.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s STUP -Ayoleeza (JV) Consultancy	(i) Financial Progress-12.855% (ii) Physical Progress-16.252% (iii) Revised Milestone 1 : 30.10.2017 (Achieved) (iv) Revised Milestone 2 : 28.02.2018 (Not Achieved) (v) Milestone 3 : 04.03.2018 (Not achieved) (vi) Notice for Intention to terminate issued on 16.07.2018
2	37	SARDP	4 laning from Rangagera to Kaliaborh Tiniali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.315	196.24	289.99	SARDP-NE/NH-37/Rang-Kalia/AS/2015-16/274 dtd 12.01.2016	23.01.2017/ 23.10.2017	M/s Simplex Infrastructure/M/s STUP -Ayoleeza (JV) Consultancy	(i) Financial Progress-0.928% (ii) Physical Progress-4.027% (iii) Contractor mobilised on site. (iv) Clearing & Grubbing in progress (v) Physical progress : 2.35%
3	37A	SARDP	4 laning from Kaliabor Tiniali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.3	588.95	873.91	SARDP-NE/NH-37A/Kali-Dola/AS/2014-15/235	14.11.2014/ 29.11.2014	M/s Gammon- S.P. Singha (JV) / M/s S A Infra	(i) Work is in progress. (ii) PHYSICAL: 51.07% (iii) FINANCIAL: 49.66% MS-I(10%) : 25.09.15(Not achieved) MS II(40%) : 28.11.16 (Not achieved) MS III(70%) : 03.12.17(Not achieved) REVISED MILESTONE (Supplementary Agreement signed on 16.04.2018) MS-I & MS II -28.05% (31.01.2018) Achieved MS-III 70% (14.11.2019) (EOT for 712 days) Schedule Completion : 100% (09.11.2020)
4	37A & 52	SARDP	4 - lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	18.81	744.1	1050	SARDP-NE/NH-52/Dola-Jam/AS/2016-17/290 dtd 08.03.2017	12.04.2017/ 01.09.2017	M/s Simplex Infrastructure/TPF Getinsa-Rodic JV	(i) Contractor mobilised on site. (ii) Earthwork upto subgrade and river training works in progress (iii) Physical progress : 10.14% (iv) Financial Progress: 7.40% (v) Milestone 1 : 27.02.2018 (Not achieved)
5	52	SARDP	Four laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26	303	520.01	SARDP-NE/NH-52/Jam-Bis/AS/2014-15/253 dtd 31.03.2015	20.10.2016 19.12.2016	M/s T K Engineering Consortium Pvt. Ltd. / M/s ITL	(i) Mobilisation Advance equal to 10% of Contract Price paid to the Contractor. (ii) Physical Progress=18.25% (iii) Financial Progress=16.60% (iv) 1st Milestone: 17.06.2017 (achieved) (v) 2nd Milestone: 17.02.2018 (Not achieved) (vi) 3rd Milestone : 30.09.2018 (Not achieved) (vii) Intention to terminate notice issued on 06.07.2018 (viii) A Review meeting was convened on 20.11.2018 at NHIDCL under the chairmanship of MD wherein the Contractor was directed to submit work plan submitted till March'19. It was decided to monitor the progress of the work as per the work plan submitted by the Contractor has failed to achieve any of the targets till Jan'19. Report was sought from GM (P) and has been submitted to Competent Authority for further directions.
6	52	SARDP	Four laning from Biswanath Chariali to Gohpur from km 208 to km 265.50 of NH-52	57.5	829	1307.5	SARDP-NE/NH-52/Bisw-Goh/AS/2014-15/251 dtd 31.03.2015	30.03.2015 15.01.2016	M/s Ranky - TKE (JV) / M/s Stup-Ayoleeza Consultancy (JV)	(i) Civil Work in Progress (ii) Repayment of advance pending for 5% amount of contract price (iii) Financial Progress -35.250% (iv) Physical Progress-39.808% (v) Revised Milestone 1- 25.02.2017 (achieved) (vi) Revised Milestone 2- 28.10.2017(delayed achievement) (vii) Revised Milestone 3 - 31.03.2018(Not Achieved) Notice for Intention to terminate issued on 16.07.2018 (viii) A Review meeting was convened on 20.11.2018 at NHIDCL HQ under the chairmanship of MD, NHIDCL. The Contractor was asked to submit work plan till March'19. It was decided to monitor the status of the monthly targets set by the Contractor. A report has been sought from ED(P) regarding the present status of the work.

STATUS AS ON 28.02.2019											
STATE: ASSAM										Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Status	
7	52	SARDP	Four laning from Gohpur to Holongi section from km 264.10 of NH 52 to km 20.37 of NH 52A	10.08	168.39	259.79	SARDP-NE/NH-52A/Goh-Hol/AS/2014-15/252 dtd 31.03.2015	30.03.2015 11.12.2015	M/s ECI / M/s ITL	(i) Physical Progress - 28.18% (ii) Financial Progress-25.98% (iii) Revised Milestone 1 : 31.03.2018 (Achieved) (iv) Revised Milestone 2 : 31.12.2018	
8	37	SARDP	Four Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	454.89	614.56	SARDP-NE/NH-37/Num-Jor/AS/2014-15/237 dtd 31.10.2014	14.11.2014 / 23.05.2015.	M/s HCC / M/s Frischmann Prabhhu	(i) Financial Progress - 18.50% (ii) Physical Progress - 20.50% Revised MS I (10%) : 02.01.2018 (achieved) Revised MS II (30%) : 28.02.2019 Revised MSIII(60%) : 30.11.2019 Project Compl: 23.05.2020	
9	37	SARDP	Four Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37.8	407.3	738.15	SARDP-NE/NH-37/Jor-Jhan/AS/2014-15/238 dtd 31.10.2014	21.11.2017/ 01.01.2018	M/s GDCL / M/s Frischmann Prabhhu	(i) Financial Progress - 01.14 % (ii) Physical Progress - 02.12% (iii) HQ NHIDCL issued Intensaion to termination Notice on 04.10.2018.	
10	37	SARDP	Four Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.075	463.49	801.54	SARDP-NE/NH-37/Jha-Dem/AS/2014-15/239 dtd 31.10.2014	21.11.2017/ 20.01.2018	M/s GDCL / M/s Voyants Solutions Pvt. Ltd.	(i) Financial Progress - 1.39% (ii) Physical Progress - 3.00% (iii) HQ NHIDCL issued Intensaion to termination Notice on 01.10.2018.	
11	37	SARDP	4-laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) on EPC Mode.	26.9	294.17	385.57	SARDP-NE/NH-37/Demow-Moran Bypass/AS/2015-16/277 dtd 14.01.2016	14.01.2016/ 17.08.2016	M/s Gannon Dunkerley Pvt. Ltd. / M/s Voyants Solutions Pvt. Ltd.	(i) Financial Progress - 14.03% (ii) Physical progress - 19.01% MSI (10%) : 12.02.17(achieved) MSII (30%) : 15.10.17 (Not achieved) MSIII (60%) : 28.05.18 (Not Achieved)	
12	37	SARDP	4-laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	19	252	330.3	SARDP-NE/NH-37/Moran-Bogi/AS/2015-16/273 dtd 12.01.2016	14.01.2016/	-	(i) Original Contract with M/s Atlanta Limited terminated on 23.02.2018. (ii) Fresh bids invited on 19.07.2018 for taking up the balance work.	
13	37	SARDP	Construction of Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147 on EPC basis in the state of Assam	15.5	96.9	351.31	SARDP-NE/NH-37/Dibrugarh/AS/2014-15/246 dtd 25.02.2015	20.02.2015 02.11.2015	M/s ABCI-JKM Pvt. Ltd. M/s Voyants Solutions Pvt. Ltd.	(i) Work is in progress. (ii) Physical Progress- 82.74% (iii) Financial Progress- 67.36% MSI (10%) : 26.08.16(Achieved) MSII (30%) : 04.07.17(Achieved) MSIII (60%) : 10.05.18 (Achieved) Completion date: 01.11.2018 (Not completed)	
14	54 Ext.	NHDP II	4 laning of Balachera-Harangiao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	519.3	818.4	54 (Ext.)/AS/2017-18/171 dtd 08.09.2017	31.10.2017 26.12.2017	M/s Sushee Infra-M/s PTPS (JV)/ M/s Rodic	(i) Mobilisation Advance equal to 4% of Contract Price paid to the Contractor. (ii) Earthwork and culverts in progress. (iii) Physical progress: 2%	
15	53	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.77	53.21	76.78	SARDP-NE/NH-53/Sil-Badar/AS/2014-15/250 dtd 30.03.2015	08.04.2015 01.10.2015	Sri Gautam Construction / M/s Rodic Consultants Pvt. Ltd.	(i) Financial Progress- 45.65% (ii) Physical Progress-46% (iii) Revised Milestone I - 15.06.2017 (achieved) (iv) Revised Milestone- II 10.02.2018 (achieved) (v) Revised Milestone- III 05.07.2018 (vi) Revised completion- 08.02.2019	
A			Total (Civil work)	379.42	5433.24	8909.438					

STATUS AS ON 28.02.2019										
STATE: ASSAM										Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Status
			Bharatmala							
16		BR	Kochigaon-Raimana-Jaigaon-Lankapara-Birpara	123	1537.5	1783.5		18.10.2016	M/s Feedback Infra	<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
17	151	ICS	Sutarkandi -Karinganj	14	175	203		18.10.2017	M/s Feedback Infra	<ul style="list-style-type: none"> • DPR under progress • Draft Feasibility Report submitted on 18.08.2017
18	31	EC	Hapachara - Tulungia	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
19	31	EC	Tulungia - Jogighopa	18	225	261		09.05.2018	M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
20	37	EC	Jogighopa - Gendera	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
21	37	EC	Gendera - Paikan	15	187.5	217.5		09.05.2018	M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
22	37	EC	Paikan- Dudhnoi	14	175	203		09.05.2018	M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
23	37	EC	Dudhnoi- Guwahati	108	1350	1566		09.05.2018	M/s CE Testing Company Pvt. Ltd	<ul style="list-style-type: none"> • LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 • Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress. Inception Report and QAP submitted.
24	37	EC	Kamar Gaon- Lahowal	16	200	232		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
25	37	EC	Lahowal- Tinsukia	38	475	551		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
26	37	EC	Tinsukia- Makum	10	125	145		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
27	38	EC	Makum- Digboi	25	312.5	362.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
28	38	EC	Digboi- Margherita	13	162.5	188.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
29	62	EC	Dudhnoi-Damra	5	62.5	72.5			M/s Global Infra Solutions in JV with Krishna Techno Consultant	<ul style="list-style-type: none"> • LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018
30	36	EC	Deboka- Manja	90	1125	1305		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> • LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 • Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.

STATUS AS ON 28.02.2019											
STATE: ASSAM										Branch Office: Tezpur, Guwahati	
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Status	
31	36	EC	Manja-Lahorijan	38.8	485	562.6		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.	
32	36	EC	Lahorijan - Khatkhali	1	12.5	14.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.	
33	39	EC	Numaligarh- Khatkhali	99	1237.5	1435.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Inception Report and QAP submitted.	
34	44	EC	Ratacherra-kalain	25	312.5	362.5		09.05.2018	M/s CE Testing Company Pvt. Ltd	● LoA issued to M/s CE Testing Company Pvt. Ltd on 13.03.2018 ● Contract Agreement signed on 09.05.2018	
35	44/53	EC	Kalain-Panchgram	16	200	232			M/s Global Infra Solutions in JV with Krishna Techno Consultant	● LoA issued to M/s Global Infra Solutions in JV with Krishna Techno Consultant on 13.03.2018	
36	53	EC	Panchgram-Silchar	23	287.5	333.5				● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017	
37	44	EC	Badarpur-Agartala	253	3162.5	3668.5				● DPR under progress ● Draft Feasibility Report submitted on 18.08.2017	
38	54	EC	Silchar- Vairengte	49.9	623.75	723.55			M/s. Transys Consulting Pvt. Ltd	● LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018	
39	53	EC	Jiribam- Silchar	55	687.5	797.5			M/s. Transys Consulting Pvt. Ltd	● LoA issued to M/s. Transys Consulting Pvt. Ltd.. on 22.03.2018	
40	127B	ER	Srirampur- Dhubri	71	887.5	1029.5			M/s. Global Infra Solutions	● LoA issued to M/s. Global Infra Solutions on 02.02.2018	
41		ER	Hatsinghimari - Rajabala	12	150	174			M/s. Global Infra Solutions	● LoA issued to M/s. Global Infra Solutions on 02.02.2018	
42		FR	Fakirganj - Dhubri	14	175	203			M/s. Global Infra Solutions	● LoA issued to M/s. Global Infra Solutions on 02.02.2018	
43		FR	Kandulijan Gaon - Dimow Charali	21	262.5	304.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.	
44		FR	Dimow Charali- Sengajan	8.2	102.5	118.9		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.	
45		FR	Dibrugarh Ghat / Bogibil Bridge (South Bank)- Bogibil Bridge (North Bank)	8	100	116		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.	
46		FR	Bogibil Bridge (North Bank)- Kandulijan Gaon	11	137.5	159.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.	
47		FR	Kamar Gaon- Dibrugarh Ghat / Bogibil Bridge (South Bank)	15	187.5	217.5		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.	
48		FR	Naltoli -Silghat	4	50	58		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	● LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 ● Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.	

STATUS AS ON 28.02.2019										
STATE: ASSAM										Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Status
49		FR	Jorhat - Neamati	10.4	130	150.8		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
50		FR	Dimow Charali- Oriyamghat Road	62	775	899		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
51		FR	Oriyamghat Road- Oriyamghat	6.7	83.75	97.15		06.04.2018	M/s. Voyants Solutions Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s. Voyants Solutions Pvt. Ltd. on 02.02.2018 Contract Agreement signed on 06.04.2018 Alignment approved by HQ NHIDCL. Feasibility studies under progress.
52		FR	Biswanath Chairali- Biswanath Ghat	19	237.5	275.5		09.05.2018	M/s CE Testing Company Pvt. Ltd.	<ul style="list-style-type: none"> LoA issued to M/s CE Testing Company Pvt Ltd. on 13.03.2018 Alignment corridor have been reviewed and approved by NHIDCL. Feasibility report is under progress.
B			Total (Bharatmala)	1341	16762.5	19444.5				
			NH-In Principle							
53	NHIP	NK	Narengi-Kuruwa-Dumunichawki (including from Changsari to Kuruwa)	47	587.5	681.5		07.02.2018	M/s Wapcos in JV with ITL	Inception Report and QAP submitted by the DPR Consultant
54	NHIP	NK	Indo-Bhutan border -Musalpur-Tihu Chowk- Tihu-Makhibaha- Sarthebari- Kalitakuchi	110	1375	1595		07.02.2018		
55	NHIP	NK	Pathshala-Dubi-Helona-Bongaon-Rampur-Sarthebari	45	562.5	652.5		07.02.2018		
56	NHIP	NK	Tihu-Sarthebari-Nagaon	50	625	725		07.02.2018		
57	NHIP	NK	Baihata-Goreswar-Udaguri	50	625	725		07.02.2018		
58	NHIP	NK	Mangaldai-Bhutanhang-Changrang	62	775	899		07.02.2018		
59	NHIP	NK	Dudhnoi-Mata-Mornoi-Goalpara-Pancharatna	103	1287.5	1493.5		07.02.2018		
60	NHIP	NK	Haldyanganj-Mankachar road	22	275	319		07.02.2018		
61	NHIP	NK	Agia-Medhipara-Lakhipur	32	400	464		07.02.2018		
62	NHIP	NK	Badarpurghat-Dullachua-Mantic Road via Anglabazar	150	1875	2175		17.01.2018	M/s Global Infra Tech	Inception Report and QAP submitted by the DPR Consultant
63	NHIP	NK	Lowairpowa-Kunmum	27	337.5	391.5		17.01.2018		
64	NHIP	NK	Silchar-Hailekandi-Maanachera-Kanaibazar-Ramkrishna Nagar-Hasimganj	85	1062.5	1232.5		17.01.2018		
65	NHIP	NK	Silchar- Kalain Road	30	375	435		17.01.2018		

STATUS AS ON 28.02.2019										
STATE: ASSAM										Branch Office: Tezpur, Guwahati
Sl. No	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC including LA(in Cr)	Job No.	Date of signing of Contract/ Appointed Date	Contractor/Authority Engineer.	Status
66	NHIP	NK	Laluk Bihupuria-Narayanpur	25	312.5	362.5		11.01.2018	M/s CE Testing	Final Feasibility report submitted by DPR Consultant.
67	NHIP	NK	Kamalaibari-Garmur-Jengrai-Haldibari-Tekeliphuta	50	625	725		11.01.2018		
68	NHIP	NK	Gogamukh-Ghiamara-Butikur-Telijan	57	712.5	826.5		11.01.2018		
69	NHIP	NK	Lahowal-Bordubi-Tinsukia	48	600	696		11.01.2018		
70	NHIP	NK	Sonari-Mahmora-Moran	31	387.5	449.5		11.01.2018		
71	NHIP	NK	Moran-Naharkatia Road	56	700	812		11.01.2018		
72	NHIP	NK	Lahowal-Naharkatia Road	47.85	598.125	693.825		11.01.2018		
73	NHIP	NK	Dulajan Digboi Road	34.13	426.625	494.885		11.01.2018		
74	NHIP	NK	Digboi Pengeri Bordumsa Road	34.24	428	496.48		11.01.2018		
75	NHIP	NK	Margherita Pengeri Phibari Doondoma Road	56.76	709.5	823.02		11.01.2018		
C			Total (NH-Inprinciple)	1252.98	15662.25	18168.21				
			Rehabilitation work (Deposit work of NEC)							
76	NEW	NEC	Rehabilitation and up-gradation of Tura-Mankachar road from Mirjumala junction to Mankachar-Silchar Tinali (0/0 to 1/660km) to two lane carriageway in the State of Assam	1.66	4.71	5.68	It is with ministry	23.03.2017 15.09.2017	M/s M. P. Agarwala/ M/s ITL	(i) Earthwork for subgrade in progress. (ii) Physical progress= 100% (iii) Financial Progress= 81.75%
77	NEC	NEC	Rehabilitation and up-gradation of Doimukh-Harmuti road from Harmuti Junction (0/00 km) to Khula camp (14/370 km) and Doimukh (0/000 km) to Bagh Tinali (3/100 km) two lane carriageway in the State of Assam and Arunachal Pradesh	17.47	58.27	68.54	It is with ministry	17.03.2017 27.09.2017	M/s Nabam Tullon LLP- ECI (JV)/ M/s ITL	(i) Civil Work in progress (ii) Physical progress= 92.6% (iii) Financial Progress= 87.72% (iv) DBM Completed= 11.607 km
78	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from Wokha Junction (0/000 km) To (26/000 km) in the State of Nagaland	26	51.61	65.33	It is with ministry	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	(i) Civil Work in progress. (ii) Physical progress= 11.45% (iii) Financial Progress = 7.01%
79	NEC	NEC	Rehabilitationand up-gradation of Wokha-Merapani Road from (26/000 km) To (48/000 km) in the State of Nagaland	22	47.91	60.64	It is with ministry	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	(i) Civil Work in progress. (ii) Physical progress= 10.75% (iii) Financial Progress = 6.11%
80	NEC	NEC	Rehabilitation and up-gradation of Wokha-Merapani Road from (48/000 km) To Merapani (60/585 km) in the State of Nagaland and Assam	12.585	51.5	65.19	It is with ministry	13.04.2017 01.09.2017	M/s C S infraconstruction Limited/ M/s ITL	(i) Civil Work in progress. (ii) Physical progress= 7.20 % (iii) Financial Progress = 4.01%
D			Total (Rehabilitation Work)	79.715	214	265.38				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0.00	0.00	0.00				

[illegible]

STATUS AS ON 28.02.2019										
STATE- JAMMU & KASHMIR										
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencement	Contractor/ Authority/ Engineer	Status
			Tunnel Works (under Construction)							
1	1	NH(O)	Work of construction, operation and maintenance of Z-Morh tunnel on DBFOT (Annuity basis)	6.50	2680.42	2680.42		01.04.2015	M/s SSSL IE-M/s EPTISA Servicos de Ingenieria SL	Work Stopped. Termination of the Concession Agreement is in progress.
2	1A	NH(O)	Construction, Operation and Maintenance of 2-lane bi-directional Zojila tunnel with parallel escape (egress) tunnel excluding approaches on Sinaga-Leh section connecting NH-1A at Km 95.00 and at Km 118.00	14.31	6658	6808.69		19.01.2018	Contractor- M/s IL&PS Transportation Networks Limited	Letter of Termination has been sent to M/s ITNL on 15.01.2019.
A			Total tunnel works	20.81	9338.42	9489.11				
			Civil works							
3	NH-144A	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length in the state of Jammu and Kashmir to be executed on EPC basis (Pkg-II)	5.2	272.77	404.17		27.03.2018/ 07.08.2018	S.P. Single Construction Pvt Ltd	LOA has been issued to M/s SP Single Construction Pvt. Ltd on 15.03.2018. Contract Agreement has been signed on 27.03.2018. Appointed Date has been notified as 07.08.2018. Work in progress. Physical Progress: 6.47 % Financial Progress: 4.16 %
4	244	NH(O)	Widening and upgradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the State of Jammu & Kashmir	17.00	150.04	225.82		20.04.2018/ 22.11.2018	ECI Engineering in JV with SRM contracts pvt ltd	The work was awarded to M/s. ECI Engineering in JV with M/s SRM Projects and Contract Agreement was signed on 20.04.2018. Supplementary Agreement has been signed on 22.11.2018 to start the work on available land. Appointed Date has been declared as 22.11.2018. Work in progress. Physical Progress: 1 % Financial Progress: Nil
5			Consultancy Services for Authority's Engineer for supervision of: (i) Up-gradation to 4-lane with Paved Shoulter of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) of 5.2 Km length (ii) Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Hanuman Chowk (Km 30.000) of 24 Km length in the state of Jammu and Kashmir to be executed on EPC basis. (iii) Widening and Up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 on Chenani – Sudhmahadev section of NH-244 in the state of Jammu and Kashmir to be executed on EPC basis	42.04	10 bids received on 19.11.2018 and bids were opened on 20.11.2018. Second Stage Technical evaluation is under progress.					
B			Total Civil Works	64.24	422.81	629.99				
			Rehabilitation							
6	244	NH(O)	Restoration of road by way of clearance of landside, surface boulders side drain, culverts including construction of Rwall and Biwalls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinterpass-Anantnag-Khanabal road (Km 184.00 to Km 265.000)	81.00	12.44	16		07.03.2018/ 22.03.2018	M/s Khandey Infrastructure Ltd.	Work in progress Physical Progress: 90.74% Financial Progress: 69.35%
7	244	NH(O)	Restoration of Road by way of clearance of landside, surface boulders side drain, culverts including construction of Rwall/Scuppers and laying of WBM-I, WBM-II, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chattroo- Sinterhan top road NH-244 Km from Km 170.000 to Km 184.000	14.00	6.35	7		07.03.2018/ 22.03.2018	M/s Khandey Infrastructure Ltd.	Work in progress Physical Progress: 70.65% Financial Progress: 70.65%
C			Total (Rehabilitation Work)	95.00	18.79	22.99				
			Maintenance							
8	244	M&R	Restoration of road by way of derance of consolidated slips, surface boulders, side drain, culverts including construction of Retaining wall and Breast walls and fixing of Traffic sign board & Kilometer Stones on Kharani-Hambal-Gole-Dranga (Km 0.000 to Km 29.800) in the state of Jammu and Kashmir	29.00	4.05	4.05		04.10.2018/ 20.10.2018	M/s Payare Lal Sharma	Work in progress
9	244	M&R	Providing & Installation of Road Safety Measures by fixing of Traffic Sign Board, construction of Parapets, fixing of Road Delineators, Road Stud & Road Marking and Construction/Repair of Retaining walls/ Crate wall from Km 0.000 to Km 170.000 on Batote-Kishtwar-Sinterpass road of NH-244 in the state of Jammu & Kashmir	170	2.50	2.50		-	-	04 nos. of Bids were received on 26.11.2018. Technical evaluation is under progress at HQ.

STATUS AS ON 28.02.2019																	
STATE- JAMMU & KASHMIR																	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencement	Contractor/ Authority/ Engineer	Status							
10	244	M&R	In-Principle approval for execution of Emergent /Ordinary Maintenance/Periodic Repair/Rehabilitation work and snow clearance of National Highways entrusted to NHIDCL in J&K	170	4.25	4.25		31.10.2018/ 14.11.2018	M/s JAI Buldson Pvt Ltd.	Works awarded Under four pkg. work in progress							
11	244	M&R	Restoration of Road by providing & laying of WBM-II, Bituminous Macadam & Bituminous Concrete including construction of Protection walls, Cross Drainage works from Km 0.000 to Km 80.000 (Raman - Doda) on Babote-Kishtwar-Sinthanpass road in the State of Jammu & Kashmir(Package-I)	80	19.56	25.09		26.02.2019	M/s JAI Buldson Pvt Ltd.	Work in progress Physical Progress: 10% Financial Progress: 0%							
12	244	M&R	Restoration of Road by providing & laying of WBM-II, Bituminous Macadam & Bituminous Concrete including construction of Protection walls, Cross Drainage works from Km 80.000 to Km 170.000 (Kishtwar - Chatroo) on Babote-Kishtwar-Sinthanpass road in the State of Jammu & Kashmir(Package-II) -	90	24.13	29.50		26.02.2019	M/s JAI Buldson Pvt Ltd.	Work in progress Physical Progress: 10% Financial Progress: 0%							
D			Total (Maintenance & Repair)	539.00	54.49	65.39											
E			Sharanmata														
			Total (Sharanmata)	0.00	0.00	0.00											
13	In principle NH		NH-In Principle Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for up gradation of newly declared National Highway, Tharbis-Kahalgasgar-Kidhoran (70 km, District- Doda, J&K) to Mahan-Chachood (10 km, District- Chamba, Himachal Pradesh) to 2-lane with paved shoulder including Feasibility study cum DPR of Tunnel of approx. length 4 km near Kahalgasgar in the state of Jammu and Kashmir	80	5.4			28.11.2018/ 13.12.2018	M/s Almondz Global Infra Consultant Ltd. in JV with Sublera	The work has been awarded on 28.11.2018 work in progress							
F			Total (NH-In Principle)	80.00	5.40												
DPR Work																	
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report			Draft DPR		Status Of Pre-Construction Activity			Final DPR		
							Actual Date		Target Date	Actual Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date		
1	244	NH(O)	Preparation of DPR for two laning with paved shoulders of Chenani-Suthmahadev-Gohale-Khelani-Kishtwar-SinthanPass-Khanabal Section of NH-244 (Excluding Tunnel at Suthmahadev and Sinthan pass) Consultant : M/s Wadia Techno Engineering Services in association With M/s Zoma Engineers	274							Contract has been closed.						
2	State Road	NK	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services for the following road stretches in the state of Jammu & Kashmir i) 2 Lining of Mughal Road connecting Shopian with Baffaz in Poonch District ii) a) 2 lane with Paved Shoulder of NH configuration for Baranulla-Gulnarg Road b) 2 Lane Bypass from Donipawa to Ashajpora connecting NH-244 & NH-44	85	4.84						LOA has been issued on 31.12.2018						
3	1	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities: (i) For construction of Approach Roads with Avalanche Protection Works to West and East portal of the proposed Zojila Tunnel between (between Bafal and Minamarg) from km 82.00 to km 85.00 on Siragari-Lah road (NH-1) and (ii) For making the NH-1 from Z-Morh Tunnel to proposed Zojila Tunnel (approx. 20 km) all weather road in the State of Jammu & Kashmir Consultant : SMEC International Pvt Ltd in JV with SMEC(India) Pvt Ltd. in Association with Anandjwala Technical Consultancy	20.00	6.00		-		25.07.2018	-	06.08.2018	28.10.2018	-	-	-	08.10.2018	
4	244	NH(O)	Consultancy Services for Feasibility Study, Preparation of Detailed Project Report and providing Pre-Construction Services for upgradation to 2 lane with paved shoulder from (i) Km 44.50 to Km 142.00 of Chatroo Village & (ii) Km 235.00 (Valboo Village) to Km 269.00 (Khanabal) of Khelani - Kishtwar - Chatroo - Khanabal Section of NH-244	131.50							Bids opened on 22.10.2018, 6 bids received. The same are under evaluation. Second Stage Technical evaluation is under progress.						
Total (DPR Work)				510.50	10.84												
Tunnel Works (under award/ DPR)																	
5	244	NH(O)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities in respect of the following stretches on NH-244 (old NH-1B) in the state of Jammu & Kashmir. (i) Suthmahadev- Daranga Tunnel of approx. length 4.5 Km and its approach road on Chenani - Suthmahadev - Gohale road portion. Consultant : TPF Gefinsa Euroestudios	12.85	11.19	Approved	01.02.2019		21.05.2018	-	-	-	-	-	-	31.01.2019	

STATUS AS ON 28.02.2019													
STATE- JAMMU & KASHMIR													
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract/ Date of Commencement	Contractor/ Authority/ Engineer	Status			
			(i) Vaiboo Tunnel of approx length 10.00 Km under Sirithan Pass and its approach roads on Goha-Khelli- Khansabal road portion	36.50		under submission	-	21.05.2018	-	-	-	-	20.03.2019
			(ii) Additional scope of work, Preparation of DPR for Goha-Khelli section of NH-244 for a length of 30 Km	30.00		under submission	-	-	-	-	-	-	20.03.2019
			Preparation of DPR for the road portion (sliding zone) between Drabshala and Thathi from Km 62.675 to Km 62.925 on NH-244-	0.96		Approved	30.01.2019	-	-	-	-	-	31.01.2019
6	3	NH(C)	Consultancy Services for Preparation of Detailed Project Report and providing Pre-Construction activities for Construction of Highway Tunnel including approaches across Lachung La, Tanglang La and Shingo La in the Ladakh region of the state of Jammu & Kashmir	14.5/7.5/3.00	Bids have been invited on 22.06.2018 with Bid Due Date as 28.02.2019.								
H			Total Tunnel works(Under Award/DPR)	107.31	11.19								
			Grand Total (A+B+C+D+E+F+G+H)	1322	10212								

STATUS AS ON 28.02.2019

STATE: MANIPUR										
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Status
Civil Work										
1	53	NH(O)	Barak Makru Bridge	1.2	109	141	53/MN/2016-17/15	01.12.2016/27.04.2017	M/s Bhartiya Infra Project Ltd.	(a). LOA issued to BIPL on 01.12.2016 (b) Appointment date given on 27.04.2017. (C) Milestone -I achieved. (d) Work in progress
2	39	ADB	2 laning of Imphal-Moreh road from Km 350.00 to 395.680	46	458	869	NH-39/MN/2017-18/160	01.06.2018/16.10.2018	M/s G.R Infra projects Limited	(a) LOA issued on 01.06.2018 and Contract Agreement signed on 18.06.2018. (b) Appointed date 16.10.2018 and work is in progress.
A			Total (Civil work)	47.20	566.77	1009.75				
Bharatmala										
3		BR	Shangshak-Nampisha	90	1125	1260			M/s CE Testing	DPR under Progress. Final Land Acquisition report received on 02.01.2019
4	53	EC	Imphal-Jiribam	220	2750	3080		22.11.2017	M/s CE Testing	Final Land Acquisition report received on 02.01.2019
5	102B	EC	Tuivai- Singghat	89	1112.5	1280.5			M/s CE Testing	DPR under Progress (M/s CE Testing) and Final Land Acquisition report received on 02.01.2019
6	102B	EC	Singghat- Churachandpur Imphal Bypass	35	437.5	507.5			M/s CE Testing	DPR under Progress (M/s CE Testing) and Final Land Acquisition report received on 02.01.2019
7	150	EC	Churachandpur-Moirang	19	237.5	275.5				
8	150	EC	Moirang-Imphal	42	525	609		23.01.2017	M/s SM Consultant	DPR under Progress. Draft DPR received on 03.08.2018
9	150	EC	Jessami-Yaingangpopki	170	2125	2465			M/s SM Consultant	DPR under Progress. Draft DPR received on 03.08.2018
10	39	EC	Mao-Imphal	106	1325	1537		02.12.2015	M/s Stanley	DPR under Progress. Feasibility report submitted.
11	39	ICR	Alternate Alignment	59	738	826			M/s Sheladia Inc.	DPR Completed
12	39	ICR	Imphal -Moreh	49	1188	1330			M/s Sheladia Inc.	(i) Work of Imphal-Moreh Pkg-II Km 350.00 to Km 395.680 was awarded to M/s GR Infra projects and "Appointed Date" was fixed as 16.10.2018 and work is in progress. (ii) Due to high LA rate and delay, re-tender for Imphal-Moreh Pkg-I Km 330.00 to Km 350.00 has been called with bid due date 09 Jan 2019. (iii) Land Acquisition estimate for open areas for Imphal-Moreh (Pkg-I) received from Secretary revenue on 14 Feb 2019. (iii) Revised LAP for built up areas submitted by ADB and forwarded to DC, Thoubal on 07 Jan 2019. (v) Rebid of the Imphal-Moreh Pkg-I Km 330 to 350.00 is opened on 01.02.2019. Technical evaluation under progress.
B			Total (Bharatmala)	879	11563	13181				
NH-In Principle										
C			Total (NH-In Principle)	0.00	0.00	0.00				
Rehabilitation										
13	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawi-Tuivai sector from Km 0.00 to Km 34.500	35	38	49	102B/MN/2016-17/22	12.12.2017	M/s Satya Builders	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Milestone-II achieved Work in progress.
14	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawi-Tuivai sector from Km 34.00 to Km 103.00	68	52	62	102B/MN/2015-16/22	01.08.2016	M/s Bhartiya Infra Projects Ltd.	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii) Milestone II achieved. (iv). Work in progress.

STATUS AS ON 28.02.2019

STATE: MANIPUR										
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Job No.	Date of Award of Contract/ Appointed date	Contractor/Authority Engineer	Status
15	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59	102B/MN/2016-17/21	18.01.2018	M/s Garg & Sons Estate Promoters Pvt Ltd	(i)Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii) Milestone-II achieved. (iv) Work in progress.
D			Total	161	133	170				
Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)										
16	NH-37	M & R	From Km 3.00 to Km 75.00	7	11	14.37		02.10.2018	M/s HVS Construction Materials Pvt. Ltd.	Letter to proceed issued on 24.09.2018 and work started from 02.10.2018
17	NH-37	M & R	From Km 75.00 to Km 145.00	15	14	17.74		22.09.2018	M/s Nidhi Creative Infrastructure Pvt. Ltd	Letter of proceed issued on 10.09.2018 and works is in progress.
18	NH-37	M & R	From Km 145.00 to Km 220.00	25	14	18.32		27.10.2018	M/s Bhartia Infra Pvt. Ltd.	Letter of proceed issued on 27.08.2018 and works in in progress.
Churachandpur-Tipaimukh road from km 0.00 to 262.00										
19	NH-150	M & R	Ordinary maint. Work From 0.00 to Km 185	0	4.62	4.62		07.05.2018	M/s NDS Construction on Rate Contract	(i) Work started on 07.05.2018 and work is in progress.
19	NH-150	M & R	Rehabilitation work From 0.00 to Km 185 on EPC Mode	82	35.15	39.07		25.02.2019	M/s Garg & Sons Estate Promoters Pvt Ltd	(i) LOA issued on 25.02.2019.
20	NH-150	M & R	From 185 to Km 262	77	36	41.7		17.09.2018	M/s Nidhi Creative Infrastructure Pvt. Ltd	(ii) Appointed date fixed on 17.09.2018 and work is in progress.
Yaingangpokpi-Jessami- Nagaland Border (161 km)										
21	NH-37	M & R	From Yaingangpokpi to Finch Comer (Km 488.125 to Km 522.86).	30	11	9.41		19.04.2018	M/s L K & Sons	(i) Work started on 19.04.2018 and work is in progress.
22	NH-37	M & R	Ukhru- Jessami-Nagaland Border (km 126)	63	19	18.68		01.08.2018	M/s HVS Construction Materials Pvt. Ltd.	(ii) Work Started on 01.08.2018 and work is in progress.

		DPR Work														
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility Report				Draft DPR	Status Of Pre-Construction Activity			Final DPR	
							Actual Date		Target Date		Actual Date	LA	FC/WC/EC	Utility Shifting Estimate	Actual Date	Target Date
1	102C	SARDP	Palail-Chandel Section Consultant : M/s CE Testing Pvt.Ltd.	18	252	finalized	09.04.2018	Draft feasibility received on 21.07.2018	Final Feasibility report received on 06 Sept 2018	07.03.2018	12.10.2018	LAP submitted on 25 July 18	FC applied WC & EC: NA (Not Applicable)	PHED: 24.08.2018 MSPDCL:15.06.2018	-	EOT up to 31.03.2019
2	129A	NK	Two laning with paved shoulders from Maram-Peren - Dimapur Consultant : M/s CE Testing Pvt.Ltd.	204	1624	finalized	-	Draft feasibility received on 15.06.2018	Final Feasibility report received on 12.10.2018 & 02.11.2018	07.03.2018	-	LAP submitted on 18 June 18	-	-	-	EOT up to 31.03.2019

STATE: MANIPUR

[illegible]

STATUS AS ON 28.02.2019

STATE-MEGHALAYA							Branch Office: Shillong			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract	Contractor/Auth ority Engineer	Status
			Civil Work							
1	51	JICA	Tura-Dalu	51.50	360.30	553.41	NH-51-Megh-2017-18-157	28.03.2018	Mr. Manaranjan Brahma / M/s Theme Consultancy	(i) The Civil work awarded to Mr. Manaranjan Brahma on 28.03.2018. (ii) LOA issued on 28.03.2018 and the Contract Agreement signed on 11.04.2018. (iii) Appointed date fixed as 15.09.2018 (iv) Consultants/ NGO's to assist in Implementation of Resettlement Action Plan (RAP) completed. LOA issued to M/s Manavadhikar Samajik Manch on 05.07.2018 and the Contract Agreement signed on 06.08.2018. The letter of commencement issued on 06.08.2018. (v) in- principle modified estimate for 11.57 Cr for Zirat estimate approved . (vi) in- principle estimate for 12.85 Cr for PHED utility approved. (vii) in- principle estimate for 3.06 Cr for electric utilities approved. (viii) Bid has been invited for the Authority Engineer by 26.12.2018 with bid due date 11.02.2019.
A			Total (Civil work)	51.50	360.30	553.41				
			Bharatmala							
2	217	EC	Dudhnoi - Damra	5	62.50	72.50				
3	217	EC	Damra - Nengkra	66	825.00	957.00				
4	6	EC	Kalain - Panchgram	16	200.00	232.00				
5	SH	EC	Nengkra – William Nagar	16	200.00	232.00				
6	Bypass	EC	Mawlyngkhung- Mawryngkneng (Shillong bypass)	49	612.50	710.50				
7	6	EC	Jowai-Ratachera	101	1262.50	1464.50			M/s Global Infra Solutions in JV with Krishna Techno Consultant	(i) Project handed over to Meghalaya division by GM(IT) on 09.08.2018. (ii) Inception report submitted by the consultant on 10.08.2018. (iii) Presentation for the Inception report held on 24.08.2018. (iv) 1st Stage invoice (10%) as per Contract Agreement received from the Consultant on 03.08.2018 and payment released. (v) Topo Survey , Traffic Survey etc are under progress.
8	6		Ratachera-Kalain	25	312.50	362.50				
9	6	EC	Mawryngkneng- West Jaintia Hills	19	237.50	275.50				
10	6	EC	West Jaintia Hills- Jowai	7	87.50	101.50				
B			Total (Bharatmala)	304.00	3800.00	4408.00				
			NH-In Principle							
C			Total (NH-In Principle)	0.00	0.00	0.00				
			Rehabilitation							
D			Total (Rehabilitation Work)	0.00	0.00	0.00				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0.00	0.00	0.00				

			DPR Work														
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	DPR Initiated By	Alignment Approval Status		Contract Agreement Date	Feasibility Report			Status Of Pre-Construction Activity			Final DPR	
										Actual Date	Target Date	Target Date	LA	FC	Utility Shifting Estimate	Actual Date	Target Date
11	SH	SARDP	Ranikor - Maheshkhola - Baghmara Consultant : M/s Holtec Consulting Pvt. Ltd	129	1193.25	NHIDCL	Approved by State Govt.			<ul style="list-style-type: none">Final DPR Submitted to MoRTH on 24.04.2014.TSA was signed between NHIDCL, PWD Meghalaya and the Consultant on 09.05.2017The Proposal for the 1st pkg. from 0km to 30km submitted by the Consultant along with estimate for LA, Utility Shifting.The proposal cleared in PATSC on 31.07.2018.The proposal sent to MoRTH for SFC on 13.09.2018..Rs 5.05Cr paid against LA on the adhoc payment.variation proposal approved for Rs.14.40 Lakh in 44th EC meeting held on 03.01.2018The proposal for obtaining AA & FS has been concurred by IFD and the same has been proposed for HPC Meeting by Ministry.Bid for tthe Civil work for the package 1 (from chainage 0 Km to 30 Km) has been invited on 24.12.2018 with Bid due date 05.02.201976th HPC held on 17.12.2018. Minutes of the meeting for SARDP-NE is awaited.Pre Bid meeting held on 14.01.2019 and the replies uploaded online on 15.01.2019.							
12	40	JICA	Shillong- Dawki Consultant :M/s Transys Consulting Pvt Ltd	71.5	1431.91	NHIDCL	Approved by State Govt.			<ul style="list-style-type: none">i) Final DPR submitted on 23.08.2017ii) JICA loan agreement signed on 29.03.2018. The loan effectuation date has been extended upto November. 2018.iii) Alignment issues raised by Forest Department on 21.12.2017 from chainage km 2+500 to km 3+500 (3rd Mile Bypasses) taken up with State Government. Forest has in-principle approved alignment from 1.9km to 2.50km.iv) Part of SIA/LA for East Khasi Hill Dist. submitted to DC and the remaining stretch falling under Jentia Dist in progressv) NOC recived from BSF for BOP area land on 06.07.2018.vi) Review meeting held on 25.05.2018 and 04.07.2018 the subject project have been splitted into 5 packages based on the RoW, NoC and other clearances from the local authority.vii) NOC recieved from all the District Hill Councils for the entire length of the project.viii) PIB note submitted to Ministry on 17.09.2018 for the complete package excluding Peninsula Bypass.ix) Meeting held with Hon'ble CM on 14.09.2018 with MD NHIDCL to expedite land for ROW & US estimate submission by the utility owing agency.x) The draft bidding document based on NH-51 and the Technical Schedule for all the packages except Bypass shared through e mail 14.09.2018 and by letter on 05.10.2018							
13	40	SARDP	2-laning with paved shoulder of Western Bypass of Shillong from km 0.000 (Km 60.900 of NH-40) to Km 42.405 (Km 87.850 of NH-40)	42.40	258.37	NHIDCL				<ul style="list-style-type: none">i) The bids for DPR consultancy work was invited on 14.08.2018 with bid due date 17.10.2018.ii) Technical bids for DPR consultancy work opened on 18.10.2018.iii) Technical evaluation result for DPR consultancy work published on 27.12.2018.iv) Financial bids for DPR consultancy work opened on 03.01.2019.v) Contract Negotiations for DPR consultancy work is under process.vi) DPR awarded to M/s Global Infra							
14	SH	NK	Upgradation of Mawshynrut - Athiabari (Hahim) road to 2 lane. Consultant : M/s Chaitanaya Projects Consulting Pvt.Ltd	38.00	1862.00	PWD				Project not on Priority list. Under SARDP-NE, Phase-B.							

[illegible]

STATUS AS ON 28.02.2019										
STATE: MIZORAM									Branch Office: Aizawl	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC Including LA (In Cr)	Job No.	Date of Award of Contract	Contractor/Authority Engineer	Status
			Civil work							
A			Total (Civil work)	0.00	0.00	0.00				
			Bharatmala Projects							
1	6	ICR	Kawikulh- Champai	70	875	1015				● DPR for Kawikulh- Champai has already been completed. Tripartite Agreement has been signed between MoRTH, NHIDCL and Consultant.
2	302	ICR	Lunglei- Tiabung	97	1212.5	1406.5				● DPR Completed by PWD. To be transferred
3		ICR	Tiabung -Kawarpuchiah	14	175	203				● Stretch has been de-scoped from the existing contract as already under implementation by State PWD Mizoram.
4	6	EC	Seling-Kawikulh	78	975	1131				● DPR completed by State PWD. Tripartite Agreement has been signed between MoRTH, NHIDCL and Consultant.
5	102B	EC	Kawikulh-Tuivai	122	1525	1769				● Total 8 bids received with bid due date as 11.09.2018 ● Technical Evaluation is under progress.
6	54	EC	Vairengte - Sairang	111	1387.5	1609.5				● Contract Agreement signed on 19.06.2018. Consultant has commenced the services on 02.07.2018. DPR Consultant has submitted the final Inception and QAP report on 18.10.2018 at BO, Aizawl.
B			Total (Bharatmala)	492	6150	7134				
			NH-In Principle							
C			Total (NH-In Principle)	0	0	0.0				
			Rehabilitation Work							
D			Total (Rehabilitation Work)	0	0	0				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0	0	0				

[illegible]

STATUS AS ON 28.02.2019

STATE: NAGALAND									Branch Office: Dimapur	
Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status
Civil Work										
1	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 123.840 to Km 138.775	14.94	387.00	489.01	31.03.2016/ 16.09.2016	SARDP-NE/NH-29/Dima-Kohi/124-100-140.00/NG/2015-16/278	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 54.841% (ii) Financial Progress - 48.38% (iii) 1st Milestone: 15.03.2017, shifted to 09.08.2017 Milestone -II achieved on 25.05.2018
2	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 138.775 to Km 152.49	13.72	339.55	519.72	31.03.2016/ 30.08.2016	SARDP-NE/NH-29/Dima-Kohi/140.00-156.00/NG/2015-16/279	Ramky-ECI JV / L.N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 68.337% (ii) Financial Progress - 58.15% (iii) EOT approved 1st Milestone, 1st Milestone:26.06.2017 and II on 20.02.2018
3	NH-39	SARDP	4 laning of Dimapur Kohima section of NH-39 from Km 152.49 to Km 166.700.	14.21	340.00	562.98	31.03.2016/ 08.08.2016	SARDP-NE/NH-29/Dima-Kohi/156.00-172.900/NG/2015-16/280	Gayatri projects limited / L.N. Malviya Infra Projects Pvt. Ltd.	(i) Physical Progress - 50.77% (ii) Financial Progress - 43.95% (iii) Milestone-II achieved by Contractor on 28.10.2018.
4	NH-39	SARDP	(i) Construction of Four/Six laning from Km 132.375 to Km 158.058 (Total New Alignment length of 20.683 Km) of Daboka- Dimapur Section (Dimapur Bypass) of NH-36 & 39	20.68	387.00	645.02	28.03.2017/ 05.09.2017	SARDP-NE/Dimapur Bypass/NG/2016-17/286	Simplex Infrastructures Limited /M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	(i) Physical Progress- 20.69% (ii) Financial Progress- 17.69%
5	NH-39	SARDP	(ii) Construction of Dimapur Bypass (Assam Portion) of 4/6 lane pavement on EPC basis from existing Km 159.400 of NH-36 to existing Km 102.500 of NH-39 and upto end point of Assam portion [Design Km 118.050 to design Km 132.375] (length 14.325 Km)	14.33	394.39	500.09	19.03.2018/ --	NHIDCL Cell/Assam/NH-36/39/2017-18/12	M/s Gawar - Singh (JV) / M/s Yongma Engineering Co. Ltd in association with M/s Sterling Indo Tech consultants Pvt Ltd	(i) Revised 3(A) published, 3D published in Gazzette of India on dated 22.03.2018 and 3G proposal recieved and is being processed. Additional 3A uploaded on Bhoomi Rashi by GM(P) / CALA. Appointed date Yet to be declared.
6	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 0-25	25.00	233.35	339.57	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-1/2017-18/14	M/s Shivalaya Construction Co Pvt Ltd./M/s Planning and Infrastructural Development Consultants Pvt. Ltd.	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Contract agreement for AE signed on 20.02.2019
7	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km25-50	25.00	174.70	239.30	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-2/2017-18/15	M/s Shivalaya Construction Co Pvt Ltd./M/s Planning and Infrastructural Development Consultants Pvt. Ltd.	Civil Work Contract Agreement signed on- 06.04.2018; Appointed date yet to be declared. Contract agreement for AE signed on 20.02.2019
8	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 50-75	25.00	194.10	285.68	23.03.2018	NHIDCL Cell/Chak-Zunhe/Pkg-3/2017-18/16	M/s Madhucon Projects Limited	Civil Work Contract Agreement signed on- 07.05.2018; ppointed date yet to be declared. Contract negotiataion under progress for AE
9	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 75-95	20	213.30	315.03	28.03.2018/13.12.18	NHIDCL Cell/Chak-Zunhe/Pkg-4/2017-18/17	M/s Madhucon Projects Limited	Civil Work Contract Agreement signed on- 11.05.2018; Contract negotiataion under progress for AE

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status
10	702A	SARDP	Chakabama-Zunheboto (C-Z) road Km 95-115.534	20.534	188.10	240.64	28.03.2018/20.12.18	NHIDCL Cell/Chak-Zunhe/Pkg-5 (RCE)/2017-18/35	M/s Madhucon Projects Limited	Civil Work Contract Agreement signed on- 11.05.2018; Contract negotiation under progress for AE
11	702A	SARDP	Pfutsero- Phek (PP) road Km 0-20	20.00	136.73	237.72	22.03.2018/08/11/18	NHIDCL Cell/Pfuts-Phek/Pkg-1/2017-18/23	M/s KKB Projects Pvt. Ltd.	Civil Work Contract Agreement signed on- 02.04.2018. Appointed date declared as 08/11/18 LOA issued to M/s Almonds on 20.11.2018
12	702A	SARDP	Pfutsero- Phek (PP) road Km 20-40	20.00	160.10	251.97	22.03.2018/15/11/18	NHIDCL Cell/Pfuts-Phek/Pkg-2/2017-18/24	M/s Madhucon Projects Limited	Civil Work Contract Agreement signed on- 07.05.2018; Appointed date declared as 15/11/18 LOA issued to M/s Almonds on 20.11.2018
13	702A	SARDP	Pfutsero- Phek (PP) road Km 40-62.558	22.56	192.60	282.98	22.03.2018/15/11/18	NHIDCL Cell/Pfuts-Phek/Pkg-3/2017-18/25	M/s Madhucon Projects Limited	Civil Work Contract Agreement signed on- 07.05.2018 Appointed date declared as 15/11/18 LOA issued to M/s Almonds on 20.11.2018
14	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Km 0-20	20.00	143.65	215.12	23.03.2018/19.11.18	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-1/2017-18/19	M/s Keystone Infra Pvt. Ltd./M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Physical-0.66 % Financial- 0 %
15	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 20-40	20	161.99	215.79	28.03.2018/03.12.18	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-2/2017-18/20	M/s Manaranjan Brahma/M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Physical-0.10% Financial- 0%
16	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 40-59	19	187.00	272.89	28.03.2018	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-3/2017-18/21	M/s SSR Crest Engineers and Constructions Limited/M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Civil Work Contract Agreement signed on 09.04.2018; Appointed date yet to be declared.
17	702A	SARDP	Merangkong-Tamlu-Mon (MTM) Road Km 59- 86.835	27.835	237.79	323.98	28.03.2018	NHIDCL Cell/Merang-Tamlu-Mon/Pkg-4/2017-18/22	M/s Manaranjan Brahma/ M/s Almonds Global Infra Consultant Limited-M/s Manglam Associates (JV)	Civil Work Contract Agreement signed on 11.04.2018; Appointed date yet to be declared.
A			Total (Civil work)	342.80	4071.35	5937.49				

Sr. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC (Rs. in crore)	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status			
			Bharatmala Projects										
18		BMP	Jessami - Akegwo	58	725	841				Bharatmala cel may please furnish			
19	150	EC	Kohima-Jessami	125	1562.5	1812.5			M/s Feedback Infra Private Ltd	Comments & observation on Draft FR sought from Consultant. Final DPR to be submitted shortly.			
20		BMP	Akegwo - Avangkhu	91	1137.5	1319.5				Bharatmala cell may please furnish			
21	39	BMP	Khatkhati-Chumukedeima	23	287.5	333.5	06.04.2018		M/s. Voyants Solutions Pvt. Ltd	Assam Division may please reply			
22	39	EC	Kohima -Mao	36	450	522				Letter of entrustment of stretch has been recieved by NHIDCL on 15.11.18			
B			Total (Bharatmala)	333.00	4162.50	4828.50							
			NH-In Principle										
23	New NH	NHIP	Consultancy Services for carrying out Feasibility Study, Preparation of Detailed Project Report and providing pre-construction services in respect of Two Laning with paved shoulder NH configuration from Simaluguri-Bihubar on NH-702C in the State of Assam to Mon on NH 702 in the state of Nagaland	84	840.00	840.00	11.09.2017/ 03.10.2017		M/s S M Consultants	(i) Contract Agreement signed on 11/09/2017 (ii) Commencement Date is 03.10.2017. (iii) Alignment approved by Govt. of Assam & Nagaland. (iv) EOT to the consultant granted till 31.03.2019			
C			Total (NH-In Principle)	84.00	840.00	840.00							
			Rehabilitation										
D			Total (Rehabilitation Work)	0.00	0.00	0.00							
			Maintenance & Repair										
E			Total (Maintenance & Repair)	0	0	0							
			DPR Work										
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Alignment Approval Status	Feasibility Report		Draft DPR		tatus Of Pre-Construction Activit		Final DPR	
						Actual Date	Target Date	Actual Date	Target Date	FC	Utility Shifting Estimate	Actual Date	Target Date
24	NH-39	SARDP	Consultancy Services for Feasibility Study and Detailed Project Report for 4 laninig of Kohima bypass connecting NH-39,NH-150, NH-61 on EPC mode in the state of Nagaland	36	Alignment approved.			Draft DPR submitted		-	Under Progress	Final DPR has been submitted on 31.10.18. Bid due date- 19.02.2019	
25	702	SARDP	Changtongya-Longleng (CL) road	38.5	Alignment Approved							Rebidding of Road to be done.	
			Total (DPR)	74.50									
			Grand Total (A+B+C+D+E+F)	834.30	9073.85	11605.99							

STATUS AS ON 28.02.2019											
STATE: SIKKIM									Branch Office: Gangtok		
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status
			Civil Work								
1	717 A	SARDP	PKG I : Rhenok-Roarathang-Pakyong	26.706	318.42	447.37	M/s SA Infrastructure Pvt.Ltd.	17.04.2017/01.11.2017	SARDPNE/Bagrakot-Rhenok/SK/2016-17/285	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract Agreement Signed on 17.04.2017 with M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd. (ii) Appointed date declared as 01.11.2017 (iii) Estimate for valuation of Structure falling under RoW, under progress. (vi) Civil work under progress.
2	510	SARDP	(i) Singtam - Tarku (Stretch - I of km 0.00 to 16.00Km)	16	199.89	375.80	M/s CM Solutions		SARDP-NE/0510/SK/2016-17/288	(i) M/s AARPEE Infra project Pvt.Ltd.	Bids for civil work has been invited on 14.12.2018 with Bid due date on 5.02.2019
3	510	SARDP	(ii) Tarku- Rabongla (Stretch - II of km16.00 to 32.5 Km)	16.5	171.53	290.05	M/s CM Solutions	17.04.2017/01.11.2017	SARDP-NE/0510/SK/2016-17/287	(i) M/s S&P Infrastructure Pvt. Ltd. (ii) M/s Technocrats Advisory Services Private Limited(AE)	(i) Contract Agreement Signed on 17.04.2017 (ii) Civil Work under progress.
4	NH-10	SARDP	Rangpo viaduct at Km. 51.10 to 53.90 on West Bengal /Sikkim border	1.8	55.79	133.49	M/s Chaitanya Consultancy Pvt.Ltd.	/20.02.2017	031A/SK/SARDP-NE/2016-17/284	M/s Dinesh Chandra R. Agrawal infracon Pvt.Ltd./ M/s Technocrats Advisory Services Private Limited	(i) Contract awarded to M/s Dinesh chandra R Agarwal Infracon Pvt.Ltd. (ii) Appointed date 20.02.2017 (iii) Civil work under progress. (iv) In principal approval has been received on 05.07.2018. (v) Working permission for felling of trees received from Forest Department Govt. of WB vide 1659/8 dated 1.10.2018.
5	717A	SARDP	Construction of 2-lane Highway NH-717A from Ranipool-Pakyong in the state of Sikkim	16.16	184.01	275.26	M/s CM Solutions	10.04.2018/10.10.2018	NHIDCL-Cell/Ranipool-Pakyong(RCE)/NH-717-A/2017-18/34	NPCC Ltd	(i) Contract Agreement signed on 10.04.2018 (ii) Appointed date declared on 10.10.2018 . (iii) 90 % 3(G) compensation has been disbursed by the CALA to beneficiaries.
A			Total (Civil Work)	77.166	929.64	1521.97					
			Bharatmala								
6	NH-310A	BM	Mangan (NH-310A) – Kodyong-Chungthang-Lachung-Yumthang-Yume-Samdang border	90	1125	2489.82	M/s Eptisa Services De Ingenieria SL			-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
7	NH-310A	BM	Chungthang-Lachen Monastery- Log bridge-Muguthang	59	737.5	2874.14	M/s Eptisa Services De Ingenieria SL			-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
8	NH-310A	BM	Naku to Nakpolatok- Nakula	9			M/s Eptisa Services De Ingenieria SL			-	(i) DPR under progress (ii) Final Feasibility Report submitted on 23.04.2018
B			Total(Bharatmala)	158.0	1862.5	5364.0					
			NH-In Principle								
C			Total (NH-In Principle)	0.00	0.00	0.00					

STATUS AS ON 28.02.2019													
STATE: SIKKIM										Branch Office: Gangtok			
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status		
			Rehabilitation										
9	NH-10	NH(O)	Improvement & Rehabilitation of existing Indira Bye Pass road form Km 0.000 to km 10.117 on NH-10 in the State of Sikkim on Item Rate Basis	10.12	19.75	17.57	DPR prepared by BO, Sikkim GM(P)	28.03.2018/20.04.2018	NHIDCL/Sikkim/Maint/Indira Bypass/NH-10/(Km 0.000 to Km 10.1170/2017	M/s Passang Lama & Sons	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018 (iv) work under progress.		
D			Total (Rehabilitation Work)	10.12	19.75	17.57							
			Maintenance & Repair										
10	NH-10	M&R	Short Term Improvement & Routine Maintenance of Km 52.00 to Km 80.00 of NH-10 in the State of Sikkim (Including Indira and Northern Bypass) on Percentage Rate basis.	28	70lakh	0.82	DPR prepared by BO, Sikkim GM(P)	05.07.2018/	NHIDCL/Sikkim/Sp. Repair/Ranipool-Zero Point/ NH-10/(Km 80.00 to 93.000)/2018/400	M/s Mohan Bajaj	(i)DPR cum Estimate submitted by GM (P), Sikkim (ii) LOA issued on 05.07.2018 (iv)work under progress.		
11	NH-10	M&R	Special Repair work between Ranipool to Zero point from km 80.00 to km 93.00 of NH-10 in the State of Sikkim on Item Rate Basis	13.00	6.29	7.22	DPR prepared by BO, Sikkim GM(P)	28.03.2018/20.04.2018	NHIDCL/Sikkim/Sp. Repair/Kapur more/0.100 Km/NH-10/2017	M/s Passang Lama & Sons	(i) LOA issued on 28.03.2018 (ii) Contract agreement signed on 17.04.2018 (iii) Letter to proceed issued on 20.04.2018. (iv) work under progress.		
12	NH-10	M&R	Improvement & Rehabilitation of Kapur mode at Km 70.00 of NH-10 in the State of Sikkim.	0.100	3.54	2.6	DPR prepared by BO, Sikkim GM(P)	28.03.2018/07.05.2018	NHIDCL/Rangpo-Ranipool/Maint/NH-10/2018-19	M/s H.N. Pradhan and sons	(i) LOA issued dated 28.03.2018 (ii)Contract Agreement signed on 03.05.2018 (iii) Letter to proceed issued on 07.05.2018 (iv) work under progress.		
13	NH-10	M&R	Estimate for periodical renewal for Rangpo-Gangtok section for km 52+000 to 80+000 of NH-10 including raising in 200m length in sinking area in km 80, in the state of Sikkim.	22	11.98	13.52	Estimate prepared by BO, Sikkim GM(P)	07.12.2018/	NHIDCL/Sikkim/NH-10/MAIN/2018	M/s RV Construction	(i) LOA issued on 07.12.2018		
E			Total (Maintenance & Repair)	63.100	21.810	24.160							

DPR Work																
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Feasibility report				Draft DPR		Status Of Pre-Construction Activity		Final DPR	
							Actual Date	Target Date			Actual Date	Target Date	FC	Utility Shifting Estimate	Actual Date	Target Date
1	717 B	SARDP	PKG II : Rongli -Rolep (NH-717B) Consultant : M/s SA Infrastructure Pvt.Ltd	26.788	437.45	Alignment Approved	28.09.2017 (Submitted) and revised	08.06.2015			work is not in scope		Forest Revenue Land will be completed after 3(A) verification	(i) Joint verification completed for electric lines and water pipelines. (ii) Estimate awaited	work is not in scope	
2	717 B	SARDP	PKG III : Rolep-Menla (NH-717B) Consultant : M/s SA Infrastructure Pvt.Ltd	47.992	635.68	Alignment Approved	to be submitted 30.05.2018	08.06.2015			work is not in scope		There is no Forest land only Revenue forest land	(i) Joint verification completed for electric lines and water pipelines. (ii) Estimate awaited	work is not in scope	

STATUS AS ON 28.02.2019														
STATE: SIKKIM										Branch Office: Gangtok				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Civil Cost (Rs in crore)	TPC (Rs in crore)	Name of DPR Consultant	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status			
3	510	SARDP	Rabongla-Gyalshing Consultant : M/s CM Solutions	47	495	Project has been forwarded by State PWD, Sikkim . No tripartite agreement is signed with NHIDCL so the contractor is providing the details on liaisoning basis.								
4	310A New	SARDP	Tashiview point - Phodang-Mangan (Mangan District) NH-15017/46/2015-P&M under SARDP-NE	55	550	Under BRO								
5		NHIP	(i) 2 laning with paved shoulder of Namchi-Ravangla-Tashiding-Yusksum-Geyzing road section (length-122Km) in the State of Sikkim (ii) 2 laning with paved shoulder of Geyzing-Dentam-Uttarey-Chiwabhanjang road section (length-55 Km) in the State of Sikkim (iii) 2 laning with paved shoulder of Ravong-Phamtum-Dzongu-Upper Dzongu-Chungthang road section (length-150 Km) in the State of Sikkim. Consultant : M/s L.N Malviya Infra Projects Pvt.Ltd in Association with Agnitio Infrastructure Project Pvt.Ltd.	327	4578	Approved	1/31/2018	12/22/2017		3/16/2018	2/18/2018	(i) Process for Joint inspection for identifying/finalizin g forest land is in progress. (ii) Forest official's demands village maps for year 1952, which is not available.	(i) Electrical Department Counting of utilities - completed (ii) b) PHE Department (Public Health Engineering Department) Counting of utilities - completed	under process
6	NH-10	NH(O)	Construction of 48m Bridge over Chuba Khola at 75.300 to km 75.800 on NH-10 in the state of Sikkim on EPC basis. Consultant : M/s CM solutions	0.5	9	RFP has been invited with bid due date on 07.02.2019								
7	NH-10	NH(O)	Construction of Chisopani Traffic Tunnel of length 250 m from design Chainage Km 67.150 to Km 67.400 on NH-10 in East Dist., in the State of Sikkim on EPC mode Consultant : M/s CM solutions	0.42	34.61	RFP has been invited with bid due date on 07.02.2019								
8	NH-10	NH(O)	Special repair works at narrow zone and landslide area between Rangpo to Ranipool (Stand alone Project) Consultant : BO Sikkim,NHIDCL	1.17	166.3	Tender Annulled due to administrative reasons.								
F			Total (DPR Work)	505.87	6906.04									
			Total (A+B+C+D+E+F)	814.25	2833.70	13838.88								

STATUS AS ON 28.02.2019										
STATE-TRIPURA										Branch Office: Agartala
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Job No.	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Status
			Civil Work							
1	44	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00 in the State of Tripura	48.200	369	749.29	SARDP-NE/Agar-Udai/TR/2014-15/241 dtd 31.10.2014	16.03.2015/15.09.2015	M/s KMC Construction/ M/s Rodic Consultants	(i) Civil Work in progress (ii) Financial Progress-70.46% (iii) Physical progress-70.69% (iv) DBM completed in 41.809 km. (v) BC Completed in 29.288 km (vi) Milestone I Delayed Achievement on 31.03.2017 (Scheduled on 31.12.2016) (vii) Revised Milestone II on 31.12.2017 (Achieved on 31.12.2017) (viii) Milestone-III revised on 16.04.2018, achieved on 31.03.2018. (ix) Schedule completion- EOT prossed for approval upto 31.03.2019
2	44	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44) in the state of Tripura on EPC mode	1.888	82.57	128.69	044/TR/2016-17/10 dtd 12.01.2017	31.03.2017/27.10.2017	M/s Dineshchandra R. Agrawal/ M/s Rodic Consultants Pvt. Ltd.	(i) Financial Progress-15.79% (ii) Physical progress-20.18 % (iv) Pile work in progress. 58 piles casted out of 66 piles (v) 03 Piers/Abutment constructed out of 12.
A			Total (Civil Works)	50	452	878				
			Bharatmala							
3	208	BR	Teliamura- Sabroom (Bangladesh border)	108	1620	1863	NHIDCL/BM-BRT/06/2015	28.12.2016/11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch in progress (65%).
4	208	BR	Kailashahar to Teliamura	106.319	1262.09	-	02/E-in-C/PWD(R&B)/SE(NH)/2014-15	-	M/s C.E. Testing Company Pvt. Ltd.	(i) This stretch has been included in the Bharatmala Proyajana. Final DPR has been received from the Consultant. (ii) 3A Notified for Unakoti District, Khowai District and Dhalai District. (iii) 3(D) forwarded to NHIDCL, HQ for Gazette Notification. (iv) Forest proposal re-submitted on 19-01-2019. and now pending at MoEF&CC, Shillong. (v) Tender invited for Package No. IV (12 Km.) and Package No. VI (30 Km.) and schedule date of opening on 01-02-2019.
5	208 A	BR	Kailashahar to Kurti bridge	36	540	621	NHIDCL/BM-BRT/06/2015	28.12.2016/11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infratech Services Pvt. Ltd.	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretch is completed (65%).
6	44 A	EC	Manu- Simlung	85	1232.5	1436.5	-	10.12.2015/28.12.2015	M/s Lion Engineering Consultants	(i) This stretch has been included in the Externally Aided Scheme (World Bank). Final DPR has been received from the Consultant. (ii) Land acquisition, clearances etc. in progress. (iii) 3D sent for Gazette Notification. (iv) Forest online fresh Proposal for Package No. I & III under Dhalai & North Tripura District submitted to Nodal Officer, FCA on 17-01-2019. (v) Joint Field Verification of remaining stretches of 3.40 Km. in Dhalai District and 16.80 Km. in North Tripura District is awaited. (vi) Tender invited Package No. I (16.29 Km.) and Package No. III (20.248 Km.) and schedule date of opening on 01-02-2019.

Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPC including LA	Job No.	Date of signing of Contract / Appointed Date	Contractor/Authority Engineer	Status
7	108 B	BR	Khowai- Agartala	46	550	632	NHIDCL/BM-BRT/06/2015	28.12.2016/ 11.01.2017	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infrotech Services Pvt. Ltd.	(i) DPR under progress (ii) Draft Feasibility Report submitted on 08.05.2017 (iii) Alignment finalised on 22.05.2018 and Survey work of re-alignment stretches completed. (iv) 3(a) Published.
8	208	SARDP	Kumarghat- Kailashahar	18.3	176.36	235.66	-	-	M/s Technocrats Advisory Services Pvt. Ltd. in association with Vaishnavi Infrotech Services Pvt. Ltd.	a) Work awarded to M/s Technocrats Advisory Services Pvt. Ltd. on 30.05.2018 as Addl. Scope of work . b) Final Feasibility Report submitted. c) Alignment finalised on 22.05.2018 and 3a published. d) 3(A) Joint Verification Work in progress. e) Maintenance Work of Kumarghat Kailashahar Road by Contractor M/S Dipak Chandra Kar -is completed.
9	8	BR	Churaibari-Agartala	198	4650	4950	-	18.10.2016/ 03.11.2016	M/s Feedback Infra Pvt. Ltd.	(i) DPR under progress (ii) Draft Feasibility Report submitted on 18.08.2017 (iii) Alignment finalisation is in progress. PATSC Meeting has held on 10.10.2018 and 28-12-2018 at NHIDCL, HQ for finalisation of alignment.
10	8	NH(O)	Construction of Bridge over river Gomati & Mohuri	2 bridge	30	30	-	14.12.2017/ 03.01.2018	M/s C.E. Testing Company Pvt. Ltd.	(i) DPR under progress (ii) Alignment Plan for Mahuri Bridge is finalised on 24.08.2018 and Gomati Bridge is finalised on 10.10.2018 by Govt. of Tripura. (iii) 3a for Mahuri Bridge and Gomati Bridge published. (iv) 3A forwarded to NHIDCL, HQ, New Delhi for Gazette Notification.
D			Total (Bharatmala)	597.62	10060.95	9768.16				
			Rehabilitation							
D			Total (Rehabilitation Work)	0.00	0.00	0.00				
			Maintenance & Repair							
E			Total (Maintenance & Repair)	0	0	0				
			DPR Work							
F			Total(DPR Work)	0	0	0				
			Grand Total (A+B+C+D+E+F)	647.71	10512.52	10646.14				

STATUS AS ON 28.02.2019											
STATE: UTTARAKHAND									Branch Office: Dehradun		
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Awarded Cost (in Cr.)	TPA including LA [In Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Status
			Rehabilitation work								
1	34	NH(O)	Proposed Protection work at Bareti landslide zone km. 100.300 to km. 101.060	0.75	28	40.89	NHIDCL Cell/ Bareti/ 2016-17/3	18.09.2017/ 04.01.2018	DPR Consultant - M/s. AECOM	M/s Bharat Construction	i) Work is in progress. (ii) Physical Progress - 61.7 % (iii) Financial Progress - 57.17 %
2	34	NH(O)	Proposed Protection work at Nalupani Landside (Km. 123+080 to Km. 123+480,123.665to 123.740& km. 123+770 to Km. 123+970)	0.68	34.9	47.13	NHIDCL Cell/NH-34/ Nalupani/2016-17/2	16.06.2017/ 11.09.2017	DPR Consultant - M/s. AECOM	M/s KCC Buildcon Pvt. Ltd.	i) Work is in progress. (ii) Physical Progress - 64.41 % (iii) Financial Progress - 65.78%
3	58	NH(O)	Rehabilitation/ treatment of landslide location with slope protection work and drainage improvement at Nandprayag (Km 420.400), Malthana (km 423.500), Brahi (km 437.400) & Gulabkothi (Km 464.400) on NH-58 with proposed length of 200m, 350m, 100m & 125m respectively in Chamoli district in the state of Uttarakhand	0.78	44.92	44.92		06.04.2016/ 04.11.2016	NA	M/S R.G. Buildwell Engineers LTD. R-13/84 Ra Nagar, Ghaziabad	(i) Project has been transferred from PIU, MoRTH to NHIDCL. (ii) Tripartite Supplementary agreement has been signed on 21.08.2018 between MoRTH, NHIDCL and Contractor. (iii) Physical Progress - 87.28 % (iv) Financial Progress - 91.09%
4	58	NH(O)	Rehabilitation/ Treatment of Landslide location with slope protection and Drainage improvement at Helang (Km 468.200), Govindghat-II (Km 497.000) and Govindghat-III (km 500.000) on NH-58 (New NH 07) with proposed length of 275m, 150m & 150m respectively in Chamoli District in the state of Uttarakhand	0.58	34.52	34.52		06.04.2016/ 04.11.2017		M/S R.G. Buildwell Engineers LTD	(i) Project has been transferred from PIU, MoRTH to NHIDCL. (ii) Tripartite Supplementary agreement has been signed on 21.08.2018 between MoRTH, NHIDCL and Contractor. (iii) Physical Progress - 90.87 % (iv) Financial Progress - 72.34 %
5	7	NH(O)	Construction of Road and Slope Protection works at Patalganga Landside from km. 458.900 to km. 459.475 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	0.6	37	45.37	NHIDCL Cell/Uttarkhand/ Patalganga Landside/ NH-07/2018-19/5	10.12.2018/ 18.12.2018	M/s Casta Engineers Pvt. Ltd.	M/s Bharat Construction/ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	(i) Bids received for civil work on 30.10.2018. (ii) LOA Date : 10.12.2018 (iii) Contract Agreement signed on 18.12.2018 (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.
6	7	NH(O)	Construction of Road and Slope Protection works at Gholteer Landside from km. 379.100 to km. 380.275 of NH-07 under "Chardham Pariyojna" on EPC mode in the state of Uttarakhand.	1.175	65	89.27	NHIDCL Cell/Uttarkhand/ Gholteer Landside/ NH-07/2018-19/4	10.12.2018/ 18.12.2018	M/s Casta Engineers Pvt. Ltd.	M/s Bharat Construction / M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	(i) Bids received for civil work on 30.10.2018. (ii) LOA Date : 10.12.2018 (iii) Contract Agreement signed on 18.12.2018 (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.
A			Total (Rehabilitation Work)	4.55	244.34	302.10					
			Civil Work								
7	7	NH(O)	Rudraprayag to Josimath Package-I	29.125	163.35	274.31	NHIDCL Cell/Lameri - Karanprayag/NH-07/Pkg-1/2017-18/31	26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s RCC Developers Ltd/ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 0.00 % (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.
8	7	NH(O)	Rudraprayag to Josimath Package-II	28.8	258.26	403.36	NHIDCL Cell/ Karanprayag - Chamoli/NH-07/Pkg-2/2017-18/32	26.03.2018/ 24.05.2018	Casta Engineers Pvt Ltd	M/s SCCPL-HCCPL(JV)/ M/s Highway Engineering Consultant in Association with M/s L Telford Consulting Engineering Pvt. Ltd.	i) Work is in progress. (ii) Physical Progress - 3.41 % (iii) Financial Progress - 13.07 % (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.

STATUS AS ON 28.02.2019											
STATE: UTTARAKHAND									Branch Office: Dehradun		
Sl. No.	NH No.	Funding	Name of project	Road Length (km)	Awarded Cost (in Cr.)	TPA including LA [in Cr]	Job No.	Date of Award of Contract /Appointed Date	Name of the DPR Consultant	Contractor/Authority Engineer	Status
9	7	NH(O)	Rudraprayag to Josimath Package-III	36.675	307.28	417.24	NHIDCL Cell/ Chamoli to Painsi/NH-07/Pkg-3/2017-18/33	26.03.2018/ 23.05.2018	Casta Engineers Pvt Ltd	M/s NKG Infra. Struc Pvt. Ltd. / M/s Highway Engineering Consultant in Association with M/s L. Telford Consulting Engineering Pvt. Ltd.	(i) Work is in progress. (ii) Physical Progress - 1.28 % (iii) Financial Progress -10.08 % (iv) Bids received on 05.07.2018 for Authority Engineer (v) LOA for AE : 17.12.2018 (vi) Contract Agreement signed on 18.12.2018 for AE.
B				Total (Civil work)	94.6	728.89	1094.91				
				DPR Work	0	0	0				
C				Total (DPR Work)	0.00	0.00	0.00				
				Bharatmala							
10		BMP	Askot-Dharchula-Tawaghat-Sirkha-Malpa-Garbyang-Lipu-Lekh Pass	80	800	800			M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on 29.09.2017 (iii) PATSC held on 21.08.2018 for 2 packages. (iv) Transfer to BRO from NHIDCL vide MoRTH letter dated 12.02.2019
11		BMP	Simli- Narayanbagar-Kulsari-Talwari-Gwaldan-Dangoli-Bajinath-Bageshwar-Balighat-Kapkot-Sama-Quiti-Birhi-Girgaon-Ratapani-Munsiyari-Darkot-Madkot-Sheraghat-Mawani-Jolji	306	4590	5279			M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017 (iii) PATSC held on 21.08.2018 for 8 packages. (iv) Partially transfer to BRO from NHIDCL vide MoRTH letter dated 12.02.2019
12		BMP	Mana-Mussapani-Gasroli-Rattakana-Manapass	63	945	1086			M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017 (iii) Transfer to BRO from NHIDCL vide MoRTH letter dated 12.02.2019
13		BMP	Joshimath-Malari	62	620	620			M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on September 2017 (iii) Transfer to BRO from NHIDCL vide MoRTH letter dated 12.02.2019
14		BMP	Bhaironghati-Nelang-Naga- Angar-PDA-Medikay	70.00	1050	1050					Bids for DPR to be invited. Transfer to BRO from NHIDCL vide MoRTH letter dated 12.02.2019
15		BRT	Almora (NH-109) - Kausani-Bajinath-Tharali-Karn Prayag (NH-109A) (BMP)	164.00	1572.35	1572.35			M/s Voyants Solutions Pvt. Ltd.		(i) DPR in progress (ii) Final Feasibility Report submitted on June 2017
D				Total (Bharatmala)	745.00	9577.35	10407.35				
				Tunnel Work							
16	134	NH(O)	Construction of 4.5 Km long Silkyara Tunnel between Km 25.40 to 50.25 Km (Tunnel work)	4.86	853.8	1383.78	NHIDCL Cell/ Silkyara - Barkot Tunnel/2017-18/13	31.05.2018/ 09.07.2018	DPR Consultant - M/s. Technocrats Advisory Services Pvt.Ltd.	M/s Navayuga Engineering Co. Limited	(i) Work is in progress. (ii) Physical Progress - 0.00 % (iii) Financial Progress - 5.00 % (iv) Bids received for AE and Technical Evaluation is under process.
E				Total (Tunnel Work)	4.86	853.80	1383.78				
				NH-In Principle							
F				Total (NH-In Principle)	0.00	0.00	0.00				
				Maintenance							
17	7	M&R	Short term operation and maintenance from km. 368.000 to Km. 403.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	35.00	1.78	1.78		01.11.2017		M/S Massom Ali and CO	(i) Technical bid opened on 04.10.2017. (ii) Four's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s Massom ali and Co. (iv) Contract Agreement has been signed on 10.11.2017 (v) Work completed
18	7	M&R	Short term operation and maintenance from km. 403.000 to Km. 468.000 of NH-07 (old NH-58) in Rudraprayag-Joshimath	65.00	5.57	5.57		01.11.2017		M/s AR Thermosets Pvt. Ltd.	(i) Technical bid opened on 04.10.2017. (ii) Seven's nos. of bids are received and technical evaluation under progress. (iii) Financial bids opened on 27.10.2017 and L-1 bidder identified as M/s AR Thermosets Pvt. Ltd. (iv) Contract Agreement has been signed on 08.11.2017 (v) Work Completed
G				Total (Maintenance)	100.00	7.35	7.35				
				Grand Total (A+B+C+D+E+F+G)	949.01	11411.73	13195.49				

STATE: WEST BENGAL										Branch Office: Sikkim				
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated cost (Rs in crore)	TPA including LA [In Cr]	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer	Status				
			Civil Work											
1	327 B	EAP	Construction of Mechi Bridge and Approaches on India-Nepal border linking Kakarvitta in Nepal and Panitnaki in India under Engineering Procurement and Construction (EPC) Mode	1.5	114.74	158.65	23.11.2017/ 01.02.2018		M/s DRA Infracon Pvt. Ltd	(i)AA&FS issued from the Ministry on 23.03.2017. (ii) No Forest Clearance required. (iii) MOU with Nepal done on 24.08.2017 (iv) 3G done. (v) Contract Agreement signed on 12.12.2017 with M/s DRA Infracon Pvt. Ltd for Rs1,03,78,00,000/- . (vi) Appointed date declared as 01.02.2018 (vii) Civil work under progress.				
2	717A	SARDP-NE	construction and upgradation of Alternate highway to Gangtok from Bagrakot to Kafer Package IVA	13	316.71	402.95	-	-	-	(i) AA&FS issued from the Ministry on 22.03.2017. (ii) Forest clearance stage-II under process. (iii) 3(D) has been published. Payment of 3(G) has been made to BO. (iv) LOA has been withdrawn from M/s R.P. Infraprojects (Joint venture) (v) Bids for civil work has been invited on 07.12.2018 with bid due date 22.01.2019				
3	717A	SARDP	PKG IV B : Bagrakot-Kafer (NH-717A)	12.6	231.74	295.97	26.03.2018/ 09.04.2018		M/s M.G. Contractors pvt. Ltd	(i) AA&FS issued from the Ministry on 22.03.2017. (ii) Forest clearance stage-II under process. (iii) Payment of 3(G) deposited in Joint account of CALA and GM(P) on 12.09.2018. (iv) LOA has been issued on 26.03.2018 (v) Contract Agreement has been signed dated 09.04.2018				
4	717A	SARDP	PKG IV D : Bagrakot-Kafer (NH-717A)	13.9	194.65	242.98	26.03.2018/ 10.04.2018		M/s S&P- Kamac (JV)	(i) AA&FS issued from the Ministry on 22.03.2017. (ii) Forest clearance stage-II under process. (iii) Payment of 3(G) deposited in Joint account of CALA and GM(P) on 12.09.2018. (iv) LOA has been issued on 26.03.2018 (v) Contract Agreement has been signed dated 10.04.2018				
A			Total (Civil work)	41.00	857.84	1100.55								
C			Total (Bharatmala)	0.00	0.00	0.00								
			NH-In Principle											
D			Total (NH-In Principle)	0.00	0.00	0.00								
			Rehabilitation											
E			Total (Rehabilitation Work)	0.00	0.00	0.00								
F			Maintenance & Repair											
			Total (Maintenance & Repair)	0.00	0.00	0.00								
DPR Work														
Sl. No.	NH	Funding	Name of project / Consultant	Road Length (km)	Total Project Cost	Alignment Approval Status	Reasoning report		Draft DPR		Status Of Pre-Construction Activity		Final DPR	
							Actual Date	Target Date		Actual Date	Target Date	FC	Utility Shifting Estimate	Actual Date
1	117A	NH(O)	Connection between Sagar Island & Kakdwip Consultant : M/s RITES Ltd.	9.5	1000	10.05.2016	Alignment Finalised.							
2	717 A	SARDP	PKG IV C : Bagrakot-Kafer (NH-717A) Consultant : M/s SA Infrastructure Pvt.Ltd	0.5	77.44	28.03.2017	25.03.2017	08.06.2015	work is not in scope		Online FP/WB/Road/304 71/2017 submission was done on 27.04.2018. Forest clearance is still awaited	Utility shifting estimate received for PHE and Power Deptt	work is not in scope	
3	NH-10	NH(O)	Realignment of NH-31-A (New NH-10) between Km 20.0 to Km 27.7 for circumventing Sinking Zone, in West Bengal :M/s Eptisa Services De Ingenieria SL	7.225	1320.36	-	23.04.2018	28.07.2017		-	-	-	-	-
4	717 A	SARDP	PKG V : Kafer-Rishi Border (NH-717A) Consultant : M/s SA Infrastructure Pvt.Ltd	42.995	718.21	06.04.2016	11.07.2017	08.06.2015	3(A) under progress		-	-	work is not in scope	
			Total (DPR Work)	60.22	3116									
			Grand Total (A+B+C+D+E+F)	101.22	857.84	4216.56								

			Details of project completed												
Sl. No.		NH	Funding	Name of project	Road Length (km)	Cost as per Tender	Total Project Cost	Date of Award of Contract /Appointed Date	Job No.	Contractor/Authority Engineer.	Status				
			Maintenance & Repair												
1	Andaman & Nicobar	NH-04	M&R	Routine Maintenance of Chidiya Tapu to Middle Strait from Km 0.00 to Km 107.00 (Km 0-12; 21-28 & 45-107) of NH-4 (old NH- 223) (Maintenance Package-I)	81.00	3.13	3.13			M/s Baba Projects Pvt.Ltd.	i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.				
2		NH-04	M&R	Routine Maintenance of Middle Strait to Rangat from Km 107.00 to Km 220.00 (Length= 113 Km) of NH-4 (old NH-223) (Maintenance Package-II)	113.00	3.69	3.69			M/s Baba Projects Pvt.Ltd.	i) LoA issued to M/s Baba Projects Pvt. Ltd. on 26.07.2017 and Letter to Proceed on 27.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.				
3		NH-04	M&R	Routine Maintenance of Rangat to Diglipur (North Andamans) from Km 220.00 to Km 330.70 (Length= 110.7 Km) of NH-4 (old NH-223) (Maintenance Package-III)	110.70	2.92	2.92			M/s Baba Projects Pvt.Ltd.	i) LoA issued to M/s Baba Projects Pvt. Ltd. on 18.07.2017 and letter to proceed on 19.07.2017. ii) Work in progress. iii) 5th RA bill has been processed.				
				Total	304.70	9.74	9.74								
			Civil Work												
1	Arunachal Pradesh	52B	SARDP	2 laning from Mahadevpur to Buri Dihing section of NH-52B	25.135	107.16	136.6	31.03.2015/ 30.5.2015	SARDP-NE/Maha-Buri/Ar.Pkg/2014-15/87	Dinesh Chandra R. Infracon Pvt. Ltd/M/s Voyants Solution	(i) Physical Progress:100% (ii) Financial Progress: 100%				
2		52B	SARDP	2 laning from Bordumsa-Namchik (Buri Dihing-Jairampur) road on NH52-B (New NH-215) from Km 0.15 km (starting Chainage near Buridihing Bridge) to km 22.380 (Total length =22.23km)	22.23	143.21	189.91	23.07.2015/ 23.10.2015	SARDP-NE/Bord-Namchik/Ar. Pkg/2015-16/01-14	BIPL-BVEPL (JV)/M/s Voyants Solution	(i) Physical progress : 100 % (ii) Financial Progress: 100 %				
3		229	SARDP	2 laning from Pasighat to Pangin section of NH-229 from km 0 to Km 28	28	235.08	299.66	31.03.2015/ 27.05.2015	SARDP-NE/Pasi-Pangin/Km 0-28/Ar. Pkg/2015-16/01-14	Dinesh Chandra R. Infracon Pvt. Ltd/M/s MSV International Inc.	(i) Physical Progress:100% (ii) Financial Progress: 88.30%				
				Total	75.365	485.45	626.17								
			Civil Work												
4	Assam	208A	NH(O)	Improvement and Strengthening of Road Section from Chand Khara to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	60.21	66.94	28.10.2016 28.11.2016	208A/AS/NHI DCL/2016-17/156 dtd 27.10.2016	M/s Ganesh Ram Dokania / M/s Rodic Consultants Pvt. Ltd.	(i) Physical Progress=100% (ii) Financial Progress=99.5% (iii) DBM Completed= 17.95 km (iv) BC Completed= 17.95 km				
				Total	17.95	60.21	66.94								
			Rehabilitation												
5	Jammu & Kashmir	244	NH(O)	(a) KM 0.00 to KM 25.00 of Ramban Division	14	20.51	20.51	15.12.2016/ 01.01.2017		M/s Jai Buildcon Pvt. Ltd.	Physical Progress: 100% Financial Progress:100%				
6		244	NH(O)	(b) KM 26.00 to KM 80.00 of Doda Division	44	23.64	23.64	14.12.2016/ 01.01.2017		M/s SRM Contractors Pvt. Ltd.	Physical Progress:100% Financial Progress: 100%				
7		244	NH(O)	(c) KM 80.00 to KM 123.60 of Kishtwar Division	32.60	25.36	25.36	14.12.2016/ 01.01.2017		M/s SRM Contractors Pvt. Ltd.	Physical Progress: 100% Financial Progress: 100%				
8		244	NH(O)	(d) KM 123.60 to KM 170.00 of Chatroo Division	33.40	18.80	18.80	14.12.2016/ 01.01.2017		M/s SRM Contractors Pvt. Ltd.	Physical Progress:100% Financial Progress:100%				

			Maintenance									
9		244	M& R	Maintenance work for Chenani-Sudmahadev-Goha-Khellani (re-aligned portion) of NH-244	25	3.00	3.00	19.12.2017/-		M/s JAI Buildcon Pvt Ltd.	Completed	
10	Jammu & Kashmir	244	M& R	Restoration of road by way of clearance of consolidated slips, surface boulders, side drain, culverts including construction of retaining wall and breast walls and fixing of traffic sign board & kilometer stones on Chenani-Sudmahadev road (Km 0.000 to Km 25.300) in the State of Jammu and Kashmir	25.00	0.86	0.86	29.12.2017/12.01.2018		M/s Payare Lal Sharma	Work Completed, final bill awaited.	
11		244	M& R	Urgent repairs of Bridge at Hiller in District Anantnag on Kishtwar-Sinthanpass-Khanabal road NH-244 in the state of Jammu & Kashmir	Bridge work	1.05	1.05	10.05.2018/25.05.2018		M/s Eimsim Baba's Infrastructure Pvt. Ltd.	Work Completed	
				Total	174	93	93					
				Rehabilitation								
10		102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8	27.10.2016		M/s Bhartiya Infra Project Ltd.	Comencement/Start date 27.10.2016. Work completed on 18.07.2018	
11		102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	11.1	12	31.10.2016		M/s Shongvah Thanmi	Comencement/Start date 31.10.2016. Work completed on 31.10.2018	
12		102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13	27.10.2016		M/s Bhartiya Infra Project Ltd.	Comencement/Start date 27.10.2016. Work completed on 06.11.2018	
13		102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	13.1	18	12.05.2017		M/s Haokhotinlen Vaiphei	(i) Work Started on 12.05.2017 (ii). Work completed on 28.11.2018	
14		102A	NH(O)	Restoration/Reconstruction of Ukhul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.9	18	12.05.2017		M/s Haokhotinlen Vaiphei	(i) Work Started on 12.05.2017. (ii) Work completed on 15.11.2018.	
15		NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	17.5	19	08.02.2017		M/s K .Morung & sons.	(i) Start date 06.02.2017 (ii) work completed on 16.08.2018	
16		NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	2.8	3	30.08.2017		M/s NDS Construction	(i)Date of commencement of the project was 30.08.2017. (ii) Work completed on 30.04.2018	
17	Manipur	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	28	45.5	52	01.04.2017		M/s HVS Construction Materials Pvt. Ltd.	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work completed on 19.06.2018	
18		NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	28	38.1	43	11.03.2017		M/s Nidhi Creative Infrastructure Pvt. Ltd	(i) Commencement /Start date is 11.03.2017 (ii) work completed on 10.03.2018.	
19		NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.1	67	01.04.2017		M/s Bhartia Infra Pvt. Ltd.	(i) Commencement /Start date is 01.04.2017 (ii) work completed on 13.06.2018.	
20		NH-102B		De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal road of span 140 feet (DDR) Standard width IRC Class 40R loading complete width bearing and Steel decking in the State of Manipur.		1.7		14.03.2018		M/s Bhartia Infra Pvt. Ltd.	(i) Work started on 14.03.2018. (ii) Work completed on 10.06.2018.	
				Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)								
21		NH-37	M & R	De-launching and Launching of Chera Thok Bailey Bridge (Nung Dalan bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Makru Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300		1.01	1.01	11.04.2018		M/s Bhartia Infra Pvt. Ltd.	(i) Work started on 11.04.2018 (ii) Work completed on 30.05.2018.	
				Total	232	218	249					
				Civil Work								
22	Tripura	44	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712 in the State of Tripura	73.712	497.89	815.05	11.08.2014/31.10.2015	SARDP-NE/NH-044/Udr-Sab/TR/2014-15/232 dtd	M/s Oriental Structural Engineers Pvt. Ltd., Delhi/ M/s Feedback Infra	Project completed	
				Total	73.712	497.89	815.05					
				Grand Total	877.727	1364.690	1860.120					