

Status as on 31.05.2023																
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issue/ Forest Issue/ Utility Shifting/ Contractor Issue)
Assam																
1	NH(O)	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	208A	17.95	66.94	60.21	04-10-2016	28-11-2016	100.00%	100.00%	99.50%	24-01-2018	Completed on 31.03.2018	M/s Ganesh Ram Dokania	-	
2	NH(O)	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	NH-37	3.5	14.52	13.5	31-05-2019	19-08-2019	100.00%	100.00%	100.00%	17-08-2020	Completed on 31.12.2020	M/s BB Enterprises	-	
3	NH(O)	One time improvement of Digboi to Ledo Town section (via Powal and Margherita ) of NH-38 from km 20.000 to km 53.000	NH-38	31.5	30.84	26.92	29-07-2019	25-09-2019	100.00%	100.00%	100.00%	23-09-2020	Completed on 23.09.2020	M/s Ganpati Builders	-	
4	SARDP	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	37	15.447	379.32	96.84	20-02-2015	02-11-2015	100.00%	100.00%	100.00%	31/10/2018	Completed on 31.10.2020	M/s ABCI-JKM Pvt. Ltd (JV).	-	
5	SARDP	4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE	52	10.08	223.3	168.39	30-03-2015	11-12-2015	100.00%	100.00%	99.76%	10-12-2018	Completed on 28.02.2022	M/s ECI Engg.Construction Co. Ltd.	-	
6	SARDP	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	53/37	4.15	76.78	53.21	23-03-2015	01-10-2015	100.00%	100.00%	99.69%	11-12-2017	Completed on 15.05.2022	M/s Shree Gautam Construction Company Ltd.	-	
7	NH(O)-TSP	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section- (Package-3)	36/29	15.007	266.25	129.14	10-08-2020	30-09-2020	100.00%	100.00%	97.38%	24-03-2022	Completed on 27.12.2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com	-
8	SARDP	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode-Package-1	37	10.00	225.02	87.11	23-03-2020	01-07-2020	100.00%	100.00%	98.68%	23-12-2021	Completed on 09.03.2023	PRL Projects & Infra Structure Ltd.	nagaonn127@prlinfra.com	-
9	SARDP	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode - Package - 2	37	8.40		66.25	20-03-2020	01-07-2020	100.00%	100.00%	96.46%	23-12-2021	Completed on 30.03.2023	Ganga Sagar Singh	support@gss.org.in	-
10	SARDP	4-Laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	37	18.32	289.99	196.24	16-01-2017	23-10-2017	100.00%	84.02%	83.32%	21-04-2020	31-07-2023	M/s Simplex Infrastructure	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com	-
11	SARDP	4-Laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	37A	17.30	811.28	588.95	31-10-2014	29-11-2014	100.00%	98.82%	98.36%	28-11-2018	30-06-2023	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.rathore@gammonengineers.com	-
12	SARDP	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	37A & 52	16.86	1049.51	124.58	05-11-2021	07-02-2022	100.00%	72.48%	70.91%	09-08-2023	09-08-2023	Sri Babul Nath	dolabari.jamuguri@gmail.com babulnath40@gmail.com	-
13	SARDP	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	37A/ 715	1.95		448.03	21-12-2020	17-02-2021	100.00%	83.53%	82.95%	05-08-2023	05-08-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	mkcilrsmjv@gmail.com	-
14	SARDP	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	52	26.00	520.01	303.49	13-10-2016	19-12-2016	100.00%	80.45%	78.71%	19-06-2019	30-06-2023	M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkjhbc@gmail.com jpdekatk@gmail.com	-
15	SARDP	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	52	57.50	1099.35	393.48	18-10-2021	11-12-2021	100.00%	78.72%	71.21%	10-06-2023	30-06-2023	Dhatarwal Construction Company Pvt. Ltd.	dcindiaproject@gmail.com	-
16	SARDP	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	37	39.72	1655.44	454.89	31-10-2014	23-05-2015	100.00%	92.22%	88.66%	21-05-2018	30-06-2023	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com	-
17	SARDP	4-Laning of Jorhat to Jhanji section from Km. 453.00 to Km. 491.08	37	37.80	738.15	220.40	05-11-2021	09-02-2022	100.00%	34.32%	30.26%	08-08-2023	15-11-2023	Vijeta Projects - Sweete Infrastructure (JV)	vpilspilvj@siplassam.com	-

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issue/ Forest Issue/ Utility Shifting/ Contractor Issue)
18	SARDP	4-Laning of Jhanchi Jn to Demow section from Km. 491.050 to Km. 535.250 (Design Km 490.800 to Km 534.800) (with Toll Plaza)	37	44.08	1369.02	234.20	25-07-2022	21-09-2022	100.00%	19.73%	17.05%	21-03-2024	22-03-2024	Kamac Engg - Shiva Harialka (JV)	kepslg@gmail.com, kamacslg@gmail.com, nh37k.shiva@gmail.com	-
19	SARDP	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	37	26.90	385.57	122.50	14-10-2022	20-01-2023	100.00%	5.45%	0.00%	21-07-2024	21-07-2024	Mohan Lal Jain	msmljain@yahoo.co.in	-
20	SARDP	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode.	37	19.18	330.30	223.50	31-01-2019	07-06-2019	100.00%	65.29%	63.15%	04-12-2021	31-08-2023	M/S Manaranjan Brahma[MB]	mbnh037@gmail.com	-
21	NHDP II	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	54 Ext.	25.25	887.68	694.30	31-10-2017	26-12-2017	100.00%	67.29%	65.09%	24-06-2020	31-12-2023	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com	-
22	NH(O)-NE	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	102B/ 117	14.66	224.85	138.25	26-03-2020	26-06-2020	100.00%	73.85%	71.08%	26-12-2022	12-08-2023	B.K.Sons Infra Pvt. Ltd.	bksong@gmail.com	-
23	NH(O)-NE	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (Design Ch.48.655km to Ch.67.556km) of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	17	18.90	691.53	418.49	22-03-2021	09-07-2021	95.08%	75.15%	70.39%	10-01-2023	06-09-2023	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in	LA Issue
24	NH(O)-NE	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	17	4.39	746.76	402.75	10-08-2021	12-11-2021	100.00%	26.69%	24.95%	10-11-2024	10-11-2024	S.P. Singla Private Limited	spsjogighopa@spsingla.com	-
25	NH(O)-NE	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	NH-17	12.30	208.84	114.30	25-08-2020	26-10-2020	94.16%	50.04%	46.23%	19-04-2022	31-10-2023	Mayasheel Construction	msc.pkg6@gmail.com	-
26	NH(O)-NE	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	NH-17	11.63	286.72	135.89	24-03-2023	to be given	-	-	-	-	-	Mayasheel Construction	mayasheelconstruction@gmail.com	-
27	NH(O)-NE	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	17	43.75	1457.59	742.00	14-03-2023	to be given	-	-	-	-	-	M/s YFC Projects Pvt. Ltd.- M/s TTC Infra India (JV)	rohit.yadav@yfcprojects.com	Land Acquisition issue
28	NH(O)-NE	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura-Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	17	33.68	1000.27	458.47	20-03-2023	to be given	-	-	-	-	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com	Land Aquisition & Forest Issue

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issue/ Forest Issue/ Utility Shifting/ Contractor Issue)
29	NH(O)-NE	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura-Guwahati road (NH 17) (Section: Milimila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Parityojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	17	27.32	1264.90	539.93	31-03-2023	to be given	-			-	-	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com	Land Acquisition issue
30	NH(O)-NE	Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.	NH-29	12.46	516.88	229.82	24-02-2023	to be given	0.00%	-	-	-	-	M/s Mehta Contraction Company	mehtaconst09@gmail.com	Land Acquisition issue
31	NH(O)-NE	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	36/29	15.21	335.88	138.33	26-03-2021	12-07-2021	90.22%	89.00%	81.95%	03-01-2023	31-10-2023	P. D. Agrawal Infrastructure Ltd. -Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in	Forest Issue
32	NH(O)-TSP	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	36/29	15.47	260.07	141.35	03-02-2021	25-06-2021	95.28%	91.97%	91.97%	17-12-2022	30-06-2023	S.S Builders	ssbuilderspkg4@gmail.com,	LA Issue
33	NH(O)-NE	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Vitlage- (Package-5)	36/29	17.43	288.85	141.46	31-03-2021	12-07-2021	62.71%	31.49%	27.24%	12-01-2023	31-12-2023	B.K.Sons Infra Pvt. Ltd.	bksonsinfra@gmail.com bksonsmanjapkg5@gmail.com	Forest Issues
34	NH(O)-NE	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	36/29	31.88	625.64	282.11	10-09-2021	14-07-2022	92.51%	22.40%	16.62%	13-07-2024	13-07-2024	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in	Land Acquisition issues.
35	NH(O)-NE	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	36/29	10.79	204.10	81.27	02-09-2022	20-01-2023	91.10%	4.88%	3.75%	20-07-2024	20-07-2024	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com	-
36	EAP (JICA)	4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B	127B	19.28	4997.04	3165.99	24-11-2020	15-12-2020	100.00%	33.00%	31.07%	12-09-2028	12-09-2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbplnt@gmail.com	-
37	EAP (JICA)	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Package-I) of Srirampur - Dhubri Section of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650), (Design Length=27.650 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-1]	127B	27.65	613.89	297.28	12-09-2022	15-02-2023	90.01%	2.75%	0.00%	14-02-2025	14-02-2025	Simplex Infrastructures Ltd.	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com	Land Acquisition issues.
38	EAP (JICA)	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Package-II) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154), (Design Length=26.504 Km) under JICA ODA Loan assistance (Phase-V) [Srirampur - Dhubri Pkg-2]	127B	26.50	909.02	453.90	04-08-2022	02-01-2023	90.02%	13.31%	7.78%	01-01-2025	01-01-2025	M/s Jandu Construction India Pvt. Ltd.	nfo@jandu.co.in, infojcipi@gmail.com	Land Acquisition issues.
39	NH(O)	Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	2/ NH-37	10.60	287.63	122.50	19-03-2020	30-06-2020	100.00%	83.59%	76.47%	19-06-2022	15-07-2023	M/s Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com	-
40	NH(O)-NE	Widening/Improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugarh-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]	37	24.60	215.27	115.82	31-03-2022	25-07-2022	100.00%	32.19%	29.15%	24-07-2024	24-07-2024	Ganpati Builders	op.sharma0082@gmail.com ganpatibuilders0082@gmail.com	-

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issue/ Forest Issue/ Utility Shifting/ Contractor Issue)
41	NH(O)-NE	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahool-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(0) - NE [Pkg.2]	37/15	19.73	170.95	101.16	05-04-2022	25-07-2022	100.00%	17.12%	10.10%	24-01-2024	24-07-2024	JKM Infra works LLP	jkmahanta@jkminfra.net jkmho@jiminfra.net	-
42	NH(O)-NE	Widening/improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia -Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(0) - NE (Pkg-3)	37/15 & 38/315	41.32	458.59	210.00	03-02-2023	19-05-2023	97.58%	0.00%	0.00%	17-05-2025	17-05-2025	M/s TTC Infra India	ttcii.tzp@gmail.com	Land Acquisition issues.
43	NH(O)-NE	Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Fiefld and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).	37/15 & 38/315	10.25	356.65	114.99	28-02-2023	to be given	90.00%	-	-	-	-	M/s RK Infracorp Limited	rkinfracorp@gmail.com, rkinfracorp@hotmail.com	Land Acquisition issues.
44	NH(O)-NE	Widening/improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)	38/315	20.53	643.42	272.77	31-03-2023	to be given	75.99%	-	-	-	-	Kamac Engineers Pvt. Ltd.	kepsig@gmail.com	Land Acquisition issues.
45	NH(O)-NE	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	37 & 306	20.00	1256.90	504.34	21-03-2023	to be given	-	-	-	-	-	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	rohit.yadav@yfcprojects.com	Land Acquisition issues.
46	NH(O)-NE	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	306	29.36	1716.21	592.80	31-03-2023	to be given	-	-	-	-	-	Jandu Construction India Pvt. Ltd. (JC IPL)	info@jandu.co.in, infojcipl@gmail.com	Land Acquisitin issue and Forest issue.
47	NH(O)-NE	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 11.1 km).	6 & 37	11.10	574.26	292.29	16-03-2023	to be given	-	-	-	-	-	S S Builders	ssb_nagi@yahoo.com	Land Acquisition issues.
48	NH(O)-NE	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE, (Assam portion)	62/217	8.42	88.56	33.71	31-03-2023	to be given	-	-	-	-	-	Shyama Construction	shyamaconstruction0005@gmail.com	Land Acquisition issues.
49	NH(O)-NE	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	137	20.02	904.04	344.66	31-03-2023	to be given	-	-	-	-	-	Anusha Projects Pvt. Ltd.- BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com	-
50	NH(O)-NE	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)	137	19.99	860.37	344.66	31-03-2023	to be given	-	-	-	-	-	KPC Projects Ltd.	tenders@kpcprojects.com	-

[illegible]

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issue/ Forest Issue/ Utility Shifting/ Contractor Issue)
Multi modal Logistic Park at Jogighopa (MMLP), Bongaigaon District, & MMLP-2 at Silchar, Assam under BHARATMALA PARIYOJNA (MoRTH- Logistics Section)																
1	-	Development of External Trunk Connectivity and Internal Infrastructure Works at Multi Model Logistics Park at Jogighopa in the State of Assam on EPC Mode (Package-1: Road and Utility Works)	Road Connectivity: NH 17 (Sivoke (West Bengal) to Guwahati (Assam)	8.944	693.97	165.94	05-06-2020	30-09-2020	100.00%	82.31%	70.29%	31-03-2022	15-07-2023	M/s Ram Chandra Paul	ram_chandrapaulmmlp@yahoo.com	-
2	-	Development of Internal Infrastructure works at Multi modal Logistic Park at Jogighopa in the State of Assam in EPC mode (Package -2, Building & Infrastructure works)	Rail Connectivity: Kolkata – Bongaigaon and Kolkata – Guwahati line	(Building Work)		80.07	05-08-2020	30-09-2020	100.00%	96.69%	94.46%	31-03-2022	30-06-2023	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com	-
3	-	Earthwork in Formation, Road Work, Construction of Bridges, Blanketing, P. Way Linking works including Supply of P. Way Fittings and Track Ballast in connection with Construction of Railway Siding from Jogighopa Railway Station to MMLP at Jogighopa from Ch. 00 to 3760 (Package -3, Railway Siding from Jogighopa Railway Station to MMLP)	Waterways Connectivity: NW-2 from Dhubri - Sadhya on River Brahmaputra & accessible to Haldia and Kolkata, eastern coast via Indo-Bangladesh	6.78 Km (Railway Work: Jogighopa Rly. station to IWT)		21.84	09-10-2020	01-12-2020	100.00%	46.01%	37.71%	01-04-2022	25-12-2023	Sumcon Infraventures LLP	sumconinfraventures@gmail.com	-
4	-	Development of Inland Water Transport (IWT) Terminal at MMLP Jogighopa, Assam , borne by IWAI in respect of Phase-IA comprising of Site Development, One Jetty, Approach Trestle, Shore Protection Work, Storage Areas, Building, Utilities and Others on EPC mode on NW-2		'deposit work' of IWAI	70.92	63.9	06-10-2021	22-04-2022	100.00%	22.84%	17.39%	21-10-2023	21-10-2023	DVP Infra Projects Pvt. Ltd.	jp@dvpinfra.com info@dvpinfra.com	-