

Status as on 31.05.2023																
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Manipur																
1	EAP (ADB)	2- Laning of Imphal – Moreh Section of NH 39 from Km 350.000 to Km 395.680 (Package II)	39/102	44.78	868.75	457.77	01-06-2018	16-10-2018	100.00%	100.00%	97.50%	14-10-2021	Completed on 30.06.2021	M/s GR Infra Projects ltd	planning.immo@grinfra.com	
2	NH(O)	Construction of :(i) 154m span steel superstructure Bridge at km 145.090 over river Barak & (ii) 122m span steel superstructure Bridge at km 189.800 over river Makru and Approaches of both the Bridges to be constructed is 1595m.	53	2	141.14	109.00	02-12-2016	27-04-2017	100.00%	100.00%	83.18%	24-04-2020	Completed-COD yet to issue-	M/s Bhartia Infra (BIPL)	info@bhartiainfra.com	
3	NH(O)-NE	Improvement/Strengtening to 2-lane with hard shoulder of Pallel-Chandel section of NH-102C (Km 0.000 to Km 18.292) on EPC basis	102C	18.292	107.72	71.01	27-03-2020	01-07-2020	100.00%	100.00%	96.84%	30-06-2022	Completed-COD yet to issue-	Krishna Construction Co.	kconh102c@gmail.com	
4	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2A, length-16.840 Km) from Design Chainage 40.000 km to 56.840 km on NH-129A	129A	16.84	204.58	121.00	07-07-2021	15-09-2021	100.00%	100.00%	97.30%	18-03-2023	Completed-COD yet to issue-	Heera Ram Godara - Dudi & Company (JV)	arvindpur999@gmail.com	
5	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km0.00 to km13.747 (Pkg-1 A)	102B	13.75	167.95	92.71	31-03-2020	01-07-2020	100.00%	100.00%	83.71%	30-06-2022	Physically Completed	Krishna Construction Co.	kconh102b@gmail.com	
6	NH(O)	Construction of 4-Lane Bridge over Irang River on Imphal-Jiribam road section (95.50 Km)	53/ 37	0.377	49.31	41.88	27-11-2020	04-01-2021	100.00%	69.67%	63.14%	16-10-2022	30-06-2023	Paratech Constructions Pvt. Ltd.	paratech@paratechconstructions.com	Forest Issues & State Govt. Issue
7	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 3.275 km to 15.940 Km (Total length=12.665 Km) (PKG-1)	53/ 37	12.665	139.38	78.99	30-03-2021	01-07-2021	96.35%	39.55%	34.78%	02-01-2023	11-07-2023	Avantika Contractor (I) Ltd.	sriavantikaimphal21@gmail.com	Land Aquisition & State Govt. Issue
7	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 15.940 km to 33.120 Km (Existing Chainage Km 15.946 to Km 33.395) (Total length=17.180 Km) (PKG-2)	53/ 37	17.18	195.14	120.74	26-03-2021	11-06-2021	58.49%	38.34%	28.09%	13-12-2022	11-11-2023	CMM Infraprojects Ltd.	cmm.manipur@gmail.com	Land Acquisition , Forest Issues & State Govt. Issue
8	NH(O)-NE	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 33.000 km to 66.390 Km (Existing Chainage from km 33.395 to km 67.496) (PKG-3)	53/ 37	33.39	467.00	253.84	15-07-2021	15-09-2021	35.22%	57.85%	53.65%	19-03-2023	23-09-2023	Mehta Construction Company - Ganpati Builders (JV)	mehtaganpatijv@gmail.com	Land Acquisition, Forest Issues & State Govt. Issue
9	NH(O)-TSP	Widening to 2 -Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Chainage 66.110 km to 101.280 Km (Existing Chainage km 67.496 to km 103.557) (PKG-4)	53/ 37	35.17	579.63	268.34	23-08-2021	27-06-2022	100.00%	24.06%	19.30%	29-12-2023	29-12-2023	BLA Projects Private Limited - G P Projects Ltd. (JV)	nh37.pkg4@gpprojects.n	Land Acquisition, Forest Issues & State Govt. Issue
10	NH(O)-TSP	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from Km 101+280 Near Khongsang Village to Km 131+280 near Puilon (Kambiron) Village (PKG-5)	53/ 37	30	410.68	218.52	25-03-2022	09-11-2022	92.77%	18.59%	17.16%	12-05-2024	12-05-2024	Aarpee Infraprojects Pvt. Ltd.	imphaljiribampkg5@gmail.com	Land Acquisition, Forest Issues & State Govt. Issue
11	NH(O)-TSP	Widening to 2 Lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 131.280 to km 169.570 (PKG-6)	53/ 37	38.29	504.76	243.99	31-03-2022	07-02-2023	100.00%	4.27%	3.01%	06-02-2025	06-02-2025	Sarjan Infracon Pvt. Ltd.	info@sarjaninfra.com	Land Acquisition, Forest Issues & State Govt. Issue
12	NH(O)-NE	Widening to 2 lane with Paved shoulder of Imphal to Jiribam section of NH-37 from Design Ch. from km 69+570 Near Nungkao village under Tamenglong District to km 205+974 neir Jiribam Bridge under Jiribam district under NH(O)-NE (PKG-7)	53/ 37	36.404	760.16	248.63	19-01-2023	to be given	0.00%	-	-	-	-	M/s P.D. Agrawal Infrastructure Ltd - M/s Apex Structure Pvt. Ltd. (JV)	pdagrawal_indore@yahoo.com, apexcompany2009@yahoo.in	-
13	SARDP	Improvement/widening to 2 laning of stretch from Khongsang to Tamenglong of NH-137	137	37.97	471.04	296.25	08-03-2019	01-08-2019	100.00%	100.00%	97.50%	31-07-2022	Physically Completed	M/s Shivalaya Construction Pvt. Limited	scc.mn296@gmail.com	-
14	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 0.000 at Tamenglong to km 10.000 near Dialong (Package-1)	137	10	185.80	111.80	19-07-2021	15-09-2021	100.00%	44.85%	37.36%	16-03-2023	27-10-2023	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsopjivpkg1@gmail.com	Law and Order Issues
15	NH(O)-TSP	Construction of of 2 -Lane with paved shoulders road from Tamenglong-Tousem-Lisang-Mahur Road (NH-137) starting near Dialong Village at km 10.000 and ending near Barak River at km 31.430 (Package-2)	137	21.43	483.87	292.45	20-07-2021	15-09-2021	100.00%	65.52%	58.48%	16-03-2023	15-09-2023	M/s Jandu Construction India Limited - Niraj Cement Structurals Limited (JV)	jcipl.manipur@gmail.com	Law and Order Issues

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
16	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from Km 20.500 at old Tamenglong to Km 30.800 near Phelong (Package-3)	137	12.05	234.08	150.06	26-03-2021	21-06-2021	100.00%	68.12%	62.18%	20-12-2022	30-08-2023	M/s Kalyan Toll Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com	Law and Order Issues
17	NH(O)-NE	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur in the state of Manipur from km 34+000 at Phelong to km 44+700 near Azuram (Package-4)	137	10.7	198.77	119.74	19-07-2021	15-09-2021	100.00%	44.65%	38.37%	16-03-2023	08-09-2023	M/s Roadridge Developers Pvt. Ltd. - Sunshine Overseas Pvt. Ltd. (JV)	rdplsopljvpkg4@gmail.com	Law and Order Issues
18	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) in Manipur starting from km 54.180 near Azuram to km 80.630 near Mandeu (Package 5)	137	26.45	477.86	286.71	23-08-2021	18-11-2021	100.00%	21.94%	19.92%	19-05-2023	02-12-2023	M/s Shri Swami Samarth Engineers Ltd.	sssel.manipurpkg5@gmail.com	Forest Issues
19	NH(O)-TSP	Construction of 2 -Lane with paved shoulders road from Tamenglong to Mahur (NH-137) starting from km 80.630 near Mandeu to km 96.870 near Jiri River (Package-6)	137	16.24	311.18	191.08	10-09-2021	19-11-2021	100.00%	38.53%	35.07%	20-05-2023	27-10-2023	M/s B R Goyal Infrastructure Ltd.	tamenglongmahurpkg3@gmail.com	Forest Issues
20	NH(O)-NE	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 0.000 to Km 16.900 (part of contract Package -I) on EPC	202	16.9	478.81	124.81	28-03-2020	01-07-2020	94.08%	52.34%	52.03%	30-06-2022	01-03-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com	Land Issue and Utility Issue
21	NH(O)-NE	Widening/Improvement to 2-lane with Paved shoulder of Yaingangpokpi - Finch corner road section of NH-202 from Km 16.900 to Km 30.970 (part of contract Package - II) on EPC basis	202	14.07		135.63	28-03-2020	01-07-2020	100.00%	44.95%	36.62%	30-06-2022	27-05-2024	M/s Varaha Infra Limited	varaha.imphal@gmail.com	
22	NH(O)-NE	Widening/Improvement to 2 lane with earthen shoulder of Choithar to Marrem Khullen section of NH-202 of Imphal Ukhrul Jessami Economic Corridor from Design Chainage km 53.110 to km 95.700 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-5)	202	42.59	564.05	225.82	31-03-2023	to be given	-	-	-	-	-	S S Builders	ssb_nagi@yahoo.com	-
23	NH(O)-NE	Widening/Improvement to 2 (Two) lane with earthen shoulder of Marrem Khullen to Jessami section of NH-202 of Imphal - Ukhrul - Jessami Economic Corridor from Design Chainage km 95.700 to km 140.180 in the State of Manipur on EPC mode under Bharatmala Pariyojana under NH(O)-NE (Package-6)	202	44.48	554.66	221.23	31-03-2023	to be given	-	-	-	-	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com	-
24	NH(O)-NE	Widening/Improvement to 2 (Two) Lane with earthen shoulder of Jessami to Laynen bridge (Nagaland border) section of NH-29 of Imphal Ukhrul - Jessami Economic Corridor from km 0.000 to km 11.009 in the State of Manipur on EPC mode under Bharatmala Pariyojana, under NH(O)-NE (Package-7)	29	11.009	164.89	68.43	31-03-2023	to be given	-	-	-	-	-	HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com	-
25	NH(O)-NE	Construction of 2-laning with Hard shoulder of Ukhrul Toloi - Tadubi section of NH-102A from Design Chainage km 9+450 to km 50+850 in the State of Manipur on EPC mode under NH(O)-NE (Package-2)	102A	41.4	578.98	235.82	15-03-2023	to be given	-	-	-	-	-	S S Builders - Ganpati Builders (JV)	ssb_nagi@yahoo.com	Land Issue
26	NH(O)-TSP	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 50.850 km to 81.870 km (Package -3)	102A	31.02	315.56	155.00	16-12-2022	to be given	-	-	-	-	-	Satish Aggarwal & Co.	-	Land Issue
27	NH(O)-TSP	Construction of 2-laning with Hard shoulder road of Ukhrul - Toloi - Tadubi section of NH-102A from Design Chainage 81.870 km to 105.825 km (Package -4)	102A	23.96	310.76	150.14	27-08-2021	27-08-2022	79.32%	31.26%	24.33%	22-01-2024	28-02-2024	A K Shivhare Infrastructure Pvt Ltd	aks.nh102a@gmail.com akshivhare@rediffmail.com akshivhare2015@gmail.com	Land Issue
29	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km13.747 to km32.835 (Pkg- I B)	102B	19.09	241.52	139.80	31-03-2020	01-07-2020	100.00%	77.19%	70.51%	30-06-2022	24-10-2023	RSM Infra Projects	rsmnfraprojects@gmail.com	
30	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from km32.835 to km48.587 (Pkg- IIA)	102B	15.76	232.99	139.19	31-03-2020	01-07-2020	100.00%	81.59%	79.82%	30-06-2022	18-06-2023	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com	
31	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km 48.587 to Km 69.875 (Package-II B)	102B	21.88	365.53	206.41	30-06-2020	05-08-2020	100.00%	75.85%	73.36%	04-08-2022	23-07-2023	Bharat Vanija Eastern Pvt. Ltd	bharatvanijaimphalbranch@gmail.com	

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
32	NH(O)-NE	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section of NH-102B from Design Chainage 69.875 Km to 121.769 Km (Pkg-3)	102B	51.89	673.27	404.48	14-07-2021	25-08-2021	100.00%	54.05%	50.14%	24-08-2023	26-02-2024	M/s M & S Co.	mnsccpur102@gmail.com	
33	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km118.850 to km130.00 (Pkg- IVA)	102B	11.15	204.12	114.68	31-03-2020	01-07-2020	100.00%	69.89%	68.68%	30-06-2022	11-07-2023	M/s GPT Infraprojects Ltd.	gptinfraprojectsimplhalbranch@gmail.com	
34	NH(O)-TSP	Widening to 2-lane with Hard shoulder of Churachandpur to Tuivai Section from Km130.00 to km 141.029 (Pkg- IVB)	102B	11.03	177.76	102.80	01-07-2020	05-08-2020	100.00%	78.70%	71.42%	04-08-2022	15-08-2023	M/s GPT Infraprojects Ltd.	gptinfraprojectsimplhalbranch@gmail.com	
35	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1A, length- 22.340Km) from Design Chainage 0.000 km to 22.340 km on NH-129A	129A	22.34	226.32	151.15	05-02-2021	21-06-2021	100.00%	30.27%	27.98%	22-12-2022	14-10-2023	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	kpanda0786@gmail.com	Forest Issue, Contractor Issue & State Govt. Issue
36	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-1B, length- 17.660 km) from Design Chainage 22.340 km to 40.000 km	129A	17.66	188.36	128.55	05-02-2021	21-06-2021	100.00%	68.57%	66.53%	22-12-2022	20-10-2023	CSR Infratech India Pvt. Ltd. - Raam Infratech India Pvt. Ltd. (JV)	kpanda0786@gmail.com	
37	NH(O)-TSP	Improvement of existing road to 2 laning with Hard Shoulders of Maram-Peren section (Package-2B, length- 18.160 Km) from Design Chainage 56.840 km to km 75.000 on NH-129A	129A	18.16	232.63	145.87	12-02-2021	21-06-2021	96.70%	86.65%	70.05%	22-12-2022	03-08-2023	Satya Builders	premsinghkuntal1984@gmail.com	Forest Issue, Land Acquisition & Contractor Issue
38	NH(O)-TSP	Improvement of existing road to 2 lanning with Hard Shoulders of Maram-Peren section (Package-III, length - 34.494 km) from Design Chainage km 75+000 to 109+494 km on NH-129A	129A	34.494	467.41	269.42	27-08-2021	26-11-2021	100.00%	44.70%	39.00%	25-11-2023	09-05-2024	New India Contractors & Developers Pvt. Ltd. - Bharat Construction Co. (JV)	mkamboj966@gmail.com	
39	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Taphou Kuki to Daili section of Imphal-Kohima Road (Design Ch.: km 262.175 to 274.610) (Pkg-4A)	39/ 02	12.44	379.39	212.54	31-08-2020	15-10-2020	91.90%	43.70%	38.54%	18-04-2022	23-08-2023	Lekcon Infrastructure Pvt. Ltd. - R.S.V. constructions Pvt. Ltd. (JV)	prasadsurya30@gmail.com	Land Acquisition, Contractor Issue, State Govt. Issue & Public Issue
40	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Daili to Kuraopokpi section of Imphal-Kohima Road (Design Ch.: km 274.610 to 287.00) (Pkg-4B)	39/ 02	12.39	268.98	132.98	16-12-2022	to be given	-	-	-	-	-	A K Shivhare Infrastructure Pvt. Ltd.	-	Land Acquisition Issues
41	NH(O)-NE	Improvement/Upgradation of existing 2-lane to 4-Lane Divided Highway from Kuraopokpi to Sekmai section of Imphal-Kohima Road (Design Ch.: km 287.00 to 297.700) (Pkg-5A)	39/ 02	10.7	228.97	122.40	16-12-2022	to be given	-	-	-	-	-	Allone Infra Pvt. Ltd.	-	Land Acquisition Issues
42	NH(O)-NE	Improvement/ Up-gradation of existing 2-Lane road to 4-Lane Divided Highway from Sekmai to NiiKhuthi section of Imphal-Kohima Road (Design Chainage from Km 297+700 to Km 308+729) of NH-39 (Pkg-5B)	39/ 02	11.029	211.70	126.58	27-03-2021	20-07-2021	71.63%	7.50%	1.29%	21-01-2023	06-05-2024	NSC Projects Pvt. Ltd	jc pant97@gmail.com	Land Acquisition & Contractor Issue
43	EAP (ADB)	4- Laning of Imphal – Moreh Section of NH 39 from Km 330.000 to Km 350.000 (Contract Package I)	39/ 02	20	761.54	397.00	05-09-2019	01-06-2020	99.58%	99.94%	94.17%	31-05-2023	Physically Completed	M/s GR Infra Projects ltd	planning.immo@grinfra.com	Land Acquisition Issues
44	NH(O)-NE	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from Km 395.680 to Km 406.000 (Package-III)	39/ 02	10.32	259.31	150.11	22-03-2021	21-06-2021	100.00%	94.12%	90.38%	20-12-2022	15-06-2023	Dwarakamai Constructions Pvt. Ltd.	dmc.nsc.impkg3@gmail.com	Forest Issue
45	NH(O)-NE	Widening and Improvement to 2-Lane with paved shoulders of Imphal-Moreh section of NH-39 from km 406.000 to Km 425.411 (Package-IV)	39/ 02	19.411	277.99	140.00	22-03-2021	20-07-2021	100.00%	84.03%	80.59%	31-12-2021	30-06-2023	M/s SKV & SPG Pvt. Ltd.	imphalmorehpkgiv@gmail.com	Forest Issue
46	NH(O)-NE	Construction of Moreh Bypass to 2-lane with Paved shoulder from km421.950 to 425.411 of NH-39 (Length= 2.52 km) near Indo-Myanmar border on EPC	39/ 02	2.52	68.14	21.51	27-03-2020	01-07-2020	100.00%	74.25%	70.02%	31-12-2021	30-06-2023	M/s L.K. & Sons	kadamjitl@gmail.com	Land Acquisition Issue & Forest Issue
47	NH(O)-NE	Construction of 2 laning with hard shoulder road of Akash bridge - Jessami section of NH-202 in Nagaland-Manipur from design Ch. 325.440 km to 340.160 km (Pkg-II)	202	14.72	152.11	73.48	21-06-2022	20-02-2023	100.00%	2.67%	0.00%	19-02-2025	19-02-2025	M/s HVS Construction Materials Pvt. Ltd.	hvs_construction@rediffmail.com	
		Total		996.39	15544.55	8270.33										