

Status as on 31.05.2023																
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
Tripura																
1	SARDP	2-laning with Paved shoulder of Udaipur- Sabroom Section of NH-44 from Km 55.00 to 128.712	44 (New NH-08)	73.712	915	497.89	02-05-2014	31-10-2015	100.00%	100.00%	100.00%	30-04-2018	Completed on 26.05.2018	M/s Oriental Structural Engineers Pvt. Ltd	-	-
2	NH(O)	Construction of Extra-dosed RCC Bridge including viaduct and approaches over river Feni at Sabroom on Indo-Bangladesh Border on NH-8 (old NH-44)	44 (New NH-08)	1.888	128.69	82.57	22-03-2017	27-10-2017	100.00%	99.50%	99.13%	26-04-2020	Completed on 03.04.2021	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	-	-
3	SARDP	2-laning with Paved shoulder of Agartala- Udaipur Section of NH-44 from Km 6.800 to km 55.00	44 (New NH-08)	48.2	649	369	31-10-2014	15-09-2015	100.00%	99.21%	97.23%	14-03-2018	Completed on 30.11.2021	M/s KMC Construction	-	-
4	NH(O)-NE	Strengthening of Churaibari - Agartala section of NH-08 (74.876 Km) on EPC basis	8	74.9	257.96	202	03-06-2020	24-07-2020	100.00%	100.00%	99.65%	15-01-2022	Completed 31.12.2021	M/s Shiv Build India Pvt. Ltd.	-	-
5	NH(O)-NE	Improvement/strengthening to 2-lane with hard shoulder of Khayerpur-Amtali (Agartala) section from Ch. 0.00 Km to 12.900 Km of NH-8 on EPC basis [Tripura Bypass]	8	12.9	147.06	97.07	20-03-2020	01-07-2020	100.00%	95.00%	89.31%	01-07-2022	Completed-COD yet to issue-	M/s CIVTECT (INDIA) Pvt.	-	-
6	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Fultali - Jurichhara section from Km 29.200 to Km 49.200 (Pkg-2)	208	20.0	206.78	121	24-11-2020	31-12-2020	100.00%	100.00%	94.79%	01-07-2022	Completed CoD yet to issue	Narendra Builders - Jeet Construction Co. (JV)	najeetkumarghat@gmail.com	-
7	NH(O)-NE	Rehabilitation and up-gradation of road from design km 6.500 to km 19.300 (Total length: 12.800 Km) of Agartala - Khowai section on NH-108B to 2- lane with paved shoulder (Package-I)	208A/ NH-108B	12.8	210.54	86.47	30-03-2020	15-07-2020	100.00%	100.00%	98.33%	15-07-2022	Completed CoD yet to issue	M/s Shiva Buildtech Pvt. Ltd.	shivabuildtech@gmail.com/shivabuildtech.tripura@gmail.com	
8	NH(O)-NE	Rehabilitation & Upgradation of Road from Km 0.00 to Km 18.600 (Total length-18.600 km) of Kumarghat-Kailashahar section on NH-208 to 2-lane with Paved shoulder on EPC basis	208	18.6	277.5	127.68	03-06-2020	15-07-2020	97.54%	71.30%	65.21%	13-01-2022	Oct-23	M/s Satish Prasad	kameshwar71@gmail.com	Land Acquisition & Utility Shifting
9	NH(O)-NE	Improvement and Widening to 2 lanes with paved shoulders of Jolaibari - Belonia (from km 0.000 to km 21.412) section of NH-108A	108A	21.412	272.11	141.44	03-06-2020	15-07-2020	92.41%	67.05%	62.82%	06-01-2022	Oct-23	M/s Satish Prasad	kameshwar71@gmail.com	Land Acquisition & Utility Shifting
10	NH(O)-NE	Rehabilitation & Upgradation of Road from design Km 0.00 to Km 11.800 (Total length-11.800 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with Paved shoulder on EPC basis(PKG- I )	208A	11.8	154.51	84.9	20-03-2020	15-07-2020	100.00%	85.78%	80.64%	14-07-2022	30-07-2023	M/s ASC Infra Pvt. Ltd.	dkthakur@ascinfotech.com	
11	NH(O)-NE	Rehabilitation and up-gradation of road from design km 11.800 to km 25.250 (Total length: 13.450km) of Kailashahar-Kurti Bridge section on NH-208A to 2- lane with paved shoulder on EPC basis (Package-II)	208A	13.45	178.43	88.9	30-03-2020	15-07-2020	99.70%	79.63%	75.31%	14-07-2022	Jul-23	M/s ASC Infra Pvt. Ltd.	kbplanning@ascinfotech.com;	Land Acquisition
12	NH(O)-NE	Rehabilitation and up-gradation of road from design km 25.250 to km 36.460 (Total length: 11.210 km) of Kailashahar-Kurti Bridge section on NH-208A to 2-lane with paved shoulder (Package-III)	208A	11.21	140.55	73.21	03-06-2020	03-08-2020	100.00%	20.30%	18.67%	25-01-2022	Under Termination Stage	A K Construction Co.	akconstructiontripura@gmail.com akcchepl@gmail.com;	
13	NH(O)-NE	Rehabilitation and up-gradation of road from km 19.300 to km 31.300 (Total length: 12.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-II)	208A/ NH-108B	12	141.48	67.01	08-02-2021	08-06-2021	100.00%	8.50%	5.90%	17-12-2022	Under Termination Stage	KLD Creation Infrastructure Pvt. Ltd.	kld.pvtltd@gmail.com	Contractor Issue
14	NH(O)-NE	Rehabilitation and up-gradation of road from design km 31.300 to km 45.300 (Total length: 14.000km) of Agartala-Khowai section on NH-108B to 2- lane with paved shoulder on EPC basis (Package-III)	208A/ NH-108B	14	173.17	96	21-09-2020	22-10-2020	100.00%	72.00%	58.67%	15-04-2022	Oct-23	A K Construction Co.	akccagartalakhowai@gmail.com akconstruction1@rediffmail.com	
15	NH(O)-NE	Construction of 4-Lane with paved shoulder Agartala bypass (Western side. length – 25.402 km) connecting NH-8 (near Amtali) to NH-108B (near Lembuchhera) in the state of Tripura on EPC basis.	08 & 108B	25.402	2026.05	828.45	27-03-2023	to be given	-	-	-	-	-	Dineshchandra R Agrawal Infracon Pvt. Limited (DRAIPL)		
16	NH(O)-NE	Rehabilitation and up-gradation of road from km 0.000 to km 16.29 (Total Length: 16.29 km) of Manu-Lalchhara Section on NH-44A to 2- lane with paved shoulder-on EPC Mode (Manu-Simlung -I)	108 / 44A	16.077	247.76	166.94	30-03-2020	15-07-2020	100.00%	81.90%	76.85%	14-01-2022	Aug-23	Engineering Projects (INDIA) Ltd. (EPIL)	epilmanupkg1@gmail.com	

SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
17	NH(O)-NE	Rehabilitation and up-gradation of road from km 16.077 to km 43.935 (total length 27.858 km) of Lalchara-Kanchanpur section on NH-44A to 2 lane with paved shoulder (Manu-Simlung -II)	108 / 44A	27.858	456.88	257.512	23-03-2022	10-01-2023	93.40%	5.99%	2.35%	09-01-2025	Jan-25	Jugal Kishore Mahanta Infra works (JKM) - Ketu Construction (JV)	jkmho@jkmnfra.net, jkmketiconjv@gmail.com, jkmtripura@gmail.com	
18	NH(O)-NE	Rehabilitation & Upgradation of Road from Km 46.597 to Km 66.845 (Total length= 20.248 km) of Kanchanpur-Vagmun section(PKG- III) on NH-44A to 2 -lane with Paved shoulder (Manu-Simlung-III)	108 / 44A	20.25	347.36	225.09	03-06-2020	20-07-2020	97.53%	95.76%	89.31%	19-01-2022	Jul-23	Rajendra Singh Bamboo Infra Pvt. Ltd.	rsbiptripura@gmail.com;	Land Acquisition
19	NH(O)-NE	Rehabilitation and up-gradation of road from Km 66.845 to 85.125 (Total length: 18.280 Km) of Vagmun-simlung section on NH-44A (Package-IV) to 2-lane with paved shoulder (Manu-Simlung-IV)	108 / 44A	18.28	354.79	220.87	27-03-2021	25-06-2021	100.00%	17.18%	14.61%	24-12-2022	Aug-23	JSR Constructions Pvt Ltd - PRN InfraTech, Engineers & Contractors (JV)	bhaktha@jsr.co.in; prninfra.tech@gmail.com/shahbaz@jsrpl.onmicrosoft.com	
20	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Kailashahar - Fultali section from Km 21.100 to Km 29.200 (Pkg-1)	208	8.1	99.48	62.25	24-11-2020	29-12-2020	100.00%	70.05%	65.86%	30-06-2022	Oct-23	Sahu Construction	sahu1222construction@gmail.com	
21	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Jurichhara - Bamanchara section from Km 49.200 to Km 63.700 (Pkg-3)	208	14.5	296.48	199.49	24-11-2020	01-01-2021	100.00%	97.55%	96.89%	02-07-2022	Jul-23	Jandu Construction India Pvt. Ltd.- Maan Builders (JV)	jcipl.tripura@gmail.com	Utility Shifting
22	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Bamanchara - Srirampur section from Km 63.700 to Km 75.700 (Pkg-4)	208	12	159.13	84.48	24-11-2020	29-12-2020	100.00%	72.01%	59.00%	30-06-2022	Dec-23	Sahu Construction	sahu1222construction@gmail.com	
23	EAP (JICA)	Improvement & widening to 2-lane with paved shoulder of road Srirampur - Khowai section from Km 75.700 to Km 101.300 (Pkg-5)	208	25.6	332.14	149.92	24-11-2020	30-12-2020	100.00%	99.08%	98.77%	01-07-2022	Jun-23	CIVTECT (INDIA) Pvt. Ltd.	civtectkhowai@gmail.com	Utility Shifting
24	NH(O)-NE	Improvement and Widening to 2-lane with earthen/paved shoulder from Km 23 to Km 34.500 (11.5 Km) and overlay from Km 20.30 to Km 22.00 (1.7 Km) (Total Length = 13.2 Km) on Udaipur to Srirampur section on NH-08 on EPC basis under NH(O)-NE	8	13.2	195.95	111.11	03-03-2023	to be given	-	-	-	-	-	Satish Prasad	satish4715prasad@gmail.com	
		Total		528.11	8368.80	4441.24										