

Status as on 31.05.2023																
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointed Date	Right of way (ROW) Available %	Cumulative Physical progress %	Cumulative Financial progress %	Target date of completion as per contract	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
UT of Jammu & Kashmir																
1	NH(O)	Restoration of Road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall/Scuppers and laying of WBM-II, WBM-III, & Pre- Mixed Surfacing/Mixed seal Surfacing (PC) on Batote-Kishtwar-Chatroo- Sinthan top road NH-244 Km from Km 170.000 to Km 184.000 on Item Rate basis	244	14.00	8.01	6.55	01-03-2018	07-03-2018	100.00%	95.00%	76.26%	31-08-2019	Completed on 11.10.2020	M/s Khandey Infra Pvt Ltd	-	
2	NH(O)	Restoration of road by way of clearance of landslide, surface boulders side drain, culverts including construction of R/wall and B/walls and laying of WBM-I, WBM-II, WBM-III & Bituminous Carpeting on Sinthanpass-Anantnag –Khanabal road (Km 184.00 to Km 265.000) on Item Rate basis	244	23.20	16.49	12.47	16-02-2018	22-03-2018	100.00%	100%	100%	31-08-2019	Completed on 31.08.2019	M/s Khandey Infra Pvt Ltd	-	
3	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Canal head (Km 0.800) to Ganesh Vihar (Km 6.000) Pkg-2	144-A	5.20	458.06	277.03	15-03-2018	07-08-2018	100.00%	100.00%	100.00%	04-02-2021	Completed on 15.10.2022	M/s. S.P Singla Construction Pvt. Ltd.	salwanguleria@spsingla.com, spsakhnoor@spsingla.com	
4	NH(O)	Construction Operation and Maintenance of 2L bi-directional single tube Z-Morh tunnel of 6.412 km long with parallel 6.426 km long escape tunnel and 0.6 km long Ventilation Tunnel with approaches of length 6.434 Km from approximately km 69.000 to km 81.300 on new alignment between Kulan and Sonmarg in the UT of Jammu and Kashmir under Srinagar-Leh section on NH-1 (Srinagar Sonamarg Gumri road) on DBFOT (Annuity basis)	1	12.8	2680.42	2378.76	19-12-2019	24-06-2020	100.00%	73.64%	75.21%	20-12-2023	21-12-2023	M/s APCO Infratech Pvt. Ltd	dksaini@apcoinfra.com	
5	NH(O)	Construction of (I) Connecting road from Z-Morh Tunnel to Zojila Tunnel (Road Length= 18.475km) and (II) 14.150 Km long 2-L Bi- directional single tube Tunnel accross Zojila Pass on Sonamarg - Kargil section from Km 82 to Km 118 of NH-01 under PMDP	1	32.62	6808.69	4509.5	25-08-2020	01-10-2020	100.00%	30.99%	27.87%	29-09-2026	29-09-2026	Megha Engineering & Infrastructures Ltd (MEIL)	harpalsingh@mailgroup.com	
6	NH(O)	Construction of a 4-Lane flyover with paved shoulder configuration along with service road from 4th Tawi bridge (D.Ch. 0.000) near Bhagwati chowk to Canal Head (D.Ch. 1.350) on Jammu-Akhnoor road section of NH-144A (Pkg-1)	144A	1.35	245.34	135.125	24-09-2022	10-01-2023	100.00%	1.66%	0.00%	09-01-2025	09-01-2025	M/s Maan Builders	maanbuildersjammu@gmail.com maanbuilderspk1@gmail.com	
7	NH(O)	Up-gradation to 4-lane with Paved Shoulder of Jammu-Akhnoor road section of NH-144A from Ganesh Vihar (Km 6.000) to Khati Chowk (Km 26.350) Pkg-3A	144A	20.35	435.82	193.99	02-03-2019	12-07-2019	100.00%	71.86%	67.56%	11-07-2021	30-11-2023	M/s. Tarmat Ltd.	varghesedilip@gmail.com, tamatakhnor@gmail.com	Contractor Issue
8	NH(O)	Upgradation of existing 2 lane to 4-L with Paved Shoulder configuration from Km 26.350 (Design Chainage 26+615) (Khati Chowk) to Km 30.097 (Design Chainage 30+359) (Hanuman Chowk) including bridge on Chenab river of Jammu - Akhnoor Section of NH 144A (Pkg-3B)	144A	3.74	198.28	102.47	14-12-2022	14-03-2023	78.10%	0.00%	0.00%	13-03-2025	13-03-2025	V. K. Gupta & Associates	contact@vkga.in vkg.headoffice@gmail.com vkgakhnoor@gmail.com	
9	NH(O)	Widening and up-gradation to 2 lane with paved shoulder configuration and geometric improvement from km 0.000 to km 16.990 (Phase-I) on Chenani – Sudhmahadev section of NH-244	244	16.99	264.21	155.04	27-03-2018	22-11-2018	94.24%	79.14%	78.17%	22-11-2020	30-11-2023	M/s. ECI Engineering in JV with M/s SRM Projects (JV)	srmcontractors@gmail.com srmcpic@gmail.com	Land Issue / Contractor Issue
10	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 12.850 to Km20.300 of 7.450Km length on Goha-Khellani section and a link road to Goha village of 2.016 km on NH-244 (Package I)	244	9.46	228.39	118.41	31-07-2020	01-10-2020	98.94%	58.80%	56.48%	01-04-2022	30-11-2023	OASIS - VIPL (JV)	ankurjainpkg1agoha@gmail.com	LA Issue
11	NH(O)	Up-gradation to 2-lane with Paved Shoulder from Km 20.300 to Km 29.030 of 8.730 Km length on Goha-Khellani section on NH-244 (Package II)	244	8.73	210.79	99	31-07-2020	01-10-2020	97.94%	68.73%	65.96%	01-04-2022	31-10-2023	E5 Infrastructure Pvt. Ltd.	package2gohakhellani@gmail.com	LA Issue
12	NH(O)	Up-gradation to 2-lane with Paved Shoulder form Km 29+030 to Km 31+449 of 2.419 Km length of Uni-Directional (1.574 Km) Khellani Tunnel including its approach road on NH-244 (Package III)	244	2.419	749.61	431.28	08-02-2021	25-03-2021	100.00%	54.45%	47.58%	24-03-2023	31-01-2024	APCO Infratech Pvt Ltd	pm.kp@apcoinfra.com	-

