

Status as on 31.05.2023																
SL. No.	NHDP Phase/ Scheme	Name of Project	NH No. (Old/ New)	Length (Km)	Sanctioned Cost/TPC Rs. in crore	Awarded Cost Rs. in crore	Date of Award	Date of Start/Appointe d Date	Right of way (ROW) Available %	Cumulativ e Physical progress %	Cumulative Financial progress %	Original Schedule Completion Date	Likely date of completion	Name of the Contractor	Official Mail IDs of Contractor	Remarks/ Issues (Land Aquisition Issues/ Forest Issues/ Utility Shifting/ Contractor Issue)
West Bengal																
1	EAP (ADB)	Construction of Mechi bridge (of 675m) and Approaches of 2/4-Lane with paved shoulder across Indo-Nepal border on Asian Highway (AH -02).	327B/AH-02	1.50	158.65	103.78	23-11-2017	01-02-2018	100.00%	100.00%	100.00%	30-01-2021	Completed on 05.09.2020	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draiplmechi@gmail.co m	-
2	SARDP	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 0.00 to Km 13.00 NH-717A Bagrakot-Kafer IV A.	717A	13.00	402.94	261	01-03-2019	04-10-2019	100.00%	58.83%	52.90%	03-04-2022	25-02-2024	M/s NSPR - VKJ (JV)	nsprvkj.bagrakot@gm ail.com	-
3	SARDP	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 13.00 to Km 25.600 NH-717A Bagrakot-Kafer IV B.	717A	12.60	295.97	184.45	19-08-2020	05-10-2020	100.00%	73.76%	70.10%	05-04-2023	30-11-2023	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructure Pvt. Ltd. (JV)	rani.pkg4b@gmail.com	-
4	SARDP	Constuction/Upgradation of existing highway to 2 lane with paved shoulder from Km 26.10 to Km 40.00 NH-717A Bagrakot-Kafer IV D.	717A	13.90	242.97	177.99	20-03-2020	11-06-2020	99.28%	77.78%	65.78%	10-06-2022	30-09-2023	Ketan Construction Ltd.(KCL)-Bhutan Builders Pvt. Ltd.(BBPL) (JV)	kclbbpl2020@gmail.co m	
5	NH(O)-NE	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of Kafer- Lava More section from km 40.00 to km 61.100 of NH717-A on EPC under SARDP-NE A (Pkg-VA)	717 A	21.10	311.02	189.26	21-08-2020	05-10-2020	100.00%	68.64%	63.89%	05-04-2023	24-01-2024	Rani Constructions Pvt. Ltd. - Sri Satya Sai Infrastructue Pvt. Ltd. (JV)	nh717a.5a@ranigroup. com	
6	NH(O)-NE	Construction & upgradation of existing road to 2-lane with paved shoulder including geometric improvement of sect. from Pedong bypass to Reshi Border km 79.700 to km96.254 of NH-717A under SARDP-NE-A on EPC (Lava More-Rishi Border )Pkg-VB as part of Alternate connectivity to Gangtok.	717 A	16.55	395.59	240.3	24-07-2020	20-10-2020	100.00%	70.67%	68.24%	17-04-2022	31-01-2024	M/s TTC Infra India - M/s Suryodaya Infra Projects (I) Pvt. Ltd. (JV)	ttc.prpkgvb@gmail.co m	Land Acquisition and Others
		Total		78.65	1807.14	1156.78										