| Siskin   Construction of Rango-Visioutal at Ranges town fins 51100 is 53800 NH 10   1.12   13.49   55.79   15.12.001   20.02.02017   100%   20.02.02017      | SL.<br>No. State/UT | Name of Project  Completed Projects  | Length<br>(Km) | Sanctioned /<br>Revised<br>TPC<br>(Rs. in Cr.) | Awarded<br>Cost<br>Rs. in crore | Date of<br>Award | Appointed<br>Date | Cumulative<br>Physical<br>progress<br>( %) | Cumulative<br>Financial<br>progress<br>(%) | Original<br>Schedule<br>Completion<br>Date | Likely Date of<br>completion/<br>Actual Date of<br>Completion | Name of the Contractor             | Official Mail IDs of<br>Contractor                         |
|--|---------------------|--|----------------|--|---------------------------------|------------------|-------------------|--|--|--|---|------------------------------------|--|
| Section   Constitution of Ranges Vestacial and Ranges (Vestacian of Ranges) Vestacian of Ranges (Vestacian of Ranges) Vestacian (Vestacian of Ranges) Vestacian of Ranges) Vestacian (Vestacian of Ranges) Vestacian of Ranges) Vestacian (Vestacian of Rang   |                     |  | 0.42           | 35.69  | 29.00                           | 05-03-2019       | 09-09-2019        | 100%                                       | 100%                                       | 08-09-2021                                 | 22-05-2022  | M/s Nagyan Constrcution Pvt. Ltd   | -  |
| Section   Sect   | 2 Sikkim Co         | construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800  | 0.48           | 8.93   | 7.45                            | 21-05-2019       | 16-09-2019        | 100%                                       | 100%                                       | 15-09-2021                                 | 14-09-2022  | M/s Mohan Bajaj                    | mohanbajajconstt@gmail.com                                 |
| Silkin   | 3 Sikkim Co         | onstruction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10   | 1.12           | 133.49   | 55.79                           | 16-12-2016       | 20-02-2017        | 100%                                       | 100%                                       | 20-02-2020                                 | 08-06-2022  |                                    | -  |
| Section   Sect   | 4 Sikkim 0.0        | .00 0to Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from   | 26.70          | 530.67   | 318.42                          | 31-03-2017       | 01-11-2017        | 100%                                       | 100%                                       | 31-10-2020                                 | 24-05-2022  |                                    | draplanning.sikkim@gmail.com                               |
| Second    |                     |  | 16.00          | 375.80   | 163.00                          | 26-02-2019       | 05-10-2019        | 94.86                                      | 90.59                                      | 05-04-2022                                 | 28-02-2024  | M/s. VKJ-NSPR (JV) .               | vkjnsprjv@gmail.com  |
| Sikkim   Chit2(0) (Fin. 31.00 of Ni-Tr.) with 2-lane pavied shoulder including Major Bridge (viaucity) of 80 m.  |                     |  | 16.50          | 290.05   | 171.53                          | 31-03-2017       | 01-11-2017        | 95.97                                      | 93.36                                      | 31-10-2020                                 | 31-08-2024  |                                    | snp.sikkim510@gmail.com<br>info@spinfra.in                 |
| Saksim   Generatic Improvement from Ranjood for Palyong from km 2,000 to km 16,167   14,17   380,94   81,28   02-11-2022   05-01-2023   30,04   26,26   06-07-2024   15-11-2024   Bhayya Construction   bhayya sichter@gmi (Balanes World) under SARDP-NE (**)   14,17   380,94   81,28   02-11-2022   05-01-2023   30,04   26,26   06-07-2024   15-11-2024   Bhayya Construction   bhayya sichter@gmi (Balanes World) under SARDP-NE (**)   15-02-2021   10-03-2021   34,15   28,71   08-09-2023   06-01-2025   C. G. Chaudhary (LGC)-Yogi Construction (YCC) (JV)   Gypeci y@gmal.r. (**)   15-02-2021   15-02-2021   15-02-2023   1   | 7 Sikkim CH         | H:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge   | 2.00           | 0.00   | 50.00                           | 04-02-2021       | 10-04-2021        | 51   | 42.57                                      | 10-04-2023                                 | 03-11-2024  |                                    | sipl.ranipool@gmail.com                                    |
| Sikkim   | 8 Sikkim Ge         | seometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167  | 14.17          | 380.94   | 81.28                           | 02-11-2022       | 05-01-2023        | 30.04                                      | 26.26                                      | 06-07-2024                                 | 16-11-2024  | Bhavya Construction                | bhavya.silchar@gmail.com                                   |
| 10   Sikkim   km2 / 200 (End of Rongil bypass) to km37.600 (New Rolep Bridge) of Rhenok-Menla   10.40   244.91   100.95   31.08-2020   74.07   72.16   15-04-2023   22-06-2024   A.K. Builders - J.K. Associate (JV)   akbuilders-sikkim2020@   super (Rkg-II B)   Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheria th km 52.00 in the section of Rongil to Chochenpheria th km 52.00 in the section of Rongil to Chochenpheria th km 52.00 to the Higher dear Menla at km 82.00 to the Higher dear Menla at km 82.00 to Menla at km 82.00 to Menla at km 92.00 of Menla at km 82.00 to Menla at km 92.00 to Menla at km 9   | 9 Sikkim km         | m. 20.340 (Rongli Bazzar) to km. 26.598 (Rongli Bypass End) and upgradation of<br>xisting road at km 20.600 & km 26.400 for length of 0.520 km & 0.554 km of | 7.32           | 332.28   | 162.74                          | 15-01-2021       | 10-03-2021        | 34.15                                      | 28.71                                      | 08-09-2023                                 | 06-01-2025  |                                    | lgcycc.jv@gmail.com  |
| 11   Sikkim   Rolep Bridge at km 37,600 to Chochenpheri at km 52,00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)   14.40   478.79   236.12   16-03-2021   25-05-2021   26.31   30.07   23-05-2024   31-01-2025   Regictor Pvt. Ltd. (JN)   Indicate the Engictor Pvt. Ltd. (JN)   Pkg-2c@nalandaengic Chochenpheri at km 52.00 to Helipad near Menia at km82.00 of Rhenok-Menia spur of NH-717B (Pkg-III A)   10-02-2021   10-12-2020   30.32   24.04   09-12-2023   05-09-2024   U.P. State Bridge Corporation Ltd.   busikkimupsbc@gm spur of NH-717B (Pkg-III A)   13   Sikkim   Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menia at km 82.00 to Menia at km 94.030 of Rhenok-Menia spur of NH-717B   12.03   379.30   260.52   28-12-2020   25-02-2021   36.21   33.43   24-02-2024   19-04-2025   A. G. Construction   2-lane specification road with paved shoulder including Tunnel   14   Sikkim   (30m) at Rabangla-Legship-cylashing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg-III)   15   Sikkim   Rehabilitation & Uggradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla-Legship-Cylashing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg-III)   15   Sikkim   Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)   16.16   414.20   132.30   14-09-2020   10-11-2020   36.66   32.6   09-05-2023   23-08-2024   JRA Infrastructure Ltd. (JRAIPL)   Jia. ahmedabad@gm pmsikkim@grainfa   | 10 Sikkim km        | m27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla   | 10.40          | 244.91   | 100.95                          | 31-08-2020       | 15-10-2020        | 74.07                                      | 72.16                                      | 15-04-2023                                 | 22-06-2024  | A.K. Builders - J.K Associate (JV) | akbuilderssikkim2020@gmail.com                             |
| Sikkim   Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)  | 11 Sikkim Ro        | tolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to chochenpheri of NH 717B (Pkg-II C)   | 14.40          | 478.79   | 236.12                          | 16-03-2021       | 25-05-2021        | 26.31                                      | 30.07                                      | 23-05-2024                                 | 31-01-2025  |                                    | pkg2c@nalandaengicon.com                                   |
| 13 Sikkim at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B   12.03   379.30   260.52   28-12-2020   25-02-2021   36.21   33.43   24-02-2024   19-04-2025   A. G. Construction   agconstruction.rhenok@ (Pkg-III B)    14 Sikkim   Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg-III)   79.21   50.60   22-09-2020   15-10-2020   76.92   70.11   15-10-2022   28-02-2024   Nagyan Construction Pvt. Ltd.   ncplsikkim@gmail.    15 Sikkim   Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840   25.24   292.80   144.90   31-08-2020   31-10-2020   36.25   35.01   01-05-2022   30-11-2024   Shivam Condev Pvt. Ltd.   shivamsikkimpkgivnh510g shivamcondev@gmc   16.16   414.20   132.30   14-09-2020   10-11-2020   36.66   32.6   09-05-2023   23-08-2024   JRA Infrastructure Ltd. (JRAIPL)   jra.ahmedabad@gmc pmsikkim@jrainfra  | 12 Sikkim Ch        | chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla<br>pur of NH-717B (Pkg-III A)   | 30.00          | 786.60   | 532.52                          | 28-10-2020       | 10-12-2020        | 30.32                                      | 24.04                                      | 09-12-2023                                 | 05-09-2024  | U.P. State Bridge Corporation Ltd. | bcusikkimupsbc@gmail.com                                   |
| 14 Sikkim (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg-III)  15 Sikkim Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 25.24 292.80 144.90 31-08-2020 31-10-2020 36.25 35.01 01-05-2022 30-11-2024 Shivam Condev Pvt. Ltd. shivamsikkimpkgivnh510(pkg-IV)  16 Sikkim Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)  17 Sikkim Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from pmsikkim@jrainfra   | 13 Sikkim at (P     | t Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B<br>Pkg-III B)  | 12.03          | 379.30   | 260.52                          | 28-12-2020       | 25-02-2021        | 36.21                                      | 33.43                                      | 24-02-2024                                 | 19-04-2025  | A. G. Construction                 | agconstruction.rhenok@gmail.com                            |
| 15 Sikkim geometric improvement of section from start of Rabangla km33.600 to km58.840 25.24 292.80 144.90 31-08-2020 31-10-2020 36.25 35.01 01-05-2022 30-11-2024 Shivam Condev Pvt. Ltd. Shivam Cond | 14 Sikkim (30       | 300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design   | 1.10           | 79.21  | 50.60                           | 22-09-2020       | 15-10-2020        | 76.92                                      | 70.11                                      | 15-10-2022                                 | 28-02-2024  | Nagyan Construction Pvt. Ltd.      | ncplsikkim@gmail.com                                       |
| 16 Sikkim (Greenfield alignment) of existing stretch between Legship - Gyalshing from l6.16 414.20 132.30 14-09-2020 10-11-2020 36.66 32.6 09-05-2023 23-08-2024 JRA Infrastructure Ltd. (JRAIPL) Infrastructure Ltd. (JRAIPL) pmsikkim@jrainfra  17 Sikkim Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing pmsikkim@jrainfra   | 15 Sikkim ge        | eometric improvement of section from start of Rabangla km33.600 to km58.840  | 25.24          | 292.80   | 144.90                          | 31-08-2020       | 31-10-2020        | 36.25                                      | 35.01                                      | 01-05-2022                                 | 30-11-2024  | Shivam Condev Pvt. Ltd.            | shivamsikkimpkgivnh510@gmail.com<br>shivamcondev@gmail.com |
|  | 16 Sikkim (G        | Greenfield alignment) of existing stretch between Legship - Gyalshing from   | 16.16          | 414.20   | 132.30                          | 14-09-2020       | 10-11-2020        | 36.66                                      | 32.6                                       | 09-05-2023                                 | 23-08-2024  | JRA Infrastructure Ltd. (JRAIPL)   | jra.ahmedabad@gmail.com<br>pmsikkim@jrainfra.com           |
| 209.3 5203.2 2586.7  |                     |  |                |  |                                 | 14-09-2020       | 10-11-2020        | 25.59                                      | 25.54                                      | 10-05-2022                                 | 19-06-2024  | JRA Infrastructure Ltd. (JRAIPL)   | jra.ahmedabad@gmail.com<br>pmsikkim@jrainfra.com           |