


SL. No.	State/UT	Completed/ Ongoing/ Terminated	Name of Project 	Length (Km)	Sanctioned / Revised TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Sikkim	Completed	2-lane Chisopani Traffic Tunnel of length 250 m including approaches from Km 67+080 to Km 67+500 on NH-10 in East District of Sikkim on EPC basis.	0.42	35.69	05-03-2019	09-09-2019	100%	100%	08-09-2021	22-05-2022	M/s Nagyan Constrction Pvt. Ltd	-
2	Sikkim	Completed	Construction of 48m Bridge over Chuba Khola at Km 75+300 to Km 75+800	0.48	8.93	21-05-2019	16-09-2019	100%	100%	15-09-2021	14-09-2022	M/s Mohan Bajaj	mohanbajajconstt@gmail.com
3	Sikkim	Completed	Construction of Rangpo-Viaduct at Rangpo town Km 51.100 to 53.800 NH-10	1.12	133.49	16-12-2016	20-02-2017	100%	100%	20-02-2020	08-06-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	-
4	Sikkim	Completed	Constuction/Upgradation of existing road to 2 lane with paved shoulder from Km. 0.00 Oto Km. 26.706 in Rhenok-Rorathang-Pakyong as Alternate Highway from Rhenock-Pakyong on NH-717A.	26.70	530.67	31-03-2017	01-11-2017	100%	100%	31-10-2020	24-05-2022	M/s DRA Infracon Pvt. Ltd.(DRAIPL)	draplanning.sikkim@gmail.com
			Total	28.72	708.78								
1	Sikkim	Ongoing	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 0.000 to 16.000 Singtam - Tarku NH-510	16.00	375.80	26-02-2019	05-10-2019	94.86	93.37	05-04-2022	28-02-2024	M/s. VKJ-NSPR (JV) .	vkjnsprjv@gmail.com
2	Sikkim	Ongoing	Construction / Upgrade existing road to 2 lane with paved shoulder from Km 16.000 to 32.500 Tarku - Ravangla NH-510 .	16.50	290.05	31-03-2017	01-11-2017	96.29	94.22	31-10-2020	31-08-2024	M/s S&P Infrastructures Developers Pvt.Ltd	snp.sikkim510@gmail.com info@spinfra.in
3	Sikkim	Ongoing	Realignment of NH717A from Design CH: 0.00 (Km 77.800 of NH-10) to Design CH:2.00 (Km 3.100 of NH-717A) with 2-lane paved shoulder including Major Bridge (viaduct) of 680 m	2.00	0.00	04-02-2021	10-04-2021	54.06	48.57	10-04-2023	03-11-2024	Suryodaya Infra Project (I) Pvt. Ltd	sipl.ranipool@gmail.com
4	Sikkim	Ongoing	Construction/Upgradation of Existing road to 2 lane with paved shoulder including Geometric Improvement from Ranipool to Pakyong from km 2.000 to km 16.167 (Balance Work) under SARDP-NE "A"	14.17	380.94	02-11-2022	05-01-2023	34.59	30.06	06-07-2024	16-11-2024	Bhavya Construction	bhavya.silchar@gmail.com bhavyaconsh717aranipool@gmail.c om
5	Sikkim	Ongoing	Construction and upgradation of existing road to 2-lane with Paved shoulder from km. 20.340 (Rongli Bazaar) to km. 26.588 (Rongli Bypass End) and upgradation of existing road at km 37.600 & km 26.400 for length of 0.520 km & 0.554 km of Rhenok - Menla spur NH-717B (Pkg-II A) under SARDP-NE	7.32	332.28	15-01-2021	10-03-2021	36.87	29.61	08-09-2023	06-01-2025	L. G. Chaudhary (LGC)- Yogi Construction (YCC) (JV)	lgcycc.jv@gmail.com
6	Sikkim	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from km27.200 (End of Rongli bypass) to km37.600(New Rolep Bridge) of Rhenok-Menla spur (Pkg-II B)	10.40	244.91	31-08-2020	15-10-2020	74.82	72.16	15-04-2023	22-06-2024	A.K. Builders - J.K Associate (JV)	akbuilderssikkim2020@gmail.com
7	Sikkim	Ongoing	Construction & Upgradation of existing road to 2-lane with paved shoulder from New Rolep Bridge at km 37.600 to Chochenpheri at km 52.00 in the section of Rongli to Chochenpheri of NH 717B (Pkg-II C)	14.40	478.79	16-03-2021	25-05-2021	32.19	30.07	23-05-2024	31-01-2025	Nalanda Engicon Pvt. Ltd.- Ujjain Engicon Pvt. Ltd. (JV)	pkg2c@nalandaengicon.com
8	Sikkim	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Chochenpheri at km 52.000 to Helipad near Menla at km82.00 of Rhenok-Menla spur of NH-717B (Pkg-III A)	30.00	786.60	28-10-2020	10-12-2020	31.22	26.86	09-12-2023	05-09-2024	U.P. State Bridge Corporation Ltd.	bcsikkimupsbc@gmail.com
9	Sikkim	Ongoing	Construction of 2-lane with paved shoulder of new green field alignment from Helipad at Menla at km 82.00 to Menla at Km 94.030 of Rhenok-Menla spur of NH-717B (Pkg-III B)	12.03	379.30	28-12-2020	25-02-2021	36.7	34.07	24-02-2024	19-04-2025	A. G. Construction	agconstruction.rhenok@gmail.com
10	Sikkim	Ongoing	Construction of 2-lane specification road with paved shoulder including Tunnel (300m) at Rabangla (Singtam-Tarku-Rabangla-Legship-Gyalshing) Pkg-III (Design Ch.: 32.500 km to 33.600 km) under SARDP-NE (Pkg- III)	1.10	79.21	22-09-2020	15-10-2020	82.8	76.6	15-10-2022	28-02-2024	Nagyan Construction Pvt. Ltd.	monitoringncplsouthsikkim@gmail.co m
11	Sikkim	Ongoing	Rehabilitation & Upgradation of existing road to 2-lane with paved shoulder including geometric improvement of section from start of Rabangla km33.600 to km58.840 (Pkg- IV)	25.24	292.80	31-08-2020	31-10-2020	40.87	37.04	01-05-2022	30-11-2024	Shivam Condev Pvt. Ltd.	shivamsikkimpkgivnh510@gmail.com
12	Sikkim	Ongoing	Construction of 2-lane specification road with paved shoulder as realignment (Greenfield alignment) of existing stretch between Legship - Gyalshing from km58.840 to km75.00 (Pkg- V)	16.16	414.20	14-09-2020	10-11-2020	40.05	37.86	09-05-2023	23-08-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
13	Sikkim	Ongoing	Construction of 2-lane road with paved shoulder (Greenfield alignment) of existing stretch between Legship - Gyalshing from km75.00 to km 90.210 (Pkg- VI)	15.21	439.56	14-09-2020	10-11-2020	33.33	29.66	10-05-2022	19-06-2024	JRA Infrastructure Ltd. (JRAIPL)	jra.ahmedabad@gmail.com
			Total	209.3	5203.2								