



SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
1	Arunachal Pradesh	Ongoing	151889	2 laning of Balance work of Hayuliang– Hawaii bypass Road on EPC basis from design Km. 51.825 to Km. 63.131 Existing Km 45.050 of Hayuliang – Hawaii road to Hawaii Town - IV	11.30	256.66	31-03-2021	03-05-2021	90.08	83.36	02-05-2023	30-04-2024	Poddar Infratech Pvt. Ltd. - GRRB Associates (JV)	poddargrrb@gmail.com	
2	Arunachal Pradesh	Ongoing	60032	Construction of 2-lane road from km. 0.00 (Existing km. 16.00 of Roing - Hunli Road) to Km. 74.00 (Ithun Bridge near existing km. 21.50 of Anini Road)-Green Field alignment	74.86	1718.59	24-03-2017	05-03-2018	67.04	62.13	04-03-2022	31-12-2024	M/s DRAIPL - Iron Triangle (ITL) (JV)	moquisa@gmail.com	
3	Arunachal Pradesh	Ongoing	154361	Construction of 2 Major bridges at Existing Ch. 23+650 (Design Ch. 23+550) and Ch. 28+200 (Design Ch. 28+200) of bridge span 160 m along the Existing Hunli-Anini Road (Pkg.1) from Km 21.500 to Km 37.500 (CoS work)	0.16	60.00	28-09-2021	17-12-2021	70	70	19-06-2023	30-04-2024	Poddar Infratech Pvt. Ltd.	varun@poddarinfra.com	
4	Arunachal Pradesh	Ongoing	60016	Construction of 2-lane Hunli-Anini road from km. 53.500 to km. 92.500 - III	39.00	568.92	12-09-2016	16-12-2016	99.15	98.46	15-12-2019	28-02-2024 (COM Project likely date can't be changed)	M/s PCL-Eagle (JV)	pcl.etalin@gmail.com	
5	Arunachal Pradesh	Ongoing	60029	Construction of 2-lane of Hunli-Anini road from km. 106.20 to Km. 120.00 - V	13.80	200.44	14-12-2016	19-01-2017	100	99.37	18-01-2020	Completed C.C Not issued	M/s Sushee Infra & Mining Limited	puttakishore333@gmail.com	
6	Arunachal Pradesh	Ongoing	151432	Construction of Balance work of 2 - Laning of existing Akajan-Likabali-Bame Road on EPC basis from design Km 33.00 to Km 65.810 (Existing km 36.00 to km 71.00) in the state of Arunachal Pradesh under - (Pkg-2)	32.81	118.00	30-06-2021	01-09-2021	99.48	99.46	03-03-2023	10-04-2024	MVV Satyanaryana	mvvs.alb2@gmail.com	
7	Arunachal Pradesh	Ongoing	150992	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 50.050 to Km 70.00 [Design Km. 44+989 to Km. 61.547 (Pkg-III)]	16.56	228.72	10-08-2020	01-10-2020	95.16	93.26	02-04-2022	30-04-2024	Valecha Engg. Ltd.	contracts@valecha.in	
8	Arunachal Pradesh	Ongoing	150993	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km 70.00 to Km 88.700 [Design Km61.547 to Km78.724] (Pkg-IV)	17.17	294.04	11-08-2020	01-10-2020	93.37	91.84	02-04-2022	30-04-2024	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in	
9	Arunachal Pradesh	Ongoing	150994	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km88.700 to Km 104.850 [Design km 78.724 to Km 93.724] (Pkg-V)	15.00	229.71	14-08-2020	01-10-2020	100	99.59	02-04-2022	Completed on 30.09.2023, C.C Not issued	Bhimji Velji Sorathia Construction Pvt. Ltd.	kuvraji@yahoo.com kbh@bvscpl.in gm.jkroad@bvscpl.in	
10	Arunachal Pradesh	Ongoing	150995	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road (NH-713) from existing Km104.850 to km 122.600 [Design km92.724 to km108.724] ((Pkg-VI)	15.00	199.03	17-08-2020	01-10-2020	100	98.87	02-04-2022	Completed C.C Not issued	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com	
11	Arunachal Pradesh	Ongoing	150996	Construction of Balance work of 2-Lane with P S of Joram – Koloriang Road from existing Km122.600 to km138.00 [Design Km108.724 to Km123.714] (Design length= 14.99km) (Pkg-VII)	14.99	184.89	07-08-2020	01-10-2020	90.22	87.27	02-04-2022	30-04-2024	Jainco Enterprises Pvt. Ltd.	arunachaljainco@gmail.com jainco.kota@gmail.com	
12	Arunachal Pradesh	Ongoing	153209	Construction of Balance Work of 2 lane with Paved shoulder of Joram-Koloriang Road (NH-713) on EPC basis from existing Km 138.000 to Km 158.00 [Design Km 122+353 to Km 138+389] (Package 8) [design length - 16.035 km] under -	16.03	244.10	07-03-2022	07-05-2022	85.34	84.22	06-11-2023	30-06-2024	Puna Hinda	punahinda@gmail.com	
13	Arunachal Pradesh	Ongoing	150859	Construction of 2-Laning with hard shoulders of Arrowa-Khupa-Hayuliang section of NH-113 from Ch.68.550 to Ch.91.633 under - NH(O)-NE	23.08	301.06	31-08-2020	25-10-2020	54.94	51.58	27-04-2022	28-05-2024	M.P. Agarwalla	mp.arrowa.khupa@gmail.com	
14	Arunachal Pradesh	Terminated	-	Construction of 2-Laning with hard shoulders of Demwe-Brahmakund section of NH-13 from Ch.0.00 km to 18.464km on EPC under - NH(O)-NE	18.46	353.90	29-09-2020	05-11-2020	25.38	16.86	08-05-2022	31-03-2024	Valecha Engg. Ltd.	contracts@valecha.in	
15	Arunachal Pradesh	Ongoing	157540	Ithun Bridge - Hunli (Frontier Highway)	17.39	275.50	15-03-2024	to be given	0	0			M/s Jandu Construction	moquisa@gmail.com	
16	Arunachal Pradesh	Ongoing	157541	Tato-Manigong (Frontier Highway)	53.04	625.61	15-03-2024	to be given	0	0			M/s ABCI -Brand Eagles (JV)	-	
17	Arunachal Pradesh	Ongoing	157542	Ram-Mandir to Start Point of Arrowa (Km 65+080 to Km 67+990) (left over portion of Arrowa- khopa)	2.76	46.91	15-03-2024	to be given	0	0			M/s GRRB Associates	grrb.ska@gmail.com	
<b>Total (Ongoing Works-including Terminated)</b>					<b>381.4</b>	<b>5906.1</b>									