

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Assam	Completed	60052	Improvement and Strengthening of Road Section from Chand Khera to Kurti Bridge on Assam-Tripura Border in the state of Assam on EPC basis	17.95	66.94	04-10-2016	28-11-2016	100%	100%	24-01-2018	31-03-2018	M/s Ganesh Ram Dokania	-
2	Assam	Completed	154748	One time improvement of Moran Town section of NH-37 from km 555.000 to km 558.500	3.50	14.52	31-05-2019	19-08-2019	100%	100%	17-08-2020	31-12-2020	M/s BB Enterprises	binudborgohain1972@gmail.com
3	Assam	Completed	154731	One time improvement of Digboi to Ledo Town section (via Powal and Margherita) of NH-38 from km 20.000 to km 53.000	31.50	30.84	29-07-2019	25-09-2019	100%	100%	23-09-2020	23-09-2020	M/s Ganpati Builders	ganpatidib@gmail.com op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
4	Assam	Completed	151772	Construction of 2-L Dibrugarh By Pass / realignment of NH-37 from Bogibeel Junction at km. 581.700 to km. 597.147	15.45	379.32	20-02-2015	02-11-2015	100%	100%	31-10-2018	31-10-2020	M/s ABCI-JKM Pvt. Ltd (JV).	jkmdbrproject@gmail.com jkmdibrugarhbypass@gmail.com
5	Assam	Completed	153549	4-Laning of NH-52A from Gohpur (Km 264.100 on NH-52) to Holongi (Km.20.370 on NH-52A) under SARDP-NE	10.08	223.30	30-03-2015	11-12-2015	100%	100%	10-12-2018	31-10-2022	M/s ECI Engg. Construction Co. Ltd.	pmgohpur@eciicc.com ecigohpur@gmail.com
6	Assam	Completed	155621	2-laning with paved shoulders from km 6.25 to 10.40 of Silchar Badarpur section	4.15	76.78	23-03-2015	01-10-2015	100%	100%	11-12-2017	10-06-2022	M/s Shree Gautam Construction Company Ltd.	sgcclsilchar@gmail.com
7	Assam	Completed	155637	Widening/Improvement to 4-Lane with Paved shoulder from km 66.00 to km 81.00 (Design Chainage 65.923 to 80.930) of Dokmoka - LoringThepi section (Package-3)	15.01	278.56	10-08-2020	30-09-2020	100%	100%	24-03-2022	27-12-2022	Skylark Infra Engg. Pvt. Ltd.	pm.dokmoka@skylarkworld.com
8	Assam	Completed	155453	4-Laning of NH-37 from Nagaon By-pass to Teliagaon (km 278.600 to km 288.600) in the state of Assam under SARDP-NE Phase-A on EPC mode- Package-1	10.00	225.02	23-03-2020	01-07-2020	100%	100%	23-12-2021	09-03-2023	PRL Projects & Infra Structure Ltd.	rcplassam1@gmail.com, nagaonnh127@prlinfra.com
9	Assam	Completed	155692	4-Laning of NH-37 from Teliagaon to Rangagara (km 288.600 to km 297.000) in the state of Assam under SARDP-NE Phase-A on EPC mode – Package - 2	8.40		20-03-2020	01-07-2020	100%	100%	23-12-2021	30-03-2023	Ganga Sagar Singh	support@gss.org.in
10	Assam	Completed	156843	Widening/Improvement to 4-Lane with paved shoulders from Km. 51+246 to Km. 66+000 (Design Chainage 50+710 Km to 65+923 Km) of Parokhuwa-Dokmoka section (Package-2)	15.21	335.88	26-03-2021	12-07-2021	100	100	03-01-2023	30-04-2023	P. D. Agrawal Infrastructure Ltd. - Apex Structure Pvt Ltd. (JV)	apexcompany2009@yahoo.in
11	Assam	Completed	156841	Widening/Improvement to 4-Lane with Paved Shoulder from km 81+000 to km 95+400 (Design Chainage 80+930 to 96+400) of Loring Thepi - Ganapath Gaur Gaon Section - (Package-4)	15.47	260.07	03-02-2021	25-06-2021	100	100	17-12-2022	29-03-2023	S.S Builders	ssbuilderspkg4@gmail.com,
12	Assam	Completed	156941	4-Laning from Kaliabor Tinali to Dolabari section from Km 0.0 to Km 17.3 of NH 37-A including construction of new Brahmaputra bridge	17.30	811.28	31-10-2014	29-11-2014	100	100	28-11-2018	01-10-2023	M/s Gammon India- S P Singla[SPSCPL] (JV)	manoj.rathore@gammonengineers.com 9303_newbrahmaputra.planing@gammonengineers.com
13	Assam	Completed	152731	4-Laning from Biswanath Chariali by-pass Km 208.00 to Gohpur Km 265.50 (Total length 57.50) in the state of Assam on EPC basis Under SARDP-NE	57.50	1099.35	18-10-2021	11-12-2021	100	98.41	10-06-2023	15-12-2023	Dhatarwal Construction Company Pvt. Ltd.	babulsayan@gmail.com babulnath40@gmail.com dolabari.jamuguri@gmail.com
14	Assam	Completed	157284	4-Lane highway connecting km 17.3 of NH 37A and km 182 of NH 52 between Dolabari and Jamuguri on EPC basis	16.86	1049.51	05-11-2021	07-02-2022	100	95.02	09-08-2023	13-12-2023	Sri Babul Nath	mkcilrsmjv@gmail.com, jatin.s@rsminfra.in, jiabharali.dc@mkcinfrastuctureltd.
15	Assam	Completed	157312	Construction of Jia Bharali Bridge (1.2Km) along with its approaches and River Training Work from km 25.552 to km 27.500 of NH-37A (New NH-715) (CoS work)	1.95		21-12-2020	17-02-2021	100	100	05-08-2023	14-12-2023	MKC Infrastructure Ltd. - RSM Infra Projects (JV)	dccindiaproject@gmail.com
Total (Completed Works-C.C issued)					240.32	4851.37								
1	Assam	Ongoing	60051	4-Laning from Rangagara to Kaliabor Tinali from km 297.00 to km 315.315 of NH-37 on EPC basis.	18.32	289.99	16-01-2017	23-10-2017	86.86	84.91	21-04-2020	30-04-2024	M/s Simplex Infrastructure	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
2	Assam	Ongoing	60044	4-Laning from Jamuguri to Biswanath Chariali from km 182 to km 208 of NH-52	26.00	520.01	13-10-2016	19-12-2016	90.01	84.18	19-06-2019	30-04-2024	M/s T K Engineering Consortium Pvt. Ltd.(TKECPL)	tkjhbnc@gmail.com jpedkatk@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
3	Assam	Ongoing	60039	4-Laning of Numaligarh to Jorhat section from Km. 402.500 to Km. 453.000 (Design Km 403.200 to Km 454.240) except Dergaon bypass (with Toll Plaza)	39.72	814.56	31-10-2014	23-05-2015	99.3	96.7	21-05-2018	15-03-2024	M/s Hindustan Construction Company (HCC)	njrp.pd@hccindia.com, njrp.qclab@hccindia.com, njrp@hccindia.com
4	Assam	Ongoing	157352	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-1	10.00	738.15	15-01-2024	14-02-2024	1.2	0	11-08-2024	11-08-2024	M/s Sadguru Engineers	seasptltdghy@gmail.com
5	Assam	Ongoing	157353	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-2	14.00		15-01-2024	14-02-2024	1.3	0	11-08-2024	11-08-2024	M/s Binni Construction	binnyconstructions9@gmail.com, mintunaul@binnicconstruction.com
6	Assam	Ongoing	157354	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-3	13.80		15-01-2024	14-02-2024	2.35	0	11-08-2024	11-08-2024	M/s M. P. Agarwala	mpapvt@gmail.com, mpapb37nkg3@gmail.com
7	Assam	Ongoing	157357	Balance work of 4-Laning of Jorhat to Jhanji section Pkg-4 (Structures & Toll Plaza)	0.00		15-01-2024	14-02-2024	1.05	0	11-08-2024	11-08-2024	M/s Sadguru Engineers	seasptltdghy@gmail.com
8	Assam	Ongoing	153830	4-Laning of Jhanji Jn to Demow section from Km. 491.050 to Km. 535.250(Design Km 490.800 to Km 534.800) (with Toll Plaza)	44.08	1369.02	25-07-2022	21-09-2022	31.56	29.54	21-03-2024	28-07-2024	Kamac Engg - Shiva Harlalka (JV)	kepslg@gmail.com, kamacslg@gmail.com, nh37k.shiva@gmail.com
9	Assam	Ongoing	154230	4-Laning of NH-37 Section between Demow to End of Moran Bypass (From Km. 534.800 to Km. 561.700) including Emergency Landing Facility (ELF) on EPC Mode.	26.90	385.57	14-10-2022	20-01-2023	35.72	35.35	21-07-2024	20-07-2024	Mohan Lal Jain	msmljain@yahoo.co.in
10	Assam	Terminated	-	4-Laning of NH-37 Section between End of Moran Bypass to Bogibeel junction near Lapetketa ((Km. 561.700-Km. 580.778) on EPC Mode	19.18	330.30	To be Re-awarded	-	-	-	-	-	-	-
11	Assam	Ongoing	60048	4-Laning of Balachera-Harangjao section of NH-54 (ext.) from km 275.00 to km 244.00 in the state of Assam under east west corridor project.	25.25	887.68	31-10-2017	26-12-2017	99.2	93.7	24-06-2020	28-02-2024 (COM Project likely date can't be changed)	M/s Sushee Infra- M/s JSC PTPS (JV)	planning.balachera@gmail.com
12	Assam	Ongoing	149300	Construction and up gradation to 4-Lane of existing two lane with paved shoulder from Hapachara to Tulungia road of NH-117 of existing Km 0.00 to km 14.050 and (Design Km 0.000 to km 14.660), (Design length- 14.660 km) under BMP	14.66	220.19	26-03-2020	26-06-2020	90.82	85.94	26-12-2022	30-04-2024	B.K.Sons Infra Pvt. Ltd.	bksonsong@gmail.com
13	Assam	Ongoing	151637	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 52.470km to Ch.71.500 km (DesignCh.48.655km to Ch.67.556km)of Tulungia Jogighopa Bridge Approach Section (Package-5) of Bilasipura- Guwahati road (NH 17)	18.90	691.53	22-03-2021	09-07-2021	99.47	99.14	10-01-2023	15-01-2024 (COM Project likely date can't be changed)	Rajendra Singh Bhamboo Infra Pvt. Ltd.	rajendrabhamboo@yahoo.co.in
14	Assam	Ongoing	152291	Construction of New 2-Lane Bridge with its approaches from km 0+000 to Km 4+385 across River Brahmaputra on NH-17 at Jogighopa	4.38	746.76	10-08-2021	12-11-2021	47.9	43.31	10-11-2024	31-12-2025	S.P. Singla Private Limited	spsjogighopa@spsingla.com
15	Assam	Ongoing	150559	Widening/Improvement to 4-Lane with paved shoulder from Ch.75.330Km to Ch.88.00km (Design Ch.71.800 to 84.100 km) of Jogighopa Bridge Approach (Near Pancharatna)- Agia (near Nichinta) section (Pkg. 6) of Bilasipura-Guwahati road (NH-17) on EPC under BMP	11.78	208.84	25-08-2020	26-10-2020	77.21	74.22	19-04-2022	30-04-2024	Mayasheel Construction	msc.pkg6@gmail.com
16	Assam	Ongoing	155196	Widening/Improvement to 4 -Lane with Paved Shoulder from Ch. 88.000km to Ch.99.930 km (Design Ch.84.100km to Ch.96.000 km) of Sagunbashi forest (near Nichinta) to starting of Krishnai Bypass Section (Package-7) of Bilasipura Guwahati road (NH 17)	11.90	286.72	24-03-2023	25-10-2023	9.28	5.29	25-10-2025	25-10-2025	Mayasheel Construction	mscpgk7@gmail.com
17	Assam	Ongoing	155081	Widening/Improvement to 4-Lane with paved shoulder from Km 99+930 to Km 143+680 (Design Chainage 96+000 to 139+750) of (Paikan to Dhupdhara Sahar) of Bilasipura-Guwahati Road on NH-17 in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 43.750km) under NH(O)-NE (Package-8)	43.75	1457.59	14-03-2023	27-12-2023	4.51	1.12	26-12-2026	25-12-2026	M/s YFC Projects Pvt. Ltd.- M/s TTC Infra India (JV)	ttciibgpgk8@gmail.com
18	Assam	Ongoing	155106	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 143+680km to Ch.177+372km (Design Ch.139+750km to Ch.173+434km) of Bilasipura-Guwahati road on NH-17 (Section: Dhupdhara Sahar to Milmila Reserve Forest (before Chayagaon Market)) in the state of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length – 33.684km) NH(O)-NE (Package-9)	33.68	1000.27	20-03-2023	11-12-2023	2.2	0	11-06-2026	11-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
19	Assam	Ongoing	155294	Widening/Improvement to 4-Lane with Paved Shoulder from Ch. 177+372km to Ch.203+783km (Design Ch.173+434km to Ch.200+750km) of Bilasipura-Guwahati road (NH 17) (Section: Milmila R.F (before Chayagaon Market) to Approach of Airport Junction (VIP Chowk) in the State of Assam on EPC mode under Bharatmala Pariyojana in Economic Corridors (Project Length - 27.316km) for (Package-10)	27.31	1264.90	31-03-2023	18-12-2023	2.25	0	18-06-2026	18-06-2026	ANIL Das - SAILAJA Commercial Construction Pvt. Ltd. (JV)	das1969anil@gmail.com
20	Assam	Ongoing	155006	Widening/Improvement to 4(Four) Lane with Paved Shoulder From Km 38+500 to Km 51.246 (Design Chainage 38.500 to 50.959) with Proposed Daboka Bypass of Daboka - Parokhaowa (Package -1) of NH-29 in the State of Assam on EPC mode.	12.46	516.88	24-02-2023	30-11-2023	13	12.92	29-11-2025	30-11-2025	M/s Mehta Contruccion Company	mehtaconst09@gmail.com
21	Assam	Ongoing	151704	Widening/Improvement to 4-Lane of Daboka Dimapur Stretch from Km 95+400 to Km 113+830 (Design Chainage 96+400 Km to 113+830 Km) of Ganpath Gaur Gaon- Kwaram Taro Vitlage- (Package-5)	17.43	288.85	31-03-2021	12-07-2021	50.54	49.02	12-01-2023	30-06-2024	B.K.Sons Infra Pvt. Ltd.	bksonsinfra@gmail.com bksonsmanjapkg5@gmail.com
22	Assam	Ongoing	152336	Widening/Improvement to 4-Lane with Paved Shoulder from KM 113+300 to Km 146+230 (Design Chainage 113+830 to 145+712) of Kwaram Taro Village - Dillai Section (Package-6)	31.88	625.64	10-09-2021	14-07-2022	60.54	53.15	13-07-2024	13-07-2024	Ashoka Buildcon Ltd.	ablnh29pkg6@ashokabuildcon.in
23	Assam	Ongoing	153923	Widening/Improvement to 4-Lane with Paved Shoulder from Dillai at Km 146+230 to Lahorijan at Km 157+460 (Design Chainage 145+712 to 156+502) of Dillai - Lahorijan (Package - 7)	10.79	204.09	02-09-2022	20-01-2023	51.9	42.09	20-07-2024	20-07-2024	M/s Shankar Agarwal	shankaragarwaloffice@gmail.com
24	Assam	Ongoing	151239	4-Lane Bridge including approaches over River Brahmaputra between Dhubri (on North Bank,Assam) and Phulbari (on south Bank,Meghalaya) on NH-127B	19.28	4997.04	24-11-2020	15-12-2020	45.64	44.55	12-09-2028	12-09-2028	Larsen & Toubro Ltd. Heavy Civil Infrastructure IC Larsen & Toubro Ltd.(L&T)	dpbplnt@gmail.com
25	Assam	Ongoing	154010	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Srirampur (near Bhairiguri Village) to Kachukhana Harichara Paglagaunj (Pkg-1) of Srirampur - Dhubri of NH-127B from existing Km 0.000 to Km 28.050 (Design Km 0.000 to Km 27.650)	27.65	613.89	12-09-2022	15-02-2023	5.05	0	14-02-2025	14-02-2025	Simplex Infrastructures Ltd.	c3172@simplexinfra.com kaustab.chakraborty@simplexinfra.com
26	Assam	Ongoing	153745	Widening / Improvement to 4-Lane with Paved Shoulder configuration of existing single lane road from Kachukhana Harichara Paglagaunj to Dhubri - Phulbari Bridge approach (Pkg-2) of Srirampur - Dhubri Section of NH-127B from existing Km 28.050 to Km 55.060 (Design Km 27.650 to Km 54.154)	26.50	909.02	04-08-2022	02-01-2023	53.28	47.08	01-01-2025	01-01-2025	M/s Jandu Construction India Pvt. Ltd.	nfo@jandu.co.in, infojcipl@gmail.com
27	Assam	Ongoing	149353	Rehabilitation & upgradation to 4-Lane with Paved shoulder of Dergaon Town section from Km 426.800 to Km 437.800 (Total length-11.00 km) on NH 37 on EPC basis	10.60	287.63	19-03-2020	30-06-2020	99.64	97.63	19-06-2022	Completed C.C Not issued	M/s Rajinder Infrastructure Pvt.Ltd.	jornh37@gmail.com ripl.chd@gmail.com
28	Assam	Ongoing	153150	Widening/improvement to 4-Lane with paved shoulder from km. 581+700 to km 606+300 of NH-37 on existing Dibrugah-Lahoal-Chabua Bypass i.e. from Lepetketa to Kandulibari Grant Gaon section under NH(O) - NE [Pkg.1]	24.60	215.27	31-03-2022	25-07-2022	70.78	65.51	24-07-2024	24-07-2024	Ganpati Builders	op.sharma0082@gmail.com ganpatibuilders0082@gmail.com
29	Assam	Ongoing	153193	Widening/improvement to 4-Lane with paved shoulder from km. 606+300 to km 626+030 of NH-37 on existing Lahoal-Chabua Bypass i.e. Kandulibari Grant Gaon to Nalanihulla section under NH(O) - NE [Pkg.2]	19.73	170.95	05-04-2022	25-07-2022	75.23	70.31	24-07-2024	24-07-2024	JKM Infra works LLP	jkmahanta@jkminfra.net jkmho@jiminfra.net
30	Assam	Ongoing	154861	Widening/Improvement to 4-Lane with Paved Shoulder from km 626+030 (Nalani hulla Gaon) to km 650+450 (Chotahapjan) on existing Tinsukhia - Makum Bypass of NH-15 (OLD NH-37) and Strengthening of existing NH-315 (OLD NH-38) from Km 0+000 (Chotahapjan) to Km 16+900 (Bogapani section) (2-Lane +PS) under NH(O) - NE (Pkg-3)	41.32	458.59	03-02-2023	19-05-2023	22.35	13.09	17-05-2025	17-05-2025	M/s TTC Infra India	ttcii.tzp@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
31	Assam	Ongoing	155007	Widening/ Improvement to 2-Lane with Paved Shoulder from Km 16+900 (Bogapani) to Km 27+150 (Golai Gaon) on existing Dibrugarh to Ledo section with proposed Digboi Bypass (Green Field and Brownfield) (2 - Lane+PS) of NH-315 (OLD NH-38) in Tinsukia District in the State of Assam on EPC mode (Section-4).	10.25	356.65	28-02-2023	08-12-2023	0.7	0	08-12-2025	03-12-2025	M/s RK Infracorp Limited	rkinfracorp@gmail.com, rkinfracorp@hotmail.com
32	Assam	Ongoing	155282	Widening/Improvement to 2-Lane with paved shoulder from km 27+150 (Golai Gaon) to km 47+682 (Ledo) on existing Dibrugarh to Ledo section with proposed Margherita - Ledo Bypass (Greenfield) (2-Lane +PS) of NH-315 (Old NH-38) in Tinsukia District in the State of Assam on EPC (Package-5) under Bharatmala Pariyojana in Economic Corridors (Pkg-5)	20.53	643.42	31-03-2023	05-12-2023	4.6	0	05-12-2025	03-12-2025	Kamac Engineers Pvt. Ltd.	kepsig@gmail.com
33	Assam	Ongoing	155122	4-Laning of Silchar - Dhanehari section from Existing Chainage km 263+800 of NH 37 to km 12+920 of NH 306 (Design Chainage km 0+000 to km 20+000) on Silchar - Vairengte - Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length – 20.00 km) (Package-1)	20.00	1256.90	21-03-2023	22-01-2024	8.13	0	23-07-2026	23-07-2026	YFC Projects Pvt. Ltd. - TTC Infra India (JV)	ttci.sd.pkg1@gmail.com
34	Assam	Ongoing	155293	4-Laning of Dhanehari Lailapur / Vairengte section from Existing Chainage km 12+920 to km 43+000 of NH 306 (Design Chainage km 20+000 to km 49+360) on Silchar - Vairengte Sairang road in the State of Assam under Bharatmala Pariyojna on EPC mode. (Project Length 29.360 km) under NH(O)-NE (Package-2)	29.36	1716.21	31-03-2023	14-02-2024	12.91	0	14-08-2026	14-08-2026	Jandu Construction India Pvt. Ltd. (JCIPL)	info@jandu.co.in, infojcipl@gmail.com
35	Assam	Ongoing	156858	Construction of 4-Lane Panchgram Bypass from Design Chainage km 15+500 on NH-37 (Old NH-53) at Kalinagar Pt.-II Village to Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village on Silchar - Churaibari stretch in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.80	728.97	01-11-2023	to be given	0	0	-	-	M/s Jandu Construction India Pvt. Ltd. (JCIPL)	jandu.panchgram@jandu.co.in
36	Assam	Ongoing	155087	Construction of 4-Lane Badarpur Bypass from Design Chainage km 27+300 at crossing with NH-6 (Old NH-44) Near Siddeswar Pt.-I Village to Design Chainage km 38+600 on NH-37 (Old NH-44) at Kandigram Chaita Village in the State of Assam on EPC Mode under Bharatmala Pariyojana in Economic Corridors	11.10	574.26	16-03-2023	09-02-2024	9.86	0	09-08-2026	09-08-2026	S S Builders	badarpurkmr@gmail.com
37	Assam	Ongoing	155286	Widening & Improvement to 2-lane with Paved shoulder configuration of Dudhnoi - Dainadubi section (NH-217) under Bharatmala Pariyojana from design km 0+000 to km 8+415 (existing km 0+000 to km 8+600 of Old NH-62) in the State of Assam on EPC mode under NH(O)-NE. (Assam portion)	8.41	88.56	31-03-2023	to be given	0	0	-	-	M/s Shyama Construction	shyamaconstruction0005@gmail.com
38	Assam	Ongoing	155284	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 116.480 near Hangrum to km 136.500 near Hejaichak (Package-8) on EPC mode under NH(O)-NE (Assam portion)	20.02	904.04	31-03-2023	29-08-2023	19.12	8.11	29-08-2025	29-08-2025	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
39	Assam	Ongoing	155288	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 136.500 near Hejaichak to km 156.489 near P. Leikul (Package-9) on EPC mode under NH(O)-NE (Assam portion)	19.99	860.37	31-03-2023	29-08-2023	17.4	7.05	29-08-2025	29-08-2025	KPC Projects Ltd.	pc.nh137@kpc.co
40	Assam	Ongoing	155287	Widening & Upgradation to two lanes with paved shoulders road from Tamenglong to Mahur (NH-137) in the State of Assam starting from km 156.489 near P. Leikul to km 176.410 near Borowapu (Package-10) on EPC mode under NH (O)-NE (Assam portion)	19.92	890.33	31-03-2023	29-08-2023	14.61	6	29-08-2025	29-08-2025	Anusha Projects Pvt. Ltd. - BKD Infrastructures Pvt. Ltd. (JV)	anushaprojects@gmail.com
41	Assam	Ongoing	155289	Widening/Improvement to 4-Lane with Paved Shoulder from km 0+800 (Kanduijan Gaon) to km 27+701 (Simen Chapori) of NH-515 in the State of Assam on EPC mode under BMP (Dibrugarh-Oyan, Package-1)	26.90	609.16	31-03-2023	18-10-2023	27.06	19.07	17-04-2026	17-04-2026	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcc.bablu@gmail.com
42	Assam	Ongoing	155281	Widening/Improvement to 4-Lane with Paved Shoulder from km 27+701 (Simen Chapori) to km 55+000 (Nagabang Gamsuk) in Dhemaj district in the State of Assam on EPC mode under Bharatmala (Package-2)	27.30	562.05	31-03-2023	11-08-2023	25.05	17.96	08-02-2026	08-02-2026	Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcc.bablu@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
43	Assam	Ongoing	157188	Tamenglong- Mahur Road - (Package-7)	19.68	846.82	22-01-2024	04-03-2024	0	0	04-03-2026	04-03-2026	M/s Rajinder Infrastructure Pvt.Ltd.	ripl.chd@gmail.com	
44	Assam	Ongoing	155291	Widening/Improvement to 4-Lane with Paved Shoulder from km 55+000 (Nagabang Gamsuk) to km 82+514 (Oyan) in the State of Assam and Arunachal Pradesh on EPC mode under Bharatmala Pariyojna of Length 27.514 Km (Package-3)	27.52	665.47	31-03-2023	to be given	0	0	-	-	M/s Kaluwala Construction Pvt. Ltd.- Nirmal Buildinfra Pvt. Ltd. (JV)	kcc.bablu@gmail.com	
45	Assam	Ongoing	157469	4-L Bilasipara- Tulungia-Assam-Guwahati-PKG-1 (HAM)	17.74	1081.15	11-03-2024	to be given	0	0	-	-	M/s Bhartia Infra (BIPL)	-	
46	Assam	Ongoing	157470	4-L Bilasipara- Tulungia-Assam-Guwahati-PKG-2 (HAM)	26.82	1338.61	11-03-2024	to be given	0	0	-	-	M/s Naresh Kumar Garg (NKG)	-	
47	Assam	Ongoing	157471	4L from End of proposed Badarpur bypass Ch. 38.600 to Ch. 62.80 on Silchar-Churaibari Pkg-4 (HAM)	24.20	1319.55	11-03-2024	to be given	0	0	-	-	M/s MKC Infrastructure Ltd.	-	
48	Assam	Ongoing	157472	4L from Nilambazar/Cheragi Bypass Ch. 62.800 to Ch. 87.700 on Silchar-Churaibari Pkg-5 (HAM)	24.90	1258.13	11-03-2024	to be given	0	0	-	-	M/s Bhartia Infra (BIPL)	-	
49	Assam	Ongoing	157473	4L from Chandkhira Village Ch. 87.700 to Ch. 106.500 on Silchar-Churaibari Pkg-6 (HAM)	18.80	870.00	11-03-2024	to be given	0	0	-	-	M/s MKC Infrastructure Ltd.	-	
50	Assam	Ongoing	157474	4L Karimganj-Sutarkandi (design Ch 0plus000 to 14+250) Silchar-Churaibari Pkg-7 (HAM)	14.36	791.79	11-03-2024	to be given	0	0	-	-	M/s MKC Infrastructure Ltd.	-	
51	Assam	Ongoing	157475	Silchar ISBT (Start point of Silchar Bypass)-Assam-to junction of NH-37 & NH-6 at Dhaleshwari-PKG-1 (HAM)	15.97	1181.55	11-03-2024	to be given	0	0	-	-	M/s Jandu Construction	-	
52	Assam	Ongoing	157476	4-L Silchar-Assam-Jiribam-PKG-1 (HAM)	20.00	957.95	11-03-2024	to be given	0	0	-	-	M/s DCC Infra Projects Ltd.	-	
Total (Ongoing Works-including Terminated)					1081.4	40001.9									
1	Assam (MMLP)	Ongoing	151165	Development of External Trunk Connectivity and Internal Infrastructure Works at Multi Model Logistics Park at Jogighopa in the State of Assam on EPC Mode (Package-1: Road and Utility Works)	4.78	592.06	05-06-2020	30-09-2020	88.02	75.34	31-03-2022	30-04-2024	M/s Ram Chandra Paul	ram_chandrapaulmmlp@yahoo.com	
2	Assam (MMLP)	Ongoing	151166	Development of Internal Infrastructure works at Multi modal Logistic Park at Jogighopa in the State of Assam in EPC mode (Package -2, Building & Infrastructure works)	-	80.07	05-08-2020	30-09-2020	98.28	93.3	31-03-2022	15-01-2024	Credible Engineering Construction Pvt. Ltd.	credibleengineering@gmail.com	
3	Assam (MMLP)	Ongoing	151167	Earthwork in Formation, Road Work, Construction of Bridges, Blanketing, P. Way Linking works including Supply of P. Way Fittings and Track Ballast in connection with Construction of Railway Siding from Jogighopa Railway Station to MMLP at Jogighopa from Ch. 00 to 3760 (Package -3, Railway Siding from Jogighopa Railway Station to MMLP)	3.76	21.84	09-10-2020	01-12-2020	78.4	42.52	01-04-2022	29-02-2024	Sumcon Infraventures LLP	sumconinfraventures@gmail.com	
4	Assam (MMLP)	Ongoing	153343	Development of Inland Water Transport (IWT) Terminal at MMLP Jogighopa, Assam , borne by IWAI in respect of Phase-IA comprising of Site Development, One Jetty, Approach Trestle, Shore Protection Work, Storage Areas, Building, Utilities and Others on EPC mode on NW-2	-	70.92	06-10-2021	22-04-2022	69.11	52.38	21-10-2023	24-02-2024	DVP Infra Projects Pvt. Ltd.	jp@dvpinfra.com info@dvpinfra.com	
Total (Ongoing Works-including Terminated)					8.5	764.9									