

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor
1	Mizoram	Completed	155555	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-06 from Design Chainage Km 13+510 to km 27+400 (Selling-Dulte - II)	13.89	216.49	31-03-2020	01-07-2020	100%	100%	30-06-2022	31-03-2023	M/s NG Projects Ltd.	ngplmizoram@gmail.com
<b>Total (Completed Works-C.C issued)</b>					<b>13.89</b>	<b>216.49</b>								
1	Mizoram	Ongoing	149294	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage Km 00+000 to Km 13+510 (Selling-Dulte - I)	13.51	219.33	31-03-2020	01-07-2020	87.51	80.82	30-06-2022	30-04-2024	M/s GVV Construction Pvt. Ltd.	pradeepreddygvv@gmail.com
2	Mizoram	Ongoing	149296	Rehabilitation and Up-gradation to 2-lane with paved shoulders of Economic Corridor of NH-6 from Design Chainage km 27+400 to km 45+040 (Selling-Dulte - III)	17.64	331.17	31-03-2020	01-07-2020	82.61	74.28	30-06-2022	30-04-2024	M/s NG Projects Ltd.	ngplmizoram@gmail.com
3	Mizoram	Ongoing	149297	Rehabilitation and Up-gradation to 2-lane with pave shoulders of Economic Corridor of NH-6 from Design Chainage Km 45+040 to Km 62+200 (Selling-Dulte - IV)	17.16	253.41	31-03-2020	01-07-2020	100	96.2	30-06-2022	Completed C.C Not issued	M/s Anusha Projects Pvt. Ltd.	anushaprojects@gmail.com
4	Mizoram	Ongoing	151700	Up-gradation to 2 lane with paved shoulders of Dulte-Kwalkulh road (International Corridor) of NH-6 from Design Chainage Km 54.400 to Km 72.350 (Package-I)	17.95	374.39	31-03-2021	25-06-2021	98.1	92.67	25-12-2022	31-01-2024	Dhariwal Buildtech Ltd.	skc.hisar@rediffmail.com dbl.hisar@rediffmail.com
5	Mizoram	Ongoing	151701	Rehabilitation and Up-gradation to 2 lane with paved shoulders of Kwalkulh-Khawzawl road (International Corridor) of NH-6 from Design Chainage Km 72.350 to Km 84.800 (Package-II)	12.45	233.25	31-03-2021	25-06-2021	94.69	86.68	25-12-2022	31-01-2024	Dwarakamai Constructions Pvt. Ltd.	dmcpxvtltd.2277@gmail.com
6	Mizoram	Ongoing	151702	Up-gradation to 2 lane with paved shoulders of Khawzawl-Champhai road (International Corridor) of NH-6 from Design Chainage Km 84.800 to Km 111.580 (Package-III)	26.80	674.71	31-03-2021	25-06-2021	100	97.11	25-06-2023	Completed C.C Not issued	RKC Infrabuilt Pvt. Ltd. - Shri Balaji Construction Company [RKC IPL- SBCC] (JV)	bd@rkc.co.in
7	Mizoram	Ongoing	152818	4-Laning of Vairengte - Chhimluang section (Package-3) of NH-306 from Existing Chainage km 43+000 to Km 59+700 (Design Chainage km 46+000 to km 60+850) on Silchar - Vairengte- Sairang road in the State of Mizoram under Bharatmala Pariyojna under NH(O)-NE	14.85	491.39	27-01-2022	to be given	0	0	-	-	M/s Dhatarwal Construction Company Pvt. Ltd.	-
8	Mizoram	Ongoing	152819	4-Laning of chhimluang-Kolasib from section (pkg-4) of NH-306 & NH-6 existing chainage km 59+700 to km 86+000 (design chainage km 61+000 to km 77+500) on Silchar-vairengte-sairang road in the state of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-4	16.50	561.91	28-01-2022	to be given	0	0	-	-	M/s Shivalay Infra Projects Pvt. Ltd.	-
9	Mizoram	Ongoing	153039	4-Laning of Kolasib - Sethawn section (Package-5) of NH-6 from Existing Chainage km 86+000 to km 107+850 (Design Chainage km 77+500 to km 95+500) on silchar - voirengte - sairang road under Bharatmala Pariyojna on EPC mode under NH(O)-NE Vairengte - Sairang Pkg-5	18.00	720.40	25-03-2022	to be given	0	0	-	-	M/s Rajendra Singh Kiledar Construction Company (RSK) - MLN (JV)	-
10	Mizoram	Ongoing	155277	4-Laning of Sethawn - N. Kawnpui section (Package-6) of NH-6 from Existing Chainage km 107+850 to km 126+315 (Design Chainage km 95+500 to km 111+850) on Silchar-Vairengte-Sairang road in the State of Mizoram under Bharatmala Pariyojna on EPC mode Vairengte - Sairang Pkg-6	16.35	595.65	29-03-2023	to be given	0	0	-	-	M/s Pappu Prasad	pappu7anand@gmail.com pappu1222prasad@gmail.com
11	Mizoram	Ongoing	155065	Construction of 2-lane Aizawl Bypass from km 0.000 to km 10.600 (Package-1) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	10.60	329.70	14-03-2023	to be given	0	0	-	-	M/s BRN Infrastructures Pvt. Ltd.	brninfrastructure@gmail.com
12	Mizoram	Ongoing	155031	Construction of 2-lane Aizawl Bypass from km 15.200 to km 34.500 (Package-3) on Sairang - Phaibawk section of NH-6 in the State of Mizoram under Bharatmala Pariyojna on EPC Mode under NH(O)-NE	19.30	720.72	06-03-2023	to be given	0	0	-	-	M/s Dhariwal Buildtech Limited	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com
13	Mizoram	Ongoing	151698	Construction of 2-laning with hard shoulder configuration of Lunglei to Chhumkhum from Design Chainage Km 0.000 to Km 37.420 of NH-302 [Pkg-A]	37.42	698.45	30-03-2021	30-06-2021	27.42	13.64	30-12-2022	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com
14	Mizoram	Ongoing	151699	Construction of 2-laning with hard shoulder configuration of Chhumkhum to Tlabung from Design Chainage Km 37.420 to Km 74.950 of NH-302 [Pkg-B]	37.53	740.58	31-03-2021	10-07-2021	30.69	12.6	09-01-2023	31-12-2024	SRK Constructions and Projects Pvt. Ltd.	srkhyd501@gmail.com

SL. No.	State/UT	Project Status	PMIS ID	Name of Project	Length (Km)	TPC (Rs. in Cr.)	Date of Award	Appointed Date	Cumulative Physical progress (%) as Per PMIS	Cumulative Financial progress (%) as Per PMIS	Original Schedule Completion Date	Likely Date of completion/ Actual Date of Completion	Name of the Contractor	Official Mail IDs of Contractor	
11	Mizoram	Ongoing	149925	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 8.00 to km 65.00 (Package-1) on Aizawl-Tuipang section	56.96	1099.95	25-11-2019	24-01-2020	89.15	77.24	25-07-2023	30-04-2024	M/s Gawar-SCCPL (JV)	gawar.scc@gmail.com	
12	Mizoram	Ongoing	60092	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 65.00 to km 125.00 (Package-2) on Aizawl-Tuipang section	50.94	1027.83	08-03-2019	23-12-2019	90.84	81.47	23-06-2023	30-04-2024	M/s Gammon Engineers and Contractors Private Limited	mani.gammon@yahoo.com manigammon@gmail.com arun.dalvi@gammonengineers.com	
13	Mizoram	Ongoing	60091	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 125.00 to km 166.00 (Package-3) on Aizawl-Tuipang section	39.99	867.09	13-02-2019	25-10-2019	83.9	80.12	25-04-2023	30-04-2024	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com	
14	Mizoram	Ongoing	63336	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 166.00 to km 208.00 (Package-4) on Aizawl-Tuipang section	42.83	899.45	13-02-2019	25-10-2019	83.98	81.36	24-04-2023	30-04-2024	M/s ABCI Infrastructures Private Limited	klbaid@abcinfra.com	
15	Mizoram	Ongoing	63337	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 208.00 to km 250.00 (Package-5) on Aizawl-Tuipang section	34.58	752.89	13-02-2019	25-10-2019	78.87	74.24	25-04-2023	30-04-2024	M/s ABCI Infrastructures Private Limited	klbaid@abcinfra.com	
16	Mizoram	Ongoing	63338	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 250.00 to km 298.00 (Package-6) on Aizawl-Tuipang section	45.56	811.54	08-03-2019	16-12-2019	79.4	74.54	16-06-2023	15-04-2024	M/s ABCI Infrastructures Private Limited-Bhartia Infra Projects Ltd (BIPL) (JV)	klbaid@abcinfra.com	
17	Mizoram	Ongoing	150754	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 298.00 to km 339.00 (Package-7) on Aizawl-Tuipang section	39.12	719.57	21-09-2020	01-10-2020	73.37	71.49	01-04-2024	30-07-2024	Power Mech Projects Ltd.- SRC Infra Developers Pvt. Ltd. (JV)	muralikrishna@powermech.net	
18	Mizoram	Ongoing	63340	Widening and up-gradation to 2-lane with paved shoulder configuration and geometric improvements from km 339.00 to km 380.00 (Package-8) on Aizawl-Tuipang section	39.94	713.44	13-02-2019	16-03-2020	80.39	75.25	15-09-2023	31-05-2024	M/s Bhartia Infra Projects Ltd (BIPL) - ABCI Infrastructures Private Limited (JV)	info@bhartiainfra.com	
19	Mizoram	Ongoing	150901	Construction of 2-L Chhiathlang -Serchhip Bypass (Pkg-1) on Aizawl-Tuipang section of NH-54	14.40	247.25	30-09-2020	15-10-2020	90.85	77.12	15-10-2022	30-04-2024	Kram Infracon Pvt. Ltd.(KIPL) - VKMCPL (JV)	info@kram.co.in, navin.mittal@kram.co.in	
20	Mizoram	Ongoing	150867	Construction of 2-L Hnathial Bypass (Pkg-2) on Aizawl-Tuipang section of NH-54	7.00	124.61	31-07-2020	01-10-2020	63.93	61.32	03-04-2022	31-03-2024 (As Per Review Meeting PPT)	Mathiyam Construction Pvt. Ltd.	mathiyam_mzn@rediffmail.com	
21	Mizoram	Ongoing	151025	Construction of 2-L Lawngtlai Bypass (Pkg-3) on Aizawl-Tuipang section of NH-54	2.73	48.45	29-10-2020	20-11-2020	78.22	72.75	23-05-2022	31-03-2024 (As Per Review Meeting PPT)	David Zohmachhuana	davidzohmachhuana@gmail.com	
26	Mizoram	Ongoing	152296	Up-gradation to 2-lane with paved shoulders of Khawkawn (from Bridge across River Tuivai) - Ngopa section of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 0.000 to km 32.796 [Design Chainage km 0.000 to km 31.280] (Package-1)	31.28	492.94	02-09-2021	26-11-2021	70.34	65	20-05-2023	31-10-2024	B R Goyal Infrastructure Ltd.	technical@brginfra.com	
27	Mizoram	Ongoing	154987	Up-gradation to 2-lane with paved shoulders of Ngopa - Pawirang section of NH 102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 32.796 to km 72.030 [Design Chainage km 31.280 to km 68.170] (Package-2) Keifang- Tuivai Pkg-2	36.89	523.78	27-02-2023	01-09-2023	7.14	0	22-02-2025	22-02-2025	M/s Mehta Construction Co.- Heera Ram Godara (JV)	mehtaconst09@gmail.com	
28	Mizoram	Ongoing	153022	Up-gradation to 2 lane with paved shoulders of Pawirang - Rulchawm section- of NH-102B of Aizawl - Imphal Economic Corridor from Existing Chainage km 72.030 to km 104.129 including 2.459 km re-alignment section from Tuivai River to Rulchawm connecting km 48.150 of NH-6 [Design Chainage km 68.170 to km 98.579] under Bharatmata Pariyojna (Keifang-Tuivai Pkg-3)	30.41	500.88	25-03-2022	15-11-2023	7.44	3.34	22-02-2025	22-02-2025	Dhariwal Buildtech Ltd	skc.hisar@rediffmail.com, dbl.hisar@rediffmail.com	
29	Mizoram	Ongoing	157530	4-L Aizawl Bypass (Tunnel of 2.5Km) & approaches of 2.1Km Connecting Sairang on NH-306 to NH-02 Phaibawk on NH-6 Pkg-2	4.60	1313.28	15-03-2024	to be given	0	0			M/s IRCON International Ltd.		
30	Mizoram	Ongoing	154999	2-laning of Zorinpui - Longmasu section of NH-502A from km 0.000 to km 28.244 in the State of Mizoram on EPC mode under NH(O)-NE, stretch of IMBR.	28.24	781.85	23-02-2023	to be given	0	0	-	-	M/s RDS Project Ltd	bimal.bhadula@rdsproject.com delhi@rdsproject.com	
<b>Total (Ongoing Works-including Terminated)</b>					<b>781.5</b>	<b>17869.9</b>									